



Pener, Sarah

From: Gomez, Jennifer (DDC) [Gomezj@ddc.nyc.gov]
Sent: Thursday, June 07, 2012 10:32 AM
To: Ahmed, Shakeel (DDC); Ambroise, Garry (DDC); arasty@dot.nyc.gov; Asharian, Mehdi (DDC); Barrio, Ana (DDC); bschaller@dot.nyc.gov; Coleman, Camille; Centeno, Maria (DDC); Chin, Craig (DDC); cmoran@dot.nyc.gov; Crupi, Joseph (DDC); DiAgostino, Carol (DDC); Lefkowitz, Daniel; fmark@dot.nyc.gov; Foley, Thomas (DDC); Patuto, Frances; Garin, James; Ghazal, Ezra (DDC); Granger, Donald (DDC); hbashjawish@dot.nyc.gov; Heitner, David (DDC); Jacob, Kuriakose (DDC); Jaromi, Shahram (DDC); jdelucia@dot.nyc.gov; Jean-Louis, Marie (DDC); jfriedman@dot.nyc.gov; jgraham@dot.nyc.gov; Roberts, James; jjaber@dot.nyc.gov; jjarrin@dot.nyc.gov; jpalmieri@dot.nyc.gov; Kabir, Sayema (DDC); kbryant@comptroller.nyc.gov; kkuan-lam@dot.nyc.gov; laditi@dot.nyc.gov; Larkin, Patrick (DDC); lsanchez@dot.nyc.gov; MacFarlane, Eric; Mckinnon, David (DDC); Coleman, Melanie; mforigione@dot.nyc.gov; mmccarthy@dot.nyc.gov; Monah, Lambert (DDC); mrosado@doi.nyc.gov; Barbaro, Nicholas; neville.jacobs@us.ngrid.com; Ng, Yun Poy (DDC); osarach@doi.nyc.gov; Patel, Nitin (DDC); Patel, Sanjay (DDC); redwards@dot.nyc.gov; Richards, Wendy (DDC); Roppa, Paul (DDC); Salcedo, Theresa (DDC); sgelfand@dot.nyc.gov; Soldevere, Joseph (DDC); Sookchan, Pooran (DDC); spena@dep.nyc.gov; Pener, Sarah; tcocola@dot.nyc.gov; Maniscalco, Vinny; Soriano, Vincent; Wong, Wing (DDC); Wuest, Ralph (DDC); Wynne, Thomas (DDC); Yueh, Robert (DDC); Zetterlund, Richard (DDC)
Subject: Active Construction Project List - June 6, 2012
Attachments: Active Construction Projects Memo June 2012.pdf; Active Construction Project List June 2012.pdf

Attached please find the latest Active Construction Project List for June 6, 2012.

Thank you,

Jennifer Delgado

Executive Assistant, Program Administration
 NYC Dept. of Design and Construction
 30-30 Thomson Avenue, Cubicle 3-178
 Long Island City, NY 11101
 Tel. (718) 391-1602
 E-mail: gomezj@ddc.nyc.gov

7/3/2012



NEW YORK CITY DEPARTMENT OF
DESIGN + CONSTRUCTION

Memo

DATE: July 29, 2013

TO: List

FROM: N. Venugopalan, P.E.
Assistant Commissioner
Program Management

SUBJECT: Active Construction Projects (June 2013)

Enclosed is the latest report of DDC Infrastructure Projects under construction, from Order-to-Work up to but not including projects having Substantial Completion and/or Final Completion dates.

Cc: David J. Burney
C. Diagostino
Eric Macfarlane
R. Zetterlund
Yun Poy Ng Dino
N. Venugopalan
Donald Granger
T. Wynne3
T. Foley
Construction: Borough Directors
Program Management Directors
Ana Barrio
C. Chin
M. Centeno
S. Kabir
W. Wong (Joe)
David Heitner
D. McKinnon
T. Salcedo – Labor Law Investigation

J. Roberts (DEP, 3 Flr LR)
 J. Garin (DEP, 3 Flr LR)
 N. Barbaro (DEP, 8 Flr HR)
 Vinnie Soriano (DEP)
 Camille Coleman (DEP)
 James Moran (DEP)
 J. Jarrin (DOT, 55 Waters St)
 J. Jaber (DOT, 55 Waters St.)
 Franklin Mark (DOT, 55 Waters St)
 S. Gelfand (DOT, 55 Waters St)
 DOT Borough Commissioners
 V. Maniscalco (NYCDOTQA)
 Omar Sarach (I.G., 80 Maiden Lane, 17 Flr., NY 10038)
 Migdalia Rosado (I.G., 80 Maiden Lane, 17 Flr., NY 10038)
 W. Hirsch (MTCCC, 40 Worth St., Rm. 905)
 K. Bryant (Comptroller, 1 Centre St., Rm. 1220, 10007)
 M. Colman (Comptroller, 1 Centre St., Rm. 1217, 10007)
 Ann Marie Turner – DOT Design and Construction, 28-11 Queens Plaza N, 11101
 Michael Harnett – Borough Engineering " " "
 Naim Rasheed – DOT Signs and Street Marketings " " "
 Ray Edwards – DOT (Maintenance) for Brooklyn St. Maintenance
 16 Court Street - 16th Flr., Brooklyn, NY
 Ezra Ghazal - EAO # 65
 Ralph Wuest (Construction Support) DDC 3rd Flr.
 Sarah Pena (DEP, Legal Affairs, 59-17 Junction Blvd., Flushing , NY 11373)
 Pooran Sookchan – Construction Management

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: Bronx

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Asst 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
HWY105-01 20111405336 20101423477	METROPOLITAN AVENUE X760.11 Bronx Construction 75%-Subst.	Trocon Construction Corp. (718) 937-2000 (718) 784-2824 Anthony Seniore (917) 440-7726	\$14,451,382.20 \$14,872,103.84 103% Bid \$10,949,840.51 74% Cur \$14,872,103.84 103% Bid	03/04/2010 06/22/2010 09/20/2010 03/07/2011 455	6/3/2012 776 4/20/2013 956 10/17/2013	192% 113% 113% 80% DELAY!!!		Devilme, Leslie Abdulrazzak, Pares Raval, Aniruddh Robert Moerkach, P.E Ammun and Whitney	7 Hugh Grant Circle, 2nd Flr Bronx, NY 10462 (718) 409-1600 Sel Collins (347) 539-0104
HWY2009MX 20090038783 20107201607	COMPLEX PED RAMP - MANHATTAN AND BRONX Citywide Construction 50-75%	ILJ IV Enterprises Inc. (718) 465-3600 (718) 465-3100 Ray Rudolf (917) 217-6891	\$3,740,158.00 \$3,740,158.00 100% Bid \$0.00 0% Cur \$3,740,158.00 100% Bid	03/24/2009 06/25/2009 07/28/2009 02/01/2010 730	1/31/2012 1205 5/28/2013 1461 1/31/2014	174% 106% 106% 82% DELAY!!!		Devilme, Leslie Abdulrazzak, Pares Kuperstok, Yelena Walid Abajmanin Simco/Helder TO	262 W 38 St (#706) New York, NY 10018 (212) 938-0313 Phil Basso (917) 758-9172 (917) 758-9172
HWY1678 20101421579 20107202806	RECONSTRUCTION OF COLLEGE POINT BLVD Queens Construction 50-75%	C.A.C. Industries Inc. (718) 729-3600 (718) 729-0400 John Labozza (347) 728-7709	\$12,454,452.00 \$13,833,029.03 111% Bid \$6,154,590.31 44% Cur \$13,849,629.33 111% Bid	12/22/2009 04/29/2010 07/16/2010 09/15/2010 365	9/14/2011 365 9/14/2011 949 4/20/2013	287% 287% 287% 56% DELAY!!!		Devilme, Leslie Pavitt, John Kuperstok, Yelena Reza Marandi Tectonic (Mini TO Full)	32-01 College Point Blvd Flushing, NY 11354-2742 (718) 321-8090 Michael Capasso (347) 728-0217
HWY647B 20101409983 20101409982	RECONSTRUCTION OF PAULDING AVE - PHASE II Bronx Construction 75%-Subst.	Masepeth Supply Co. LLC. (718) 786-7000 (718) 937-5164 Harvey Blatt (516) 367-1068	\$25,097,166.30 \$26,343,231.85 109% Bid \$23,763,047.65 90% Cur \$26,547,895.97 106% Bid	10/22/2009 01/21/2010 04/29/2010 04/26/2010 730	4/24/2012 1162 6/30/2013 1223 8/30/2013	163% 102% 102% 97% DELAY!!!		Mesiti, Franco Patel, Marudina S Kuperstok, Yelena Omer Ockah Hals Engineers	3425 Boston Road, 2nd Floor BRONX, NY 10469 (718) 515-6302 (718) 515-6264
HWY710 20101423062 20101423731	PELIAM PKWY - Phase I Bronx Construction 75%-Subst.	C A C Industries Inc. (718) 729-3600 (718) 729-0400 Michael Capasso (347) 718-0217	\$36,165,168.80 \$38,543,876.42 107% Bid \$31,707,674.85 82% Cur \$38,543,876.42 107% Bid	03/12/2010 05/12/2010 07/15/2010 08/10/2010 730	8/14/2012 730 8/14/2012 1081 7/31/2013	147% 147% 147% 94% DELAY!!!		Mesiti, Franco Abajmanin, Walid Raval, Aniruddh Leon Nation Gibbons, Raposo & Boyce	1200 Waters Place, Suite 102 Bronx, NY 10461 (718) 829-3712 William Swiler (347) 728-6363
HWYFPLZ 20131408523	FORDHAM PLAZA Bronx Construction 0-25%	Petrillo Contracting Inc. (914) 664-4141 (914) 668-2144 Michael Ollinger (917) 497-0789	\$7,155,299.82 \$7,155,299.82 100% Bid \$0.00 0% Cur \$7,210,348.42 101% Bid	05/31/2012 09/07/2012 11/21/2012 01/02/2013 515	5/31/2014 22% 22%	40% 22%		Mesiti, Franco Charles, Diolena Kuperstok, Yelena Patrick McNierney CH2M HILL (Mini TO Large)	4419 Third Ave, Suite 3F Bronx, NY 10457 (917) 631-0465 (917) 668-3940
HWYKINGBR 20121405733 20117205522	KINGSBRIDGE-FORDHAM PED ENTRANCE X550.58 X550.58 Bronx Construction 25-50%	North G Group, Inc. (212) 533-6070 (718) 260-4064 Albert Zibonen (917) 682-4688	\$1,435,000.00 \$1,601,170.00 112% Bid \$491,838.69 31% Cur \$1,601,170.00 112% Bid	03/30/2011 07/26/2011 09/02/2011 06/11/2012 180	12/7/2012 180 12/7/2012 435 8/19/2013	228% 228% 228% 48% DELAY!!!		Mesiti, Franco Abajmanin, Walid Kuperstok, Yelena Erickson Prewett Tectonic (Mini TO Partial)	E Fordham & R Kingsbridge Rd., Bronx, NY (718) 841-7561 Sam Sabra (917) 682-4687

07/28/2013 Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Compl is more than 20 points below % Time Elap Orig

Page 1 of 18

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: Bronx

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CDD	Orig Compl Current CDD Current Compl Projected CDD Proj Compl	% Time Slap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
BWXP134 20111405525 20107203631	BRONX QUAD TRAFFIC AND LANDSCAPE IMPROVEMENT Bronx Construction 75%-Subst.	C.A.C. Industries Inc. (718) 729-3600 (718) 729-0400 Michael Capasso (347) 718-0217	\$11,421,586.26 \$11,588,319.60 101% Bid \$10,253,844.80 88% Cur \$11,588,319.66 101% Bid	03/16/2010 07/13/2010 09/21/2010 02/21/2011 665	12/16/2012 665 12/16/2012 831 5/31/2013	133% 133% 133% 94% DELAY!!!		Devilmo, Leslie Pavlik, John Kupershtok, Yelena Mtd Saidal Haque ABCOM (Mini TO Full)	2301 White Plains Road Bronx, NY 10467-8106 (718) 231-2319 (718) 231-2741 Jim McMurray (347) 728-0220
BWXP2022 20111451751	RECONSTRUCTION OF CONNER STREET BULKHEAD Bronx Construction 50-75%	TROCOM CONSTRUCTION (718) 937-2000 (718) 784-2824 SALVATORE TROVAT	\$3,551,475.20 \$3,551,475.20 100% Bid \$1,765,038.20 50% Cur \$3,551,475.20 100% Bid	03/29/2011 06/07/2011 06/30/2011 10/03/2011 635	6/28/2013 729 9/30/2013 729 9/30/2013	104% 91% 91% 52% DELAY!!!		Devilmo, Leslie Qasem, Nayef Kupershtok, Yelena Donald Wamont, P.E. KS Engineers, P.C.	33 23 Merritt Ave, 2nd Flr Bronx, NY 10475 (718) 547-3470 (718) 547-3474 Anthony Santoro (917) 440-7726
P-3PNYC01 20121444221 20131404924	REHABILITATION OF HIGH BRIDGE, BRONX - PhNYC Citywide Construction 0-25%	Schlusener Construction Co., L (201) 867-5079 (201) 964-3196 Patrick J. Rooney (201) 469-7539	\$40,165,140.08 \$40,165,140.08 100% Bid \$3,495,544.69 9% Cur \$40,165,140.08 100% Bid	02/03/2012 06/14/2012 07/20/2012 08/01/2012 690	6/21/2014 6/21/2014 6/21/2014 6/21/2014 6/21/2014	52% 52% 52% 52% 52%		Patel, Kalpana Ravul, Anirudh Paul Johnson LRO Engineers/KEPI-JV	1340-A Exterior Street Bronx, NY 10452 (718) 588-2561 Bryan Dillley (201) 341-6989 (201) 341-6989
QED1000 20121444597 20137201712	WATER MAIN WORK IN VARIOUS LOCATIONS, QNS Queens Construction 25-50%	P & T II Contracting Corp. (718) 206-0245 (718) 206-0083 Niraj Joshi (917) 279-0674	\$7,777,777.77 \$7,777,777.77 100% Bid \$1,143,101.48 15% Cur \$7,777,777.77 100% Bid	05/08/2012 06/18/2012 07/12/2012 11/12/2012 570	6/4/2014 6/4/2014 6/4/2014 6/4/2014 6/4/2014	49% 49% 49% 49% 49%		Bashawish, Ahmed Williams, Gordon Ravul, Anirudh Himad Beg, P.F. Ammen & Whitney Consultin	89-16 175th Street, #CP-5 Queens, NY 11432 (718) 658-4828 (718) 658-5303 Niraj Joshi (718) 297-1012
BWXP003 20101425204 20117201576	RECONSTRUCTION OF BAILEY PLACE RETAINING WALL Bronx Construction 0-25%	C.A.C. Industries, Inc. (718) 729-3620 (718) 729-0400 William Seiler (347) 728-6363	\$5,155,388.10 \$5,266,524.18 102% Bid \$892,156.75 17% Cur \$5,631,462.07 109% Bid	03/25/2010 06/21/2010 07/15/2010 03/14/2011 540	9/3/2012 9/3/2012 9/3/2012 9/3/2012 9/3/2012	160% 96% 96% 16% DELAY!!!		Monah, Lambert Charles, Dickens Kupershtok, Yelena Medhat Hanna Liro Engineers, Inc.-T.O.	3640 Bailey Avenue Bronx, NY 10453 (718) 601-1430 (718) 601-1357 Tim Gamm (718) 729-3600 (347) 728-1212
SE809 20121412392 20121412396	STORM & SAN SEWERS IN N.B WHITESTONE EXPWY SERV RD Queens Construction 0-25%	Defaney Associates, L P (718) 359-4300 (718) 886-1519 Stanley Defaney (347) 996-7778	\$56,226,907.50 \$56,226,907.50 100% Bid \$4,367,184.29 8% Cur \$57,148,313.19 102% Bid	06/03/2011 08/22/2011 04/11/2012 06/04/2012 900	11/20/2014 11/20/2014 11/20/2014 11/20/2014 11/20/2014	46% 46% 46% 46% 46%		Devilmo, Leslie Qasem, Nayef Ravul, Anirudh Ruben D. Chucci, PE Dewberry Engineers Inc.	32-17 College Point Blvd Flushing, NY 11354 (718) 460-2461 (718) 460-2465 John Forte (718) 460-2461 (347) 996-7800
SEQ002657 20121444764	SAN & STM SEWERS IN WATER EDGE DRIVE Queens Construction 75%-Subst.	Inter Contracting Corp. (914) 723-2360 (914) 723-2365 Michael Mutino (914) 755-1682	\$3,364,440.50 \$3,556,253.00 106% Bid \$2,642,377.65 74% Cur \$3,556,253.00 106% Bid	03/14/2012 06/13/2012 07/18/2012 10/29/2012 365	10/28/2013 10/28/2013 10/28/2013 10/28/2013 10/28/2013	74% 74% 74% 74% 74%		Devilmo, Leslie Abdulrazzak, Fares Ravul, Anirudh Gasper Stofa S.I. Eng., PC. (TO Mini)	25-32 2nd Floor 168 Street (718) 353-6394 (718) 353-6397 Dario Cavaliere (917) 755-1682

07/28/2013

Notes: (1) CDD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Compl is more than 20 points below % Time Slap Orig.

Page 2 of 19

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: Bronx

Project ID Cont Reg No. RBI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer RBI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
SEQ200473 20121417512	34 AVE & BROOKSIDE STREET, ETC. Queens Construction 25-50%	Trocom Construction Corp. (718) 937-2000 (718) 784-2824 Anthony Santoro (917) 990-7726	\$7,872,937.80 \$7,989,903.14 101% Bid \$3,460,632.42 43% Cur \$7,989,903.14 101% Bid	08/16/2011 10/13/2011 12/28/2011 04/16/2012 540	10/7/2013 600	86% 34% DELAY!!!		Davilene, Leslie Abdurazzak, Fares Kupcristok, Yelena Susan F. Wong, P.E. STV (TO Mini Large - Full)	242-07 Northern Blvd., 2nd Little Neck, NY 11363 (347) 235-4888 (347) 235-4668
SEX20043 20121445139 20137201276	STORM SEWER IN COMMERCE AVR Bronx Construction 0-25%	C.A.C. Industries, Inc. (718) 729-3600 (718) 729-0400	\$4,190,156.46 \$4,190,156.46 100% Bid \$0.00 0% Cur \$4,190,156.46 100% Bid	05/02/2012 06/18/2012 07/19/2012 11/05/2012 600	6/27/2014 600 6/27/2014 600 6/27/2014	44% 44% 44% 0% DELAY!!!		Mesiti, Franco Charles, Dickens Rawel, Aniroddh George Karakal EnTech Engg PC	3451 E. Tremont Avenue Bronx, NY 10465 (718) 684-5050 (718) 684-5053
SEX20048 20121444569 20137201306	STORM SEWER IN WATERBURY AVE Bronx Construction 0-25%	J. R. Cruz Corp. (732) 290-0700 (732) 290-8960 Evaristo Cruz	\$9,439,439.00 \$9,439,439.00 100% Bid \$894,010.18 9% Cur \$9,439,439.00 100% Bid	05/02/2012 05/30/2012 07/11/2012 02/04/2013 540	7/28/2014 600	32% 9% DELAY!!!		Mesiti, Franco Patel, Narendra S. Rawel, Aniroddh Amef Farag K.S. Engineers	3202 Ampere Ave Bronx, NY 10465 (718) 822-3784 (718) 822-3895 PHILIP HUI

Total Number of Projects in Bronx: 17

Total Amount in Bronx: \$287,403,321.88

07/29/2013

Notes: (1) CCD includes 10 days for mobilization for all projects (2) The clock for % time elapsed stops at substantial completion (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 3 of 19

**DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS**

Construction Managing Boro: Brooklyn

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current Current CCD Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sawer Compl Act 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
BED778 20101423883	TRUNK WATER MAIN IN ATLANTIC AVE Brooklyn Construction 75%-Subst.	JR. Cruz Corp. (732) 290-0700 (732) 290-8960 Carlos Catao (732) 865-6927	\$13,929,929.00 \$14,369,329.00 103% Bid \$11,343,108.17 80% Cur \$14,369,329.00 103% Bid	03/25/2010 06/07/2010 07/08/2010 11/01/2010 600	6/22/2012 1115 11/19/2013 1115 11/19/2013	167% 90% 90% 82% DELAY!!!		Brandon, Marie Upadhyay, Iain Patel, Ashishkumar Odette Michael HAKS (Partial Staffing T.O.)	936 Fulton Street Brooklyn, NY 11238 (718) 789-1430 (718) 789-1496 Carlos Catao (718) 789-1702 (732) 865-6926
CONTRPM01 20131409443 20137202522	STM, SAN SEWERS & WM IN CONEY ISLAND AREA, BK Brooklyn Construction 0-25%	C.A.C. Industries Inc. (718) 729-3600 (718) 729-0400 Bill Swiler (347) 728-6363	\$27,721,963.89 \$27,721,963.89 100% Bid \$0.00 0% Cur \$27,721,963.89 100% Bid	07/31/2012 09/25/2012 11/14/2012 01/28/2013 880	6/26/2015 880 6/26/2015 880 6/26/2015	20% 20% 20% 0% DELAY!!!		Powerstein, Philip Solomon, Stephenson Patel, Ashishkumar Wessam Fahmy HAKS Engineers (T.O.)	132 Brighton Beach Avenue Brooklyn, NY (718) 676-7092 (718) 676-7094 Ehab Elshah (347) 728-0974 (718) 683-8775
HD161C 20131411087	GATEWAY ESTATE - PHASE C Brooklyn Construction 0-25%	C.A.C. Industries Inc. (718) 729-3600 (718) 729-0400 Bill Swiler (347) 728-6363	\$12,787,621.65 \$12,787,621.65 100% Bid \$0.00 0% Cur \$12,787,621.65 100% Bid	06/06/2012 08/14/2012 11/26/2012 03/04/2013 820	6/1/2015 820 6/1/2015 820 6/1/2015	18% 18% 18% 2% DELAY!!!		Powerstein, Philip Brunoni, Flore Francisque, Serge Shaw Environmental Engineer	
HW2CR13A 20131407681 20137201577	MILLING - BROOKLYN AND STATEN ISLAND Citywide Construction 0-25%	Restani Construction Corp. (718) 728-0870 (718) 728-0873 Mike Calderone (917) 217-8314	\$15,549,730.00 \$3,582,424.67 23% Bid \$1,053,015.90 29% Cur \$15,549,730.00 100% Bid	06/13/2012 09/12/2012 10/31/2012 04/22/2013 730	4/21/2015 730 4/21/2015 730 4/21/2015	13% 13% 13% 14% DELAY!!!		Powerstein, Philip Solomon, Stephenson Patel, Ashishkumar Abdelfathi Elhabashah RBA Group (T.O.)	480 84 Street Brooklyn, NY 11209 (718) 234-0240 (718) 238-1895 John Acquista
HW2CR13CW 20131407580 20137201636	CITYWIDE MILLING Citywide Construction 0-25%	Perrillo Contracting Inc. (914) 668-5678 (914) 668-3188 Richard Davidson (914) 447-2662	\$10,650,000.00 \$1,661,250.41 16% Bid \$0.00 0% Cur \$10,650,000.00 100% Bid	06/14/2012 09/11/2012 01/15/2013 05/28/2013 730	5/27/2015 730 5/27/2015 730 5/27/2015	8% 8% 8% 9% DELAY!!!		Powerstein, Philip Solomon, Stephenson Patel, Ashishkumar Joe Zaleski STV Incorporated	310 Nassau Ave., 3rd Fl Brooklyn, NY 11222 (718) 756-3572 (718) 756-3573
HW349FPED 20131402271 20131417312	RESURFACING - Brooklyn, The Bronx, and Queens Citywide Construction 0-25%	POWER CONCRETE CO. INC. (718) 391-0262 (888) 409-0911 Jose Casimiro (973) 769-0882	\$12,598,792.00 \$12,598,792.00 100% Bid \$3,012,029.65 24% Cur \$12,598,792.00 100% Bid	04/24/2012 07/13/2012 10/22/2012 02/18/2013 480	6/12/2014 480 6/12/2014 480 6/12/2014	33% 33% 33% 24% DELAY!!!		Brandon, Marie Cisao, Lafayette Patel, Ashishkumar Easam Sumoul, P.E. JWP Engineering, P.C. - T.O.	630 Flushing Ave., Suite 464 Brooklyn, NY 11206 (347) 983-0010 (347) 983-0009 Nigal Singh (646) 296-2393 (646) 296-2393
HWCTIRB08 20121411386	RECONSTRUCTION OF ROADWAY CURBS, CITYWIDE Citywide Construction 25-50%	P & T II CONTRACTING CO. (718) 206-0245 (718) 206-0083 Dan McCallan (347) 219-0881	\$1,747,813.15 \$1,747,813.15 100% Bid \$695,516.45 40% Cur \$1,747,813.15 100% Bid	04/13/2011 07/26/2011 09/30/2011 03/19/2012 730	3/18/2014 730 3/18/2014 730 3/18/2014	68% 68% 68% 39% DELAY!!!		Powerstein, Philip Brunoni, Flore Francisque, Serge Ousami Mahmoud in-House	3030 Emmons Avenue, Apt 5D Brooklyn, NY (718) 648-2317 (718) 648-2366 Gil Gomes (646) 938-7096 (646) 938-7096

07/28/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Compl is more than 20 points below % Time Elap Orig.

Page 4 of 19

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Borough: **Brooklyn**

Project ID Cost Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
HWK1129 20121409671 2012140827	NOSTRAND AV FLUSHING- ATLANTIC AV/SEK002350/20060 Brooklyn Construction 25-50%	ADC Construction, LLC. (718) 628-5555 (718) 628-5142 Joe Aiello (718) 628-5555	\$23,508,884.90 \$23,508,884.90 100% Bid \$7,277,437.01 31% Cur \$23,508,884.90 100% Bid	05/12/2011 06/14/2011 10/14/2011 05/14/2012 910	11/9/2014 910 11/9/2014 910 11/9/2014	48% 48% 48% 31%		Brandon, Marie Rubiano, Edgar Paez, Ashishkumar Sotelo De Silva Ammann & Whitney Constcti	630 Flushing Avenue, 6th floor Brooklyn, NY (917) 580-6921 Domenick Cipollone (917) 567-2579
HWK1130A 20131408993	BRT NOSTRAND AVE PHASE 2 Brooklyn Construction 0-25%	C.A.C. Industries Inc. (718) 729-3690 (718) 729-0400 William Sivilar (347) 728-6363	\$14,945,698.98 \$14,945,698.98 100% Bid \$2,836,075.57 19% Cur \$14,945,698.98 100% Bid	07/10/2012 09/19/2012 11/09/2012 01/03/2013 540	6/26/2014 540 6/26/2014 540 6/26/2014	38% 38% 38% 24%		Brandon, Marie Upadhyay, Justin Francisque, Serge Bill Beckmeier CH2M Hill (T.O.)	2511 Avenue L, Upper Floor Brooklyn, NY 11216 (718) 942-5015 James Lumpe (347) 728-9069
HWK700A 20050041890 20060011452	Reconstruction of Columbia Street/BED768 Brooklyn Construction 75%-Subst.	Trocom Construction (718) 937-2000 (718) 784-2824 Anthony Santoro (718) 937-2000	\$18,182,687.74 \$29,046,906.57 160% Bid \$24,264,261.83 84% Cur \$29,697,570.74 163% Bid	03/16/2005 05/23/2005 07/18/2005 10/24/2005 730	10/23/2007 2412 5/31/2012 2930 10/31/2013	388% 117% 117% 99% DELAY!!!		Brandon, Marie Cusco, Lafayette Francisque, Serge Paul Phrakon Ammann & Whitney	120 Hamilton Avenue, 2nd Floor Brooklyn (718) 875-9645 Anatoly Vetsler (917) 440-8143
HWKFP2826 20111451616	RECONSTRUCTION OF CHURCH AVENUE/SEK002367 Brooklyn Construction 25-50%	Triumph Construction Corp (718) 861-6060 (718) 861-6660 William Liotta (646) 773-0497	\$5,821,518.51 \$5,831,953.50 100% Bid \$1,442,187.83 25% Cur \$5,831,953.50 100% Bid	04/12/2011 06/10/2011 07/05/2011 06/11/2012 545	12/7/2013 545 12/7/2013 545 12/7/2013	75% 75% 75% 43% DELAY!!!		Powerstein, Philip Achille, Max Francisque, Serge Iqbal Aldner QEB (T.O.)	1815 Flatbush Ave., 2nd floor Brooklyn, NY 11225 (718) 377-0307 (718) 338-3810 Mike Hur (917) 560-7043
HWPL2805K 20131418250	Humboldt Street Plaza/Streetscape Reconstruction Brooklyn Construction 0-25%	Chelmsford Contracting Corp. (516) 466-3150 (516) 466-3206 Ronaco Albano (516) 232-0147	\$1,983,661.68 \$1,983,661.68 100% Bid \$0.00 0% Cur \$1,983,661.68 100% Bid	11/27/2012 01/16/2013 02/28/2013 04/01/2013 455	6/29/2014 455 6/29/2014 455 6/29/2014	26% 26% 26% 0% DELAY!!!		Powerstein, Philip Achille, Max Francisque, Serge Philip Umassor In House	687 Broadway Brooklyn, NY 11206 (347) 763-0545 (347) 799-2179 Michael Tacholok (516) 466-3150
HWPL2806K 20131407150	Knickerbocker Plaza Improvements/Reconstruction Brooklyn Construction 0-25%	Trocom Construction Corp. (718) 937-2000 (718) 784-2824 Anthony Santoro (718) 937-2000	\$851,468.80 \$851,468.80 100% Bid \$0.00 0% Cur \$851,468.80 100% Bid	07/06/2012 09/06/2012 10/11/2012 02/04/2013 180	8/2/2013 180 8/2/2013 180 8/2/2013	96% 96% 96% 0% DELAY!!!		Powerstein, Philip Achille, Max Francisque, Serge Saccopanski, Charles In House	1323 Myrtle Ave Brooklyn, NY 11221 (718) 443-3332 (718) 443-3330 Anthony Santoro (718) 937-2000
HW38012CW-R 20131466421 20137201576	PRIOR NOTICE SIDEWALKS - CITYWIDE Citywide Construction 0-25%	Vales Construction Corp (914) 763-0567 (914) 763-0479 Silvino Vales (917) 662-6440	\$2,857,979.00 \$2,857,979.00 100% Bid \$961,737.57 34% Cur \$2,857,979.00 100% Bid	04/04/2012 07/06/2012 12/24/2012 01/22/2013 365	1/21/2014 365 1/21/2014 365 1/21/2014	51% 51% 51% 30% DELAY!!!		Brandon, Marie Upadhyay, Justin Paez, Ashishkumar Xiang Wei Wu SB&CO Engineering, P.C. -T.	72-63 Kissena Blvd., 2nd Floor Flushing, NY 11367 (347) 829-3723 (347) 829-3747 John Vales (914) 763-0567

07/28/2013 Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Compl is more than 20 points below % Time Elap Orig.

Page 8 of 18

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: Brooklyn

Project ID Cost Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
HWK3013K 20121444105 20127285765	PRIOR NOTICE SIDEWALKS - BROOKLYN Brooklyn Construction 0-25%	Heavy Construction Corp (718) 978-1404 (718) 327-7401 Stanis LoMonaco (917) 939-1743	\$5,205,275.00 \$5,205,275.00 100% Bid \$0.00 0% Cur \$5,205,275.00 100% Bid	12/22/2011 05/22/2012 07/12/2012 10/15/2012 365	10/14/2013 365 10/14/2013 365 10/14/2013	78% 78% 78% 24% DELA YIII		Powerstein, Philip Brunson, Flore Francisque, Serge Seid Emara GEB (T.O.)	140 Jamaica Avenue Brooklyn NY 11207 (718) 235-0460 (718) 235-5108 Stanis LoMonaco (718) 235-0527 (917) 939-1743
HWK3013K 20131422807	PRIOR NOTICE SIDEWALKS - BROOKLYN Brooklyn Construction 0-25%	Power Concrete Co. Inc. (973) 465-0030 (973) 465-0911	\$3,994,515.00 \$3,994,515.00 100% Bid \$0.00 0% Cur \$3,994,515.00 100% Bid	04/04/2013 05/24/2013 07/05/2013		0%		Paul, Ashishkumar JEDS(moo/JV)	
HYDRST03 20131401446	SIDEWALK RESTORATION AROUND FIRE HYDRANTS Citywide Construction 0-25%	CHELMSFORD CONTRACTI (516) 466-3150 (516) 466-3206 Horacio Alfaro (516) 232-0147	\$1,336,290.00 \$1,336,290.00 100% Bid \$156,890.88 12% Cur \$1,336,290.00 100% Bid	01/31/2012 07/06/2012 08/14/2012 09/24/2012 365	9/23/2013 365 9/23/2013 365 9/23/2013	84% 84% 84% 12% DELA YIII		Brandao, Marie Cisao, Ledyette Doo, Gaurang Zong Jiang In-house	72-63 Kissena Blvd., 2nd Floor, Queens, NY 11367 (718) 480-8893 (718) 480-8895 Tony Ferrino (516) 466-3150 (516) 232-0146
SEK002370 20131429778	GUNITING OF COMB SEWER IN PROVOST ST Brooklyn Construction 0-25%	En-Tech Corp. 	\$2,300,125.00 Bid Cur Bid	04/25/2013 06/14/2013 07/11/2013				Francisque, Serge	
SELCD006 20111417643	LINING CONTRACT - CITYWIDE Citywide Construction 75%-Subst.	Allstate Power Vac Inc (732) 815-0220 (732) 815-9892	\$1,821,506.00 \$1,821,506.00 100% Bid \$848,983.90 47% Cur \$1,821,506.00 100% Bid	07/01/2009 04/15/2010 11/21/2010 04/11/2011 730	4/9/2013 730 4/9/2013 996 12/31/2013	115% 115% 115% 78% DELA YIII		Powerstein, Philip Achille, Max Francisque, Serge Leon Felix In-house	No field Office

Total Number of Projects in Brooklyn: 19

Total Amount in Brooklyn: \$188,788,188.28

07/28/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 6 of 18

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: **Manhattan**

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
HW2CR12B 20121424842 20127205476	CITYWIDE MILLING - BX & MN Citywide Construction 50-75%	Carlo Lizza & Sons Paving, IN (516) 938-2566 (516) 932-0518 John Keeling (516) 903-2961	\$14,970,528.00 \$8,820,289.00 59% Bid \$8,344,182.55 99% Cur \$14,970,528.00 100% Bid	08/03/2011 10/19/2011 03/21/2012 04/02/2012 790	5/31/2014 790 5/31/2014 790 5/31/2014	61% 61% 61% 63%		Jeromi, Shahrman Marzoog, Iyad Cano, Barbara Rachot, Seniorant, P.E K.S. Engineers-Task Order	320 W. 37th St Suite 9D New York, NY 10018 (212) 714-9240 (212) 714-9247 Angelo Ciriaci (386) 237-0426 (516) 903-2961
HWMI159 20111441267 20111436151	Cobblestone St. / Peck Slip (HWMTCA70/SEN002153) Manhattan Construction 50-75%	MFH Contracting Corp (914) 777-8292 (914) 777-0194 Felix Petrillo (917) 731-0089	\$20,400,629.37 \$20,614,429.67 101% Bid \$10,241,546.60 50% Cur \$20,614,429.67 101% Bid	11/30/2010 03/31/2011 06/07/2011 07/03/2011 1610	11/30/2015 1610 11/30/2015 880 11/30/2013	47% 47% 47% 52%		Jeromi, Shahrman Mankamika, Krishna Awad, Naji Mumtaz Patel, P.E Tectonic Engineering	264 Water Street, Ground Floor New York, NY 10038 (212) 233-7181 (212) 233-7185 Perry Jacobs (917) 295-2946 (917) 295-2946
HWMP116 20131422999 20137205417	RECONST OF ASTOR PL. (SEN002163) Manhattan Construction 0-25%	TRIUMPH CONSTRUCTION (718) 861-6060 (718) 861-6660 George Matthews (203) 515-0480	\$15,754,866.99 \$15,754,866.99 100% Bid \$0.00 0% Cur \$15,754,866.99 100% Bid	12/12/2010 02/26/2013 07/02/2013 08/03/2013 730	8/4/2015 730 8/4/2015 730 8/4/2015	-1% -1% -1% 0%		Awad, Naji Rafael Rodrigues (DDC) KS Engineers	415 Lafayette St. 2nd Floor New York, NY (646) 918-6654 Michael Cuzzi (917) 295-7371
HWMP2012 20131418473 20131418470	TIMES & DUFFY SQUARES RECONSTRUCTION (SEN002160) Manhattan Construction 0-25%	TULLY CONSTRUCTION CO (718) 446-7000 (718) 446-6072 Jim Tully (917) 299-4779	\$46,390,415.78 \$46,097,924.78 99% Bid \$319,400.75 1% Cur \$46,390,415.78 100% Bid	01/15/2013 02/15/2013 04/16/2013 04/16/2013 1095	4/14/2016 1095 4/14/2016 1095 4/14/2016	9% 9% 9% 1%		Cruji, Joseph Patel, Ashwinkumar Dave, Gaurang Ahmed Ibrahim/Yenny Konko Lino Engineers, Inc	570 7th Ave. Suite 703 New York, NY 10018 (212) 784-0181 (212) 784-0185 Sawa Ballantoni (917) 335-5669 (917) 335-5669
HWMP2019 20101412126 20101412170	EAST HOUSTON ST PEDESTRIAN IMPROVEMENTS (MED604) Manhattan Construction 25-50%	JLJ IV Enterprises Inc. (718) 465-5400 (718) 465-5100 Ray Rudolph (917) 217-8691	\$52,466,999.44 \$30,929,760.58 97% Bid \$34,006,219.32 47% Cur \$52,466,229.32 100% Bid	10/14/2009 01/27/2010 03/07/2010 06/21/2010 1095	6/19/2013 1095 6/19/2013 1594 10/31/2014	103% 103% 103% 46% DELAY!!!		Cruji, Joseph Patel, Ashwinkumar Awad, Naji John Puz, P.E HAKS/WTP (IV)	121 Ludlow St - 3 floor New York, NY 10002 (212) 387-0980 (212) 387-0984 Paul Brunetti (718) 465-9600 (347) 203-5778
HWMTCA6A 20131425578 20131425580	RECONSTRUCTION OF BROADWAY, ETC (SEN002146) Manhattan Construction 0-25%	MFH CONTRACTING CORP. (914) 777-8292 (914) 777-0194 Michael V. Petrillo (914) 777-8292	\$41,666,412.47 \$41,666,412.47 100% Bid \$0.00 0% Cur \$41,666,412.47 100% Bid	12/11/2012 04/22/2013 07/09/2013 08/05/2013 1460	8/3/2017 1460 8/3/2017 1460 8/3/2017	-1% -1% -1% 0%		Jeromi, Shahrman Rajput, Dushyant Awad, Naji Dean Mukesh, P.E HAKS Engineers	90 John Street, Room 331 NY, NY 10038

07/26/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Compl is more than 20 points below % Time Elap Orig.

Page 7 of 16

**DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS**

Construction Managing Boro: **Manhattan**

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CDD	Orig Compl Current CDD Current Compl Projected CDD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Owner Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
HWMTCA6B 20101415379 20100020861	RECONSTRUCTION OF CHAMBERS STREET, ETC (SEN002148) Manhattan Construction 75%-Subst.	Judlem Contracting, Inc. 25-15 (718) 554-2320 (718) 321-8026 Paul Crevelli (917) 417-8117	\$24,471,287.01 \$30,102,803.29 123% Bid \$20,901,719.04 69% Cur \$30,102,803.29 123% Bid	07/17/2009 04/16/2010 07/14/2010 07/14/2010 1080	6/27/2013 1601 11/30/2014 1601 11/30/2014	103% 69% 69% 77% DELAY III		Jeromi, Shashram Kodava, Srin Dave, Gaurang Michael Bolling, P.E. Lao Engineers, Inc.	22 Park Pl 3rd Floor New York, N.Y. 10279 (646) 380-5170 (646) 380-5173 Michael Iovino (516) 523-3668 (917) 417-8117
HWMTCA8B 20090018006 20090019998	RECONSTRUCTION OF FULTON STREET (MED-601) Manhattan Construction 75%-Subst.	TROCOM CONSTRUCTION (718) 937-2000 (718) 784-2824 ANTHONY SANTORO (718) 937-2000	\$28,157,807.27 \$34,906,422.81 124% Bid \$28,125,109.86 81% Cur \$35,485,887.62 126% Bid	07/10/2008 09/16/2008 12/18/2008 02/02/2009 1095	2/1/2012 1794 12/31/2013 1794 12/31/2013	149% 91% 91% 80% DELAY III		Jeromi, Shashram Manikam, Krishna Awad, Nagi HESHAM KOBTY HKS ENGINEERING	225 BROADWAY SUITE 2115 NEW YORK NY 10007 (212) 608-2203 (212) 608-2288 Anthony Vokler (917) 440-8143 (917) 440-7726
HWSS0123M 20121440486	PRIOR NOTICE SIDEWALKS - MANHATTAN Manhattan Construction 0-25%	Perfetto Contracting Co., Inc (718) 858-8600 (718) 858-8604 Cesare Perfetto (818) 858-8600	\$3,123,205.00 \$3,123,205.00 100% Bid \$465,826.16 15% Cur \$3,123,205.00 100% Bid	12/21/2011 04/09/2012 06/06/2012 10/12/2012 365	10/11/2013 365 10/11/2013 365 10/11/2013	79% 79% 79% 23% DELAY III		Rajput, Dushyant Awad, Nagi Cristina Cortez EN-TECH - T.O.	147 W35 Street, Suite 907 New York, NY 10001 (212) 600-8312 (212) 600-1498 Mariano Tomsai (516) 380-4993 (516) 380-4993
MED696 20101425203 20117200946	TRUNK WATER MAINS IN HUDSON STREET (SHAFT 29B) Manhattan Construction 75%-Subst.	C.A.C. Industries, Inc. 23-23 B (718) 729-3600 (718) 729-0400 John Laborza (347) 728-7709	\$39,494,197.13 \$66,665,192.11 112% Bid \$44,539,658.97 67% Cur \$72,615,191.48 122% Bid	03/24/2010 06/08/2010 07/16/2010 08/16/2010 2005	2/10/2016 1589 12/21/2014 1589 12/21/2014	54% 68% 68% 79% 100%		Jeromi, Shashram Kashava, Srin Awad, Nagi Charles, Beardsley HDR	459 Washington Street Suite 1N New York, NY 10013 (212) 226-2480 (212) 226-6025 Ehab Elabtah (347) 728-0974 (347) 728-0217
MED698 20131410111 20131402273	TRUNK WATER MAINS IN WEST 30TH STREET (SHAFT 26B) Manhattan Construction 0-25%	JLJ IV Enterprises, Inc. 213-19 (718) 465-5600 (718) 465-5100 Michael Cervoni (917) 299-9342	\$22,577,178.00 \$21,573,065.00 96% Bid \$572,488.36 3% Cur \$22,577,178.00 100% Bid	06/20/2012 09/25/2012 11/19/2012 12/17/2012 910	6/14/2015 910 6/14/2015 910 6/14/2015	24% 24% 24% 8% 100%		Crupi, Joseph Modi, Sanjay Dave, Gaurang James P Guntler, P.E. Creeley & Hansen	424 West 33rd Street, Suite 30 New York, NY 10001 (212) 967-8078 (212) 967-8203 Paul Broccati (718) 465-5600 (917) 299-9342
MED600B 20131423058 20131422295	TRUNK WATER MAINS 58th St. (SHAFT 33B) Manhattan Construction 0-25%	Haleyon Construction Corp. (914) 741-1112 (914) 741-2014	\$19,816,000.00 \$19,816,000.00 100% Bid \$0.00 0% Cur \$19,816,000.00 100% Bid	01/10/2013 03/15/2013 05/28/2013 07/15/2013 1095	7/13/2016 1095 7/13/2016 1095 7/13/2016	1% 1% 1% 0% 100%		Crupi, Joseph Ramos, Jr., Pierre-Paul Dave, Gaurang Amman & Whitney	
MED609 20121431668	CONNECT SHAFTS 24B, 25B, 27B, 30B TO SYSTEM Manhattan Construction 0-25%	Waterworks Inc. A Joint Venture (718) 554-2320 (718) 321-8026 Richard Ocken (917) 807-4293	\$236,739,690.00 \$234,953,689.00 95% Bid \$31,398,091.97 14% Cur \$237,470,634.00 100% Bid	10/05/2011 01/20/2012 03/15/2012 04/23/2012 2005	10/18/2017 2005 10/18/2017 2005 10/18/2017	23% 23% 23% 19% 100%		Ramos, Jr., Pierre-Paul Awad, Nagi George Cowan, P.E. Various	333 West 52nd St., 4th Floor, New York, NY 10019 (646) 738-4886 (646) 738-3624 John McFadden (718) 554-2733 (917) 578-9145

07/26/2013

Notes: (1) CDD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Compl is more than 20 points below % Time Elap Orig.

Page 8 of 19

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: **Manhattan**

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
MED617 20121444761 20137201293	DIST WM EXTEN & REPLACMTS. NEW BLGS Manhattan Construction 0-23%	TRIUMPH CONSTRUCTION (718) 861-6060 (718) 861-6660 Dominick Cuzzi (914) 755-1963	\$5,597,067.26 \$5,597,067.26 100% Bid \$246,198.78 4% Cur \$5,840,038.65 104% Bid	04/25/2012 06/18/2012 07/18/2012 01/07/2013 880	6/5/2015 880 6/5/2015 880 6/5/2015	23% 23% 23% 7%		Jaromi, Shashran Rajput, Dushyant Ceto, Barbara Anil Patel, P.E./Amir Asem (O En-Tech Engineering, P.C.-T.	262 W 38th St Room 903 New York, NY 10018 (212) 354-4126 (212) 575-0754 Billy Licita (718) 215-5657 (646) 773-0497
SETVDDC11 20111435206	TV INSPECTION AND CLEANING - CITYWIDE Citywide Construction 50-75%	National Water Main Cleaning (973) 483-3200 (973) 483-5065 James Lounsbury (973) 483-3200	\$1,427,184.00 \$1,427,184.00 100% Bid \$807,537.68 57% Cur \$1,427,184.00 100% Bid	08/26/2010 01/31/2011 03/22/2011 03/13/2012 365	3/12/2013 365 3/12/2013 659 12/31/2013	137% 137% 137% 57% DELAY!!!		Jaromi, Shashran Rajput, Dushyant Dave, Gaurang Nishik Tailor In House	40 Worth St, RM 836 New York, NY 10013 (212) 442-7981 (212) 442-1910 Ralph De Jesus (800) 242-7257 (201) 206-8236

Total Number of Projects in Manhattan: 16

Total Amount in Manhattan: \$620,462,403.87

07/28/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 8 of 19

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: **Queens**

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current Current CCD Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl At 17 Compl Subst Compl Final Compl	Const Deputy Dir Const ESC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
ED153C1 20080039696 2010000872	EDGEHIRE (PHASE C1) - (INCLUDING SEQ002562/200406) Queens Construction 79%-Subst.	J.R. Cruz Corp. (732) 290-0700 (732) 290-8060 Carlo Cusao (347) 219-9240	\$24,274,978.00 \$25,181,288.00 104% Bid \$19,961,373.48 99% Cur \$25,181,278.00 104% Bid	02/07/2008 04/18/2008 07/23/2008 04/27/2009 540	10/18/2010 1541 7/15/2013 1541 7/15/2013	287% 101% 101% 82% DELAY!!!		Dennis, Jocelyn Abourais, Mehraban Trofimov, Igor Fitzgerald Mortel RBA	211 Beach 44th Street Far Rockaway (718) 869-5606 (718) 869-5605 Carlo Cusao (732) 865-6926
ED153C2 201114228936 20111449292	EDGEHIRE (PHASE C2), Including SEQ00421/8RQ002576 Queens Construction 0-23%	J.R. CRUZ CONSTRUCTION C (732) 290-0700 (732) 290-8060 Carlo Cusao (732) 865-6926	\$37,798,798.00 \$37,803,891.00 100% Bid \$5,628,947.10 15% Cur \$37,803,891.39 100% Bid	04/06/2010 11/22/2010 02/07/2011 09/06/2011 1000	6/1/2014 1000 6/1/2014 1000 6/1/2014	69% 69% 69% 15% DELAY!!!		Dennis, Jocelyn Abourais, Mehraban Trofimov, Igor John Barbano IAKS Engineers	205 Aquatic Pl. Far Rockaway NY 11692 (718) 945-9740 (718) 945-9744 Carlo Cusao (732) 865-6926 (732) 865-6926
EWCB08Q84 20131413966 20117204652	QUEENS BOULEVARD MEDIAN EXTENSIONS INTO CROSSWALKS Queens Construction 0-25%	TRIUMPH Construction Corp. (718) 861-6660 (718) 861-6660 Dominick Cuzzi (914) 755-1963	\$1,577,595.55 \$1,577,595.55 100% Bid \$0.00 0% Cur \$1,577,595.55 100% Bid	08/29/2012 10/24/2012 01/04/2013 05/13/2013 390	6/6/2014 365	19% 0%		Barhawish, Ahmad Mouklem, Ali Trofimov, Igor HDR	
EWCB08Q83 20131430211	SAFE ROUTES TO SCHOOLS- (X501.78P ID) 6 QNS Staten Is. Construction 0-25%	TRIUMPH CONSTR CORP (718) 861-6660 (718) 861-6660 CARLO CUZZI (718) 861-6660	\$1,552,339.36 \$0.00 0% Bid \$0.00 #N/A! Cur \$1,552,339.36 100% Bid	12/27/2012 06/10/2013 07/12/2013 365	 365	 0%		Lebron, Geraldo To be determined To be determined	To be determined George Mathew (718) 801-6660
HWFP2011QC 20111449201 20127205313	COMPLEX PED RAMPS, QUEENS Queens Construction 50-75%	ILJ IV Enterprises, Inc. (718) 465-5600 (718) 465-5100 DARRYL ISAAC (347) 203-8524	\$3,361,138.10 \$3,361,138.10 100% Bid \$1,157,912.81 34% Cur \$3,361,138.10 100% Bid	02/16/2011 05/23/2011 06/20/2011 05/14/2012 730	5/13/2014 730	60% 64%		Dennis, Jocelyn Abourais, Mehraban Geyman, Alla Antoine Bedard EnTech Engineering T.O.	116-16 Qns Blvd, Suite 210 Forest Hills, NY 11375 (718) 261-1306 (718) 261-1482 (718) 261-1306
HWFP2012Q 20121444506 20137200633	CONSTRUCTION OF SIMPLE PED RAMPS, QUEENS Queens Construction 0-25%	Heavy Construction Co., Inc. (718) 978-1404 (718) 527-7401 Connie Lomonaco (917) 837-7063	\$2,675,362.80 \$2,675,362.80 100% Bid Cur \$2,675,362.80 100% Bid	04/05/2012 05/30/2012 07/10/2012 10/15/2012 730	10/14/2014 730	39% 730		Dennis, Jocelyn Fleury, Ernest Trofimov, Igor Mohammad Haque GEB Engineering	138-01 Springfield Blvd, 2nd Fl. Queens, NY 11413 (718) 525-1481 (781) 525-1484 Stanis Lomonaco (917) 939-1743
HWFP2013QC 20121444509 20137200632	CONSTRUCTION OF COMPLEX PED RAMPS, QUEENS Queens Construction 0-25%	TRIUMPH Construction Co (718) 861-6060 (718) 861-6660 Shirley Jacobs (914) 403-5576	\$4,189,951.60 \$4,189,951.60 100% Bid \$0.00 0% Cur \$4,189,951.60 100% Bid	05/03/2012 06/06/2012 07/09/2012 730	 730	 0%		Dennis, Jocelyn Das, Advait Trofimov, Igor Gedcon Engineering PC	

07/28/2013

Notes: (1) CCD includes 1C days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Compl is more than 20 points below % Time Elap Orig.

Page 88 of 18

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS

Construction Managing Boro: Queens

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
HWQ631B1 20080042304 20117202147	RECONSTRUCTION OF THURSBY AVE AND AREA (PHASE B1) Queens Construction 75%-Subst	C.A.C. Industries, Inc. (718) 729-3600 (718) 729-0400 Michael Capponeo (347) 728-0217	\$41,544,348.39 \$47,321,791.46 114% Bid \$40,816,115.83 86% Cur \$47,321,719.46 114% Bid	11/08/2007 01/29/2008 07/22/2009 01/22/2009 1095	1/21/2012 1560 4/30/2013 1709 9/26/2013	130% 106% 106% 83% DELAY!!!		Farlin, Patrick Francourt, Celerin Trofimov, Igor Nathalie Pierre-George Gandhi Engineering Inc.-T.O.	90-16 Rockaway Beach Blvd. Rockaway Beach, NY 11693 (718) 945-2190 (718) 945-2395 Nader Aarabi (347) 538-4930 (347) 728-0217
HWQ3012Q 20121439351 20127205763	PRIOR NOTICE SIDEWALKS - QUEENS Queens Construction 0-25%	Power Concrete Co. (718) 391-2880 (888) 409-0911 Joe (973) 769-0882	\$5,489,325.00 \$5,489,325.00 100% Bid \$2,371,219.62 43% Cur \$5,489,325.00 100% Bid	12/21/2011 03/16/2012 05/10/2012 09/17/2012 365	9/16/2013 365 9/16/2013 430 11/20/2013	86% 86% 86% 43% DELAY!!!		Bashtawish, Ahmed Williams, Gordon Geymen, Alla Jose Pangeliben Mega Engin. And Land Surve	113-43 35th Avenue Queens, NY 11354 (718) 321-1130 (718) 321-1139 Rommy Kumar (973) 558-8999 (347) 840-2604
HWQ3013Q 20131428803	PRIOR NOTICE SIDEWALKS - QUEENS Queens Construction 0-25%	Heavy Construction Co. _____ _____ _____ _____	\$3,830,822.00 _____ _____ \$3,830,822.00 _____ _____	03/21/2013 05/13/2013 06/25/2013 _____ _____ _____	_____ _____ _____ _____ _____ _____	_____ _____ _____ _____ _____ _____	_____ _____ _____ _____ _____ _____	Geymen, Alla	_____ _____ _____ _____ _____ _____
QED1006 20131426784	WATERMAIN WORK IN VARIOUS LOCATIONS PROJ Q2008-14 Queens Construction 0-25%	P & T II Contracting Corp. _____ _____ _____ _____	\$4,556,957.25 _____ _____ \$4,556,957.25 _____ _____	02/28/2013 04/22/2013 06/03/2013 _____ _____ _____	_____ _____ _____ _____ _____ _____	_____ _____ _____ _____ _____ _____	_____ _____ _____ _____ _____ _____	Pierre, Ernest Lo, Grace	_____ _____ _____ _____ _____ _____
QED1011 20111443261 20117204879	DISTRIBUTION WM EXTENSION/REPLACEMENTS; NEW BLDGS Citywide Construction 75%-Subst.	Maspeeth Supply Co. LLC (718) 786-7000 (718) 957-5164 (718) 950-9662	\$3,983,289.68 \$3,988,289.68 100% Bid \$3,399,302.68 85% Cur \$5,238,289.68 131% Bid	12/01/2010 04/08/2011 06/01/2011 05/07/2012 365	3/6/2013 526 10/14/2013 _____ _____ _____	122% 83% 85% 93% DELAY!!!		Bashtawish, Ahmed Rana, Mahesh Rameel, Aniruddh Benjamin Amosko-Boohen Gandhi Engineering, Inc.	138-01 Springfield Blvd 2nd Floor Queens, NY 11413 (718) 276-9281 (718) 276-9282
QED1012 20121441784	DISTRIBUTION WM EXTENSION/REPLACEMENTS; NEW BLDGS Citywide Construction 25-50%	P & T II Contracting Corp (718) 206-0245 (718) 206-0083 (347) 219-0881 (646) 928-7096	\$3,993,057.08 \$3,993,057.08 100% Bid \$1,387,265.55 35% Cur \$5,004,252.08 125% Bid	01/06/2012 05/08/2012 06/15/2012 10/01/2012 365	9/30/2013 _____ _____ _____ _____ _____	82% _____ _____ _____ _____ _____		Bashtawish, Ahmed Rana, Mahesh Rameel, Aniruddh Merlon Rangel	86-08 53 Ave Elmhurst, NY 11373 (718) 426-4780 (718) 426-4758

07/20/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Compl is more than 20 points below % Time Elap Orig

Page 88 of 19

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: **Queens**

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sever Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
QED983 20111420014 20121400957	Rckwy Bch Blvd, B90-B94 St. (SEQ002479/200341) Queens Construction 50-75%	C.A.C. Industries, Inc. (718) 729-3600 (718) 729-0400 Ralph Faccolo (347) 728-2429	\$24,372,688.50 108% Bid \$26,368,733.87 67% Cur \$17,729,804.82 108% Bid \$26,368,733.87 730	05/19/2010 09/16/2010 01/31/2011 09/19/2011 730	9/17/2013 730 9/17/2013 730 9/17/2013	93% 93% 93% 68% DELAY!!!		Dennis, Jocelyn Flewis, Ernest Trofimov, Igor Muhammad Asif WSP STILLS	157 B67th St, Arverne, NY 11692 (347) 246-7436 (347) 246-7044 Donna Cattina (718) 318-0162 (347) 437-0283
QED990 201214101321 20121416666	NEW TRUNK & DISTRIBUTION WM IN VERMONT PL Queens Construction 25-50%	Maspeth Supply Co. LLC (718) 786-7000 (718) 937-5164 (718) 786-7000	\$12,637,408.46 100% Bid \$12,637,408.46 35% Cur \$4,368,163.99 100% Bid \$12,646,010.68	06/15/2011 08/29/2011 09/29/2011 10/11/2011 730	10/9/2013 730	90% 42% DELAY!!!		Bashtjewah, Ahmed Francour, Celerin Kopernik, Yelena Mahmoud (Perry) Shahangian KS Engineers	652 Grandview Avenue Ridgewood, NY 11385 (347) 689-4235 (347) 689-4256 Allen Dempsey (718) 772-7046 (718) 772-7046
QED992 20101422940 20107201615	WATER MAIN WORK IN VARIOUS LOCATIONS Queens Construction 75%-Subst.	Debus Construction Corp. (718) 341-6786 (631) 271-3114 CHRIS DEBONIS (516) 997-9615	\$14,989,478.30 100% Bid \$14,989,478.30 75% Cur \$11,287,145.82 100% Bid \$15,007,048.30	03/18/2010 05/19/2010 06/29/2010 01/03/2011 695	11/27/2012 956 8/15/2013 695	135% 98% 98% 99% DELAY!!!		Bashtjewah, Ahmed Francour, Celerin Rawel, Aniroddh Veldimir Karpis URS CURP - NY, TASK ORD	183-08 UNION TPKE 2-FL/104 FRESH MEADOWS, NY 11366 (718) 454-0230 (718) 454-2349 Mehdi Haghsheenas (516) 779-2981 (516) 250-5872
QED996 20101425036 20107201652	WATER MAIN WORK IN VARIOUS LOCATIONS Queens Construction 50-75%	Maspeth Supply Co. LLC (718) 786-7000 Harvey Blatt (516) 367-1068	\$9,473,277.96 112% Bid \$10,611,137.27 74% Cur \$7,864,016.37 112% Bid \$10,611,137.27	03/23/2010 06/18/2010 07/09/2010 09/27/2010 730	9/25/2012 730 9/25/2012 1216 1/24/2014	142% 142% 142% 74% DELAY!!!		Dennis, Jocelyn Flewis, Ernest White, Shams Muhammad Amrey The RBA Group	117-10 Illiside Ave, Richmond Hill, N.Y. 11418 (718) 846-2395 (718) 846-2549
RWQ006 20121433001 20117205441	RECONSTRUCTION OF JACKIE ROBINSON PWKY RETAINING W Queens Construction 25-50%	TWI Construction Corp. (718) 931-5900 (718) 931-5901 Shwan Chatoorang (646) 542-4030	\$3,097,950.00 100% Bid \$3,097,950.00 75% Cur \$2,336,980.00 100% Bid \$3,097,950.00	04/27/2011 01/19/2012 03/20/2012 06/11/2012 540	12/2/2013 540 12/2/2013 540 12/2/2013	76% 76% 76% 75% 		Dennis, Jocelyn Sattler, Eric Oeyman, Allan Roman Sorokko, OE: Edger HDR-T.O.	833 Jamaica Avenue, Trailer Brooklyn NY 11208 (347) 886-4853 (347) 535-3003 Michael Todaldi (914) 774-2290
SE-795 20121416742 20121423446	SANITARY & STORM SEWERS IN CHANDLER ST/SEQ002551 Queens Construction 0-25%	C.A.C. Industries, Inc. (718) 729-3600 (718) 729-0400	\$22,522,311.00 100% Bid \$22,522,311.00 0% Cur \$0.00 100% Bid \$22,522,311.00	06/09/2011 09/16/2011 01/30/2012 730		0%		Bashtjewah, Ahmed Williams, Gordon Lo, Grace TBD HDR A & E, PC	

07/26/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Compl is more than 20 points below % Time Elap Orig.

Page 12 of 19

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: Queens

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Act 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
SE817 20121418647 20121439526	STORM AND SANITARY SEWERS IN BEACH 29TH STREET Queens Construction 25-50%	C.A.C. Industries Inc. (718) 729-3600 (718) 729-0400 Ralph Faculo (347) 728-2429	\$37,911,609.00 \$38,722,905.88 102% Bid \$9,667,000.00 25% Cur \$38,722,905.88 102% Bid	05/11/2011 09/16/2011 02/13/2012 08/06/2012 1095	8/5/2015	32% 25%		Dennis, Jocelyn Sattler, Eric Geyman, Alla Detroy Dent Tectonic Engineers	20-34 Seagriff Blvd Far Rockaway, NY 11691 (347) 619-8306 (347) 619-8431 Danna Cottina (347) 437-0283
SEQ002661 20131402033 N/A	COMBINED SEWER IN GRANDVIEW AVENUE Queens Construction 75%-Subst.	Maspeth Supply Co., LLC (718) 786-7000 (718) 937-5164 Harvey Blatt (516) 367-1066	\$1,852,927.05 \$1,852,927.05 100% Bid \$1,700,303.77 92% Cur \$1,852,927.05 100% Bid	04/19/2012 07/17/2012 08/20/2012 11/05/2012 270	8/1/2013	98% 92%		Bashjewish, Ahmed Williams, Gordon Geyman, Alla Abu Mahmood Ullah In-House	652 Grandview Ave Queens, NY (347) 844-9440 (347) 844-9441 Russ Blatt (347) 330-7765 (718) 630-9662
SEQ000447 20131402030 N/A	STORM SEWER IN NORTH CONDUIT AVENUE Queens Construction 0-25%	MASPETH SUPPLY CO. LLC (718) 786-7000 (718) 937-5164 Harvey Blatt (718) 772-7050	\$1,818,857.05 \$1,818,857.05 100% Bid \$420,046.39 23% Cur \$1,818,857.05 100% Bid	05/10/2012 06/25/2012 08/13/2012 11/05/2012 365	11/4/2013	72% 23% DELAYING		Dennis, Jocelyn Das, Adwait Lo, Grace Serge Bernard In-House	170-09 Hillside Ave (718) 291-1241 (718) 739-3527 N/A
SEQ000475 20121412183 20127206766	STORM SEWERS / WATER MAINS IN 112TH AVE Queens Construction 75%-Subst.	P&T II Contracting Corp (718) 206-0245 (718) 206-0083 Dan McCallan (347) 219-0881	\$6,991,376.14 \$8,242,576.47 118% Bid \$6,662,846.38 81% Cur \$8,242,576.47 118% Bid	06/17/2011 08/29/2011 11/01/2011 04/16/2012 540	10/7/2013 540	86% 86% 86% 81%		Dennis, Jocelyn Fierro, Ernest Trofimov, Igor Alex Nasari LIRo Engineers, Inc.	116-56 Farmers Blvd, Suite 301, St Albans, NY (718) 525-5256 (718) 525-5259 Gil Gomez (646) 938-7096 (646) 938-7096
SEQ000489 20131402147 20137203316	STM SWR & WM IN 116 AV, MURDOCK AV & NASHVILLE BLD Queens Construction 0-25%	Maspeth Supply Co, LLC (718) 786-7000 (718) 937-5164 Harvey Blatt (516) 367-1066	\$6,547,083.44 \$6,547,083.44 100% Bid \$0.00 0% Cur \$6,547,083.44 100% Bid	04/10/2012 06/25/2012 08/14/2012 01/28/2013 540	7/21/2014	33%		Dennis, Jocelyn Das, Adwait Geyman, Alla Michel Michael, PE Mega Engineering	199-30 Hollis Ave. 2nd Fl. St. Albans NY 11412 (347) 426-4317 (347) 426-4642
SEQ000491 20131402031 20137202626	STORM EXTENSIONS IN HERN PL & 177 TH ST Queens Construction 50-75%	MASPETH SUPPLY Co., LLC (718) 786-7000 (718) 937-5164 Harvey Lyons (718) 630-9662	\$4,484,450.05 \$4,484,450.05 100% Bid \$2,750,658.39 61% Cur \$4,484,450.05 100% Bid	04/24/2012 06/25/2012 08/14/2012 01/14/2013 515	6/12/2014	38% 61%		Bashjewish, Ahmed Rana, Mahesh Trofimov, Igor Zahid Ismail, P.E. SIMCO ENG. P.C., T.O.	178-03 Jamaica Avenue, 2 Fl. Jamaica, NY 11432 (718) 558-8970 (718) 658-3623 Harvey Blatt (718) 630-9662 (718) 630-9662
SEQ000500 20121444753 N/A	STORM SEWER IN 109TH AVENUE Queens Construction 75%-Subst	P&T II Contracting Corp. (718) 206-0210 (718) 206-0083 Gil Gomez (646) 938-7096	\$1,993,547.60 \$1,993,547.60 100% Bid \$1,427,120.46 72% Cur \$1,993,547.60 100% Bid	03/15/2012 05/24/2012 07/18/2012 10/01/2012 365	9/30/2013	82% 78%		Dennis, Jocelyn Sattler, Eric Geyman, Alla Mahendra Modi In-House	116-53 Farmers Blvd Saint Albans, NY 11412 (718) 723-1517 (718) 723-1519 Dan McCallan (347) 219-0881

07/26/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Compl is more than 20 points below % Time Elap Orig

Page 13 of 10

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: **Queens**

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Data Award Date Reg Date OTW Date Original CDD	Orig Compl Current CDD Projected CDD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
SEQ200508 20121401891 20117206286	STORM & SANITARY SEWERS IN BAY 32ND STREET Queens Construction 0-25%	JR CRUZ Corp (732) 290-0700 (732) 290-8960 Carlos Catao (732) 865-6926	\$11,411,411.00 \$11,411,411.00 100% Bid \$2,572,641.52 23% Cur \$11,441,051.63 100% Bid	05/04/2011 07/01/2011 08/31/2011 09/14/2012 760	6/12/2014 760 6/12/2014 760 6/12/2014	58% 58% 58% 22% DELAY!!!		Bashjawish, Ahmed Rana, Mahesh Trofinov, Igor Arvind Hirpara, Hirani Group	31-07 Dwight Ave. Far Rockaway, NY 11691 (347) 619-8481 (347) 919-8489 Carlos Catao
SEQ200512 20111451736 N/A	STORM EXTENSIONS AT 120TH AVENUE AND HIAWATHA AVE Queens Completed Project	Maspoth Supply Co, LLC (718) 786-7000 718-630-9662 (718) 630-9662	\$2,858,937.00 \$2,858,937.00 100% Bid \$1,807,207.35 63% Cur \$2,858,937.00 100% Bid	05/03/2011 06/09/2011 07/13/2011 11/28/2011 365	11/26/2012 581 6/30/2013 581 6/30/2013	166% 104% 104% 90% DELAY!!!		Danis, Jocelyn Ahoorale, Mehraaben Geyman, Alla Jean-Claude Joseph N/A	212-47 Jamaica Ave. Room 207 Queens, NY 11424 (718) 464-0987 (718) 776-1468 Rana Blant (347) 350-1165 (718) 630-9662
SEQ200523 20121402056 20117205642	SANITARY AND STORM SEWERS IN NEW HAVEN AVENUE Queens Construction 75%-Subst	JR CRUZ Corp (732) 290-7000 (732) 290-8960 Carlos Catao (732) 865-6926	\$6,803,128.00 \$6,803,128.00 100% Bid \$5,233,350.00 77% Cur \$6,803,128.00 100% Bid	04/28/2011 07/01/2011 08/01/2011 01/02/2012 540	6/24/2013 540 6/24/2013 604 8/27/2013	106% 106% 106% 77% DELAY!!!		Danis, Jocelyn Flora, Ernest Trofinov, Igor Mervin Dickman Gandhi Engineering Inc. - T O	2822 Brookhaven Avenue, Far Rockaway, NY 11691 (347) 246-7182 (718) 246-7189 Carlos Catao (917) 282-2990 (732) 865-6926
SEQ200534 20131404021 20137203317	STORM SEWER IN SANTIAGO ST AND 191 ST Queens Construction 0-25%	Deboe Construction Corp. (718) 341-6786 (516) 997-9620 Antonio Seminatore Jr. (516) 902-8169	\$7,952,991.75 \$7,952,991.75 100% Bid \$701,983.55 9% Cur \$7,952,991.75 100% Bid	05/15/2012 07/10/2012 10/22/2012 02/25/2013 540	8/18/2014 540	28% 9% 		Danis, Jocelyn Ahoorale, Mehraaben Geyman, Alla Farag, Atef Amanna & Witney Consultin	189-01 Jamaica Ave Queens, NY 11423 (718) 740-4980 (718) 740-4880 Steve Benara (516) 250-5802 (516) 250-4502

Total Number of Projects in Queens: 30

Total Amount in Queens: \$330,764,888.31

07/28/2013

Notes: (1) CDD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig"

Page 14 of 18

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT - ACTIVE PROJECTS

Construction Managing Board: Staten Island

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Original Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Const Deputy Dire Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's 24 hr Tel
HWC988M1 2012411536	RECONSTRUCTION OF AMBOY ROAD AND ANNADALE ROAD Staten Island Construction 50-75%	P & T II Contracting Corp. (718) 206-0245 (718) 206-0083 Dan McCallan (347) 219-0881	\$3,587,879.03 \$3,587,879.03 \$1,473,420.90 \$3,587,879.03	5/24/11 8/9/2011 10/26/2011 3/12/2012 455	6/9/2013 455 6/9/2013 555 9/18/2013	110% 110% 110% 41% DELAY	Patel, Arvind Sareh, Saseen Gowda, Rajiv Arvind, Sahdev RBA Group	847 Annadale Rd, 1st Flr Staten Island, NY 10312 (718) 448-7678 / (718) 448-7653 Gil Gomes (646) 958-7096
SER002181 20121402434	SOUTH RAILROAD STREET Staten Island Construction 75%-Subst.	DiFazio Industries, Inc. (718) 720-6966 (718) 818-5689 Marc DiFazio (545) 523-5738	\$10,678,910.11 \$10,678,910.11 \$8,895,044.50 \$10,678,910.11	4/25/2011 7/1/2011 8/18/2011 1/9/2012 880	6/6/2014 880 6/6/2014 880	64% 64% 64% 83%	Alweiss, Adam Shahin, Monzer Gowda, Rajiv Bakdevsinh, Rana URS Corp	12 Jefferson Blvd, 2nd Fl Staten Island, NY 10312 (718) 356-8833 / (718) 356-8835 Brian Liga (646) 523-5775

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: Staten Is.

Project ID Con Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date NTP Date OTW Date Original CGD	Orig Compl Current CGD CurrentComp Projected CGD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Senior Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
HWP2012R 20131410112	SIMPLE PEDESTRIAN RAMPS - STATEN ISLAND Staten Is. Construction 0-25%	Dragonetti Brothers Landscaping (718) 451-1300 (718) 451-2955 John Gelante	\$ 3,471,880.00 0 %Bid \$ 0.00 %Cur \$ 6,712.00 0 %Bid	4/10/2012 10/4/2012 11/13/2012 1/3/2013 3/18/2013 366	3/18/2014 366 3/17/2014 366 3/17/2014	35.90 % 35.90 % 35.96 % %		Adam Alweiss Mansukh Mavani Indur Godhwani Tejal Patel Simco Engineering, P.C.	4442 Arthur Kill Road, Suite # 203 Staten Island, NY 10309 Marcello Spagnolo
HWS2012R 20121441782	PRIOR NOTICE SIDEWALKS - STATEN ISLAND Staten Is. Construction 50-75%	Sefeco Construction Corp. (718) 606-5100 (718) 606-5104 Albert Daniel Pretto (718) 606-5100	\$ 1,747,827.50 0 %Bid \$ 1,747,827.50 0 %Bid \$ 1,094,848.90 63 %Cur \$ 177,208.50 0 %Bid	1/5/2012 4/24/2012 6/15/2012 7/5/2012 7/23/2012 366	7/23/2013 366 7/22/2013 366 7/22/2013	101.10 % 101.10 % 101.10 % 86.75 %		Adam Alweiss Hindra a Patel Indur Godhwani Arthur Valcin S.I. Engineering	30 Englewood Avenue Staten Island, NY 10309 (718) 968-9400 (718) 968-9404 Albert Daniel Pretto (718) 606-5100 (646) 773-7901
SE-796 20121432704	SAN & STM SEWERS IN RICHMOND VALLEY(SER200210/211) Staten Is. Construction 25-50%	Cruz Contractors, LLC (718) 946-8400 732-946-8956 201-954-2486 732-946-8400	\$ 21,895,780.25 0 %Bid \$ 21,895,780.25 0 %Bid \$ 4,041,551.75 18 %Cur \$ 0.00 0 %Bid	6/30/2011 1/18/2012 3/13/2012 6/28/2012 7/2/2012 730	7/2/2014 730 7/1/2014 730 7/1/2014	53.40 % 53.40 % 53.42 % 41.51 %		Adam Alweiss Hindra a Patel Morcos Moses Mark Sanchez HAKS	101 Tynellan Avenue Staten Island, NY 10306 212-747-1997 212-747-1947 Joe Salgado 201-954-2486 201-954-2486
SER002906 20111452870	SANITARY AND STORM SEWERS IN WOODROW ROAD Staten Is. Construction 50-75%	Cruz Contractors LLC (800) 526-2133 (732) 946-9996 Joe Salgado (203) 521-0958	\$ 10,464,151.10 0 %Bid \$ 12,013,156.10 0 %Bid \$ 7,544,381.66 63 %Cur \$ 5,969,768.10 0 %Bid	4/27/2011 6/21/2011 7/16/2011 3/12/2012 3/12/2012 730	3/12/2014 1,548 6/7/2016 730 6/7/2016	86.80 % 32.40 % 66.77 % 58.36 %		Anvindra Patel William Wong Indur Godhwani David Peterson N/A	1316 Arthur Kill Road Staten Island, NY 10312 (347) 215-2306 (347) 562-4056 Lou Sepanski (732) 946-8400 (732) 433-7321

7/28/2013

Notes: (1) CGD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Comp" is more than 20 points below "% Time Elap Orig".

Page 4 of 19

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: Staten Is.

Project ID Con Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date NTP Date OTW Date Original CCD	Orig Compl Current CCD CurrentComp Projected OCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Senior Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
8ER002313 20121414312	WATER MAINS, SANITARY, STORM- SWRs IN MCBANE AVE Staten Is. Construction 60-78%	Carp Construction Corp. 718-317-7598 718-344-5268 718-344-5268	\$ 19,502,800.00 \$ 19,502,800.00 100 %Bid \$ 13,648,446.19 70 %Cur \$ 1,249,256.00 6 %Bid	6/31/2011 9/20/2011 10/16/2011 12/6/2011 12/6/2011 730	12/4/2013 730 12/3/2013 730 12/3/2013	82.20 % 82.20 % 82.18 % 63.29 %		Adam Alweiss Mansukh Mevani Morcos Moesad Marwan Hamdi, P.E. AECOM	2289 Arthur Kill Road 8ER002313fieldoffice@gmail.com 718-317-7217 718-317-7598 Mohammed Hajjattari Mario LaPenna 646-298-3248
8ER002318 20131418562	SANITARY SEWER REPLACEMENTS IN WINDSOR RD Staten Is. Construction 0-25%	Perfetto Enterprises Company Claudio Perfetto	\$149,763.52 \$ 1,439,763.52 0 %Bid \$ 0.00 %Cur \$ 1,566,263.52 0 %Bid	12/18/2012 1/30/2013 3/15/2013 3/16/2013 5/6/2013 300	3/2/2014 300 3/1/2014 300 3/1/2014	27.30 % 27.30 % 27.33 % %		Anind s Patel Samin Ried Indur Godhwani Kiran Patel N/A	774 Manor Road, Suite 207 Staten Island, NY 10314 Antone Bratichek
8ER002320 20121444957	Sanitary & Storm Sewers-Dehlie Street Area Staten Is. Construction 50-75%	Difazio Industries, Inc 718-616-9999 718-720-6996	\$ 4,191,019.14 \$ 4,191,019.14 100 %Bid \$ 2,848,348.06 68 %Cur \$ 4,363,619.14 105 %Bid	5/1/2012 6/14/2012 7/13/2012 10/10/2012 11/19/2012 365	11/19/2013 365 11/18/2013 365 11/18/2013	66.50 % 66.50 % 66.48 % 36.44 % DELAY!!!		N/A N/A Syed A. Meesood, P.E. S.I. Engineering , P.C.	718-648-0167; 718-648-0288-648-0173
8ER200200 20121445031	NEW STORM SEWER EXTENSION, VARIOUS LOC IN SI Staten Is. Construction 0-25%	JR Cruz Corp. Tel # (732) 290-0700 (732) 290-8660 Phil Hui (917) 282-1790	\$ 5,996,996.00 \$ 5,996,996.00 0 %Bid \$ 1,807,418.92 30 %Cur \$(1,440,000.00) 0 %Bid	4/18/2012 6/7/2012 7/18/2012 10/12/2012 12/3/2012 540	5/27/2014 640 5/28/2014 540 5/28/2014	43.70 % 43.70 % 43.70 % 33.52 %		Adam Alweiss Monzer Shatin Morcos Moesad Abraham M.A., P.E. KCHAIDER/JN	(718) 227-1235 David Cruz (848) 831-5381 (917) 282-1790

7/28/2013

Notes: (1) OCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Comp" is more than 20 points below "% Time Elap Orig".

Page 1 of 19

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: Staten Is.

Project ID Con Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date NTP Date OTW Date Original CCD	Orig Compl Current CCD CurrentComp Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Senior Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
8ER200214 20121444746	STRM & SAN SEWERS IN PERU STREET Staten Is. Construction 0-25%	Perfetto Contracting Co. Inc 718-856-8600 718-856-8604 Cesare Perfetto 917-418-0114	\$ 5,676,486.80 \$ 5,676,486.80 0 %Bld \$ 262,629.19 4 %Cur \$ 0.00 0 %Bld	4/25/2012 6/14/2012 7/6/2012 10/25/2011 12/3/2012 540	5/27/2014 540 5/28/2014 540 5/28/2014	43.70 % 43.70 % 43.70 % 0.00 % DELAYED		Arvind s Patel N/A Morcos Mosaad Gilal Fadi (SIMCO) 347- SIMCO Engineering 212-	66 Midland Ave. Staten Island, NY 10306 Still looking for Peter Lauro 718-744-4422
8ER200218 20121444747	STORM SEWERS EXT IN CLEVELAND PL & FINGERBOARD RD Staten Is. Construction 0-25%	P & T II CONTRACTING CORP Gel Gomes	\$ 2,577,916.92 \$ 2,577,916.92 0 %Bld \$ 0.00 %Cur \$ 0.00 0 %Bld	4/12/2012 6/31/2012 7/11/2012 3/19/2013 5/9/2013 365	5/6/2014 365 5/6/2014 365 5/9/2014	22.50 % 22.50 % 22.47 % %		Arvind s Patel Walkmen Wong Morcos Mosaad Mohsen Mikhail	Recordo Gwaleria
8ER200238 20131406241	STORM & SAN SEWERS IN CUBA AV B/T NEW DORP LA & IS Staten Is. Construction 0-25%	DiFazio Industries (718) 720-7290 646-523-5738 (718) 720-7290	\$ 14,710,017.41 \$ 15,210,017.41 103 %Bld \$ 0.00 %Cur \$ 0.00 0 %Bld	7/10/2012 9/5/2012 11/5/2012 2/18/2013 4/16/2013 730	4/15/2015 730 4/14/2015 730 4/14/2015	14.10 % 14.10 % 14.11 % %		Arvind s Patel Sasan Sareh Morcos Mosaad Syed Noman Not Applicable	2707 Hyman Blvd, Lower Level, Staten Island, NY 10306 Bryan Liga

Total Number of Projects in Staten Is.: 11

Total Bid Amount in Staten Is.: \$91,834,187.64
 Total Current Amount in Staten Is.: \$63,893,193.64
 Total Vouchered Amount in Staten Is.: \$31,246,423.70
 Total Est Final Cost in Staten Is.: \$11,602,845.26

7/29/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Comp" is more than 20 points below "% Time Elap Orig".

Page 1 of 19

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE

REPORT SUMMARY

GRAND TOTAL OF PROJECTS:	100
GRAND TOTAL OF:	
BID AMOUNT:	\$1,482,213,721.27
CURRENT AMT:	\$1,487,335,161.64
VOUCHERED	\$523,553,176.15
EST FINAL COST:	\$1,545,784,666.96

05/24/2018

Notes: (1) CDD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig"

Page 19 of 19