


AMBASSADOR CONSTRUCTION CO., INC.



MINUTES OF CONSULTANT'S MEETING #13

PROJECT: Mayor's Office of Emergency Management
7 World Trade Center - 1, 7 & 23rd Floors
Amb. Job # S57-5175

DATE: October 13, 1998

PRESENT:	Martin Schneider	Ambassador
	Jack Klein	Ambassador
	Bill Daily	Ambassador
	Glenn Pymonto	DCAS
	Josep Dominguez	DCAS
	Bob Melanift	DITT
	Juan Mejia	Swanke Hayden Connell
	John Hughes	OEM
	Michael Pisano	Vikonics
	Paul Quinn	Motorola
	Philip Moy	Motorola

1. SHOP DRAWING REVIEW

- The following items are out for review:

Metal Panel Wall

To be sent to H

accept ok
- To reset permit
- steel work to start
- trees to be lifted

2. PROJECT STATUS

1st Floor: - Chopping for fuel oil piping started, chopping on hold due to steel interference, Ambassador to advise.

7th Floor: - Electric survey to be complete Wednesday, 10/7/98

- Duct demolition to be completed this week

- Structural steel for emergency generator to be delivered next week.

- Drywall partition work to begin this week.

- Water storage tank steel to be delivered tomorrow.

gear. to be delivered
tomorrow
Oct. 28

23rd Floor: - Framing and layout 95%

- Drywall work 90%

- Electrical roughing 85%

- Duct installation 85%

- Plumbing roughing 95%

- Ceiling and soffit work 85%

- Hurricane wall steel %

- Hurricane wall framing %

- Pad for mechanical equipment have been poured

- Set pump and units

Roof: - Steel framing has been released

- Metal panel walls have been released

- DITT needs power @ L&S room by grounding
- Cooling towers to arrive this week
(awaiting for steel supports)


80% (today)
bullet proofing to start

Arrive a week from Wednesday

Continued

317 MADISON AVENUE, NEW YORK, NY 10017, 212 522 1020, FAX 212 949 9762

AMBASSADOR CONSTRUCTION CO., INC.



Mayor's Office of Emergency Management
Consultant's Meeting Minutes#13
October 13, 1998

Page Two. . .

3. **GENERAL**


- Ambassador advised that they will release the metal panel. Ambassador will advise contractor to match color of existing panels
- Ambassador advised that emergency generator will be shipped 10/23/98 - *To arrive Oct. 28*
- Ambassador advised that SPI requested oil protection in the emergency generator room
- Ambassador advised that Novalink will ship 11/5/98
- DCAS requested that Ambassador contact Port Authority to see if they would want to witness fuel oil pipe testing
- Port Authority drawings have been issued for approval
- SPI advised that waterproofing behind hurricane wall should be completed

NEXT MEETING TO BE HELD ON OCTOBER 20 1998 AT 11:00AM
AND EVERY TUESDAY THEREAFTER
PLEASE BE PROMPT

JJK:am

c:\wpdocs\oem[oemcon13.wpd]

AMBASSADOR CONSTRUCTION CO., INC.



Mayor's Office of Emergency Management
7 World Trade Center
1, 7 & 23rd Floors
Amb. Job # S57-5175

As of October 9, 1998

C.O.#	Date	Scope of Work	Price	Status
001	7/28	Sheetrock wall offset	\$7,000.00	Approved
002	7/31	Baltimore Air Coil circuit cooling	\$9,818.00	Void
003R	8/26	F&I plug mold outlet...	\$3,704.00	Approved
004R	9/11	Delete concrete and reinforcing	\$294,338.00	Approved
005	9/4	City of NY attached letter	\$117,684.00	Approved
006	9/8	Additional cost for furnish door 01A	\$406.00	Approved
007R	9/23	Audio Visual Work and Equipment	<\$289,803.00>	Approved
008	9/10	Change door 01B from a full lite	\$11,688.00	Approved
009	9/14	As per marked-up wood door	\$11,707.00	Approved
010	9/15	F&I (1) special class package	\$2,666.00	Approved
011	10/1	Change door 05 from hollow metal	\$2,898.00	Approved
012	10/5	As per FSK-E5 to provide volmeter	\$7,766.00	Pending
013	10/5	As per FSK-E5-25 additional framing	\$985.00	Pending
014	10/7	As per attached letter from Cosentini	<\$5,216.00>	Pending
015	10/8	As per SHC sketch for new sleeve	\$21,234.00	Pending
016	10/15	On Drwg E1-23 dated 9/25/98	\$37,862.00	Pending
017	10/16	P&I add'l floor boxes under raised	\$5,042.00	Pending
018	10/19	The Sharp XG-E3000 U	\$16,761.00	Pending

c:\wpdocs\oem[oemcos.wpd]