

** TOTAL PAGE 02 **

Bell Atlantic

ACCESS NODE IMPLEMENTATION

	<i>LAN</i>
DAY 1	ROOM READY
WEEK 1	PULL COPPER AND FIBER SPLICE AND TEST INSTALLATION OF NODE AND POWER PLANT OC12 DESIGN
WEEK 2	WIRING OF NODE AND POWER PLANT INVENTORY EQUIPMENT INTO DATABASES T1'S RIDING OC12 - DESIGN & BUILD
WEEKS 3-5	FCOT INSTALLATION IN C.O. NODE - DSO WIRING & LOCAL TESTING
WEEK 6	TURN-UP & END TO END TEST NORTEL TESTING
WEEK 7	RELEASE SERVICE ORDERS, CHECK FOR CORRECT FLOW-THROUGH TRANSLATE LINES
WEEK 8	DISPATCH TECHNICIANS FOR CROSS- CONNECTS
WEEK 9	HAND OFF DIAL-TONES TO DOITT

2 to 4 weeks after -