



JUL. 24. 1998

4:17PM

CAMELOT FAIRFIELD

NO. 362

P. 1/3

*Cabling***THE CAMELOT
GROUP**

Memo

To: BOB MELANIFF**From: ROMOLO MARCUCCI****Date: July 24, 1998****Re: MAYORS OFFICE OF EMERGENCY MANAGEMENT JOB# 867-5175 TIME LINE**

BASED ON THE CONSTRUCTION SCHEDULE FOR THE 23RD. FLOOR AT 7 WORLD TRADE CENTER THE NETWORK INFRASTRUCTURE INSTALLATION IS AS FOLLOWS;

- 1) DELIVER MATERIAL TO SITE SEPT. 4**
- 2) PULL CABLES IN TROUGH AND ROUGH SEPT. 5- NOV. 13**
- 3) DRESS CABLES AND TERMINATE AT STATION END NOV. 13- DEC. 4**
- 4) BUILD I.D.F.'S AND M.D.F. OCT. 30 - DEC. 4**
- 5) TEST AND LABEL DEC. 4 - DEC. 18**
- 6) DOCUMENTATION DEC. 18- JAN. 1**

REQUIREMENTS:

- 1) MATERIAL DELIVERY-**

NEED TO HAVE A ROOM OR AREA ASSIGNED FOR MATERIAL STORAGE

- 2) PULL CABLES IN TROUGH AND ROUGH IN COLUMNS AND RAISED FLOOR-**

THIS TIME (9/5-11/3) IS DEPENDANT ON ELECTRICAL AND FLOORING CONTRACTORS TO BE ON SCHEDULE. COORDINATION WILL BE ESSENTIAL BETWEEN TRADES .

JUL.24.1998 4:17PM CAMELOT FAIRFIELD

NO.362 P.2/3

3) DRESS CABLES AND TERMINATE AT STATION END:

THIS TIME (10/3-12/4) IS DEPENDANT ON FURNITURE BEING INSTALLED BY WEEK ENDING NOV. 6

4) BUILD I.D.F.'S AND M.D.F.:

THIS TIME (10/3- 12/4) IS DEPENDANT ON ROOMS ASSIGNED FOR I.D.F.'S AND M.D.F. BEING READY . THIS MEANS ROOMS BUILT AND ANY PLYWOOD REQUIRED INSTALLED BY OTHERS .