

AUG 04 1999 16:35 FR AMBASSADOR CON.

TO 6693640

P.01/01



AMBASSADOR CONSTRUCTION CO., INC.

August 4, 1999

Mr. Walter Weems
Silverstein Properties, Inc.
7 World Trade Center
New York, NY 10048

RE: Mayor's Office of Emergency Management
7 World Trade Center
Amb. Job # S57-5175

Dear Mr. Weems:

The generator load test was conducted on Saturday July 31, 1999.

The following items were found to have minor problems and will be corrected as per the following:

The differential pressure controller will be re-programmed on August 4, 1999 This will close the building valves and start emergency condenser water system manually as designed.

Russel Electric, the manufacturer of the ATS switches, is aware of the problem with them. Their engineering personal is working on the minor glitch, and as soon as they have reached a solution the corrective work will be done. They have said it is just a matter of adding some relays. Once this is accomplished, we can then run the load shedding test.

In Cosentini Associates report (attached) the emergency generator were left in the automatic position and is ready to deliver emergency power on demand, therefore the OEM is ready for power emergency.

If you have any questions regarding this matter please contact us.

Very truly yours,

AMBASSADOR CONSTRUCTION CO., INC.

Martin Schneider
Vice President

MS:am

cc: Glenn Pymonto / DCAS

C:\OFFICE\PI\P\H\AP\DOCS\OEM\LETTER\081599.APS

317 MADISON AVENUE - NEW YORK, NY 10017 • 212 922 1020 • FAX 212 949 9762