


JUL 31 1998 11:37 FR AMBASSADOR CONSTR. 00212 949 9762 TO 6693640

P.05/07



JUL.24.1998 4:17PM CAMELOT FAIRFIELD

NO.352 P.1/3

Cabling

THE CAMELOT
GROUP

Memo

To: BOB MELANIFF

From: ROMOLO MARCUCCI

Date: July 24, 1998

Re: MAYORS OFFICE OF EMERGENCY MANAGEMENT JOB# 857-5175 TIME LINE

BASED ON THE CONSTRUCTION SCHEDULE FOR THE 23RD FLOOR AT 7 WORLD TRADE CENTER THE NETWORK INFRASTRUCTURE INSTALLATION IS AS FOLLOWS:

- 1) DELIVER MATERIAL TO SITE SEPT. 4
- 2) PULL CABLES IN TROUGH AND ROUGH SEPT. 5 - NOV. 13
- 3) DRESS CABLES AND TERMINATE AT STATION END NOV. 13 - DEC. 4
- 4) BUILD I.D.F.'S AND M.D.F. OCT. 30 - DEC. 4
- 5) TEST AND LABEL DEC. 4 - DEC. 18
- 6) DOCUMENTATION DEC. 18 - JAN. 1

REQUIREMENTS:

- 1) MATERIAL DELIVERY-

NEED TO HAVE A ROOM OR AREA ASSIGNED FOR MATERIAL STORAGE

- 2) PULL CABLES IN TROUGH AND ROUGH IN COLUMNS AND RAISED FLOOR-

THIS TIME (06-11/8) IS DEPENDANT ON ELECTRICAL AND FLOORING CONTRACTORS TO BE ON SCHEDULE. COORDINATION WILL BE ESSENTIAL BETWEEN TRADES .

JUL 31 '98 11:37 FR AMBASSADOR CONSTR. C0212 949 9762 TO 6693640
JUL.24.1998 4:17PM CAMELOT FAIRFIELD

P.06/07

3) DRESS CABLES AND TERMINATE AT STATION END.

THIS TIME (103-124) IS DEPENDANT ON FURNITURE BEING INSTALLED BY WEEK ENDING NOV.6

4) BUILD I.D.F.'S AND M.D.F.

THIS TIME (103-124) IS DEPENDANT ON ROOMS ASSIGNED FOR I.D.F.'S AND M.D.F. BEING READY. THIS MEANS ROOMS BUILT AND ANY PLYWOOD REQUIRED INSTALLED BY OTHERS.