

**BENJAMIN KURZBAN
& SON CONTROL, INC.**1248 Ralph Ave.
BROOKLYN, N.Y. 11236

(718) 531-2900

INVOICE

1174

TO

Dept of Environmental Protection

59-17 Junction Blvd

Corona, New York 11368

DATE 8/23/02	ORDER NO.
SHIP TO Contract ROF-REM 2	

SALESPERSON	DATE SHIPPED	SHIPPED VIA	F.O.B. POINT	TERMS			
QUANTITY	DESCRIPTION			UNIT PRICE		TOTAL	
>	Registration # CT 82620020015280						
	Pin# 82602WTCROOF2						
	For work completed at 202 Broadway						
	14,550 SF @ 2/SF						
	Total Amount due this Invoice					\$29,100.00	

ORIGINAL

Thank You!


E124 WTC
EMERGENCY
YOUR REQUEST WILL BE
ACCEPTED



NYC DEPARTMENT OF ENVIRONMENTAL PROTECTION
Asbestos Control Program
59-17 Junction Boulevard, 8th Floor, Corona, NY 11368-5107

ASBESTOS PROJECT NOTIFICATION
(ASBESTOS INSPECTION REPORT)

(36)



1. NYC DEP
(See fee schedule)

When submitting this form at the NYC Department of Buildings, the original form and three (3) copies with original signatures are required. Submittal at the NYCDEP requires one copy of the form with original signatures. This form must be submitted to the NYC DEP not less than one week in advance of the start of abatement activities.

I. FACILITY

2. Address 202 BROADWAY Borough MAN Zip _____
AKA _____ 3. Block 79 4. Lot 19
5. Type of Facility COMMERCIAL 6. Name of Building _____

II. BUILDING OWNER

7. Name _____ 8. Contact Person _____
9. Tel. # _____ Fax # _____
10. Address _____ City _____ State _____ Zip _____

III. GENERAL CONTRACTOR

11. Name _____ Tel. # _____

IV. ASBESTOS ABATEMENT CONTRACTOR

12. Name BENJAMIN KURZBAN & SON CONTRL 13. Contact Person LOUIE IANNICO
14. Federal Employer ID. # PII 15. Tel. # (718) 531-2900 Fax # (718) 209-1808
16. Address 1248 RALPH AVENUE City BROOKLYN State NY Zip 11236

V. THIRD PARTY AIR MONITOR

17. Name WARREN & PANZER ENGINEERS 18. Contact Person MICHAEL NOLAN
19. Federal Employer ID. # PII 20. Tel. # (212) 922-0077 Fax # (212) 922-0630
21. Address 228 EAST 45TH STREET City NEW YORK State NY Zip 10017
22. Sample Analysis Laboratory _____ 23. NYS DOH ELAP # _____

VI. PROJECT INFORMATION

24. Starting date for this portion of work 8/5/02 Projected completion date 9/5/02

Asbestos work schedule ☒ Monday ☒ Tuesday ☒ Wednesday ☒ Thursday ☒ Friday ☒ Saturday ☒ Sunday


Shift from: 8 ☒ am ☐ pm to 8 ☐ am ☒ pm

If other, specify _____

Access to inspect the premises must be provided during the work schedule indicated in this item.

25. Total amount of asbestos-containing material to be abated during this work

14550 Square Feet, and/or 0 Linear Feet



ACP
2/200

ASBESTOS INSPECTION REPORT (continued)

26. Asbestos Hauler TESL, NY NYS DEC Permit # NJ-462 Tel.# (718) 522-2263

Disposal Site(s) BLUE RIDGE LANDFILL PO BOX 399 SCOTSDALE, PA 17254

27. This asbestos abatement is part of a (Item a through e requires filing of this form with NYC Department of Buildings)

- a) ☐ Demolition b) ☐ Boiler Replacement c) ☐ Sprinkler Replacement d) ☐ Renovation/Alteration
e) ☐ Fireproofing Replacement f) ☐ Other (Describe) _____

28. TYPE OF ABATEMENT (Check all appropriate boxes)

- ☐ Removal ☐ Enclosure ☐ Encapsulation ☐ Repair ☒ Clean up



29. ABATEMENT PROCEDURE (Check all appropriate boxes)

- ☐ Full Containment ☐ Glovebag ☐ Tent ☐ DEP Variance Application

30. LOCATIONS OF ABATEMENT ROOF MATERIAL: ROOF MEMBRANE

Floor(s)	DESCRIBE SECTION OF FLOOR (e.g. entire, east wing, room #, boiler room, lobby, etc.)	AFFECTED SURFACES CONTAINING ACM (e.g. Pipe lagging, ceiling, plenum ducts, storage tanks, decking, etc.)	AMOUNT OF ACM SQUARE FEET LINEAR FEET	DESCRIPTION OF WORK BEING PERFORMED (e.g. running cable, installing fire sprinklers, removing and replacing boilers, etc.)
ROOF		ROOF SURFACE	9350	
"		METAL SURFACES	3000	
FACADE	WEST FACADE	FACADE SURFACES	2200	

31. I hereby declare that the information provided herein is true and complete to the best of my knowledge. I am familiar with Federal, State and NYC laws and regulations applicable to asbestos related work.

<u>WARREN & PANZER ENGINEERS</u> Print Name of Air Monitor  Signature <u>07-26-02</u> Date	 Print Name of Asbestos Contractor <u>B. KURZBAN & SON CONTRACTORS</u> Signature <u>07-26-02</u> Date	Print Name of Applicant (if other than Owner) _____ Signature _____ Date _____
--	--	---

32. I understand that as the owner of a building where asbestos abatement activity occurs, I am responsible for the performance of the asbestos abatement activities in accordance with the Asbestos Control Program Rules. I have contracted the third party air monitor who is completely independent of all parties involved in the asbestos project. I hereby declare that I have authorized the filing of this notification for the work specified herein.

Print Name of Owner

 NYC DEP
Signature

07-26-02
Date

A STAMPED COPY OF THIS FORM INCLUDING AMENDMENTS MUST BE AVAILABLE AT THE WORK SITE.

Any modification of information provided on this form must be reported immediately in writing directly to the NYC DEP ACP.

The requirements of the Asbestos Control Program Rules may not be lawfully avoided or lessened through the performance of work in incremental or piecemeal fashion.

1/02

aged

1.0

ss

in

44
 8/5/02
 # 35

		200a Bedway			
NAMES		IN	OUT	IN	OUT
PII		✓	✓	✓	✓
		✓	✓	✓	✓
		✓	✓	✓	✓
		✓	✓	✓	✓
		✓	✓	✓	✓

PII

Progress Report

8/5/02

8am

10am

SAFETY MEETING For workers...

Topic: Ladder Safety

Workers Moving Equipment to the Bld. Looking for Water → Electric hook up.

All Equipment Brought into Bld.

Set up Remote. Decon & Water.

Workers are doing criticals.

Progress Report

C/S

11 AM

Criticals have been Completed.

Decon. has been Set up & Water.

Electric panel being Set up.

1pm

Workers Break For Lunch.

2pm

Back From Break Set up
Worker all set for Clean up.

Powerwashing Start picking up
heavy Debris Bag & Double Bag.

4pm

Workers are picking up & Vacuuming
All Heavy Debris No problems on site.

6pm

Start Power Wash Bulk Heads

Heavy Debris has been bagged.

7pm

Start to wrap up Equipment

Lock up & SECURE AREAS

Bag out in progress

8pm

Workers Finish - for day

Shower out

PII

(46)

8/5

202 Beckway

8/6/02

SS #s

PII

IN	OUT	IN	OUT
02	02	02	02
03	03	03	03
04	04	04	04
05	05	05	05
06	06	06	06
07	07	07	07
08	08	08	08
09	09	09	09
10	10	10	10
11	11	11	11
12	12	12	12

PII

Progress Report

8/6/02

8AM

SAFETY MEETING FOR Asbestos Workers
Topic: Water Use

10AM

Workers suit up & Start to set up for Clean up & powerwashing.
Powerwashing in progress

11AM

All Heavy Debris has been moved off site. FINE cleaning in progress.
Water being Filtered to DRAIN.
No problems on Job site

(46)

202 Broadway
Progress Report

8/6

NAM

PII

- 1pm - Workers shower out - TAKE BREAK -
- 2pm - Back From Break Workers suit up.
Continue Clean up & powerwashing.
Power Wash white & Roof Water
being collected & filtered to drain.
- 4pm - Work still in progress. No problems
on site Criticals have checked.
- 6pm - Start to clean up site Double
A Few Bags Start to Move
Equipment to next Roof Bld. 204
Inspection in progress.
- 7pm - Lock up & Secure Area. Equipment
has been locked up Sign out
- 8pm - Log Book signed. Workers Showered.
Workers off site

Sam

10AM

Seh...
 (67) 8/18/02 SUNDAY
 NEWS STANTON BROADWAY 202 + 196 BROADWAY

NAME	EST#	IN	OUT	IN	OUT	DO
PII	PII	<i>ALP</i>	<i>ALP</i>	<i>ALP</i>	<i>ALP</i>	8/18
		<i>ALP</i>	<i>ALP</i>	<i>ALP</i>	<i>ALP</i>	8/18
		<i>ALP</i>	<i>ALP</i>	<i>ALP</i>	<i>ALP</i>	8/18
		<i>ALP</i>	<i>ALP</i>	<i>ALP</i>	<i>ALP</i>	8/18

*is there
 Lisa &*

at

*Dep
 G.D.*

unif

5⁰⁰ AM

5¹⁵ PM

6⁰⁰ AM

7⁰⁰ AM

8⁰⁰ AM

10⁰⁰ AM

1 PM

8/18/02 SUNDAY PROGRESS REPORT
 SAFETY MEETING FOR WORKERS
 START PRETERING SIDEWALK
 ON BROADWAY BETWEEN FULTON
 AND JOHN ST BY BUILDINGS
 202 AND 196 BROADWAY ST
 WORKER USE SUITS AND HALF FACE
 PROTECTION THEY START VACUUMING
 NEWS STANT AND 202 BROADWAY
 CONTINUE ON CLEANING
 CONTINUE ON CLEANING
 START CLEANING 196 BROADWAY ST
 WORKERS FINISH CLEANING EVERYTHING
 IS OK WORKERS TOOK SHOWER AND
 WENT HOME

SciLab Job #: 202082731

Page 1 of 1

Client Name: Benjamin Kurzban & Son Control Inc.

Phase Contrast Microscopy (PCM) Fiber Results

202 Broadway

SciLab Sample #	Client Sample # / Location	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm ²)	Fibers Conc. (Fibers/cc)	TWA
01	1 Jan Baroujam PII	08/06/2002	2.5	30	75	100	2	2.55	< 0.036	
02	2 Jan Baroujam PII	08/06/2002	2.5	480	1200	100	1	1.27	< 0.002	

Reporting Notes:

Analyzed by: Anthony T. Hinton; Date Analyzed: 08/15/2002

Samples analyzed by NIOSH 7400(a) Method, Issue #1, 201594: Limit of Detection= 5.5 fibers per 100 fields or 7 fibers/mm²: This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area: ND=No fibers observed: NA=Not Analyzed; Walton-Beckett graticle field area = 0.0785 mm²: TWA = 8 Hr TWA calculation assumes zero exposure for remainder of 8 hr period not sampled: Upper 95% Confidence limit (Employers Compliance Test)- Calculated as a one sided UCL to determine 95% certainty of compliance with the 0.01 fibers/cc standard: Estimated relative standard deviation: Intralab St=0.405, Interlab St=0.45, New York samples (NYSDOH ELAP Lab # 11480): National Institute of Standards and Technology Accreditation requirements mandate that this report must not be reproduced except in full without the approval of the laboratory. AIHA # 102843.

08/15/2002 08:42 2126799154

SCILAB NYC

PAGE 02/03

110 5th Street • Brooklyn, NY 11215
Phone: 718-522-2263 • Fax: 718-522-2697

11783

DATE 8/17/02

1. Job Site Address 202 Broadway New York, N.Y.		Owner's name Dept Of Enviro Protection		Wait and Load Time In _____ Time Out _____	
2. Contractor's name and address Benjamin Kutzan & Son 1248 Ralph Avenue Brooklyn, NY 11236		Drop Date _____			
3. Waste disposal site (WDS) name, mailing address and physical site location IESI Pa Blue Ridge Landfill Corporation P.O. Box 399 Scotland, Pa. 17254		WDS phone number _____ Permit # 100934			
4. Name and address responsible agency (Local, District or EPA Office where notification was sent) US EPA 290 Broadway, New York 10007					
5. Description of materials (RQ) WASTE ASBESTOS 9, NA2212, III	6. VEH. LIC. # 21696PA TYPE CLOSED SIZE 4024	7. TOTAL QUANTITY 3 BAGS CUBIC YARDS			
8. Generator Certification Box	11479				
9. CONTRACTOR CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international government regulations. <div style="text-align: right; margin-top: 10px;"> 8/13/02 </div>					
10. Transporter #1 (Acknowledgement of receipt of materials) IESI NY CORPORATION • 110 5th Street, Brooklyn, NY 11215		DEC Permit No. NJ 462 8/13/02			
Printed/Typed Name Phillip Muriel	Title DRIVER	Signature 	Date (M/D/Y) 8/13/02		
11. Transporter #2 (Acknowledgement of receipt of materials) IESI		DEC PERMIT # NJ 462 8/15/02			
Printed/Typed Name Jes us	Title DR	Signature 	Date (M/D/Y) 8/15/02		
12. Discrepancy indication space 					
13. Waste disposal site owner or operator: Certification of receipt of asbestos materials covered by this manifest except as noted in item #12 <div style="text-align: right; margin-top: 10px;"> 8/16/02 </div>					
Printed/Typed Name Katrina K. Kik		Title Gatekeeper	Signature KKK	Date (M/D/Y) 8/16/02	

WHITE:LANDFILL • GREEN:IESI • PINK:GENERATOR • YELLOW:CONTRACTOR • GOLD:JOB SITE

E124 WTC
EMERGENCY
ONLY
OFFICIAL USE ONLY
CRIMINALS WILL BE
ACCEPTED



NYC DEPARTMENT OF ENVIRONMENTAL PROTECTION
Asbestos Control Program
59-17 Junction Boulevard, 8th Floor, Corona, NY 11368-5107

ASBESTOS PROJECT NOTIFICATION
(ASBESTOS INSPECTION REPORT)

File 124444NO2
Building Dept. or TRU No
FOR OFFICIAL USE ONLY
1. NYC DEP
(See fee schedule)

When submitting this form at the NYC Department of Buildings, the original form and three (3) copies with original signatures are required. Submittal at the NYCDEP requires one copy of the form with original signatures. This form must be submitted to the NYC DEP not less than one week in advance of the start of abatement activities.

I. FACILITY

2. Address 202 BROADWAY Borough MAN Zip _____
AKA _____ 3. Block 79 4. Lot 19
5. Type of Facility COMMERCIAL 6. Name of Building _____

II. BUILDING OWNER

7. Name _____ 8. Contact Person _____
9. Tel. # _____ Fax # _____
10. Address _____ City _____ State _____ Zip _____

III. GENERAL CONTRACTOR

11. Name _____ Tel. # _____

IV. ASBESTOS ABATEMENT CONTRACTOR

12. Name BENJAMIN KURZBAN & SON CONTROL 13. Contact Person LOUIE IANNICO
14. Federal Employer ID. # PII 15. Tel. # (718) 531-2900 Fax # (718) 209-1808
16. Address 1248 RALPH AVENUE City BROOKLYN State NY Zip 11236

V. THIRD PARTY AIR MONITOR

17. Name WARREN & PANZER ENGINEERS 18. Contact Person MICHAEL NOLAN
19. Federal Employer ID. # PII 20. Tel. # (212) 922-0077 Fax # (212) 922-0630
21. Address 228 EAST 45TH STREET City NEW YORK State NY Zip 10017
22. Sample Analysis Laboratory _____ 23. NYS DOH ELAP # _____

VI. PROJECT INFORMATION

24. Starting date for this portion of work 8/5/02 Projected completion date 9/5/02
Asbestos work schedule ☒ Monday ☒ Tuesday ☒ Wednesday ☒ Thursday ☒ Friday ☒ Saturday ☒ Sunday
Shift from: 8 ☒ am ☐ pm to 8 ☐ am ☒ pm
If other, specify _____

Access to inspect the premises must be provided during the work schedule indicated in this item.

25. Total amount of asbestos-containing material to be abated during this work
14550 Square Feet, and/or 0 Linear Feet



ACP
2/200

ASBESTOS INSPECTION REPORT (continued)

26. Asbestos Hauler IESI, NY NYS DEC Permit # NJ-462 Tel.# (718) 522-2263
 Disposal Site(s) BLUE RIDGE LANDFILL PO BOX 399 SCOTSDALE, PA 17254

27. This asbestos abatement is part of a (Item a through e requires filing of this form with NYC Department of Buildings)

- a) ☐ Demolition b) ☐ Boiler Replacement c) ☐ Sprinkler Replacement d) ☐ Renovation/Alteration
 e) ☐ Fireproofing Replacement f) ☐ Other (Describe) _____

28. TYPE OF ABATEMENT (Check all appropriate boxes)

- ☐ Removal ☐ Enclosure ☐ Encapsulation ☐ Repair ☒ Clean up



29. ABATEMENT PROCEDURE (Check all appropriate boxes)

- ☐ Full Containment ☐ Glovebag ☐ Tent ☐ DEP Variance Application

30. LOCATIONS OF ABATEMENT ROOF MATERIAL: ROOF MEMBRANE

Floor(s)	DESCRIBE SECTION OF FLOOR (e.g. entire, east wing, room #, boiler room, lobby, etc.)	AFFECTED SURFACES CONTAINING ACM (e.g. Pipe lagging, ceiling, plenum ducts, storage tanks, decking, etc.)	AMOUNT OF ACM SQUARE FEET	LINEAR FEET	DESCRIPTION OF WORK BEING PERFORMED (e.g. running cable, installing fire sprinklers, removing and replacing boilers, etc.)
ROOF		ROOF SURFACE	9350		
"		METAL SURFACES	3000		
FACADE	WEST FACADE	FACADE SURFACES	2200		

31. I hereby declare that the information provided herein is true and complete to the best of my knowledge. I am familiar with Federal, State and NYC laws and regulations applicable to asbestos related work.

WARREN & PANZER ENGINEERS Print Name of Air Monitor  Signature 07-26-02 Date	 Print Name of Asbestos Contractor  Signature 07-26-02 Date	Print Name of Applicant (if other than Owner) Signature Date
---	--	--

32. I understand that as the owner of a building where asbestos abatement activity occurs, I am responsible for the performance of the asbestos abatement activities in accordance with the Asbestos Control Program Rules. I have contracted the third party air monitor who is completely independent of all parties involved in the asbestos project. I hereby declare that I have authorized the filing of this notification for the work specified herein.

Print Name of Owner _____ Signature _____ NYC DEP _____ Date 07-26-02

A STAMPED COPY OF THIS FORM INCLUDING AMENDMENTS MUST BE AVAILABLE AT THE WORK SITE.

Any modification of information provided on this form must be reported immediately in writing directly to the NYC DEP ACP.

The requirements of the Asbestos Control Program Rules may not be lawfully avoided or lessened through the performance of work in incremental or piecemeal fashion.