

ASBESTOS INSPECTION REPORT

PAGE 1 OF

EMISE NO.		STREET				INSPECTION DATE	
100 CHURCH STREET		10/24/02					
DOOR	ZIP	BORO CODE	BLOCK	LOT	SQUAD #	BADGE #	
Roof 16114	10007	1	125	20	1	AD10	
INSPECTOR		BLDG TYPE	BASIS OF INSPECT			PHOTOS TAKEN YES/NO	
PLUMPTRE		A	TRU1757MND2				
CONTRACTORS NAME				SAMPLE NO.			
FIBER CONTROL							
ADDRESS				SAMPLE NO.			
3010 BURNS AVE CITY WANTAGH							
STATE				SAMPLE NO.			
N.Y. ZIP 11793 PHONE 516-781-3000							
LABORATORY NAME				OWNERS NAME			
WARREN & PANZER ENGINEERS, PC				ZAR REALTY Mgmt			
ADDRESS				ADDRESS			
338 E. 45TH ST CITY N.Y.				384 5TH AVE CITY NY			
STATE				STATE			
N.Y. ZIP 10017 PHONE 922-0077				N.Y. ZIP 10018 PHONE			
CONTACT PERSON:				TIME OF INSPECTION FROM: 11:00 am TO: 5:00 pm			
INSPECTION DISCLOSED:							

The Contractor started cleaning the roof simultaneously with the setback on the 20th floor. The roof was cleaned with Vac loader to suck up the entire tiny pebbles from underneath the cooling water system and the entire roof. The 14th and 16th floors setback were also cleaned including the Air Condition units. There was another cleaning done inside the Air shaft in which Scaffold were set up. The entire cleaning was completed on the 14th of November 2002 and visual inspections were done and no visible debris observed. Another Air Clearance was done on the 15th of November 2002 due to prior failed air results on the roof and 20th setback.

NOV #	INFRACTIONS	RESULT CODE
		5
NOV #		SUPERVISORS INITIALS
		AP.

BORO 1 - MANHATTAN 2 - BRONX 3 - BROOKLYN 4 - QUEENS 5 - RICHMOND

BLDG TYPE A > 6 Stories B < 6 Stories C Single Family D School E Hospital F Public Owned Property

RESULT CODES 1 - Violation Issued 2 - No Violations Issued 3 - No Access 4 - Project not Started (No NOV) 5 - Project Completed (No NOV)

ACF 309

FILE