

Asbestos Inspection Report

Premise No. 111 FULTON STREET (AKA 151 WILLIAM ST , 60 ANN STREET)					Inspection Date: AS NOTED	
Floor ROOF	Zip 10038	Borough 1	Block	Lot	Squad # N/A	Badge # A020
Inspector Dennis Antzoulatos		Building Type COMMERCIAL		Basis of Inspection WTC Survey		Photos Taken ☒ Yes ☐ No
Contractor's Name Benjamin Kurzban & Son Control				Sample Number N/A		
Address City 1248 Ralph Avenue, Brooklyn				Sample Number N/A		
State Zip Phone NY 11236 (718)531-2900				Sample Number N/A		
Laboratory Name Warren & Panzer Engineers Inc.				Owner's Name		
Address City 228 East 45 Street New York				Address City		
State Zip Phone NY 10017 (212) 922-0077				State Zip Phone		
Contact Person				Time of Inspection from: AS NOTED		
SUNDAY JULY 14 2002						
8:00AM CONSTRUCTION OF THE REMOTE DECON UNIT BEGINS. PLASTIC SHEETING IS INSTALLED OVER DRAINS ON THE ROOF.						
9:20 AM CLEAN UP ACTIVITIES BEGIN ON THE THREE SMALL ROOF AREAS ABOVE THE MAIN ROOF IN ACCORDANCE WITH THE APPROVED WORK PROCEDURES						
6:30PM WORKERS HAVE COMPLETED BAG-OUT ACTIVITIES AND LEAVE THE WORKSITE.						
MONDAY JULY 15 2002						
2:00PM WORKERS ARE WASHING AND FILTERING STONES ON THE ROOF AS PER THE APPROVED SCOPE OF WORK. AIR SAMPLING IS BEING CONDUCTED BY LUIS SOTO OF WARREN & PANZER						
8:00PM WORKERS HAVE COMPLETED BAG-OUT ACTIVITIES AND LEAVE THE WORKSITE.						
TUESDAY JULY 16 2002						
8:00AM CLEAN UP ACTIVITIES RESUME ON THE MAIN ROOF. BEGINNING TODAY TWO WORK CREWS WILL BE USED FOR THIS ROOF CLEAN-UP. AIR SAMPLING IS BEING PERFORMED BY FESDY OSEMWEGIE OF WARREN & PANZER.						
10:30AM TWO WORKERS ARE ASKED TO WEAR THEIR RESPIRATORS. THEY COMPLY IMMEDIATELY. WORK PROGRESSES AS PER THE APPROVED WORK PROCEDURES.						
WEDNESDAY JULY 17 TO SUNDAY JULY 21 2002						
8:00AM - 8:00PM WORK PROGRESSES AS PER THE APPROVED WORK PROCEDURES.						

Asbestos Inspection Report

Premise No. 111 FULTON STREET (AKA 151 WILLIAM ST GO ANN ST)	Inspection Date: AS NOTED
Inspector Dennis Antzoulatos	Page <u>2</u> of <u>2</u>

MONDAY JULY 22, 2002

2:00PM WORKERS HAVE COMPLETED THE MAIN ROOF AREA AND AWAIT A VISUAL INSPECTION OF THE CLEANED SURFACES.

2:00PM-2:30PM I CONDUCT A VISUAL INSPECTION OF THE LARGE ROOF AREA AND OBSERVE DEBRIS STILL VISIBLE ON LOUVERED OPENINGS, AROUND ROOF DRAINS AND ALONG THE COPPER FLASHING ON THE ROOF. I REQUEST A RECLEANING OF THESE AREAS. AIR MONITORING IS CONDUCTED BY FOSTY OSEWEGIE OF WARDEN & PANZER.

TUESDAY JULY 23, 2002

8:00AM TO 8:00PM WORK PROCEEDS AS PER THE APPROVED SCOPE OF WORK.

WEDNESDAY JULY 24, 2002

10:00AM PARAPET AREA BELOW THE COPPER FLASHING REQUIRES ANOTHER CLEANING. VISIBLE WTC DEBRIS STILL REMAINS. AFTER THE RECLEANING WORKERS WILL BEGIN PLACING THE STONES, CURRENTLY IN PILES, BACK ON THE ROOF.

THURSDAY JULY 25 2002

8:00AM - 8:00PM WORKERS HAVE COMPLETED PLACING THE STONES BACK ON THE ROOF. NO VISIBLE WTC DEBRIS WAS OBSERVED. THE CLEAN UP FOR THIS PREMISE HAS NOW BEEN COMPLETED.