

Fax:

Aug 12 2000 23:42 P.01

TO: Commissioner Miele 718-835-2709
 CC: First Deputy Commissioner Chapin 718-595-3557
 Deputy Commissioner Avaltroni 718-595-4544
 Deputy Commissioner Greeley 718-595-5342
 Deputy Commissioner Lopez 718-595-6950
 Deputy Commissioner Principe 914-741-0348
 FROM: Paul Bennett *PB*
 RE: WTC Daily Report for 10/09/01
 DATE: Oct.9, 2001 via FAX

Summary of outstanding activities for 10/09/01.

Stray Current Investigation

Update: TA & DEP conducted site visit. TA said that they don't have anything in the area but are willing to test the main (via the fire hydrants) and the service line to the sampling stations for a current. Testing of the sample station service line will require digging to the service. Doug - Who do you use when investigating stray currents?

Salome Freud Drinking Water Quality informed me of elevated levels of copper in water collected from sample stations located on Water Street between Wall St and Fletcher St. Likely cause is a stray DC current in the area. PB contacted ConEd and TA Subways and asked about any DC they may have in the area. ConEd said they don't have any DC in the area, TA will conduct investigation on Monday. TA will contact EOC to make specific arrangements.

FEMA requests meeting regarding permits and the demolition of WTC

Update: Has anyone arranged a meeting with Tranter?
 Robert Tranter, Regional Environmental Officer, FEMA, (646-745-1235, e-mail: robert.tranter@fema.gov) has asked to meet with appropriate Bureau representatives regarding DEP permitting issues and the demolition of the WTC complex. Tranter is looking to meet at Pier 90 on Thursday or Friday of this week. Please have an appropriate person from your Bureau contact Tranter directly. Please let me know of any meeting arranged.

Health and Safety meeting

Environmental, Safety and Health Plan (ES&H Plan)

Two comments were received ^{from DEP} and submitted by Charmaine Richardson. ^{1,6,4}
 The first suggested including reference to the NYC Air Code in Section ~~6.1~~ Air Quality Hazards.
 The second questioned the source of the Heat Stress table.

Dust Suppression

FDNY was notified by the contractor that it was too dusty to work in the area by 7 WTC. Work was suspended in the area until the dust could be suppressed.

*Knit
 Pbs June Perry
 or yourself
 call FEMA.
 OK
 any issues
 that Air might
 have
 10/10/01*

There was an observable increase in the use of water on the pile today. However, even though many fire hydrants have been back into service, they aren't being utilized because of a lack of dust suppression resources available. Contractor resources are being identified.

Tarpping of trucks

Update: Some loads coming out on the trucks and going to Pier 25 were so hot that the tarp was melting as it was placed over the load. These trucks received an exemption to covering their loads for today.

Identification of Out-of-service fire hydrants.

FDNY has done this already.

Traffic Plan

Update: Same map, no plan though. *Received map of traffic routes near the site. Plan to come.... Tomorrow.*

Update: Request for historical background data.

Update: Parameters still not received yet. *[10/4 -Tim Dowd, Bechtel Infrastructure Corp., 212-967-0412 - cell 301-908-2869, (H&S consultant working for DDC) requested historical air monitoring data for the downtown area. He will get back to me on what parameters he is interested in.]*

Quality of water to be / is being pumped from the WTC

NYSDOH Jim Covey and NYSDEC questioned the quality of the water to be / is being pumped out from the basements of the WTC and from the PA tunnel and into the sewers. DEC has indicated that they are willing to take the lead on this issue (plan, protocol and ultimate disposal), but they need NYC to ask for such assistance.

Diana / Al / Doug - How do you want me to handle? Please contact me.

Manpower hours for EMRP on 10/09/01:

Paul Bennett	Pier 92	9:30 AM - 10:30 PM	13 hrs
Frank Vazquez	Command Bus	off	
Robert Kepich	Command Bus	12:00 AM - 12:00 PM	12 hrs
Joe Scafidi	Command Bus	12:00 PM - 12:00 AM	12 hrs
-end-			