

Pener, Sarah

From: Gomez, Jennifer (DDC) [Gomezj@ddc.nyc.gov]
Sent: Tuesday, April 09, 2013 4:09 PM
To: Ahmed, Shakeel (DDC); Ambroise, Garry (DDC); arasty@dot.nyc.gov; Asharian, Mehdi (DDC); Barrio, Ana (DDC); bschaller@dot.nyc.gov; Coleman, Camille; Centeno, Maria (DDC); Chin, Craig (DDC); cmoran@dot.nyc.gov; Crupi, Joseph (DDC); dhall@dot.nyc.gov; DiAgostino, Carol (DDC); Lefkowitz, Daniel; fmark@dot.nyc.gov; Foley, Thomas (DDC); Patuto, Frances; Garin, James; Ghazal, Ezra (DDC); Granger, Donald (DDC); hbashjawish@dot.nyc.gov; Heitner, David (DDC); Jacob, Kurlakose (DDC); Jaromi, Shahram (DDC); jdelucia@dot.nyc.gov; Jean-Louis, Marie (DDC); jfriedman@dot.nyc.gov; jgraham@dot.nyc.gov; Roberts, James; jjaber@dot.nyc.gov; jjarrin@dot.nyc.gov; jpalmieri@dot.nyc.gov; Kabir, Sayema (DDC); kbryant@comptroller.nyc.gov; kkuan-lam@dot.nyc.gov; laditi@dot.nyc.gov; Larkin, Patrick (DDC); lsanchez@dot.nyc.gov; MacFarlane, Eric; Mckinnon, David (DDC); Coleman, Melanie; Flynn, Michael; mforgione@dot.nyc.gov; Monah, Lambert (DDC); mrosado@doi.nyc.gov; Barbaro, Nicholas; neville.jacobs@us.ngrid.com; Ng, Yun Poy (DDC); osarach@doi.nyc.gov; Patel, Nitin (DDC); Patel, Sanjay (DDC); redwards@dot.nyc.gov; Richards, Wendy (DDC); Roppa, Paul (DDC); Salcedo, Theresa (DDC); sgelfand@dot.nyc.gov; Soldevere, Joseph (DDC); Sookchan, Pooran (DDC); spena@dep.nyc.gov; Pener, Sarah; tcoccola@dot.nyc.gov; Venugopalan, Narayana (DDC); Maniscalco, Vinny; Soriano, Vincent; Wong, Wing (DDC); Wuest, Ralph (DDC); Wynne, Thomas (DDC); Yueh, Robert (DDC); Zetterlund, Richard (DDC)
Subject: Active Construction Project List - March 2013
Attachments: Active Construction Project List-March 2013.pdf, Active Construction Project List Memo-March 2013.pdf

Good Afternoon,

Attached please find the latest Active Construction Project List for March 2013.

Jennifer Delgado

Executive Assistant, Program Administration
NYC Dept. of Design and Construction
30-30 Thomson Avenue, Cubicle 3-178
Long Island City, NY 11101
Tel. (718) 391-1602
E-mail: gomezj@ddc.nyc.gov

4/9/2013



NEW YORK CITY DEPARTMENT OF
DESIGN + CONSTRUCTION

Memo

DATE: April 8, 2013

TO: List

FROM: N. Venugopalan, P.E.
Assistant Commissioner
Program Management

SUBJECT: Active Construction Projects (March 2013)

Enclosed is the latest report of DDC Infrastructure Projects under construction, from Order-to-Work up to but not including projects having Substantial Completion and/or Final Completion dates.

Cc: David J. Burney
C. Diagostino
Eric Macfarlane
R. Zetterlund
Yun Poy Ng Dino
N. Venugopalan
Donald Granger
T. Wynne
T. Foley
Construction: Borough Directors
Program Management Directors
Ana Barrio
C. Chin
M. Centeno
S. Kabir
W. Wong (Joe)
David Heitner
D. McKinnon
T. Salcedo – Labor Law Investigation

J. Roberts (DEP, 3 Flr LR)
 J. Garlin (DEP, 3 Flr LR)
 N. Barbaro (DEP, 8 Flr HR)
 Vinnie Soriano (DEP)
 Camille Coleman (DEP)
 James Moran (DEP)
 J. Jarrin (DOT, 55 Waters St)
 J. Jaber (DOT, 55 Waters St.)
 Franklin Mark (DOT, 55 Waters St)
 S. Gelfand (DOT, 55 Waters St)
 DOT Borough Commissioners
 V. Maniscalco (NYCDOTQA)
 Omar Sarach (I.G., 80 Maiden Lane, 17 Flr., NY 10038)
 Migdalia Rosado (I.G., 80 Maiden Lane, 17 Flr., NY 10038)
 W. Hirsch (MTCCC, 40 Worth St., Rm. 905)
 K. Bryant (Comptroller, 1 Centre St., Rm. 1220, 10007)
 M. Colman (Comptroller, 1 Centre St., Rm. 1217, 10007)
 Ann Marie Turner – DOT Design and Construction, 28-11 Queens Plaza N, 11101
 Michael Harnett – Borough Engineering " " "
 Naim Rasheed – DOT Signs and Street Marketings " " "
 Ray Edwards – DOT (Maintenance) for Brooklyn St. Maintenance
 16 Court Street - 16th Flr., Brooklyn, NY
 Ezra Ghazal - EAO # 65
 Ralph Wuest (Construction Support) DDC 3rd Flr.
 Sarah Pena (DEP, Legal Affairs, 59-17 Junction Blvd., Flushing, NY 11373)
 Pooran Sookchan – Construction Management

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS

Construction Managing Boro: Bronx

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
RWD105-01 20111405336 20101423477	METROPOLITAN AVENUE X760.11 Bronx Construction 50-75%	Trocom Construction Corp. (718) 937-2000 (718) 784-2824 Anthony Santoro (917) 440-7726	\$14,431,382.20 \$14,841,580.34 103% Bid \$9,779,674.11 66% Cur \$14,841,580.34 103% Bid	03/04/2010 06/22/2010 09/20/2010 03/07/2011 433	6/3/2012 776 4/20/2013 832 6/15/2013	168% 98% 98% 74% DELAY!!!		Devline, Leslie Abdulrazzak, Farooq Rasul, Anirudh Robert Monrooh, P.E. Ammon and Whitney	7 Hugh Grant Circle, 2nd Flr Bronx, NY 10462 (718) 409-1600 (718) 409-1601 Sai Collins (347) 539-0104
HWP2009MX 20090038783 20107201607	COMPLEX PED RAMPS - MANHATTAN AND BRONX Citywide Construction 50-75%	I.J. IV Enterprises Inc. (718) 465-5600 (718) 465-5100 Ray Radolf (917) 217-6891	\$3,740,158.00 \$3,740,158.00 100% Bid \$0.00 0% Cur \$3,740,158.00 100% Bid	03/24/2009 06/25/2009 07/20/2009 02/01/2010 730	1/31/2012 1205 5/20/2013 1461 1/31/2014	159% 97% 97% 77% DELAY!!!		Devline, Leslie Abdulrazzak, Farooq Kaperzhok, Yelena Walid Abujmaina Simco/Heider TO	262 W 38 St (9706) New York, NY 10018 (212) 938-0313 (212) 938-0317 Phil Basso (917) 758-9172 (917) 758-9172
HWP2010MX 20111407730 20111408612	BRONX & MANHATTAN COMPLEX PED RAMPS Citywide Construction 25-50%	Triumph Construction Corp (718) 861-6060 (718) 861-6660 William Licado (646) 773-0497	\$4,195,738.20 \$4,218,874.39 101% Bid \$1,635,045.51 39% Cur \$4,218,874.39 101% Bid	09/31/2010 06/17/2010 09/16/2010 03/14/2011 730	3/12/2013 730 3/12/2013 1094 3/11/2014	104% 104% 104% 39% DELAY!!!		Patel, Narendra S. Dawe, Gaurang Amir Siddiqui, P.E. Sam Schwartz	262 West 38th St Room 1205 New York, NY 10018 (212) 768-0301 (212) 768-0313 William Licado (646) 773-0497 (646) 773-0497
HWQ1675 20101421579 20107202806	RECONSTRUCTION OF COLLEGE POINT BLVD Queens Construction 50-75%	C.A.C. Industries Inc. (718) 729-3600 (718) 729-0400 John Labozza (347) 728-7709	\$12,454,452.00 \$13,832,029.03 111% Bid \$6,154,590.31 44% Cur \$13,849,629.33 111% Bid	12/22/2009 04/29/2010 07/16/2010 09/15/2010 365	9/14/2011 365 9/14/2011 949 4/20/2013	257% 257% 257% 50% DELAY!!!		Devline, Leslie Pawlik, John Kaperzhok, Yelena Reza Marandi Tectonic (Mini TO Full)	32-01 College Point Blvd Flushing, NY 11354-2742 (718) 321-8090 (718) 321-8132 Michael Capasso (347) 728-0217
HWX647B 20101409983 20101409982	RECONSTRUCTION OF PAULDING AVE - PHASE II Bronx Construction 75%-Subst.	Mampeth Supply Co. LLC. (718) 786-7000 (718) 937-4164 Harvey Blatt (516) 367-1068	\$25,097,166.30 \$26,343,231.85 105% Bid \$23,763,047.65 90% Cur \$26,547,895.97 106% Bid	10/22/2009 01/21/2010 04/28/2010 04/26/2010 730	4/24/2012 1162 6/30/2013 1162 6/30/2013	148% 93% 93% 93% DELAY!!!		Mosli, Franco Patel, Narendra S. Kaperzhok, Yelena Omer Oskah Haka Engineers	3425 Boston Road, 2nd Floor BRONX, NY 10469 (718) 515-6302 (718) 515-6264
HWX710 20101423062 20101423731	PELIAM PKWY - Phase I Bronx Construction 75%-Subst.	C.A.C. Industries Inc. (718) 729-3600 (718) 729-0400 Michael Capasso (347) 718-0217	\$36,165,168.80 \$38,324,340.39 106% Bid \$28,531,225.10 74% Cur \$38,408,879.80 106% Bid	03/12/2010 05/12/2010 07/15/2010 08/16/2010 730	8/14/2012 730 8/14/2012 1020 5/31/2013	132% 132% 132% 89% DELAY!!!		Mosli, Franco Abujmaina, Walid Rasul, Anirudh Leon Nation Gibbons, Esposito & Doyce	1200 Waters Place, Suite 102 Bronx, NY 10461 (718) 829-3712 (718) 829-3849 William Swiler (347) 728-6363

04/08/2013 Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Comp is more than 20 points below % Time Elap Orig

Page 1 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: Bronx

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
HWXFP1.2 20131408525	FORDHAM PLAZA Bronx Construction 0-25%	Petrillo Contracting Inc. (914) 665-4141 (914) 668-2144 Michael Oullagher (917) 497-9789	\$7,155,299.82 \$7,155,299.82 \$0.00 \$7,155,299.82	100% Bid 0% Cur 100% Bid	03/31/2012 09/07/2012 11/21/2012 01/02/2013 515	19% 0%		Mestil, Franco Charles, Dickens Kuperstok, Yelena Patrick McNamey CH2M HILL (Mini TO Large)	4419 Third Ave, 4th floor Bronx, NY 10457 (917) 631-9465 (917) 668-5840
HWXKINGBR 20121405733 20117205522	KINGSBRIDGE-FORDHAM PED ENHANCE X550.58 X550.58 Bronx Construction 25-50%	North B Group, Inc. (212) 533-6070 (718) 260-4064 Albert Zibonni (917) 682-4688	\$1,435,000.00 \$1,601,170.00 \$491,838.69 \$1,601,170.00	112% Bid 31% Cur 112% Bid	03/30/2011 07/26/2011 09/02/2011 06/11/2012 180	168% 35% DELAY!!!		Mestil, Franco Abujinien, Walid Kuperstok, Yelena Ali Mostafa Tectonic (Mini TO Partial)	E Fordham & E Kingsbridge Rd., Bronx, NY (718) 841-7561 (718) 841-7912 Sam Sabra (917) 682-4687
HWXFP134 20111405525 20107203631	BRONX QUAD TRAFFIC AND LANDSCAPE IMPROVEMENT Bronx Construction 75%-Subst.	C.A.C. Industries Inc. (718) 729-3600 (718) 729-0400 Michael Capasso (347) 718-0217	\$11,421,586.26 \$11,588,319.60 \$10,253,844.80 \$11,588,319.66	101% Bid 88% Cur 101% Bid	03/16/2010 07/13/2010 09/21/2010 02/21/2011 665	12/16/2012 665 117% 117% 90% DELAY!!!		Dowlton, Leslie Pavlik, John Kuperstok, Yelena Mid Saidul Haque ABCOM (Mini TO Full)	2301 White Plains Road Bronx, NY 10467-8106 (718) 231-2319 (718) 231-2741 Jim McMurray (347) 728-0220
HWXFP2022 20111451751	RECONSTRUCTION OF CONNER STREET BULKHEAD Bronx Construction 25-50%	TROCOM CONSTRUCTION (718) 937-2000 (718) 784-2824 SALVATORE TROYAT	\$3,551,475.20 \$3,551,475.20 \$1,286,888.81 \$3,551,475.20	100% Bid 36% Cur 100% Bid	03/29/2011 06/07/2011 06/30/2011 10/03/2011 635	6/28/2013 729 9/30/2013 729 36% DELAY!!!		Dowlton, Leslie Qasim, Nayef Kuperstok, Yelena John Vokral KS Engineers, P.C.	33 23 Merritt Ave, 2nd Flr Bronx, NY 10475 (718) 547-3470 (718) 547-3474 Anthony Santoro (917) 440-7726
P-3PNYC01 20121444221 20131404924	REHABILITATION OF HIGH BRIDGE, BRONX - PlaNYC Citywide Construction 0-25%	Schiavone Construction Co., L (201) 867-5070 (201) 864-3196 Patrick J. Rooney (201) 469-7539	\$40,165,140.08 \$40,165,140.08 \$0.00 \$40,165,140.08	100% Bid 0% Cur 100% Bid	02/03/2012 06/14/2012 07/20/2012 08/01/2012 690	6/21/2014 6% DELAY!!!		Patel, Kalpeah Rawat, Anirudh Paul Johnson LERO Engineers/CPI-JV	1340-A Exterior Street Bronx NY 10452 (718) 588-2561 Bryan Dittley (201) 341-6989 (201) 341-6989
QED1000 20121444597 20137201712	WATER MAIN WORK IN VARIOUS LOCATIONS, QNS Queens Construction 0-25%	P & T II Contracting Corp. (718) 206-0245 (718) 206-0083 Niraj Joshi (917) 279-0674	\$7,777,777.77 \$7,777,777.77 \$0.00 \$7,777,777.77	100% Bid 0% Cur 100% Bid	05/08/2012 06/18/2012 07/12/2012 11/12/2012 570	6/4/2014 26% 7%		Bashjiawish, Ahmed Williams, Gordon Rawal, Anirudh Himed Beg, P.E. Amman & Whitney Consultin	89-16 175th Street, #CF-5 Queens, NY 11432 (718) 658-4828 (718) 658-5303 Niraj Joshi (718) 297-1012
RWX003 20101425204 20117201576	RECONSTRUCTION OF BAILEY PLACE RETAINING WALL Bronx Construction 0-25%	C.A.C. Industries, Inc (718) 729-3620 (718) 729-0400 William Syler (347) 728-6363	\$5,155,388.10 \$5,266,524.18 \$665,831.36 \$5,391,962.82	102% Bid 13% Cur 105% Bid	03/25/2010 06/21/2010 07/19/2010 03/14/2011 540	9/3/2012 906 9/4/2013 17% DELAY!!!		Monish, Lambert Charles, Dickens Kuperstok, Yelena Steve Conenna Liro Engineers, Inc.-T.O.	3640 Bailey Avenue Bronx, NY 10453 (718) 601-1430 (718) 601-1357 Yim Ganun (718) 729-3600 (347) 728-1212

04/08/2013 Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 2 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS

Construction Managing Boro: Bronx

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
RWX007-R 20111433242 20107201606	PALISADE AVENUE RETAINING WALL Bronx Construction 75%-Subst.	NEW YORK CONCRETE CO (718) 967-3726 (718) 967-0144 Salvatore Russo (917) 837-9281	\$3,599,794.00 \$3,610,794.00 100% Bid \$2,669,772.52 74% Cur \$3,628,179.00 101% Bid	07/07/2010 01/31/2011 03/11/2011 06/24/2011 540	12/14/2012 677 4/30/2013 90%	121% 97% 97% 90% DELAY!!!		Devilme, Leslie Pavlik, John Rawal, Aniruddh Mr. Giovanni Castro, P.E. Tectonic Engineering & Surve	2287 Johnson Avenue, Apt.4A, Bronx, NY 10463 (347) 899-8930 (347) 899-8932 Bobby Keane (201) 637-7912 (201) 637-7912
SEB009 20121412392 20121412396	STORM & SAN SEWERS IN N.B WHITESTONE EXPWY SERV RD Queens Construction 0-25%	Delaney Associates, LP (718) 359-4300 (718) 886-1519 Neelam Delaney (347) 996-7778	\$56,226,907.50 \$56,226,907.50 100% Bid \$2,332,861.98 4% Cur \$57,100,771.50 102% Bid	06/03/2011 08/22/2011 04/11/2012 06/04/2012 900	11/20/2014 900	34% 5% DELAY!!!		Devilme, Leslie Qasim, Nayef Rawal, Aniruddh Raben D. Clocci, PE Dewberry Engineers Inc.	32-17 College Point Blvd Flushing, NY 11354 (718) 460-2461 (718) 460-2465 John Forre (718) 460-2461 (347) 996-7800
SEB002657 20121444764	SAN & STM SEWERS IN WATER EDGE DRIVE Queens Construction 50-75%	Intor Contracting Corp. (914) 723-2360 (914) 723-2365 Michael Martino (914) 755-1682	\$3,364,440.50 \$3,364,440.50 100% Bid \$1,646,151.10 49% Cur \$3,364,440.50 100% Bid	03/14/2012 06/13/2012 07/18/2012 10/29/2012 365	10/28/2013 365	44% 63%		Devilme, Leslie Abdulrazzak, Fares Rawal, Aniruddh Gasper Stoth S.I. Eng., PC. (TO Mini)	25-32 2nd Floor 168 Street (718) 353-6394 (718) 353-6397 Dario Cavalieri (917) 755-1682
SEB00473 20121417512	34 AVE & BROOKSIDE STREET, RTC Queens Construction 25-50%	Trocon Construction Corp. (718) 937-2000 (718) 784-2824 Anthony Santoro (917) 990-7726	\$7,872,937.80 \$7,872,937.80 100% Bid \$1,854,015.92 24% Cur \$7,939,526.95 101% Bid	08/14/2011 10/13/2011 12/28/2011 04/16/2012 540	10/7/2013 540	56% 29% DELAY!!!		Devilme, Leslie Abdulrazzak, Fares Kupersmidt, Yelena Susan F. Wong, P.E. STV (TO Mini Large - Full)	242-07 Northern Blvd., 2nd Little Neck, NY 11363 (347) 235-4888 (347) 235-4668
SEB0043 20121445139	STORM SEWER IN COMMERCE AVE Bronx Construction 0-25%	C.A.C. Industries, Inc. (718) 729-3600 (718) 729-0400	\$4,190,156.46 \$4,190,156.46 100% Bid \$0.00 0% Cur \$4,190,156.46 100% Bid	05/02/2012 06/18/2012 07/19/2012 11/05/2012 600	6/27/2014 600 6/27/2014 600 6/27/2014	26% 26% 26% 0% DELAY!!!		Mesiti, Franco Charles, Dickens Rawal, Aniruddh George Karakal Entech	3451 E. Tremont Avenue Bronx, NY 10465 (718) 684-5050 (718) 684-5053
SEB0045 20121444569 20137201306	STORM SEWER IN WATERBURY AVE Bronx Construction 0-25%	J. R. Cruz Corp. (732) 290-0700 (732) 290-8960 Brenato Cruz	\$9,439,439.00 \$9,439,439.00 100% Bid \$0.00 0% Cur \$9,439,439.00 100% Bid	05/02/2012 05/30/2012 07/11/2012 02/04/2013 540	7/28/2014 540	12% 0%		Mesiti, Franco Patel, Narendra S Rawal, Aniruddh Atief Farag K S Engineers	3202 Ampere Ave Bronx, NY 10465 (718) 822-3784 (718) 822-3895 PHILIP HUI

Total Number of Projects in Bronx: 19

Total Amount in Bronx: \$284,800,878.88

04/08/2013 Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 3 of 30

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS

Construction Managing Boro: Brooklyn

Project ID Cost Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
BED778 20101423883	TRUNK WATER MAIN IN ATLANTIC AVE Brooklyn Construction 75%-Subst.	J.R. Cruz Corp. (732) 290-0700 (732) 290-8960 Carlos Catao (732) 865-6927	\$13,929,929.00 \$14,369,329.00 103% Bid \$11,142,558.44 78% Cur \$14,369,329.00 103% Bid	03/23/2010 06/07/2010 07/08/2010 11/01/2010 600	6/22/2012 1115 11/19/2013 1115 11/19/2013	148% 80% 80% 78% DELAY!!!		Brandao, Marie Upadhyay, Jatin Patel, Ashishkumar Odette Michael IAKS (Partial Staffing T.O.)	936 Fulton Street Brooklyn, NY 11238 (718) 789-1430 (718) 789-1496 Carlos Catao (718) 789-1702 (732) 865-6926
CONSPH01 20131409443 20137202522	STM, SAN SEWERS & WM IN CONEY ISLAND AREA, BK Brooklyn Construction 0-25%	C.A.C. Industries Inc. (718) 729-3600 (718) 729-0400 Bill Swiler (347) 728-6363	\$27,721,963.89 \$27,721,963.89 100% Bid \$0.00 0% Cur \$27,721,963.89 100% Bid	07/31/2012 09/25/2012 11/14/2012 01/28/2013 880	6/26/2015 880 6/26/2015 880 6/26/2015	8% 8% 8% 0% 8%		Powerstein, Philip Solomon, Stephenson Patel, Ashishkumar Wassan Fahmy IAKS Engineers (T.O.)	
HD161C 20131411087	GATEWAY ESTATE - PHASE C Brooklyn Construction 0-25%	C.A.C. Industries Inc. (718) 729-3600 (718) 729-0400 _____ _____	\$12,787,621.65 \$12,787,621.65 100% Bid \$0.00 0% Cur \$12,787,621.65 100% Bid	06/06/2012 08/14/2012 11/26/2012 03/04/2013 820	6/1/2015 820 6/1/2015 820 6/1/2015	4% 4% 4% 0% 8%		Powerstein, Philip Brunsen, Flore Francisquet, Serge Shaw Environmental Engineer	
HW2CR13A 20131407681 20137201577	MILLING - BROOKLYN AND STATEN ISLAND Citywide Construction 0-25%	Restani Construction Corp. (718) 728-0870 (718) 728-0873 _____ _____	\$15,549,750.00 \$2,092,221.00 13% Bid \$0.00 0% Cur \$15,549,750.00 100% Bid	06/13/2012 09/12/2012 10/31/2012 04/22/2013 730	4/21/2015 730 4/21/2015 730 4/21/2015	-2% -2% -2% 0% 8%		Powerstein, Philip Solomon, Stephenson Patel, Ashishkumar RBA Group (T.O.)	
HW2CR13CW 20131407580	CITYWIDE MILLING Citywide Construction 0-25%	Pettillo Contracting Inc. _____ _____ _____	\$10,650,000.00 \$365,625.00 3% Bid \$0.00 0% Cur \$10,650,000.00 100% Bid	06/14/2012 09/11/2012 01/15/2013 730	730 730 730 730	0% 0% 0% 0%		Cato, Barbara STV Incorporated	
HW349FED 20131402271 20131417312	RESURFACING - Brooklyn, The Bronx, and Queens Citywide Construction 0-25%	POWER CONCRETE CO. INC. (718) 391-0262 (888) 409-0911 Jose Castanero (973) 769-0882	\$12,598,792.00 \$12,598,792.00 100% Bid \$0.00 0% Cur \$12,598,792.00 100% Bid	04/24/2012 07/13/2012 10/22/2012 02/18/2013 480	6/12/2014 480 6/12/2014 480 6/12/2014	10% 10% 10% 1% 8%		Awad, Nagi Essam Samoul JWP Engineering, P.C. - T.O.	630 Flushing Ave., Suite 464 Brooklyn, NY 11206 (347) 983-0010 (347) 983-0009 Nigel Singh (646) 296-2393 (646) 296-2393
HWCURB88 20121411386	RECONSTRUCTION OF ROADWAY CURBS, CITYWIDE Citywide Construction 0-25%	P & T II CONTRACTING CO. (718) 206-0245 (718) 206-0083 Don McCallen (347) 219-0881	\$1,747,813.15 \$1,747,813.15 100% Bid \$456,923.64 26% Cur \$1,747,813.15 100% Bid	04/13/2011 07/26/2011 09/30/2011 03/19/2012 730	3/18/2014 730 3/18/2014 730 3/18/2014	53% 53% 53% 23% DELAY!!!		Powerstein, Philip Brunsen, Flore Francisquet, Serge Gerami Mahmood In-House	3030 Emmons Avenue, Apt. 5D Brooklyn, NY (718) 648-2317 (718) 648-2366 Gil Gomes (646) 938-7096 (646) 938-7096

04/08/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Compl is more than 20 points below % Time Elap Orig.

Page 4 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: Brooklyn

Project ID Cont Reg No. R&E Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sever Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer R&E Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
HWK1129 20121409871 20121430827	NOSTRAND AV FLUSHING- ATLANTIC AV/SEK002350/20060 Brooklyn Construction 0-25%	ADC Construction, LLC. (718) 628-5555 (718) 628-5142 Joe Alibio (718) 628-5555	\$23,508,884.90 \$23,508,884.90 100% Bid \$3,726,682.58 16% Cur \$23,508,884.90 100% Bid	05/12/2011 06/14/2011 10/14/2011 05/14/2012 910	11/9/2014 910 11/9/2014 910 11/9/2014	36% 36% 36% 14% DELA Y!!!		Brandao, Marie Rubino, Edgar Patel, Ashish Kumar Selo Da Silva Ammann & Whitney Consult	630 Flushing Avenue, 6th floor Brooklyn, NY (917) 580-6921 Domenick Cipollone (917) 567-2579 (917) 567-2579
HWK1130A 20131408993	BRT NOSTRAND AVE PHASE 2 Brooklyn Construction 0-25%	C.A.C. Industries Inc. (718) 729-3600 (718) 729-0400 William Syllar (347) 728-6363	\$14,945,698.98 \$14,945,698.98 100% Bid \$0.00 0% Cur \$14,945,698.98 100% Bid	07/10/2012 09/19/2012 11/09/2012 01/03/2013 540	6/26/2014 540 6/26/2014 540 6/26/2014	18% 18% 18% 0% DELA Y!!!		Brandao, Marie Upadhyay, Jatin Francisque, Serge Bill Dekmeizer CH2M Hill (T.O.)	2511 Avenue I, Upper Floor Brooklyn, NY 11216 (718) 942-5015 James Lampe (347) 728-9069 (347) 728-9069
HWK1153A 20111411614 20090032635	DOWNTOWN BROOKLYN REHABILITATION, PH II Brooklyn Construction 75%-Subst.	Triumph Construction Corp (718) 861-6060 (718) 861-6660 William Licata (646) 773-0497	\$6,293,133.19 \$7,547,257.09 120% Bid \$5,841,144.03 77% Cur \$7,547,257.14 120% Bid	05/07/2012 07/26/2012 10/12/2012 05/09/2011 540	10/29/2012 661 2/27/2013 751 5/28/2013	130% 106% 106% 99% DELA Y!!!		Brandao, Marie Upadhyay, Jatin Francisque, Serge Ashok Desai URS (Partial Staffing T.O.)	845 3rd Ave. 2nd Floor Brooklyn NY 11232 (718) 768-0150 Ralph Ruggiero (646) 773-0497 (347) 739-9143
HWK1181 20111447599	REHAB OF BELT PKWAY- Coney Island Ave to Knapp Str Brooklyn Construction 50-75%	Tully construction Corp. (718) 446-7000 (718) 446-6072 Jim Tully (917) 299-4779	\$6,336,583.00 \$6,300,594.71 103% Bid \$4,606,692.03 71% Cur \$6,300,594.71 103% Bid	08/31/2010 05/11/2011 06/17/2011 08/01/2011 365	7/30/2012 653 5/14/2013 653 5/14/2013	169% 94% 94% 73% DELA Y!!!		Powerstein, Philip Bruneau, Flore Francisque, Serge Alex Kimball In-House/TO (Tectonico)	3000 Emmons Avenue, Apt. 5A Brooklyn, NY 11235 (347) 275-2477 Franklin Santos (917) 335-2559 (917) 335-2559
HWK706A 20050041890 20060011452	Reconstruction of Columbia Street/BED768 Brooklyn Construction 75%-Subst.	Troom Construction (718) 937-2000 (718) 784-2824 Anthony Santoro (718) 937-2000	\$18,182,687.74 \$28,706,906.57 158% Bid \$23,345,389.99 81% Cur \$29,697,570.74 163% Bid	03/16/2005 05/23/2005 07/18/2005 10/24/2005 730	10/23/2007 2412 5/31/2012 2807 6/30/2013	373% 113% 113% 91% DELA Y!!!		Brandao, Marie Cisao, Lafayette Francisque, Serge Paul Plunkett Ammann & Whitney	120 Hamilton Avenue, 2nd Floor Brooklyn (718) 875-9645 (718) 875-9648 Anastoly Vekaler (917) 440-8143 (917) 440-8143
HWK1019 20101424452 20101425111	Reconstruction of Eastern Parkway / BED-779 Brooklyn Construction 75%-Subst.	Difuzio Industries (718) 720-6966 (718) 816-5689 Brian Lige (646) 523-5775	\$18,618,618.61 \$18,618,618.61 100% Bid \$14,243,408.00 77% Cur \$18,790,376.11 101% Bid	03/18/2010 05/13/2010 07/14/2010 09/20/2010 730	9/18/2012 971 5/17/2013 971 5/17/2013	128% 90% 90% 77% DELA Y!!!		Powerstein, Philip Solomon, Stephenson Francisque, Serge Wassam Fahmy, P.E. HAKS Engineers	230 Flatbush Avenue, Brooklyn, NY 11217 (347) 457-5355 (347) 457-5364 Brian Lige (646) 523-5775 (646) 523-5775
HWK1026 20111451616	RECONSTRUCTION OF CHURCH AVENUE/SEK002367 Brooklyn Construction 0-25%	Triumph Construction Corp (718) 861-6060 (718) 861-6660 William Licata (646) 773-0497	\$5,821,518.51 \$5,831,953.30 100% Bid \$70,994.99 1% Cur \$5,831,953.30 100% Bid	04/12/2011 06/10/2011 07/03/2011 06/11/2012 545	12/7/2013 545 12/7/2013 545 12/7/2013	55% 55% 55% 0% DELA Y!!!		Powerstein, Philip Achille, Max Francisque, Serge Iqbal Akhtar GEB (T.O.)	859 Flatbush Ave., 3rd floor Brooklyn, NY 11226 (718) 282-5140 (718) 282-5456 Mike Hur (917) 560-7043 (917) 560-7043

04/08/2013 Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Compl is more than 20 points below % Time Elap Orig.

Page 5 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: Brooklyn

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CDD	Orig Compl Current CDD Current Compl Projected CDD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sever Compl Alt 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
BWP2011KC 20111450900	COMPLEX PED RAMPS, BROOKLYN Brooklyn Construction 75%-Subst.	ADC Construction, LLC. (718) 628-0234 (718) 628-5142 Joe Aiello (718) 628-5555	\$3,665,718.00 \$3,665,718.00 100% Bid \$3,576,366.55 98% Cur \$3,665,718.00 100% Bid	02/15/2011 06/07/2011 07/06/2011 11/07/2011 730	11/5/2013 730 11/5/2013 730 11/5/2013	71% 71% 71% 99%		Brando, Marie Rubiano, Edgar Patel, Ashishkumar Edward Karl HAKS Eng.(T.O.)	110 Vandewater St., 3rd Fl. Brooklyn, NY 11207 (718) 455-9554 (718) 455-9556 Domenick Cipollone (917) 567-2579 (917) 567-2579
BWPL2005K 20131418230	Humboldt Street Plaza/Streetcape Reconstruction Brooklyn Construction 0-25%	Chelmsford Contracting Corp. (516) 466-3150 (516) 466-3206 Homero Alfonso (516) 232-0147	\$1,983,661.68 \$1,983,661.68 100% Bid \$0.00 0% Cur \$1,983,661.68 100% Bid	11/27/2012 01/16/2013 02/28/2013 04/01/2013 455	6/29/2014 455 6/29/2014 455 6/29/2014	2% 2% 2% 0%		Francisque, Serge Philip Unesco	687 Broadway Brooklyn, NY 11206 Michael Tacholski (516) 466-3150
ITWPL2006K 20131407150	Knickerbocker Plaza Improvement/Reconstruction Brooklyn Construction 0-25%	Troom Construction Corp (718) 937-2000 (718) 784-2824 Antony Santoro (718) 937-2000	\$851,468.80 \$851,468.80 100% Bid \$0.00 0% Cur \$851,468.80 100% Bid	07/06/2012 09/06/2012 10/11/2012 02/04/2013 180	8/2/2013 180 8/2/2013 180 8/2/2013	36% 36% 36% 0% DELAY!!!		Powerstein, Philip Achille, Max Francisque, Serge Saczanski, Charles in House	Antony Santoro (718) 937-2000 (646) 235-9779
BWS2012CW-R 20131406421 20137201576	PRIOR NOTICE SIDEWALKS - CITYWIDE Citywide Construction 0-25%	Vales Construction Corp. (914) 763-0567 (914) 763-0479 Silvano Vales (917) 682-6440	\$2,857,979.00 \$2,857,979.00 100% Bid \$0.00 0% Cur \$2,857,979.00 100% Bid	04/04/2012 07/06/2012 12/24/2012 01/22/2013 365	1/21/2014 365 1/21/2014 365 1/21/2014	21% 21% 21% 0% DELAY!!!		Awad, Nagi Xiong Wei Wu SIMCO Engineering, P.C. -T.	72-63 Kissena Blvd., 2nd Floor Flushing, NY 11367 (347) 829-3723 (347) 829-3747 John Vales (914) 763-0567 (914) 403-2171
BWS2012K 20121444105 20127205765	PRIOR NOTICE SIDEWALKS - BROOKLYN Brooklyn Construction 0-25%	Heavy Construction Corp (718) 978-1404 (718) 527-7401 Stenlie LaMonaco (917) 939-1743	\$5,205,275.00 \$5,205,275.00 100% Bid \$0.00 0% Cur \$5,205,275.00 100% Bid	12/22/2011 05/22/2012 07/12/2012 10/15/2012 365	10/14/2013 365 10/14/2013 365 10/14/2013	48% 48% 48% 0% DELAY!!!		Powerstein, Philip Bruno, Flore Francisque, Serge Said Emara GEB (T.O.)	140 Jamaica Avenue Brooklyn NY 11207 (718) 235-0460 (718) 235-5108 Stenlie LaMonaco (718) 235-0527 (917) 939-1743
HYDRE203 20131401446	SIDEWALK RESTORATION AROUND FIRE HYDRANTS Citywide Construction 0-25%	CHELMSFORD CONTRACTING (516) 466-3150 (516) 466-3206 Horacio Alfonso (516) 232-0147	\$1,336,290.00 \$1,336,290.00 100% Bid \$0.00 0% Cur \$1,336,290.00 100% Bid	01/31/2012 07/06/2012 08/14/2012 09/24/2012 365	9/23/2013 365 9/23/2013 365 9/23/2013	54% 54% 54% 0% DELAY!!!		Dave, Geurang Zong Jiang In-house	72-63 Kissena Blvd., 2nd Floor, Queens, NY 11367 (718) 480-8893 (718) 480-8895 Tony Firmino (516) 466-3150 (516) 232-0146
BPK002341 20111450611	REPLACEMENT OF COMB AND SAN SEWERS IN VAR. LOTS Brooklyn Construction 25-50%	TRIUMPH CONSTRUCTION, (718) 861-6060 (718) 861-6660 Billy Licata (646) 773-0497	\$2,741,449.56 \$2,741,449.56 100% Bid \$1,343,599.42 49% Cur \$2,741,449.56 100% Bid	03/08/2011 05/23/2011 06/30/2011 06/18/2012 365	6/17/2013 365 6/17/2013 365 6/17/2013	81% 81% 81% 48% DELAY!!!		Brando, Marie Ciao, Lafayette Francisque, Serge Leonid Goldenberg In-House	310 Nassau Ave, 2nd Floor Brooklyn, ny 11222 (718) 384-0397 (718) 384-2912 Sal Anzaldi (646) 533-3523 (646) 533-3523

04/08/2013

Notes: (1) CDD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Comp is more than 20 points below % Time Elap Orig.

Page 6 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS

Construction Managing Boro: Brooklyn

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
SR1.CDDC06 20111417643	LINING CONTRACT - CITYWIDE Citywide Construction 50-75%	Allstate Power Vsc Inc (732) 815-0220 (732) 815-0892	\$1,821,506.00 \$1,821,506.00 100% Bid \$848,983.90 47% Cur \$1,821,506.00 100% Bid	07/01/2009 04/13/2010 11/21/2010 04/11/2011 730	4/9/2013 730 4/9/2013 996 12/31/2013	100% 100% 100% 63% DELAY!!!		Powerstein, Philip Achille, Max Francisque, Serge Leon Felix In-House	No field Office

Total Number of Projects in Brooklyn: 22

Total Amount in Brooklyn: \$222,710,963.81

04/08/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 7 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: Manhattan

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original GCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
HW2CN12B 20121424842 20127205476	CITYWIDE MILLING - BX & MN Citywide Construction 50-75%	Carlo Lizza & Sons Paving, INC (516) 938-2566 (516) 932-0518 John Keeling (516) 903-2961	\$14,970,528.00 \$7,779,296.00 52% Bid \$6,618,092.00 85% Cur \$14,970,528.00 100% Bid	08/03/2011 10/19/2011 03/21/2012 04/02/2012 790	5/31/2014 790 5/31/2014 790 5/31/2014	47% 47% 47% 50%		Jeromi, Shahram Marzoug, Iyad Cairo, Barbara Rachet Senterisant, P.E. K.S. Engineers-Task Order	320 W. 37th St Suite 9D New York, NY 10018 (212) 714-9240 (212) 714-9247 Angelo Graci (386) 237-9426 (516) 903-2961
HWMT189 20111441267 20111436151	Cobblestone St. / Peck Slip (HWMWTCATD/SEN002153) Manhattan Construction 25-50%	MPM Contracting Corp. (914) 777-8292 (914) 777-0194 Felix Petrillo (917) 731-0089	\$20,400,629.37 \$20,614,429.67 101% Bid \$8,232,378.32 40% Cur \$20,614,429.67 101% Bid	11/30/2010 03/31/2011 06/07/2011 07/05/2011 1610	11/30/2015 1610 11/30/2015 880 11/30/2015	40% 40% 40% 42%		Jeromi, Shahram Manikamika, Krishna Awad, Nagi Manaf Patel, P.E. Tectonic Engineering	264 Water Street, Ground Floor New York, NY 10038 (212) 233-7181 (212) 233-7185 Perry Jacobs (917) 295-2946 (917) 295-2946
HWMP2019 20101412126 20101412170	EAST HOUSTON ST PEDESTRIAN IMPROVEMENTS (MED604) Manhattan Construction 25-50%	J.I. IV Enterprises Inc. (718) 465-5600 (718) 465-5100 Ray Rudolph (917) 217-8691	\$32,466,999.44 \$50,425,971.70 96% Bid \$21,184,815.19 42% Cur \$32,608,228.32 100% Bid	10/14/2009 01/27/2010 05/07/2010 06/21/2010 1095	6/19/2013 1095 6/19/2013 1594 10/31/2014	93% 93% 93% 41% DELAY!!!		Cupit, Joseph Patel, Ashwinkumar Awad, Nagi John Puz, P.E. HAKS/WP (J/V)	121 Ludlow St - 3 floor New York, NY 10002 (212) 387-0980 (212) 387-0984 Paul Bronowski (718) 465-5600 (347) 203-5778
HWMTWTC6B 20101415379 20100020861	RECONSTRUCTION OF CHAMBERS STREET, ETC (SEN002148) Manhattan Construction 75%-Subst.	Judlau Contracting, Inc. 25-15 (718) 594-2320 (718) 321-8026 Paul Cristelli (917) 417-8117	\$24,471,287.01 \$30,102,803.29 123% Bid \$18,544,872.92 62% Cur \$30,102,803.29 123% Bid	07/17/2009 04/16/2010 07/14/2010 07/14/2010 1080	6/27/2013 1601 11/30/2014 1601 11/30/2014	93% 62% 62% 75%		Jeromi, Shahram Kosheva, Sriti Deve, Gaurang Michael Belling, P.E. Liro Engineers, Inc.	22 Park Pl 3rd Floor New York, N.Y. 10029 (646) 380-5170 (646) 380-5173 Michael Iovino (516) 523-3668 (917) 417-8117
HWMTWTC6B 20090018006 20090019998	RECONSTRUCTION OF FULTON STREET (MED-601) Manhattan Construction 75%-Subst.	TROCOM CONSTRUCTION (718) 937-2000 (718) 784-2824 ANTHONY SANTORO (718) 937-2000	\$28,157,807.27 \$34,906,422.81 124% Bid \$26,619,814.23 76% Cur \$35,485,887.62 126% Bid	07/17/2008 09/16/2008 12/18/2008 02/02/2009 1095	2/1/2012 1794 12/31/2013 1794 12/31/2013	139% 85% 85% 81% DELAY!!!		Jeromi, Shahram Manikamika, Krishna Awad, Nagi HESLIAM KOBTY HAKS ENGINEERING	225 BROADWAY SUITE 2115 NEW YORK NY 10007 (212) 608-2203 (212) 608-2288 Anatoly Velster (917) 440-8143 (917) 440-7726
HW2S2012M 20121440486	PRIOR NOTICE SIDEWALKS - MANHATTAN Manhattan Construction 0-25%	Perfetto Contracting Co., Inc. (718) 858-8600 (718) 858-8604 Cesario Perfetto (818) 858-8600	\$3,123,205.00 \$2,974,205.00 95% Bid \$0.00 0% Cur \$3,123,205.00 100% Bid	12/21/2011 04/09/2012 06/06/2012 10/12/2012 365	10/11/2013 365 10/11/2013 365 10/11/2013	49% 49% 49% 0% DELAY!!!		Rajput, Dushyant Awad, Nagi Cristeta Cortez EN-TECH-T.O.	147 W35 Street, Suite 907 New York, NY 10001 (212) 600-8512 (212) 600-1498

04/08/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Compl is more than 20 points below % Time Elap Orig

Page 6 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS

Construction Managing Boro: Manhattan

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
MED596 20101425203 20117200946	TRUNK WATER MAINS IN HUDSON STREET (SHAFT 29B) Manhattan Construction 50-75%	C.A.C. Industries, Inc. 23-23 B (718) 729-3600 (718) 729-0400 John Labozza (347) 728-7709	\$39,494,197.13 \$63,526,794.17 107% Bid \$42,619,348.01 67% Cur \$63,229,006.13 106% Bid	03/24/2010 06/08/2010 07/16/2010 08/16/2010 2005 12/21/2014	2/10/2016 1589 12/21/2014 1589 12/21/2014	48% 61% 61% 67%		Jaromi, Shahram Keshava, Srin Awad, Nagi Charles, Beardsley HDR	499 Washington Street Suite 1N New York, NY 10013 (212) 226-2480 (212) 226-6025 Ehab Elabbah (347) 728-0974 (347) 728-0217
MED598 20131410111 20131402273	TRUNK WATER MAINS IN WEST 30TH STREET (SHAFT 26B) Manhattan Construction 0-25%	J.J. IV Enterprises, Inc. 213-19 (718) 465-5600 (718) 465-5100	\$22,577,178.00 \$21,573,065.00 96% Bid \$0.00 0% Cur \$22,577,178.00 100% Bid	06/20/2012 09/25/2012 11/19/2012 12/17/2012 910 6/14/2015	6/14/2015 910 6/14/2015 910 6/14/2015	12% 12% 12% 2%		Cruji, Joseph Modi, Sanjay Dave, Gaurang James P Gaudier, P.E. Grecoy & Hansen	424 West 33rd Street, Suite 30 New York, NY 10001 (212) 967-8078 (212) 967-8203
MED600 20101423643 20111407801	TRUNK WATER MAINS IN 59th St. (SHAFT 33B) Manhattan Construction 75%-Subst.	Halcyon construction Corp. 65 (914) 741-1112 (914) 741-2014 SAL LEOPOLODO (914) 490-5581	\$31,082,001.80 \$33,614,570.29 108% Bid \$23,479,220.58 70% Cur \$34,331,569.80 110% Bid	03/31/2010 05/13/2010 07/14/2010 07/26/2010 1095 2/28/2013	7/24/2013 949 2/28/2013 949 2/28/2013	90% 104% 104% 99%		Cruji, Joseph Modi, Sanjay Caso, Barbara MOURAD TADROS AMMANN & WHITNEY CO	344 E. 59th Street 4TH Flr. New York NY 10022 (212) 223-6109 (212) 223-6857 DAVID YONELUNAS (212) 223-6190 (914) 490-5581
MED609 20121431668	CONNECT SHAFTS 24B, 25B, 27B, 30B TO SYSTEM. Manhattan Construction 0-25%	Waterworks Inc., A Joint Venture (718) 554-2320 (718) 321-8026 Richard Ocken (917) 807-4293	\$236,759,690.00 \$224,953,689.00 99% Bid \$16,822,680.08 7% Cur \$237,470,034.00 100% Bid	10/05/2011 01/20/2012 03/15/2012 04/23/2012 2005 10/18/2017	10/18/2017 2005 10/18/2017 2005 10/18/2017	18% 18% 18% 10%		Ramones, Jr., Pierre-Paul Awad, Nagi George Cowen, P.E. Various	333 West 52nd St., 4th Floor, New York, NY 10019 (646) 738-4886 (646) 738-3624 John McFadden (718) 554-2733 (917) 578-9145
MED617 20121444761 20137201293	DIST WM EXTN & REPLACMTS, NEW BLOS Manhattan Construction 0-25%	Triumph Construction, 1354 Se (718) 861-6060 (718) 861-6660 Dominick Cuzzi (914) 755-1963	\$5,597,067.26 \$5,586,880.13 100% Bid \$0.00 0% Cur \$5,597,067.26 100% Bid	04/25/2012 06/18/2012 07/18/2012 01/07/2013 880 6/5/2015	6/5/2015 880 6/5/2015 880 6/5/2015	10% 10% 10%		Jaromi, Shahram Rajput, Dushyant Caso, Barbara Anil Patel, P.E. En-Tech Engineering, P.C.-T.	262 W 38th St Room 903 New York, NY 10018 (212) 354-4126 (212) 575-0754 Billy Licitia (718) 215-5657 (646) 773-0497
SETVDDC11 20111435206	TV INSPECTION AND CLEANING - CITYWIDE Citywide Construction 25-50%	National Water Main Cleaning (973) 483-3200 (973) 483-5065 James Lounsbury (973) 483-3200	\$1,427,184.00 \$1,427,184.00 100% Bid \$538,240.84 38% Cur \$1,427,184.00 100% Bid	08/26/2010 01/01/2011 03/22/2011 03/13/2012 365 12/31/2013	3/12/2013 365 3/12/2013 659 12/31/2013	107% 107% 107% 46%		Jaromi, Shahram Rajput, Dushyant Dave, Gaurang Nitish Tailor In House	40 Worth St, RM 836 New York, NY 10013 (212) 442-7981 (212) 442-1910 Ralph De Jesus (800) 242-7257 (201) 306-8226

Total Number of Projects in Manhattan: 12

Total Amount in Manhattan: \$621,637,122.00

04/08/2013

Notes: (1) CCD includes 10 days for mobilization for all projects (2) The clock for % time elapsed stops at substantial completion (3) Delay is flagged if % Const Compl is more than 20 points below % Time Elap Orig.

Page 9 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: Queens

Project ID Cont Reg No. RBI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CDD	Orig Compl Current CDD Current Compl Projected CDD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl As 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
HD153C1 20080030698 20100008872	EDGEWATER (PHASE C1) - (INCLUDING SEQ002562/200406) Queens Construction 75%-Subst.	J R Cruz Corp. (732) 290-0700 (732) 290-8960 Carlo Casao (347) 219-9240	\$24,274,978.00 \$25,181,288.00 104% Bid \$19,920,700.48 79% Cur \$25,181,278.00 104% Bid	02/07/2008 04/18/2008 07/23/2008 04/27/2009 540	10/18/2010 1313 11/29/2012 1541 7/15/2013	267% 110% 110% 82% DELAY!!!		Dennis, Jocelyn Ahourais, Mehrahan Trofimov, Igor Pitzgerald Muriel RBA	211 Beach 44th Street Far Rockaway (718) 869-5606 (718) 869-5605 Carlo Casao (732) 865-6926
HD153C2 20111422936 20111449292	EDGEWATER (PHASE C2), Including SEQ000421/SEQ002576 Queens Construction 0-25%	JR CRUZ CONSTRUCTION C (732) 290-0700 (732) 290-8960 Carlo Casao (732) 865-6926	\$37,798,798.00 \$37,803,891.00 100% Bid \$3,803,891.89 10% Cur \$37,803,891.39 100% Bid	04/06/2010 11/22/2010 02/07/2011 09/06/2011 1000	6/1/2014 1000 6/1/2014 1000 6/1/2014	58% 58% 58% 9% DELAY!!!		Dennis, Jocelyn Ahourais, Mehrahan Trofimov, Igor John Barbero HAKS Engineers	205 Aquatic Pl. Far Rockaway NY 11692 (718) 945-9740 (718) 945-9744 Carlo Casao (732) 865-6926 (732) 865-6926
HWC388QB4 20131413966 20117204652	QUEENS BOULEVARD MEDIAN EXTENSIONS INTO CROSSWALKS Queens Construction 0-25%	TRIUMPH Construction Corp. (718) 861-6060 (718) 861-6660 Dominick Cuzzi (914) 755-1963	\$1,577,595.55 Bid Cur \$1,577,595.55 Bid	08/29/2012 10/24/2012 01/04/2013 05/13/2013 390	6/6/2014	-9% 0% HDR		Bashjawish, Ahmed Francoeur, Colin Trofimov, Igor	
HWP2011QC 20111442901 20127205313	COMPLEX PED RAMPS, QUEENS Queens Construction 0-25%	JLI IV Enterprises, Inc. (718) 465-5600 (718) 465-5100 DARRYL ISAAC (347) 205-8524	\$3,361,138.10 \$3,361,138.10 100% Bid \$699,138.24 21% Cur \$3,361,138.10 100% Bid	02/16/2011 05/23/2011 06/20/2011 05/14/2012 730	5/13/2014	45% 21% DELAY!!!		Dennis, Jocelyn Ahourais, Mehrahan Geyman, Alla Antoine Bodard EnTech Engineering T.O.	116-16 Qwa Blvd, Suite 210 Forest Hills, NY 11375 (718) 261-1306 (718) 261-1482 (718) 261-1306
HWP2012QC 20121444506 20137200633	CONSTRUCTION OF SIMPLE PED RAMPS, QUEENS Queens Construction 0-25%	Heavy Construction Co., Inc. (718) 978-1404 (718) 527-7401 Comis Lomonaco (917) 837-7063	\$2,675,362.80 \$2,675,362.80 100% Bid Cur \$2,675,362.80 100% Bid	04/05/2012 05/30/2012 07/10/2012 10/15/2012 365	10/14/2013	48% 0% DELAY!!!		Dennis, Jocelyn Flevo, Ernest Trofimov, Igor Robert Ervolina GEB Engineering	138-01 Springfield Blvd, 2nd Fl. Queens, NY 11413 (718) 525-1481 (781) 525-1484 Stanis Lomonaco (917) 939-1743
HWP2012QC 20121444509 20137200632	CONSTRUCTION OF COMPLEX PED RAMPS, QUEENS Queens Construction 0-25%	TRIUMPH Construction Co. (718) 861-6060 (718) 861-6660 Shirly Jacobs (914) 403-5576	\$4,189,951.60 \$4,189,951.60 100% Bid \$0.00 0% Cur \$4,189,951.60 100% Bid	05/03/2012 06/06/2012 07/09/2012		0% 0%		Dennis, Jocelyn Flevo, Ernest Trofimov, Igor	
HWQ631B1 20080042304 20117202147	RECONSTRUCTION OF THURSBY AVE AND AREA (PHASE B1) Queens Construction 75%-Subst.	C.A.C. Industries, Inc. (718) 729-3600 (718) 729-0400 Michael Capasso (347) 728-0217	\$41,544,348.39 \$47,321,791.46 114% Bid \$40,816,115.83 86% Cur \$47,321,719.46 114% Bid	11/08/2007 01/29/2008 07/22/2008 01/22/2009 1095	1/21/2012 1560 4/30/2013 1560 4/30/2013	140% 99% 99% 85% DELAY!!!		Larkin, Patrick Francoeur, Celerin Trofimov, Igor Nathalie Pierre-George Gandhi Engineering Inc.-T.O.	90-16 Rockaway Beach Blvd. Rockaway Beach, NY 11693 (718) 945-2190 (718) 945-2595 Nader Asrabi (347) 538-4930 (347) 728-0217

04/08/2013 Notes: (1) CDD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Comp is more than 20 points below % Time Elap Orig.

Page 10 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: Queens

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
HWQ787B2 20121443739 N/A	SUTTER AVE, ETC - PHASE IV (B2) Queens Construction 75%-Subst.	Vales Construction Corp. (914) 763-0567 (914) 763-0479 Sivano Vales (917) 682-6440	\$966,662.90 \$966,662.90 100% Bid \$802,913.09 83% Cur \$966,662.90 100% Bid	03/13/2012 06/01/2012 07/03/2012 08/01/2012 330	6/26/2013 330 6/26/2013 330 7/16/2013	76% 76% 76% 83%		Dennis, Jocelyn Fleury, Ernest Geyman, Alla Kanshi Shivasankar N/A	141-08 Rockaway Blvd. Jamaica NY 11436 (347) 644-1032 John Vales (914) 403-2171 (347) 561-9314 (914) 403-2171
HW82812Q 20121439331 20127205763	PRIOR NOTICE SIDEWALKS - QUEENS Queens Construction 0-25%	Power Concrete Co. (718) 391-2880 (888) 409-0911 Joe (973) 769-0882	\$5,489,325.00 \$5,489,325.00 100% Bid \$314,153.90 9% Cur \$5,489,325.00 100% Bid	12/21/2011 03/16/2012 03/10/2012 09/17/2012 365	9/16/2013 365 365 365 365	56% 9% DELA Y!!!		Bashjawish, Ahmed Williams, Gordon Geyman, Alla Jose Pangnibien Mega Engin. And Land Surve	113-43 35th Avenue Queens, NY 11354 (718) 321-1130 Ronny Kumar (973) 558-8959 (347) 840-2604
HWSEMER11 20131411497	EMERGENCY SIDEWALKS CONTRACT - CITYWIDE Citywide Construction 75%-Subst.	TRIUMPH CONSTRUCTION (718) 861-6660 (718) 861-6660 George Mathews (203) 515-0480	\$1,336,879.16 \$1,575,879.16 119% Bid \$1,224,771.40 78% Cur \$1,575,879.16 119% Bid	11/05/2012 01/07/2013 11/05/2012 365	11/4/2013 365 11/4/2013 365 11/4/2013	42% 42% 42% 87%		Dennis, Jocelyn Ahourne, Mehrahen Cato, Barbara Nina Marcos Tectonic - Task Order	129-02 Northern Blvd, Corona, NY 11368 (718) 426-4260 George Mathews (203) 515-0480 (718) 429-0391
HWSEMER12 20131411499	EMERGENCY SIDEWALKS CONTRACT - CITYWIDE Citywide Construction 75%-Subst.	HEAVY CONSTRUCTION C (718) 720-6200 (718) 720-5995 Stenis Commacco (917) 939-1743	\$1,368,673.26 \$1,368,673.26 127% Bid \$1,383,310.65 78% Cur \$1,368,673.26 127% Bid	11/05/2012 01/07/2013 11/05/2012 365	11/4/2013 365 11/4/2013 365 11/4/2013	42% 42% 42% 90%		Dennis, Jocelyn Ahourne, Mehrahen Cato, Barbara Nina Marcos Tectonic - Task Order	129-02 Northern Blvd, Corona, NY 11368 (718) 426-4260 Stenis Commacco (917) 939-1743 (718) 429-0391 (917) 939-1743
HWSEMER13 20131411521	EMERGENCY SIDEWALKS CONTRACT - CITYWIDE Citywide Construction 75%-Subst.	VALIS CONSTRUCTION CO (914) 403-2171 (914) 763-0479 John Vales (914) 403-2171	\$1,494,648.00 \$1,793,148.00 120% Bid \$1,356,190.93 76% Cur \$1,793,148.00 120% Bid	11/05/2012 11/4/2013 11/05/2012 365	11/4/2013 365 11/4/2013 365 11/4/2013	42% 42% 42% 78%		Dennis, Jocelyn Ahourne, Mehrahen Cato, Barbara Nina Marcos Tectonic - Task Order	129-02 Northern Blvd, Corona, NY 11368 (718) 426-4260 John Vales (914) 403-2171 (718) 429-0391 (914) 403-2171
HWSEMER14 20131411522	EMERGENCY SIDEWALKS CONTRACT - CITYWIDE Citywide Construction 75%-Subst.	POWER CONCRETE CO. CO (973) 465-0030 (973) 465-0911 Nigel Singh (646) 296-2393	\$1,522,480.50 \$1,522,480.50 100% Bid \$1,516,371.28 100% Cur \$1,522,480.50 100% Bid	11/05/2012 01/09/2013 11/05/2012 365	11/4/2013 365 11/4/2013 365 11/4/2013	42% 42% 42% 92%		Bashjawish, Ahmed Rana, Mahesh Cato, Barbara Saidul Haque AECOM - Task Order	129-02 Northern Blvd, Corona, NY 11368 (718) 424-7125 Jose Castimoro (973) 465-0030 (718) 424-7293 (973) 465-0030
HWSEMER15 20131411523	EMERGENCY SIDEWALKS CONTRACT - CITYWIDE Citywide Construction 75%-Subst.	PERFETTO CONTRACTING (718) 858-8600 (718) 858-8604 James Miranda (718) 541-9376	\$1,667,556.80 \$1,667,556.80 100% Bid \$1,360,076.36 78% Cur \$1,667,556.80 100% Bid	11/05/2012 01/07/2013 11/05/2012 365	11/4/2013 365 11/4/2013 365 11/4/2013	42% 42% 42% 97%		Bashjawish, Ahmed Rana, Mahesh Cato, Barbara Saidul Haque AECOM - Task Order	129-02 Northern Blvd, Corona, NY 11368 (718) 424-7125 Chaz Perfetto (718) 858-8600 (718) 424-7293 (718) 858-8600

04/08/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Compl is more than 20 points below % Time Elap Orig.

Page 11 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: **Queens**

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Data Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
HWSEMER16 20131411524	EMERGENCY SIDEWALKS CONTRACT - CITYWIDE Citywide Construction 75%-Subst.	P & T II CONTRACTING CO (718) 206-0210 Ning Singh (917) 279-0674	\$2,076,669.99 \$2,326,669.99 112% Bid \$2,075,428.82 89% Cur \$2,326,669.99 112% Bid	11/05/2012 01/15/2013 11/05/2012 365	11/4/2013 365 11/4/2013 365	42% 42% 42% 92%		Bashjawish, Ahmed Rana, Mahesh Cano, Barbara Saidul Haque ABCOM - Task Order	129-02 Northern Blvd, Corona, NY 11368 (718) 424-7125 (718) 424-7293 Den McCallan (718) 206-0210 (718) 206-0210
QED1011 20111443261 20117204879	DISTRIBUTION WM EXTENSION/REPLACEMENTS; NEW BLDGS Citywide Construction 75%-Subst.	Maspeth Supply Co. LLC (718) 786-7000 (718) 937-5164 (718) 630-9662	\$3,988,289.68 \$3,988,289.68 100% Bid \$3,238,235.12 81% Cur \$5,238,289.68 131% Bid	12/01/2010 04/08/2011 06/01/2011 05/07/2012 365	5/6/2013 451 7/31/2013 93%	92% 75% 75% 93%		Bashjawish, Ahmed Rana, Mahesh Razvi, Aniruddh Jean-Claude Joseph Gandhi Engineering, Inc	138-01 Springfield Blvd 2nd Floor Queens, NY 11413 (718) 276-9281 (718) 276-9282
QED1012 20121441784	DISTRIBUTION WM EXTENSION/REPLACEMENTS; NEW BLDGS Citywide Construction 0-25%	P & T II Contracting Corp. (718) 206-0245 (718) 206-0083 (347) 219-0881 (646) 928-7096	\$3,993,857.08 \$3,993,857.08 100% Bid \$0.00 0% Cur \$5,004,252.08 125% Bid	01/06/2012 05/08/2012 06/15/2012 10/01/2012 365	9/30/2013 DELAY!!!	52% 10%		Bashjawish, Ahmed Rana, Mahesh Razvi, Aniruddh Marlon Rangel	86-08 53Ave Elmhurst, NY 11373 (718) 426-4780 (718) 426-4738
QED983 20111420014 20121408957	Refrigerator Bldg, B90-B94 St, (SEQ002479/200341) Queens Construction 50-75%	C.A.C. Industries, Inc. (718) 729-3600 (718) 729-0400 Ralph Facciolo (347) 728-2429	\$24,372,688.50 \$26,368,733.87 108% Bid \$14,783,467.00 56% Cur \$26,368,733.87 108% Bid	05/19/2010 09/16/2010 01/31/2011 09/19/2011 730	9/17/2013 730 9/17/2013 730 9/17/2013 730	78% 78% 78% 56% DELAY!!!		Davis, Jocelyn Fleves, Ernest Trofimov, Igor Muhammad Asif WSP SELLS	8418 Beach Channel Drive, Far-Rockaway, NY 11693 (718) 318-2001 (718) 318-2009 Donna Catina (718) 318-0162 (347) 437-0283
QED989 20131408568 20131411192	NEW WATER MAIN IN VARIOUS LOCATIONS Queens Construction 0-25%	P & T II Contracting Corp. (718) 206-0247 (718) 206-0083	\$28,785,277.77 \$28,785,277.77 100% Bid \$0.00 0% Cur \$28,785,277.77 100% Bid	07/24/2012 09/19/2012 11/26/2012 07/08/2013 730	7/7/2013 -12%			Williams, Gordon Razvi, Aniruddh Moray Said URS Corporation-New York	
QED996 20121410321 20121416666	NEW TRUNK & DISTRIBUTION WM IN VERMONT PL. Queens Construction 25-50%	Maspeth Supply Co. LLC (718) 786-7000 (718) 937-5164 (718) 786-7000	\$12,637,408.46 \$12,637,408.46 100% Bid \$4,368,161.99 35% Cur \$12,646,010.68 100% Bid	06/15/2011 08/29/2011 09/29/2011 10/11/2011 730	10/9/2013 33% DELAY!!!	75% 33%		Bashjawish, Ahmed Francisco, Carlos Kupershtok, Yelena Mehmoud (Perry) Shahangian KS Engineers	652 Grandview Avenue Ridgewood, NY 11385 (347) 689-4235 (347) 689-4256 Allen Dempsey (718) 772-7046 (718) 772-7046

04/08/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 12 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS

Construction Managing Boro: Queens

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
QED992 20101422940 20107201615	WATER MAIN WORK IN VARIOUS LOCATIONS Queens Construction 75%-Subst.	Deboe Construction Corp. (718) 341-6786 (631) 271-3114 CHRIS DEBONIS (516) 997-9615	\$14,989,478.30 \$14,989,478.30 100% Bid \$9,581,904.57 64% Cur \$15,007,048.30 100% Bid	03/18/2010 05/19/2010 06/29/2010 01/03/2011 695	11/27/2012 926 7/16/2013 695	119% 89% 89% 85% DELAY!!!		Bashjewish, Ahmed Francour, Celerin Rasul, Antrudh Valdimir Karpis URS CORP - NY, TASK ORD	185-08 UNION TPKE 2-FL/104 FRESH MEADOWS, NY 11366 (718) 454-0230 (718) 454-2349 Mohdi Haghsobas (516) 779-2981 (516) 250-5872
QED996 20101425036 20107201652	WATER MAIN WORK IN VARIOUS LOCATIONS Queens Construction 50-75%	Maspoth Supply Co. LLC (718) 786-7000 Harvey Blatt (516) 367-1068	\$9,473,277.96 \$10,611,137.27 112% Bid \$7,092,418.91 67% Cur \$10,611,137.27 112% Bid	03/23/2010 06/18/2010 07/09/2010 09/27/2010 730	9/25/2012 796 11/30/2012 1024 7/16/2013	127% 116% 116% 70% DELAY!!!		Dennis, Jocelyn Fiere, Ernest White, Shant Muhammad Amrey The RBA Group.	117-10 Hillside Ave, Richmond Hill, N.Y. 11418 (718) 846-2395 (718) 846-2549
RWQ005 20111452681 20117205521	RECONSTRUCTION OF COOPER AVENUE RETAINING WALL Queens Construction 50-75%	Paul J. Scarsino, Inc. (914) 294-0131 (914) 965-2908 Tony Machado (347) 234-1829	\$5,712,130.00 \$6,185,909.00 108% Bid \$3,702,669.18 60% Cur \$6,185,909.00 108% Bid	03/31/2011 06/15/2011 07/09/2011 09/19/2011 630	6/9/2013 630 6/9/2013 630	90% 90% 90% 65% DELAY!!!		Bashjewish, Ahmed Francour, Celerin Geyman, Alla Bharat Patel LERO Engineers Inc.	71-80 80th Stree Suite # 8306 Glendale, NY 11385 (718) 326-2513 (671) 832-6273 Tarek Ismail (914) 294-0131 (212) 517-1070
RWQ006 20121433001 20117205641	RECONSTRUCTION OF JACKIE ROBINSON PKWY RETAINING W Queens Construction 25-50%	TWI Construction Corp (718) 931-9900 (718) 931-9901 Shwen Chinnong (646) 542-4030	\$3,097,950.00 \$3,097,950.00 100% Bid \$1,572,469.00 51% Cur \$3,097,950.00 100% Bid	04/27/2011 01/19/2012 03/20/2012 06/11/2012 540	12/2/2013 540 12/2/2013 540	56% 56% 56% 51%		Dennis, Jocelyn Sattler, Eric Geyman, Alla Raman Sorokko, O.E. Edgar HDR-T.O	833 Jamaica Avenue, Trailer Brooklyn NY 11208 (347) 886-4853 (347) 535-5003 Midstate Todaldi (914) 774-2290
SE-795 20121416742 20121423446	SANITARY & STORM SEWERS IN CHANDLER ST/ROQ002531 Queens Construction 0-25%	C.A.C. Industries, Inc. (718) 729-3600 (718) 729-0400	\$22,522,311.00 \$22,522,311.00 100% Bid \$0.00 0% Cur \$22,522,311.00 100% Bid	06/09/2011 09/16/2011 01/30/2012 730		0%		Bashjewish, Ahmed Williams, Gordon Lo, Grace TBD HDR A & E, PC	
REB17 20121418647 20121439526	STORM AND SANITARY SEWERS IN BEACHT 29TH STREET Queens Construction 0-25%	C.A.C. Industries Inc. (718) 729-3600 (718) 729-0400 Ralph Pasicilo (347) 728-2429	\$37,911,609.00 \$37,911,609.00 100% Bid \$2,600,000.00 7% Cur \$37,911,609.00 100% Bid	05/11/2011 09/16/2011 02/13/2012 08/06/2012 1005	8/5/2015 1005	22% 7%		Dennis, Jocelyn Sattler, Eric Geyman, Alla Delroy Dent Tectonic Engineers	20-34 Sengrit Blvd Far Rockaway, NY 11691 (347) 619-8306 (347) 619-8431 Donna Cetina (347) 437-0283

04/08/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 13 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS

Construction Managing Boro: Queens

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CDD	Orig Compl Current CDD Current Compl Projected CDD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
SEQ002661 20131402033 N/A	COMBINED SEWER IN GRANDVIEW AVENUE Queens Construction 0-25%	Maspoth Supply Co., LLC (718) 786-7000 (718) 937-5164 Harvey Blatt (516) 367-1066	\$1,852,927.05 \$1,852,927.05 100% Bid \$368,547.19 20% Cur \$1,852,927.05 100% Bid	04/19/2012 07/17/2012 08/20/2012 11/05/2012 270	8/1/2013 	57% 20% DELAY!!!		Bashjewish, Ahmed Williams, Gordon Geyman, Alla Abu Mahmood Utiah In-House	652 Grandview Ave Queens, NY (347) 844-9440 (347) 844-9441 Rosa Blatt (347) 350-7765 (718) 630-9662
SEQ008447 20131402030 N/A	STORM SEWER IN NORTH CONDUIT AVENUE Queens Construction 0-25%	MASPEITH SUPPLY CO. LLC (718) 786-7000 (718) 937-5164 Harvey Blatt (718) 772-7050	\$1,818,857.05 \$1,818,857.05 100% Bid \$0.00 0% Cur \$1,818,857.05 100% Bid	03/10/2012 06/25/2012 08/13/2012 11/05/2012 365	11/4/2013 	42% 		Dennis, Jocelyn Ahounie, Mchrasen Lo, Grace Serge Bernard In-House	170-09 Illiade Ave N/A (718) 291-1241 (718) 739-3527
SEQ008462 20111451378 20117205643	STORM SEWER EXTENSIONS AT VARIOUS LOCATIONS Queens Construction 75%-Subst.	DEBOE CONSTRUCTION CO. (718) 341-6786 (516) 997-9620 Mohdi Haghesheves (516) 250-5872	\$4,176,177.46 \$4,176,177.46 100% Bid \$3,423,045.59 82% Cur \$4,176,177.46 100% Bid	02/09/2011 06/07/2011 06/29/2011 11/07/2011 600	6/28/2013 6/28/2013 6/28/2013 600	87% 87% 87% 82%		Dennis, Jocelyn Sattler, Eric Geyman, Alla Frank Nestico HDR	217-44 98 Ave. Queens Village, N.Y. 11429 (718) 217-4040 Greg Peloni (516) 322-1554 (516) 250-5872
SEQ008475 20121412183 20127206766	STORM SEWERS / WATER MAINS IN 112TH AVE Queens Construction 50-75%	P&T II Contracting Corp. (718) 206-0245 (718) 206-0083 Don McCallan (347) 219-0881	\$6,991,376.14 \$8,242,576.47 118% Bid \$5,243,752.47 64% Cur \$8,242,576.47 118% Bid	06/17/2011 08/29/2011 11/01/2011 04/16/2012 540	10/7/2013 10/7/2013 	66% 66% 66% 64%		Dennis, Jocelyn Sattler, Eric Trofimov, Igor Alex Naseri LiRo Engineers, Inc.	116-56 Farmers Blvd, Suite 301, St. Albans, NY (718) 525-5256 (718) 525-5259 Chl Gomez (646) 938-7096 (646) 938-7096
SEQ008489 20131402147 20137203316	STM SWR & WM IN 116 AV, MURDOCK AV & NASHVILLE BLD Queens Construction 0-25%	Maspoth Supply Co., LLC (718) 786-7000 (718) 937-5164 Harvey Blatt (516) 367-1066	\$6,547,083.44 \$6,547,083.44 100% Bid \$0.00 0% Cur \$6,547,083.44 100% Bid	04/10/2012 06/25/2012 08/14/2012 01/28/2013 540	7/21/2014 	13% 		Dennis, Jocelyn Flevo, Ernest Geyman, Alla Ernest Flevo Megs Engineering	
SEQ008491 20131402031 20137202626	STORM EXTENSIONS IN FERN PL & 177 TH ST Queens Construction 0-25%	MASPEITH SUPPLY CO., LLC (718) 786-7000 (718) 937-5164 Harvey Lyons (718) 630-9662	\$4,484,450.05 \$4,484,450.05 100% Bid \$0.00 0% Cur \$4,484,450.05 100% Bid	04/24/2012 06/25/2012 08/14/2012 01/14/2013 515	6/12/2014 	17% 0%		Bashjewish, Ahmed Rana, Mahesh Trofimov, Igor Zabid Ismail, P.E. SIMCO ENG. P.C.-T.O.	178-03 Jamaica Avenue, 2 Fl. Jamaica, NY 11432 (718) 558-8970 (718) 658-3623 Harvey Blatt (718) 630-9662 (718) 630-9662
SEQ008900 20121444753 N/A	STORM SEWER IN 109TH AVENUE Queens Construction 50-75%	P&T II Contracting Corp. (718) 206-0210 (718) 206-0083 Jil Gomes (646) 938-7096	\$1,993,547.60 \$1,993,547.60 100% Bid \$1,045,000.00 52% Cur \$1,993,547.60 100% Bid	03/15/2012 05/24/2012 07/18/2012 10/01/2012 365	9/30/2013 	52% 60%		Dennis, Jocelyn Sattler, Eric Geyman, Alla Mahendra Modi In-House	116-53 Farmers Blvd Saint Albans, NY 11412 (718) 723-1517 (718) 723-1519 Don McCallan (347) 219-0881

04/08/2013 Notes: (1) CDD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Compl is more than 20 points below % Time Elap Orig

Page 14 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: Queens

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
SEQ000502 20111451424	STORM SEWER IN 72 AVENUE Queens Construction 75%-Subst.	MASPEETH SUPPLY CO. LLC (718) 786-7000 (718) 937-5164 Harvey Blatt (718) 772-7050	\$1,380,579.05 \$1,388,179.05 101% Bid \$1,050,000.00 76% Cur \$1,388,179.05 101% Bid	03/16/2011 05/27/2011 06/30/2011 12/19/2011 545	6/15/2013 545 6/15/2013 576 7/16/2013	88% 88% 88% 80%		Damia, Jocelyn Sattler, Eric Lo, Grace Bahman Kiani In-House	88-02 Little Neck Parkway, Floral Park, NY 11426 (347) 548-0726 (347) 548-0967 N/A (718) 772-7050 (718) 772-7050
SEQ000508 20121401891 20117206286	STORM & SANITARY SEWERS IN BAY 32ND STREET Queens Construction 0-25%	JR CRUZ Corp. (732) 290-0700 (732) 290-8960 Carlos Catao (732) 865-6926	\$11,411,411.00 \$11,411,411.00 100% Bid \$2,526,347.97 22% Cur \$11,411,411.00 100% Bid	05/04/2011 07/01/2011 08/31/2011 05/14/2012 760	6/12/2014 760 6/12/2014 760 6/12/2014	43% 43% 43% 22% DELAY!!!		Behtjewish, Ahmed Rana, Mahesh Trofimov, Igor Arvind Harpura, Hirani Group	31-07 Dwight Ave. Far Rockaway, NY 11691 (347) 619-8481 (347) 919-8480 Carlos Catao
SEQ000512 20111451736 N/A	STORM EXTENSIONS AT 120TH AVENUE AND HAWAIIA AVE Queens Construction 25-50%	Maspeeth Supply Co., LLC (718) 786-7000 718-630-9662 (718) 630-9662	\$2,838,937.00 \$2,838,937.00 100% Bid \$2,455,694.06 86% Cur \$2,838,937.00 100% Bid	05/03/2011 06/09/2011 07/13/2011 11/28/2011 365	11/26/2012 520 4/30/2013 520 4/30/2013	136% 96% 96% 90% DELAY!!!		Damia, Jocelyn Abourais, Mohraban Geyman, Alla Jean-Claude Joseph N/A	212-47 Jamaica Ave. Room 207 Queens, NY 11424 (718) 464-0987 (718) 776-1468 Russ Blatt (347) 350-1165 (718) 630-9662
SEQ000523 20121402056 20117205642	SANITARY AND STORM SEWERS IN NEW HAVEN AVENUE Queens Construction 50-75%	JR CRUZ Corp. (732) 290-7000 (732) 290-8960 Carlos Catao (732) 865-6926	\$6,803,128.00 \$6,803,128.00 100% Bid \$4,962,613.00 73% Cur \$6,803,128.00 100% Bid	04/28/2011 07/01/2011 08/01/2011 01/02/2012 540	6/24/2013 540 6/24/2013 632 9/24/2013	86% 86% 86% 73%		Behtjewish, Ahmed Fleuro, Ernest Trofimov, Igor Morvin Dickinson Gandhi Engineering Inc.-T.O.	2822 Brookhaven Avenue, Far Rockaway, NY 11691 (347) 246-7182 (718) 246-7189 Carlos Catao (917) 282-2990 (732) 865-6926
SEQ000534 20131404021 20137203317	STORM SEWER IN SANTIAGO ST AND 191 ST Queens Construction 0-25%	Deboe Construction Corp. (718) 341-6786 (516) 997-9620 Antonio Seminatore Jr. (516) 902-8169	\$7,952,991.75 \$7,952,991.75 100% Bid \$0.00 0% Cur \$7,952,991.75 100% Bid	05/15/2012 07/10/2012 10/22/2012 02/25/2013 540	8/18/2014 	8% 0%		Damia, Jocelyn Abourais, Mohraban Geyman, Alla Farag, Atef Ammann & Witney Consultin	189-01 Jamaica Ave Queens, NY 11423 (718) 740-4980 (718) 740-4880 Steve Banara (516) 250-5802 (516) 250-4502

Total Number of Projects in Queens: 38

Total Amount in Queens: \$372,130,027.08

04/09/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Compl is more than 20 points below % Time Elap Orig.

Page 18 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Board: Staten Is.											
Project ID Con Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date MTP Date OTW Date Original CCD	Orig Compl Current CCD CurrentComp Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subest Compl Final Compl	Const Deputy Dir Const EIC Senior Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel		
SECOR1 2011402813	RECONSTRUCTION OF CATCH BASIN - STATEN ISLAND Staten Is. Construction 0-25%	P & T II CONTRACTING 718-306-0246 718-306-0083 Lenny Pereira (347) 219-0891	\$642,523.23 \$644,023.23 100.2 %Bld \$661,466.67 89 %Cur \$644,023.23 100.2 %Bld	6/7/2012 7/17/2012 6/9/2012 10/6/2012 11/6/2012 210	6/2/2013 210 6/2/2013 210	71.00 % 71.00 % 70.95 % 70.95 %		Arvind s Patel Sasan Sarah Izys Goldenberg Kiran Patel In-House	774 Manor Road 718-494-3595 718-494-3984 Daniel McCalla 347-219-0881		
HWCR08881 201121411636	RECONSTRUCTION OF AMBOY ROAD & ANNADALE ROAD Staten Is. Construction 75-100%	P & T II CONTRACTING 718-306-0246 718-306-0083 Denny McCatten (347) 219-0891	\$3,567,879.03 \$3,567,879.03 100.0 %Bld \$100,538.75 3 %Cur \$3,567,879.03 100.0 %Bld	6/24/2011 8/9/2011 10/29/2011 3/12/2012 455	6/9/2013 455 6/9/2013 455	66.00 % 66.00 % 66.00 % 3.00 %		Arvind s Patel Sasan Sarah Izys Goldenberg Arvind Behdevi, PE RBA Group hnc088m1@gmail	674 Annadale Rd, Suite 203 Staten Island NY 10312 718-957-5539 718-957-5646 GE Gomes 646-636-7066		
HWCR111CW 2011411381	CITYWIDE MILLING CITYWIDE MILLING Construction 75-100%	RESTAR CONSTRUCTION 718-729-6970 718-729-0873 Charles Rosello 917-217-5314	\$9,000,919.00 \$13,141,726.54 146.0 %Bld \$12,428,463.42 96 %Cur \$13,141,726.74 146.0 %Bld	6/13/2010 8/18/2010 9/29/2010 3/7/2011 780	5/4/2013 790 5/4/2013 790	97.00 % 97.00 % 97.00 % 98.00 %		Arvind s Patel Sasan Sarah Izys Goldenberg Kiran Patel In-House	774 Manor Road 718-494-3595 718-494-3984 Daniel McCalla 347-219-0881		
HWRC084-R 2011461422	HYLAN BOULEVARD INTERSECTION IMPROVEMENT (RE-BID) Staten Is. Construction 75-100%	Perfetto Contracting Co. Inc 718-855-9600 718-855-9804 Cesare Perfetto 917-418-0114	\$6,047,438.00 \$6,047,438.00 100.0 %Bld \$2,700,525.98 44.7 %Cur \$6,047,438.00 100.0 %Bld	4/29/2011 6/13/2011 6/29/2011 1/3/2012 1/9/2012 270	10/6/2012 196 4/18/2013 486 4/18/2013	97.00 % 97.00 % 97.00 % 97.00 % DELAYED		Adam Alweiss Monzer Shahin Morcos Moesad Mahmoud Mousse RE Heider Engineering, P C RE 917-771-4919	3991 Amboy Rd., 2nd Floor Staten Island NY 10308 718-994-6399 718-994-6362 Peter Lauro 718-766-4422		
SER002181 20121402434	STORM & SANITARY SEWERS IN SOUTH RAILROAD STREET Staten Is. Construction 75-100%	DIFASO Industries Inc. 718-720-8966 718-816-8966 Marc DIFASO 846-633-6738	\$10,678,910.11 \$10,678,910.11 100 %Bld \$8,528,098.76 86 %Cur \$10,678,910.11 100 %Bld	4/29/2011 7/1/2011 8/18/2011 12/13/2011 1/9/2012 880	6/9/2014 880 6/9/2014 880 6/9/2014	62.00 % 62.00 % 62.00 % 60.00 %		Adam Alweiss Monzer Shahin Morcos Moesad Baldevkith Rane URS Corp. CCL Bob Brook	13 Jefferson Blvd, 2nd Fl 718-366-6933 718-366-6995 Joe Liga 646-633-6767		
SER002513 20121414312	WATER MAINS, SANITARY, STORM SWRS IN MCDANE AVE Staten Is. Construction 60-75%	Carp Construction Corp. 718-317-7998 718-344-6399 718-344-6399	\$19,902,800.00 \$19,902,800.00 100 %Bld \$12,636,894.44 66 %Cur \$19,902,800.00 100 %Bld	6/8/2011 9/20/2011 10/18/2011 12/6/2011 12/6/2011 730	12/4/2013 730 12/3/2013 730 12/3/2013	66.40 % 66.40 % 66.44 % 66.62 %		Adam Alweiss Mansukh Mevian Morcos Moesad Marwan Hemdi, P.E AECOM	2289 Arthur Kill Road 718-317-7217 718-317-7998 Mohammed Hageitart Mario LaPenna 646-296-3246		
SE-796 20121432704	SAN & STM SEWERS IN RICHMOND VALLEY(SER2002100211) Staten Is. Construction 25-50%	Cruz Contractors, LLC 718) 946-8400 733-946-8996 201-664-3488 733-946-8400	\$21,995,760.25 \$21,995,760.25 130 %Bld \$1,376,508.98 6 %Cur \$21,995,760.25 100 %Bld	6/30/2011 1/18/2012 3/13/2012 6/28/2012 7/22/2012 730	7/2/2014 730 7/1/2014 730 7/1/2014	37.70 % 37.70 % 37.67 % 25.07 %		Adam Alweiss Hendira s Patel Morcos Moesad Mark Sanchez HKS	101 Tyrellan Avenue, 2nd Floor 212-747-1997 212-747-1947 Joe Belgardo 201-664-3488 201-664-3488		

04/03/2013 Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Compl is more than 20

Page 2 of 20

DEPARTMENT OF LICENSING AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro:		Station Is.		Contractor		Bid Amount		Bid Date		Orig Compl		Sewer Compl		Const Deputy Dir		Field Office Location	
Project ID Con Reg No. RSI Reg No.	Description Borough Project Phase	Business Tel Fax 24hr Contact 24hr Tel		Current Amt Vouchered Amt Est Final Cost		Award Date Reg Date MTP Date OTW Date Original CCD		Current CCD CurrentComp Projected CCD Proj Compl		% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag		Art 17 Compl Subst Compl Final Compl		Senior Project Manager Resident Engineer RSI Firm		Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel	
SER200214 20121444746	STORM & SAN SEWERS IN PERLI STREET Station Is. Construction 0-25%	Perfetto Contracting Co. Inc 718-868-8800 718-868-8804 Cesare Perfetto 917-418-		\$6,876,486.80 \$6,876,486.80 \$6,876,486.80	100 %Bld %Cur 100 %Bld	4/26/2012 6/14/2012 7/6/2012 10/28/2011 12/9/2012 840		5/27/2014 6/4/2012 5/28/2014 5/40/2014 5/28/2014		22.40 % 22.40 % 22.41 % % %				Arvind s Patel N/A Morcos Moesad Gtal Fast (SBMCO) 347- SBMCO Engineering 212-		55 Midland Ave. Peter Lauro 718-744-4422	
SER200219 20121444747	STORM SEWERS EXT IN CLEVELAND PL & FINGERBOARD RD Station Is. Construction 0-25%	P & T II CONTRACTING 718-306-0248 718-306-0083 Lenny Pereira (347) 219-0881		\$2,577,816.92 \$2,577,816.92 \$0.00 \$2,577,816.92	100 %Bld %Cur 100 %Bld	4/12/2012 5/31/2012 7/11/2012 3/18/2013 5/6/2013 365		5/6/2014 5/31/2012 5/5/2014 5/5/2014 5/5/2014		(8.00) % (8.00) % (8.04) % % %				Arvind s Patel Wahmen Wong Morcos Moesad			
SER200220 20121444897	Sanitary & Storm Sewers-Dahla Street Area Station Is. Construction 0-25%	Diffazio Industries, Inc. 718-816-8888 718-720-8886		\$4,191,019.14 \$4,191,019.14 \$1,236,941.79 \$4,383,619.14	100 %Bld 29 %Cur 105 %Bld	6/12/2012 6/14/2012 7/13/2012 10/10/2012 11/19/2012 365		11/18/2013 11/18/2012 11/18/2013 11/18/2013 11/18/2013		37.00 % 37.00 % 36.99 % 11.78 % DELAYIII				N/A N/A Syed A. Masood, P.E. S.I. Engineering, P.C.		718-648-0167; 718- 718-648-0173	
SER200230 20121444931	NEW STORM SEWER EXTENSION, VARIOUS LOC IN SI Station Is. Construction 0-25%	JR Cruz Corp. Tel. 9 (732) 298-6790 (732) 298-6966 Phil Hui (917) 362-1788		\$6,986,986.00 \$6,986,986.00 \$0.00 \$6,986,986.00	100 %Bld %Cur 100 %Bld	4/18/2012 6/7/2012 7/18/2012 10/12/2012 12/3/2012 840		6/27/2014 6/7/2012 6/28/2014 6/28/2014 6/28/2014		22.40 % 22.40 % 22.41 % % %				Adam Alkoles Morcos Moesad Morcos Moesad Abraham M.A. P.E. KCHADERS JV		(718) 227-1235 David Cruz (646) 631-6361	
SER200238 20131406341	STORM & SAN SEWERS IN CUBA AV B/T NEW DORP LA & IS Station Is. Construction 0-25%	Diffazio Industries (718) 720-7280 646-633-6738 (718) 720-7280		\$14,710,017.41 \$16,210,017.41 \$0.00 \$16,210,017.41	103 %Bld %Cur 103 %Bld	7/10/2012 9/5/2012 11/6/2012 2/18/2013 4/18/2013 730		4/16/2016 4/14/2012 4/14/2016 4/14/2016 4/14/2016		(1.80) % (1.80) % (1.84) % % %				Arvind s Patel Sasan Sereh Morcos Moesad Syed Noman Not Applicable		Bryan Liga	
NWP2010R 20111406321	STATEN ISLAND COMPLEX PRD RAMPS Station Is. Construction 75-100%	P & T II Contracting Corp. (718) 206-0248 (718) 206-0083 Lenny Pereira (347) 219-0681		\$5,166,495.42 \$5,166,495.42 \$4,380,913.83 \$5,166,495.42	100 %Bld %Cur 100 %Bld	4/1/2010 7/28/2010 9/24/2010 11/16/2010 1/3/2011 730		1/2/2013 7/28/2010 1/1/2013 1/1/2013 1/1/2013		112.00 % 112.00 % 112.47 % 98.73 % %				Adam Alkoles Mansukh Mevani Indur Godhwani Shevanti Ravanan JWP Engineers and Land		62 Seguin Avenue (718) 957-3954 (718) 957-3419 Daniel McCalla (718) 206-0248	
RBD368 20111447886	DIST. WATER MAIN EXTENSIONS, STATEN IS. & BROOKLYN Station Is. Construction 75%-Subst.	P & T II Contracting Corp. (718) 206-0248 (718) 206-0083 Lenny Pereira (646) 963-3948		\$3,621,759.53 \$3,621,759.53 \$1,328,832.72 \$3,621,759.53	100 %Bld %Cur 100 %Bld	12/7/2010 6/11/2011 6/17/2011 7/11/2011 7/11/2011 365		6/30/2012 6/30/2012 6/29/2012 6/29/2012 6/29/2012		175.00 % 175.00 % 175.88 % 136.07 % DELAYIII				Arvind s Patel Sasan Sereh Indur Godhwani Jay Patel N/A		774 Manor Road, Suite # 207 (718) 494-3886 (718) 494-3884 Daniel McCalla (718) 206-0248	

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20

Page 2 of 23

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Board:

Staten Is.

Project ID Con Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date MTP Date OTW Date Original CCD	Orig Compl Current CCD Current Comp Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Senior Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
SER002306 20111483670	SANITARY AND STORM SEWERS IN WOODROW ROAD Staten Is. Construction 90-75%	Cruz Contractors LLC (800) 636-2133 (732) 946-8966 Joe Salgado (203) 621-0968	\$10,484,161.10 \$12,013,166.10 115 %Bld \$6,576,982.25 55 %Cur \$12,013,166.10 115 %Bld	4/27/2011 6/21/2011 7/16/2011 3/12/2012 3/12/2012 730	3/12/2014 1,549 730 6/7/2016	53.00 % 26.00 % 53.01 % 41.10 %		Arvind s Patel Wellman Wong Indur Godhwani David Peterson N/A	1316 Arthur Kill Road (347) 216-2308 (347) 982-4655 Lou Sepenaki (732) 946-8400
HWS2012R 20121441782	PRIOR NOTICE SIDEWALKS - STATEN ISLAND Staten Is. Construction 90-75%	Safeco Construction Corp. (718) 606-6100 (718) 606-6104 Albert Danilo Preto (718) 606-6100	\$1,747,527.50 \$1,747,527.50 100 %Bld \$690,756.41 30 %Cur \$1,747,527.50 100 %Bld	1/5/2012 4/24/2012 6/16/2012 7/6/2012 7/23/2012 365	7/23/2013 365 7/22/2013 365 7/23/2013	99.50 % 99.50 % 99.59 % 35.99 % DELAY!!!		Adam Alweiss Hilandra s Patel Indur Godhwani Arthur Valcin S.I. Engineering	30 Englewood Avenue (718) 988-9400 (718) 988-9404 Albert Danilo Preto (718) 606-6100
HWP2012R 20121410112	SIMPLE PEDESTRIAN RAMPS - STATEN ISLAND Staten Is. Construction 90-25%	Dragonetti Brothers (718) 481-1300 (718) 481-3886 Nick Dragonetti	\$3,471,680.00 \$3,471,680.00 100 %Bld \$0.00 0 %Cur \$3,471,680.00 100 %Bld	4/10/2012 10/4/2012 11/13/2012 1/9/2013 3/18/2013 365	3/18/2014 365 3/17/2014 365 3/17/2014	4.40 % 4.40 % 4.38 % %		Adam Alweiss Mansukh Mavani Indur Godhwani Justin Bonaparte, P.E. Simco Engineering P.C.	
SER002316 20131419962	SANITARY SEWER REPLACEMENTS IN WINDSOR RD Staten Is. Construction 90-25%		\$1,438,763.52 \$1,438,763.52 100 %Bld \$0.00 0 %Cur \$1,438,763.52 100 %Bld	12/19/2012 1/30/2013 3/16/2013 3/15/2013 5/8/2013 300	3/22/2014 300 3/1/2014 300 3/1/2014	(11.00) % (11.00) % (11.00) % %		Arvind s Patel Suresh Rana Indur Godhwani	

Total Number of Projects in Staten Is.: 18

Total Amount of Staten Is.: \$137,273,025.70

04/03/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The check for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Compl is more than 20

Page 30

DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS

Project ID Con Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date NTP Date OTW Date Original CCD	Orig Compl Current CCD Current Comp Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Senior Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
--	---	---	--	--	--	---	---	--	---

CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS

REPORT SUMMARY

GRAND TOTAL OF PROJECTS:	18
GRAND TOTAL OF:	
BID AMOUNT:	\$ 130,879,111.96
CURRENT AMT:	\$ 137,090,438.60
VOUCHERED AMT:	\$ 62,363,367.30
EST FINAL COST:	\$ 137,279,626.70

04/03/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20

Page 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

REPORT SUMMARY

GRAND TOTAL OF PROJECTS: 109

GRAND TOTAL OF:

BID AMOUNT:	\$1,455,132,217.17
CURRENT AMT:	\$1,479,749,312.40
VOUCHERED	\$617,768,484.76
EST FINAL COST:	\$1,518,151,805.27

02/27/2013 Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Comp" is more than 20 points below "% Time Elap Ordg"

Page 20 of 20