

**Pener, Sarah**

---

**From:** Gomez, Jennifer (DDC) [Gomezj@ddc.nyc.gov]  
**Sent:** Thursday, February 28, 2013 11:17 AM  
**To:** Ahmed, Shakeel (DDC); Ambroise, Garry (DDC); arasty@dot.nyc.gov; Asharian, Mehdi (DDC); Barrio, Ana (DDC); bschaller@dot.nyc.gov; Coleman, Camille; Centeno, Maria (DDC); Chin, Craig (DDC); cmoran@dot.nyc.gov; Crupi, Joseph (DDC); dhall@dot.nyc.gov; DiAgostino, Carol (DDC); Lefkowitz, Daniel; fmark@dot.nyc.gov; Foley, Thomas (DDC); Patuto, Frances; Garin, James; Ghazal, Ezra (DDC); Granger, Donald (DDC); hbashjawish@dot.nyc.gov; Heitner, David (DDC); Jacob, Kuriakose (DDC); Jaromi, Shahram (DDC); jdelucia@dot.nyc.gov; Jean-Louis, Marie (DDC); jfriedman@dot.nyc.gov; jgraham@dot.nyc.gov; Roberts, James; jjaber@dot.nyc.gov; jjarrin@dot.nyc.gov; jpalmieri@dot.nyc.gov; Kabir, Sayema (DDC); kbryant@comptroller.nyc.gov; kkuan-lam@dot.nyc.gov; laditi@dot.nyc.gov; Larkin, Patrick (DDC); lsanchez@dot.nyc.gov; MacFarlane, Eric; Mckinnon, David (DDC); Coleman, Melanie; mforgione@dot.nyc.gov; Monah, Lambert (DDC); mrosado@doi.nyc.gov; Barbaro, Nicholas; neville.jacobs@us.ngrid.com; Ng, Yun Poy (DDC); osarach@doi.nyc.gov; Patel, Nitin (DDC); Patel, Sanjay (DDC); redwards@dot.nyc.gov; Richards, Wendy (DDC); Roppa, Paul (DDC); Salcedo, Theresa (DDC); sgelfand@dot.nyc.gov; Soldevere, Joseph (DDC); Sookchan, Pooran (DDC); spena@dep.nyc.gov; Pener, Sarah; tcocola@dot.nyc.gov; Venugopalan, Narayana (DDC); Maniscalco, Vinny; Soriano, Vincent; Wong, Wing (DDC); Wuest, Ralph (DDC); Wynne, Thomas (DDC); Yueh, Robert (DDC); Zetterlund, Richard (DDC)  
**Subject:** Active Construction Project List  
**Attachments:** Active Construction Projects List-Feb 2013.pdf; Active Construction Projects Memo-Feb 2013.pdf

Good Morning,

Attached please find the latest Active Construction Project List for February 2013.

Thank you,

**Jennifer Delgado**  
Executive Assistant, Program Administration  
NYC Dept. of Design and Construction  
30-30 Thomson Avenue, Cubicle 3-178  
Long Island City, NY 11101  
Tel. (718) 391-1602  
E-mail: gomezj@ddc.nyc.gov

2/28/2013



NEW YORK CITY DEPARTMENT OF  
DESIGN + CONSTRUCTION

## Memo

DATE: February 28, 2013  
TO: List  
FROM: N. Venugopalan, P.E.  
Assistant Commissioner  
Program Management

SUBJECT: Active Construction Projects

---

Enclosed is the latest report of DDC Infrastructure Projects under construction, from Order-to-Work up to but not including projects having Substantial Completion and/or Final Completion dates.

Cc: David J. Burney  
C. Diagostino  
Eric Macfarlane  
R. Zetterlund  
Yun Poy Ng Dino  
N. Venugopalan  
Donald Granger  
T. Wynne  
T. Foley  
Construction: Borough Directors  
Program Management Directors  
Ana Barrio  
C. Chin  
M. Centeno  
S. Kabir  
W. Wong (Joe)  
David Heitner  
D. McKinnon  
T. Salcedo – Labor Law Investigation

**J. Roberts (DEP, 3 Flr LR)**  
**J. Garin (DEP, 3 Flr LR)**  
**N. Barbaro (DEP, 8 Flr HR)**  
**Vinnie Soriano (DEP)**  
**Camille Coleman (DEP)**  
**James Moran (DEP)**  
**J. Jarrin (DOT, 55 Waters St)**  
**J. Jaber (DOT, 55 Waters St.)**  
**Franklin Mark (DOT, 55 Waters St)**  
**S. Gelfand (DOT, 55 Waters St)**  
**DOT Borough Commissioners**  
**V. Maniscalco (NYCDOTQA)**  
**Omar Sarach (I.G., 80 Maiden Lane, 17 Flr., NY 10038 )**  
**Migdalia Rosado (I.G., 80 Maiden Lane, 17 Flr., NY 10038 )**  
**W. Hirsch (MTCCC, 40 Worth St., Rm. 905)**  
**K. Bryant (Comptroller, 1 Centre St., Rm. 1220, 10007)**  
**M. Colman (Comptroller, 1 Centre St., Rm. 1217, 10007)**  
**Ann Marie Turner – DOT Design and Construction, 28-11 Queens Plaza N, 11101**  
**Michael Harnett – Borough Engineering " " "**  
**Naim Rasheed – DOT Signs and Street Marketings " " "**  
**Ray Edwards – DOT (Maintenance) for Brooklyn St. Maintenance**  
**16 Court Street - 16<sup>th</sup> Flr., Brooklyn, NY**  
**Ezra Ghazal - EAO # 65**  
**Ralph Wuest (Construction Support ) DDC 3<sup>rd</sup> Flr.**  
**Sarah Pena (DEP, Legal Affairs, 59-17 Junction Blvd., Flushing , NY 11373)**  
**Pooran Sookchan – Construction Management**

DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE  
**CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS**

Construction Managing Boro: Bronx

| Project ID<br>Cont Reg No.<br>REI Reg No. | Description<br>Borough<br>Project Phase                                          | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel                                      | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost                                       | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD | Orig Compl<br>Current<br>CCD<br>Projected<br>CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Sever Compl<br>Act 17 Compl<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm                        | Field Office Location<br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel                                |
|-------------------------------------------|----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|----------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|----------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------|
| HW0108-01<br>2011140536<br>20101423477    | METROPOLITAN AVENUE X760.11<br>Bronx<br>Construction 50-75%                      | Trocom Construction Corp.<br>(718) 937-2000<br>(718) 784-2824<br>Anthony Serrano<br>(917) 440-7726 | \$14,451,382.20<br>\$14,621,080.34 101% Bid<br>\$9,434,870.58 65% Cur<br>\$14,841,590.34 103% Bid  | 03/04/2010<br>06/23/2010<br>09/20/2010<br>03/07/2011<br>455    | 6/3/2012<br>776<br>4/20/2013                                   | 159%<br>93%<br>93%<br>71%<br>DELAY!!!                                                 |                                                           | Devilmo, Leslie<br>Abdulrazzak, Fares<br>Rasael, Aniruddh<br>Robert Monticchi, P.E.<br>Amman and Whitney | 7 Hugh Grant Circle, 2nd Flr.<br>Bronx, NY 10462<br>(718) 409-1600 (718) 409-1601<br>Sai Collona<br>(347) 539-0104                       |
| HW020894X<br>20090038783<br>20107201607   | COMPLEX PED RAMP -<br>MANHATTAN AND BRONX<br>Citywide<br>Construction 50-75%     | JLI JV Enterprises Inc.<br>(718) 465-5600<br>(718) 465-5100<br>Ray Rudolf<br>(917) 217-6891        | \$3,740,158.00<br>\$3,740,158.00 100% Bid<br>\$0.00 0% Cur<br>\$3,740,158.00 100% Bid              | 03/24/2009<br>06/23/2009<br>07/20/2009<br>02/01/2010<br>730    | 1/31/2012<br>1205<br>5/20/2013                                 | 154%<br>93%<br>93%<br>70%<br>DELAY!!!                                                 |                                                           | Devilmo, Leslie<br>Abdulrazzak, Fares<br>Kupershtok, Yelena<br>Walid Abujeinien<br>Simcoo/Fielder TO     | 262 W 38 St (#706)<br>New York, NY 10018<br>(212) 938-0313 (212) 938-0317<br>Phil Basso<br>(917) 758-9172 (917) 758-9172                 |
| HW020810MX<br>20111407730<br>20111408612  | BRONX & MANHATTAN COMPLEX<br>PED RAMP<br>Citywide<br>Construction 25-50%         | Triumph Construction Corp<br>(718) 861-6060<br>(718) 861-6660<br>William Licado<br>(646) 773-0497  | \$4,195,738.20<br>\$4,195,738.20 100% Bid<br>\$1,436,676.47 34% Cur<br>\$4,218,874.39 101% Bid     | 03/11/2010<br>06/17/2010<br>09/16/2010<br>03/14/2011<br>730    | 3/12/2013<br>730<br>3/12/2013<br>1094<br>3/11/2014             | 98%<br>98%<br>98%<br>37%<br>DELAY!!!                                                  |                                                           | Patel, Narendra S.<br>Dawe, Gunning<br>Amir Siddiqui, P.E.<br>Sam Schwartz                               | 262 West 38th St.<br>Room 1203<br>New York, NY 10018<br>(212) 768-0301 (212) 768-0313<br>William Licado<br>(646) 773-0497 (646) 773-0497 |
| HW0208167<br>20101421579<br>20107202806   | RECONSTRUCTION OF COLLEGE<br>POINT BLVD<br>Queens<br>Construction 25-50%         | C.A.C. Industries Inc.<br>(718) 729-3620<br>(718) 729-0400<br>John Labozza<br>(347) 728-7709       | \$12,454,452.00<br>\$13,395,861.05 108% Bid<br>\$5,644,585.46 42% Cur<br>\$13,849,629.33 111% Bid  | 12/22/2009<br>04/29/2010<br>07/16/2010<br>09/15/2010<br>365    | 9/14/2011<br>365<br>9/14/2011<br>949<br>4/20/2013              | 246%<br>246%<br>246%<br>49%<br>DELAY!!!                                               |                                                           | Devilmo, Leslie<br>Pavlik, John<br>Kupershtok, Yelena<br>Raz Murradi<br>Tectonic (Mini TO Pull)          | 32-01 College Point Blvd<br>Flushing, NY 11354-2742<br>(718) 321-8090 (718) 321-8132<br>Michael Capasso<br>(347) 728-0217                |
| HW0208167<br>20101409983<br>20101409982   | RECONSTRUCTION OF PAULDING<br>AVE - PHASE II<br>Bronx<br>Construction 73%-Subst. | Maspeh Supply Co. LLC<br>(718) 786-7000<br>(718) 937-5164<br>Harvey Blatt<br>(516) 367-1068        | \$25,097,165.30<br>\$26,329,494.49 105% Bid<br>\$22,411,341.07 85% Cur<br>\$26,547,895.97 106% Bid | 10/22/2009<br>01/21/2010<br>04/29/2010<br>04/26/2010<br>730    | 4/24/2012<br>950<br>11/30/2012<br>1069<br>3/29/2013            | 142%<br>109%<br>109%<br>92%<br>DELAY!!!                                               |                                                           | Mositi, Franco<br>Patel, Narendra S.<br>Kupershtok, Yelena<br>Omar Colish<br>Haks Engineers.             | 3425 Boston Road, 2nd Floor BRONX, NY 10469<br>(718) 515-6302 (718) 515-6264                                                             |
| HW0208167<br>20101423062<br>20101423731   | PELHAM PKWY - Phase I<br>Bronx<br>Construction 50-75%                            | C.A.C. Industries Inc.<br>(718) 729-3600<br>(718) 729-0400<br>Michael Capasso<br>(347) 718-0217    | \$36,165,168.80<br>\$38,324,340.39 106% Bid<br>\$27,984,639.34 73% Cur<br>\$38,408,879.80 106% Bid | 03/12/2010<br>05/12/2010<br>07/15/2010<br>08/16/2010<br>730    | 8/14/2012<br>730<br>8/14/2012<br>1015<br>5/26/2013             | 127%<br>127%<br>127%<br>88%<br>DELAY!!!                                               |                                                           | Mositi, Franco<br>Abujmaian, Walid<br>Rasael, Aniruddh<br>Leon Neton<br>Gibbons, Espasito & Boyce        | 1280 Waters Place, Suite 102<br>Bronx, NY 10461<br>(718) 829-3712 (718) 829-3849<br>William Svilar<br>(347) 728-6363                     |

02/27/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 1 of 18

DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE  
**CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS**

Construction Managing Boro: Bronx

| Project ID<br>Cont Reg No.<br>REI Reg No. | Description<br>Borough<br>Project Phase                                                | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel                                             | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost                                      | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD | Orig Compl<br>Current CCD<br>Current Compl<br>Projected CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Sewer Compl<br>Art 17 Compl<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm                         | Field Office Location<br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel           |
|-------------------------------------------|----------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------|
| HWXPL2<br>20131408525                     | FORDHAM PLAZA<br>Bronx<br>Construction 0-25%                                           | Pettillo Contracting Inc.<br>(914) 665-4141<br>(914) 668-2144<br>Michael Gallagher<br>(917) 497-0789      | \$7,155,299.82<br>\$7,155,299.82 100% Bid<br>\$0.00 0% Cur<br>\$7,155,299.82 100% Bid             | 05/31/2012<br>09/07/2012<br>11/21/2012<br>01/02/2013<br>515    | 5/31/2014                                                                 | 11%                                                                                   |                                                           | Mestli, Franco<br>Charles, Dickens<br>Kupershtok, Yelena<br>Patrick McNerney<br>CH2M HILL (Mini TO Large) | 4419 Third Ave, 4th floor<br>Bronx, NY 10457<br>(917) 631-9465 (917) 668-5840                                       |
| HWXKINGBR<br>20121405733<br>20117205522   | KINGSBRIDGE-FORDHAM PED<br>ENTRANCE X550.58<br>X550.58<br>Bronx<br>Construction 25-50% | North E Group, Inc.<br>(212) 533-6070<br>(718) 260-4064<br>Albert Zilhem<br>(917) 682-4688                | \$1,435,000.00<br>\$1,435,000.00 100% Bid<br>\$371,243.80 26% Cur<br>\$1,601,170.00 112% Bid      | 03/30/2011<br>07/26/2011<br>09/02/2011<br>06/11/2012<br>180    | 12/7/2012                                                                 | 146%<br><br>27%<br><br>DELAY!!!                                                       |                                                           | Mestli, Franco<br>Abelmejian, Walid<br>Kupershtok, Yelena<br>Ali Moulam<br>Tectonic (Mini TO Partial)     | E Fordham & E Kingsbridge Rd., Bronx, NY<br>(718) 841-7561 (718) 841-7912<br>Sam Sabra<br>(917) 682-4687            |
| HWXPL34<br>20111405525<br>20107203631     | BRONX QUAD TRAFFIC AND<br>LANDSCAPE IMPROVEMENT<br>Bronx<br>Construction 79%-Subst.    | C.A.C. Industries Inc.<br>(718) 729-3600<br>(718) 729-0400<br>Michael Capasso<br>(347) 718-0217           | \$11,421,586.26<br>\$11,421,586.26 100% Bid<br>\$9,249,230.76 81% Cur<br>\$11,518,802.06 101% Bid | 03/16/2010<br>07/31/2010<br>09/21/2010<br>02/21/2011<br>665    | 12/16/2012                                                                | 111%<br><br>90%<br><br>DELAY!!!                                                       |                                                           | Devilme, Leslie<br>Pavlik, John<br>Kupershtok, Yelena<br>Moi Seidat Hays<br>AECOM (Mini TO Full)          | 2301 White Plains Road<br>Bronx, NY 10467-8106<br>(718) 231-2319 (718) 231-2741<br>Jim McMurray<br>(347) 728-0220   |
| HWXCP2022<br>20111451751                  | RECONSTRUCTION OF CONNER<br>STREET BULKHEAD<br>Bronx<br>Construction 25-50%            | TROCOM CONSTRUCTION<br>(718) 937-2000<br>(718) 784-2824<br>SALVATORE TROVAT                               | \$3,551,475.20<br>\$3,551,475.20 100% Bid<br>\$950,969.11 27% Cur<br>\$3,551,475.20 100% Bid      | 03/29/2011<br>06/07/2011<br>06/30/2011<br>10/03/2011<br>635    | 6/28/2013<br>729<br>9/30/2013<br>729<br>9/30/2013                         | 81%<br>71%<br>71%<br>26%<br>DELAY!!!                                                  |                                                           | Devilme, Leslie<br>Queena, Nayef<br>Kupershtok, Yelena<br>John Volani<br>KS Engineers, P.C.               | 33 23 Merritt Ave, 2nd Flr<br>Bronx, NY 10475<br>(718) 547-3470 (718) 547-3474<br>Anthony Santoro<br>(917) 440-7726 |
| P-3PNYC01<br>20121444221<br>20131404924   | REHABILITATION OF HIGH<br>BRIDGE, BRONX - PlaNYC<br>Citywide<br>Construction 0-25%     | Schiavone Construction Co., L.<br>(201) 867-5070<br>(201) 864-3196<br>Patrick J. Rooney<br>(201) 469-7539 | \$40,165,140.08<br>\$40,165,140.08 100% Bid<br>\$0.00 0% Cur<br>\$40,165,140.08 100% Bid          | 02/03/2012<br>06/14/2012<br>07/20/2012<br>08/01/2012<br>690    | 6/21/2014                                                                 | 31%                                                                                   |                                                           | Paul, Kalpash<br>Ranaei, Aniruddh<br>Paul Johnson<br>LERO Engineers/GPI-JV                                | 1340-A Exterior Street<br>Bronx NY 10452<br>(718) 588-2561<br>Bryan Dillley<br>(201) 341-6989 (201) 341-6989        |
| QED1000<br>20121444597<br>20137201712     | WATER MAIN WORK IN VARIOUS<br>LOCATIONS, QNS<br>Queens<br>Construction 0-25%           | P & T II Contracting Corp.<br>(718) 206-0245<br>(718) 206-0083<br>Niraj Joshi<br>(917) 279-0674           | \$7,777,777.77<br>\$7,777,777.77 100% Bid<br>\$0.00 0% Cur<br>\$7,777,777.77 100% Bid             | 05/08/2012<br>06/18/2012<br>07/12/2012<br>11/12/2012<br>570    | 6/4/2014                                                                  | 19%                                                                                   |                                                           | Bashjawish, Ahmed<br>Williams, Gordon<br>Ranaei, Aniruddh<br>Hamed Bog, P.E.<br>Azman & Whitney Consultin | 89-16 175th. Street, #C2-5<br>Queens, NY 11432<br>(718) 658-4828 (718) 658-5303<br>Niraj Joshi<br>(718) 297-1012    |
| RW7003<br>20101425204<br>20117201576      | RECONSTRUCTION OF BAILEY<br>PLACE RETAINING WALL<br>Bronx<br>Construction 0-25%        | C.A.C. Industries, Inc.<br>(718) 729-3620<br>(718) 729-0400<br>William Svilar<br>(347) 728-6363           | \$5,155,388.10<br>\$5,266,524.18 102% Bid<br>\$665,831.36 13% Cur<br>\$5,391,962.82 105% Bid      | 03/25/2010<br>06/21/2010<br>07/15/2010<br>03/14/2011<br>540    | 9/3/2012<br>906<br>9/4/2013                                               | 133%<br>79%<br>79%<br>13%<br>DELAY!!!                                                 |                                                           | Monah, Lambert<br>Charles, Dickens<br>Kupershtok, Yelena<br>Steve Cosma<br>Liro Engineers, Inc.-T.O.      | 3640 Bailey Avenue<br>Bronx NY 10453<br>(718) 601-1430 (718) 601-1357<br>Tim Ganan<br>(718) 729-3600 (347) 728-1212 |

02/27/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Compl is more than 20 points below % Time Elap Orig.

Page 2 of 18

DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE  
**CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS**

Construction Managing Boro: Bronx

| Project ID<br>Cont Reg No.<br>REI Reg No. | Description<br>Borough<br>Project Phase                                                 | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel                                      | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost                                     | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original OCD | Orig Compl<br>Current OCD<br>Current Compl<br>Projected CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Sever Compl<br>Art 17 Compl<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const ESC<br>Project Manager<br>Resident Engineer<br>REI Firm                                | Field Office Location<br><br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel                      |
|-------------------------------------------|-----------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|
| RWX007-R<br>20111433242<br>20107201606    | PALISADE AVENUE RETAINING WALL<br><br>Bronx<br>Construction 75%-Subst.                  | NEW YORK CONCRETE CO<br>(718) 967-3720<br>(718) 967-0144<br>Salvatore Russo<br>(917) 837-9281      | \$3,599,794.00<br>\$3,610,794.00 100% Bid<br>\$2,669,772.52 74% Cur<br>\$3,628,179.00 101% Bid   | 07/07/2010<br>01/31/2011<br>03/11/2011<br>06/24/2011<br>540    | 12/14/2012<br>720<br>6/12/2013                                            | 114%<br>85%<br>85%<br>80%<br>DELAY!!!                                                 |                                                           | Devilmo, Leslie<br>Pavlik, John<br>Rawal, Aniruddh<br>Mr. Giovanni Castro, P.E.<br>Tectonic Engineering & Survey | 2287 Johnson Avenue, Apt. 6A, Bronx, NY 10463<br><br>(347) 899-8930 (347) 899-8932<br>Bobby Kaso<br>(201) 637-7912 (201) 637-7912  |
| SE2809<br>20121412392<br>20121412396      | STORM & SAN SEWERS IN N.B. WHITESTONE EXPWY SERV RD<br><br>Queens<br>Construction 0-25% | Delaney Associates, L.P.<br>(718) 359-4300<br>(718) 886-1519<br>Stanfin Delaney<br>(347) 996-7776  | \$56,226,907.50<br>\$56,226,907.50 100% Bid<br>\$2,053,268.08 4% Cur<br>\$57,100,771.50 102% Bid | 06/03/2011<br>08/22/2011<br>04/11/2012<br>06/04/2012<br>900    | 11/20/2014                                                                | 30%<br><br><br>4%<br>DELAY!!!                                                         |                                                           | Devilmo, Leslie<br>Queson, Nayef<br>Rawal, Aniruddh<br>Raben D. Chocoi, PE<br>Dewberry Engineers Inc.            | 32-17 College Point Blvd<br>Flushing, NY 11354<br><br>(718) 460-2461 (718) 460-2465<br>John Forre<br>(718) 460-2461 (347) 996-7800 |
| SE2002657<br>20121444764                  | SAN & STM SEWERS IN WATER EDGE DRIVE<br><br>Queens<br>Construction 0-25%                | Inter Contracting Corp.<br>(914) 723-2360<br>(914) 723-2363<br>Michael Mutino<br>(914) 755-1682    | \$3,364,440.50<br>\$3,364,440.50 100% Bid<br>\$683,300.65 20% Cur<br>\$3,364,440.50 100% Bid     | 03/14/2012<br>06/13/2012<br>07/19/2012<br>10/29/2012<br>365    | 10/28/2013                                                                | 33%<br><br><br>33%<br><br>                                                            |                                                           | Devilmo, Leslie<br>Abdulrazzak, Fares<br>Rawal, Aniruddh<br>Gasper Stults<br>S.L. Eng., PC. (TO Mini)            | 25-32 2nd Floor<br>168 Street<br><br>(718) 353-4394 (718) 353-4397<br>Dario Cavallero<br>(917) 755-1682                            |
| SE2000473<br>20121417512                  | 34 AVE & BROOKSIDE STREET, ETC.<br><br>Queens<br>Construction 0-25%                     | Trocom Construction Corp.<br>(718) 937-2000<br>(718) 784-2824<br>Anthony Santoro<br>(917) 990-7726 | \$7,872,937.80<br>\$7,872,937.80 100% Bid<br>\$1,312,724.72 17% Cur<br>\$7,939,526.95 101% Bid   | 08/16/2011<br>10/13/2011<br>12/28/2011<br>04/16/2012<br>540    | 10/7/2013                                                                 | 99%<br><br><br>24%<br>DELAY!!!                                                        |                                                           | Devilmo, Leslie<br>Abdulrazzak, Fares<br>Kupenshnik, Yelena<br>Susan F. Wong, P.E.<br>STV (TO Mini Large - Pull) | 242-07 Northern Blvd., 2nd<br>Little Neck, NY 11363<br><br>(347) 235-4888 (347) 235-4668                                           |
| SEX20043<br>20121443139                   | STORM SEWER IN COMMERCE AVE<br><br>Bronx<br>Construction 0-25%                          | C.A.C. Industries, Inc.<br>(718) 729-3600<br>(718) 729-0400<br>_____<br>_____                      | \$4,190,156.46<br>\$4,190,156.46 100% Bid<br>\$0.00 0% Cur<br>\$4,190,156.46 100% Bid            | 05/02/2012<br>06/18/2012<br>07/19/2012<br>11/05/2012<br>600    | 6/27/2014<br>600<br>6/27/2014<br>600<br>6/27/2014                         | 19%<br>19%<br>19%<br>0%<br><br>                                                       |                                                           | Mesiti, Franco<br>Charles, Dikens<br>Rawal, Aniruddh<br>George Karatal<br>Enoch                                  | 3451 E. Tremont Avenue<br>Bronx, NY 10465.<br><br>(718) 684-5050 (718) 684-5053                                                    |
| SEX20045<br>20121444569<br>20137201306    | STORM SEWER IN WATERBURY AVE<br><br>Bronx<br>Construction 0-25%                         | J. R. Cruz Corp.<br>(732) 290-0700<br>(732) 290-8960<br>Evaristo Cruz<br>_____                     | \$9,439,439.00<br>\$9,439,439.00 100% Bid<br>\$0.00 0% Cur<br>\$9,439,439.00 100% Bid            | 05/02/2012<br>05/30/2012<br>07/11/2012<br>02/04/2013<br>540    | 7/28/2014                                                                 | 4%<br><br><br><br><br>                                                                |                                                           | Mesiti, Franco<br>Patel, Narendra S.<br>Rawal, Aniruddh<br>Ataf Fung<br>K.S. Engineers                           | PHILIP HUI                                                                                                                         |

Total Number of Projects in Bronx: 10

Total Amount in Bronx: \$204,431,168.99

02/27/2013

Notes: (1) OCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 3 of 19



DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE  
**CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS**

Construction Managing Boro: **Brooklyn**

| Project ID<br>Cont Reg No.<br>REI Reg No. | Description<br>Borough<br>Project Phase                                                  | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel                                    | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost                                       | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD | Orig Compl<br>Current CCD<br>Current Compl<br>Projected CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Current Compl<br>Delay Flag | Sever Compl<br>Art 17 Compl<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const EBC<br>Project Manager<br>Resident Engineer<br>REI Firm                        | Field Office Location<br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel                                     |
|-------------------------------------------|------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------------------------|-----------------------------------------------------------------------------------------|-----------------------------------------------------------|----------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------|
| HWK1129<br>20121409871<br>20121420827     | NOSTRAND AV FLUSHING-<br>ATLANTIC AV/SEK002390/20060<br>Brooklyn<br>Construction 0-25%   | ADC Construction, LLC.<br>(718) 628-3555<br>(718) 628-5142<br>Joe Aiello<br>(718) 628-5555       | \$23,508,884.90<br>\$23,508,884.90 100% Bid<br>\$1,135,263.00 5% Cur<br>\$23,508,884.90 100% Bid   | 05/12/2011<br>06/14/2011<br>10/14/2011<br>05/14/2012<br>910    | 11/9/2014<br>910<br>11/9/2014<br>910<br>11/9/2014                         | 32%<br>32%<br>32%<br>8%<br>DELAY!!!                                                     |                                                           | Brandon, Marie<br>Rubiano, Edgar<br>Patel, Ashishkumar<br>Selao Da Silva<br>Ammann & Whitney Consult     | 630 Flushing Avenue, 6th floor<br>Brooklyn, NY<br>(917) 580-6921<br>(917) 580-6922<br>Domenick Cipellone<br>(917) 567-2579<br>(917) 567-2579  |
| HWK1130A<br>20131408993                   | BRT NOSTRAND AVE PHASE 2<br>Brooklyn<br>Construction 0-25%                               | C.A.C. Industries Inc.<br>(718) 729-3600<br>(718) 729-0400<br>William Swiler<br>(347) 728-6363   | \$14,945,698.98<br>\$14,945,698.98 100% Bid<br>\$0.00 0% Cur<br>\$14,945,698.98 100% Bid           | 07/10/2012<br>09/19/2012<br>11/09/2012<br>01/03/2013<br>540    | 6/26/2014<br>540<br>6/26/2014<br>540<br>6/26/2014                         | 10%<br>10%<br>10%<br>0%<br>DELAY!!!                                                     |                                                           | Brandon, Marie<br>Upadhyay, Jatin<br>Francisquez, Serge<br>Bill Belzemeier<br>CH2M Hill (T.O.)           | 2511 Avenue I, Upper Floor<br>Brooklyn, NY 11210<br>(718) 942-5015<br>(718) 942-5018<br>James Lumpe<br>(347) 728-9069<br>(347) 728-9069       |
| HWK1153A<br>20111411614<br>20090032635    | DOWNTOWN BROOKLYN<br>REHABILITATION, PH II<br>Brooklyn<br>Construction 75%-Subst.        | Triumph Construction Corp<br>(718) 861-6660<br>(718) 861-6660<br>William Lloja<br>(646) 773-0497 | \$6,293,133.19<br>\$6,763,289.74 107% Bid<br>\$5,362,760.02 79% Cur<br>\$7,547,257.14 120% Bid     | 05/07/2010<br>07/26/2010<br>10/12/2010<br>05/09/2011<br>540    | 10/29/2012<br>661<br>2/27/2013<br>751<br>5/28/2013                        | 122%<br>100%<br>100%<br>99%<br>DELAY!!!                                                 |                                                           | Brandon, Marie<br>Upadhyay, Jatin<br>Francisquez, Serge<br>Ashok Desai<br>URS (Partial Staffing T.O.)    | 845 3rd Ave. 2nd Floor<br>Brooklyn NY 11232<br>(718) 768-0150<br>(718) 768-0391<br>Ralph Ruggiero<br>(646) 773-0497<br>(347) 739-9143         |
| HWK1181<br>20111447599                    | REHAB OF BELT PKWAY- Coney<br>Island Ave to Knapp Str<br>Brooklyn<br>Construction 50-75% | Tully construction Corp.<br>(718) 446-7900<br>(718) 446-6072<br>Jim Tully<br>(917) 299-4779      | \$6,336,583.00<br>\$6,336,583.00 100% Bid<br>\$4,376,357.00 69% Cur<br>\$6,500,594.71 103% Bid     | 08/31/2010<br>05/11/2011<br>06/17/2011<br>08/01/2011<br>365    | 7/30/2012<br>653<br>5/14/2013<br>653<br>5/14/2013                         | 158%<br>88%<br>88%<br>73%<br>DELAY!!!                                                   |                                                           | Powerstein, Philip<br>Brummen, Flore<br>Francisquez, Serge<br>Alex Kimball<br>In-House/TO (Tectonic)     | 3030 Bmmons Avenue, Apt. 5A<br>Brooklyn, N Y 11235<br>(347) 275-2477<br>(347) 462-9401<br>Franklin Santos<br>(917) 335-2559<br>(917) 335-2559 |
| HWK1800A<br>20050041890<br>20060011452    | Reconstruction of Columbia<br>Street/BED768<br>Brooklyn<br>Construction 75%-Subst.       | Trocom Construction<br>(718) 937-2000<br>(718) 784-2824<br>Anthony Santoro<br>(718) 937-2000     | \$18,182,687.74<br>\$28,706,906.57 158% Bid<br>\$23,345,389.99 81% Cur<br>\$29,697,570.74 163% Bid | 03/16/2005<br>05/23/2005<br>07/18/2005<br>10/24/2005<br>730    | 10/23/2007<br>2412<br>5/31/2012<br>2807<br>6/30/2013                      | 368%<br>111%<br>111%<br>90%<br>DELAY!!!                                                 |                                                           | Brandon, Marie<br>Cisao, Lathette<br>Francisquez, Serge<br>Paul Plimmet<br>Ammann & Whitney              | 120 Hamilton Avenue, 2nd Floor<br>Brooklyn<br>(718) 875-9645<br>(718) 875-9648<br>Anatoly Volkov<br>(917) 440-8143<br>(917) 440-8143          |
| HWK1819<br>20101424452<br>20101425111     | Reconstruction of Eastern Parkway /<br>BED-779<br>Brooklyn<br>Construction 75%-Subst.    | Difazio Industries<br>(718) 720-6966<br>(718) 816-5689<br>Brian Liga<br>(646) 523-5775           | \$18,618,618.61<br>\$18,618,618.61 100% Bid<br>\$14,243,408.00 77% Cur<br>\$18,689,697.54 100% Bid | 03/16/2010<br>05/13/2010<br>07/14/2010<br>09/20/2010<br>730    | 9/18/2012<br>971<br>5/17/2013<br>971<br>5/17/2013                         | 122%<br>92%<br>92%<br>77%<br>DELAY!!!                                                   |                                                           | Powerstein, Philip<br>Solomon, Stephenson<br>Francisquez, Serge<br>Wessman Palmy, P.E.<br>HAKS Engineers | 250 Flatbush Avenue,<br>Brooklyn, NY 11217<br>(347) 457-5355<br>(347) 457-5364<br>Brian Liga<br>(646) 523-5775<br>(646) 523-5775              |
| HWK1826<br>20111451616                    | RECONSTRUCTION OF CHURCH<br>AVENUE/SEK002367<br>Brooklyn<br>Construction 0-25%           | Triumph Construction Corp<br>(718) 861-6660<br>(718) 861-6660<br>William Lloja<br>(646) 773-0497 | \$5,821,518.51<br>\$5,822,038.51 100% Bid<br>\$60,560.00 1% Cur<br>\$5,821,518.51 100% Bid         | 04/12/2011<br>06/10/2011<br>07/05/2011<br>06/11/2012<br>545    | 12/7/2013<br>545<br>12/7/2013<br>545<br>12/7/2013                         | 48%<br>48%<br>48%<br>0%<br>DELAY!!!                                                     |                                                           | Powerstein, Philip<br>Achille, Alex<br>Francisquez, Serge<br>Iqbal Akhtar<br>GEB (T.O.)                  | 859 Flatbush Ave., 3rd floor<br>Brooklyn, NY 11226<br>(718) 282-5140<br>(718) 282-5456<br>Mike Hur<br>(917) 560-7043<br>(917) 560-7043        |

02/27/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Current Compl" is more than 20 points below "% Time Elap Orig".

Page 6 of 18

**DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE  
CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS**

Construction Managing Boro: **Brooklyn**

| Project ID<br>Cont Reg No.<br>REI Reg No.  | Description<br>Borough<br>Project Phase                                                   | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel                                      | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost                                            | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD | Orig Compl<br>Current<br>Current CCD<br>Projected CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Sewer Compl<br>Asst 17 Compl<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm          | Field Office Location<br><br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel                           |
|--------------------------------------------|-------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------------------|---------------------------------------------------------------------------------------|------------------------------------------------------------|--------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------|
| HWPL2011KC<br>20111450900                  | COMPLEX PED RAMPS,<br>BROOKLYN<br><br>Brooklyn<br>Construction 75%-Subst.                 | ADC Construction, LLC<br>(718) 628-0234<br>(718) 628-5142<br>Joe Aiello<br>(718) 628-5555          | \$3,665,718.00<br>100% Bid<br>\$3,665,718.00<br>97% Cur<br>\$3,533,955.46<br>100% Bid<br>\$3,665,718.00 | 02/15/2011<br>06/07/2011<br>07/06/2011<br>11/07/2011<br>730    | 11/5/2013<br>730<br>11/5/2013<br>730<br>11/5/2013<br>730            | 66%<br>66%<br>66%<br>99%                                                              |                                                            | Brundao, Marie<br>Rubino, Edgar<br>Patel, Ashishkumar<br>Edward Karl<br>HAKS Eng.(T.O.)    | 110 Vandewater St. 3rd FL<br>Brooklyn, NY 11207<br>(718) 455-9554 (718) 455-9556<br>Domenick Cipollone<br>(917) 567-2579 (917) 567-2579 |
| HWPL2006K<br>20131407150                   | Kaickerbocker Plaza<br>Improvement/Reconstruction<br><br>Brooklyn<br>Construction 0-25%   | Trocon Construction Corp.<br>(718) 937-2000<br>(718) 784-2824<br>Antony Santoro<br>(718) 937-2000  | \$851,468.80<br>100% Bid<br>\$851,468.80<br>0% Cur<br>\$0.00<br>100% Bid<br>\$851,468.80                | 07/06/2012<br>09/06/2012<br>10/11/2012<br>02/04/2013<br>180    | 8/2/2013<br>180<br>8/2/2013<br>180<br>8/2/2013<br>180               | 13%<br>13%<br>13%<br>0%                                                               |                                                            | Powersmith, Philip<br>Achille, Max<br>Francisque, Serge<br>Suzupershi, Charles<br>In House | Antony Santoro<br>(718) 937-2000 (646) 235-9779                                                                                         |
| HWPL2012CW-R<br>20131406421<br>20137201576 | PRIOR NOTICE SIDEWALKS -<br>CITYWIDE<br><br>Citywide<br>Construction 0-25%                | Vales Construction Corp.<br>(914) 763-0567<br>(914) 763-0479<br>Silvano Vales<br>(917) 682-4440    | \$2,857,979.00<br>100% Bid<br>\$2,857,979.00<br>0% Cur<br>\$0.00<br>100% Bid<br>\$2,857,979.00          | 04/04/2012<br>07/06/2012<br>12/24/2012<br>01/22/2013<br>365    | 1/21/2014<br>365<br>1/21/2014<br>365<br>1/21/2014<br>365            | 10%<br>10%<br>10%<br>0%                                                               |                                                            | Awad, Nagi<br>Xiong Wei Wu<br>SBMO Engineering, P.C. -T.                                   | 72-63 Kissena Blvd., 2nd Floor<br>Flushing, NY 11367<br>(347) 829-3723 (347) 829-3747<br>John Vales<br>(914) 763-0567 (914) 403-2171    |
| HWPL2012K<br>20121444105<br>20127205765    | PRIOR NOTICE SIDEWALKS -<br>BROOKLYN<br><br>Brooklyn<br>Construction 0-25%                | Heavy Construction Corp.<br>(718) 978-1404<br>(718) 527-7401<br>Stennis LaMonaco<br>(917) 939-1743 | \$5,205,275.00<br>100% Bid<br>\$5,205,275.00<br>0% Cur<br>\$0.00<br>100% Bid<br>\$5,205,275.00          | 12/22/2011<br>05/22/2012<br>07/12/2012<br>10/15/2012<br>365    | 10/14/2013<br>365<br>10/14/2013<br>365<br>10/14/2013<br>365         | 37%<br>37%<br>37%<br>0%                                                               |                                                            | Powersmith, Philip<br>Brunson, Flore<br>Francisque, Serge<br>Said Emara<br>GEB (T.O.)      | 140 Junction Avenue<br>Brooklyn NY 11207<br>(718) 235-0460 (718) 235-5108<br>Stennis LaMonaco<br>(718) 235-0527 (917) 939-1743          |
| HYDREST03<br>20131401446                   | SIDEWALK RESTORATION<br>AROUND FIRE HYDRANTS<br><br>Citywide<br>Construction 0-25%        | CHELMSFORD CONTRACT<br>(516) 466-3150<br>(516) 466-3206<br>Hernando Albano<br>(516) 466-3150       | \$1,336,290.00<br>100% Bid<br>\$1,336,290.00<br>0% Cur<br>\$0.00<br>100% Bid<br>\$1,336,290.00          | 01/31/2012<br>07/06/2012<br>08/14/2012<br>09/24/2012<br>365    | 9/23/2013<br>365<br>9/23/2013<br>365<br>9/23/2013<br>365            | 43%<br>43%<br>43%<br>0%                                                               |                                                            | Dave, Gaurang<br><br>In-house                                                              |                                                                                                                                         |
| SEK002341<br>20111450611                   | REPLACEMENT OF COMB AND<br>SAN SEWERS IN VAR. LOCS<br><br>Brooklyn<br>Construction 25-50% | TRIUMPH CONSTRUCTION,<br>(718) 861-6060<br>(718) 861-6660<br>Billy Liotta<br>(646) 773-0497        | \$2,741,449.56<br>100% Bid<br>\$2,741,449.56<br>30% Cur<br>\$818,720.78<br>100% Bid<br>\$2,741,449.56   | 03/08/2011<br>05/23/2011<br>06/30/2011<br>06/18/2012<br>365    | 6/17/2013<br>365<br>6/17/2013<br>365<br>6/17/2013<br>365            | 70%<br>70%<br>70%<br>38%                                                              |                                                            | Brundao, Marie<br>Cisno, Lafayette<br>Francisque, Serge<br>Leonid Goldenberg<br>In-House   | 310 Nassau Ave, 2nd Floor<br>Brooklyn, ny 11222<br>(718) 384-0397 (718) 384-2912<br>Sal Anselmi<br>(646) 533-3523 (646) 533-3523        |
| SELCD006<br>20111417643                    | LINING CONTRACT - CITYWIDE<br><br>Citywide<br>Construction 50-75%                         | Allstate Power Vac Inc<br>(732) 815-0220<br>(732) 815-9892                                         | \$1,821,506.00<br>100% Bid<br>\$1,821,506.00<br>47% Cur<br>\$848,983.90<br>100% Bid<br>\$1,821,506.00   | 07/01/2009<br>04/15/2010<br>11/21/2010<br>04/11/2011<br>730    | 4/9/2013<br>730<br>4/9/2013<br>730<br>4/9/2013<br>730               | 94%<br>94%<br>94%<br>57%                                                              |                                                            | Powersmith, Philip<br>Achille, Max<br>Francisque, Serge<br>Leon Felix<br>In-House          | No field Office                                                                                                                         |

02/27/2013 Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Comp is more than 20 points below % Time Elap Orig.

Page 8 of 18

DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE  
**CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS**

Construction Managing Boro: **Brooklyn**

| Project ID<br>Cont Reg No.<br>REI Reg No. | Description<br>Borough<br>Project Phase | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD | Orig Compl<br>Current CCD<br>Current Compl<br>Projected CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Sewer Compl<br>Art 17 Compl<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm | Field Office Location<br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel |
|-------------------------------------------|-----------------------------------------|---------------------------------------------------------------|--------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|-----------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|
|-------------------------------------------|-----------------------------------------|---------------------------------------------------------------|--------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|-----------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|

Total Number of Projects in Brooklyn: 21

Total Amount in Brooklyn: \$220,646,178.67

02/27/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 7 of 19

DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE  
**CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS**

Construction Managing Boro: **Manhattan**

| Project ID<br>Cont Reg No.<br>R&I Reg No. | Description<br>Borough<br>Project Phase                                                       | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel                                           | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost                                       | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD | Orig Compl<br>Current CCD<br>Current Compl<br>Projected CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Sewer Compl<br>Art 17 Compl<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>R&I Firm                           | Field Office Location<br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel                              |
|-------------------------------------------|-----------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|-------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------|
| HW2CR12B<br>20121424842<br>20127205476    | CITYWIDE MILLING - BX & MN<br>Citywide<br>Construction 50-73%                                 | Carlo Lizza & Sons Paving, IN<br>(516) 938-2366<br>(516) 932-0518<br>John Keeling<br>(516) 903-2961     | \$14,970,528.00<br>\$7,779,296.00 52% Bid<br>\$6,618,092.00 83% Cur<br>\$14,970,528.00 100% Bid    | 08/03/2011<br>10/19/2011<br>03/21/2012<br>04/02/2012<br>790    | 5/31/2014<br>790<br>5/31/2014<br>790<br>5/31/2014                         | 42%<br>42%<br>42%<br>50%                                                              |                                                           | Jaromi, Shashram<br>Marzouq, Iyad<br>Cato, Barbara<br>Rachot Senisrisant, P.E.<br>K.S. Engineers-Task Order | 320 W. 37th St<br>Suite# 9D<br>New York, NY 10018<br>(212) 714-9240 (212) 714-9247<br>Angelo Graci<br>(386) 237-0426 (516) 903-2961    |
| HWMT1199<br>20111441267<br>20111436151    | Cobblestone St. / Pock Slip<br>(HWMTCA7D/SEN002153)<br>Manhattan<br>Construction 25-50%       | MPM Contracting Corp.<br>(914) 777-8292<br>(914) 777-0194<br>Felix Petrillo<br>(917) 731-0089           | \$20,400,629.37<br>\$20,614,429.67 101% Bid<br>\$7,766,534.36 38% Cur<br>\$20,614,429.67 101% Bid  | 11/30/2010<br>09/31/2011<br>06/07/2011<br>07/05/2011<br>1610   | 11/30/2015<br>1610<br>11/30/2015<br>880<br>11/30/2013                     | 38%<br>38%<br>38%<br>40%                                                              |                                                           | Jaromi, Shashram<br>Manikarnika, Krishna<br>Awad, Nagi<br>Munaf Patel, P.E.<br>Tectonic Engineering         | 264 Water Street, Ground Floor<br>New York, NY 10038<br>(212) 233-7181 (212) 233-7185<br>Perry Jacobs<br>(917) 295-2946 (917) 295-2946 |
| HWMP2019<br>20101412126<br>20101412170    | EAST HOUSTON ST PEDESTRIAN<br>IMPROVEMENTS (MED604)<br>Manhattan<br>Construction 25-50%       | JLJ IV Enterprises Inc.<br>(718) 465-5600<br>(718) 465-5100<br>Ray Rodolph<br>(917) 217-8691            | \$32,466,999.44<br>\$30,425,971.70 96% Bid<br>\$21,184,815.19 42% Cur<br>\$32,608,229.32 100% Bid  | 10/14/2009<br>01/27/2010<br>05/07/2010<br>06/21/2010<br>1095   | 6/19/2013<br>1095<br>6/19/2013<br>1594<br>10/31/2014                      | 90%<br>90%<br>90%<br>41%<br>DELAY!!!                                                  |                                                           | Cropl, Joseph<br>Patel, Ashwinkumar<br>Awad, Nagi<br>John Pass, P.E.<br>HAKS/UPV (J/V)                      | 121 Ludlow St - 3 floor<br>New York, NY 10002<br>(212) 387-0980 (212) 387-0984<br>Paul Brocanti<br>(718) 465-5600 (477) 203-5778       |
| HWMTCA6B<br>20101415379<br>20100020861    | RECONSTRUCTION OF CHAMBERS<br>STREET, ETC (SEN002148)<br>Manhattan<br>Construction 75%-Subst. | Jodan Contracting, Inc. 25-15<br>(718) 554-2320<br>(718) 321-8026<br>Paul Cirielli<br>(917) 417-8117    | \$24,471,287.01<br>\$30,102,803.29 123% Bid<br>\$17,970,791.67 60% Cur<br>\$30,102,803.29 123% Bid | 07/17/2009<br>04/16/2010<br>07/14/2010<br>07/14/2010<br>1080   | 6/27/2013<br>1601<br>11/30/2014<br>1601<br>11/30/2014                     | 89%<br>60%<br>60%<br>75%                                                              |                                                           | Jaromi, Shashram<br>Kashava, Sriini<br>Dave, Gaurang<br>Michael Bellini, P.E.<br>Liro Engineers Inc.        | 22 Park Pl 3rd Floor<br>New York, N.Y. 10279<br>(646) 380-5170 (646) 380-5173<br>Michael Iovino<br>(516) 523-3668 (917) 417-8117       |
| HWMTCA8B<br>20090018006<br>20090019908    | RECONSTRUCTION OF FULTON<br>STREET (MED-601)<br>Manhattan<br>Construction 75%-Subst.          | TROCOM CONSTRUCTION<br>(718) 937-2000<br>(718) 784-2824<br>ANTHONY SANTORO<br>(718) 937-2000            | \$28,157,807.27<br>\$33,085,009.82 117% Bid<br>\$26,403,970.70 80% Cur<br>\$33,664,474.63 120% Bid | 07/10/2008<br>09/16/2008<br>12/18/2008<br>02/02/2009<br>1095   | 2/1/2012<br>1794<br>12/31/2013<br>1794<br>12/31/2013                      | 136%<br>83%<br>83%<br>80%<br>DELAY!!!                                                 |                                                           | Jaromi, Shashram<br>Manikarnika, Krishna<br>Awad, Nagi<br>HESHAM KOBITY<br>HAKS ENGINEERING                 | 225 BROADWAY SUITE 2115<br>NEW YORK NY 10007<br>(212) 608-2203 (212) 608-2288<br>Antiohy Velosker<br>(917) 440-8143 (917) 440-7726     |
| HWB2012M<br>20121440486                   | PRIOR NOTICE SIDEWALKS -<br>MANHATTAN<br>Manhattan<br>Construction 0-25%                      | Perfetto Contracting Co., Inc.<br>(718) 858-8600<br>(718) 858-8604<br>Cosimo Perfetto<br>(818) 858-8600 | \$3,123,205.00<br>\$2,974,205.00 99% Bid<br>\$0.00 0% Cur<br>\$3,123,205.00 100% Bid               | 12/21/2011<br>04/09/2012<br>06/06/2012<br>10/12/2012<br>365    | 10/11/2013<br>365<br>10/11/2013<br>365<br>10/11/2013                      | 38%<br>38%<br>38%<br>0%<br>DELAY!!!                                                   |                                                           | Rajput, Dushyant<br>Awad, Nagi<br>Cristeta Cortez<br>EN-TECH                                                | 147 W35 Street, Suite 907<br>New York, NY 10001<br>(212) 600-8512 (212) 600-1498                                                       |

02/27/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig"

Page 8 of 16

DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE  
**CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS**

Construction Managing Boro: **Manhattan**

| Project ID<br>Cont Reg No.<br>REI Reg No. | Description<br>Borough<br>Project Phase                                                 | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel                                           | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost                                         | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD | Orig Compl<br>Current CCD<br>Projected CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Sewer Compl<br>Art 17 Compl<br>Sewer Compl<br>Final Compl | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm                     | Field Office Location<br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel                              |
|-------------------------------------------|-----------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------|----------------------------------------------------------------|----------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|-------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------|
| MED996<br>20101423203<br>20117200946      | TRUNK WATER MAINS IN<br>HUDSON STREET (SHAFT 29B)<br>Manhattan<br>Construction 50-75%   | C.A.C. Industries, Inc. 23-23 B<br>(718) 729-3600<br>(718) 729-0400<br>John Labozza<br>(347) 728-7700   | \$39,494,197.13<br>\$63,229,006.13 106% Bid<br>\$41,295,088.40 65% Cur<br>\$63,229,006.13 106% Bid   | 03/24/2010<br>06/08/2010<br>07/16/2010<br>08/16/2010<br>2005   | 2/10/2016<br>1589<br>12/21/2014<br>1589<br>12/21/2014    | 46%<br>58%<br>58%<br>67%                                                              |                                                           | Jeromi, Shahram<br>Korhava, Sridi<br>Awad, Nagi<br>Charles, Boardley<br>HDR                           | 459 Washington Street Suite 1N New York, NY 10013<br>(212) 226-2480 (212) 226-6925<br>Ehab Elabbash<br>(347) 728-0974 (347) 728-0217   |
| MED996<br>20131410111<br>20131402273      | TRUNK WATER MAINS IN WEST<br>30TH STREET (SHAFT 26B)<br>Manhattan<br>Construction 0-25% | JLJ JV Enterprises, Inc. 213-19<br>(718) 465-5600<br>(718) 465-5100                                     | \$22,577,178.00<br>\$22,577,178.00 100% Bid<br>\$0.00 0% Cur<br>\$22,577,178.00 100% Bid             | 06/20/2012<br>09/25/2012<br>11/19/2012<br>12/17/2012<br>910    | 6/14/2015<br>910<br>6/14/2015<br>910<br>6/14/2015        | 8%<br>8%<br>8%<br>1%                                                                  |                                                           | Cruji, Joseph<br>Modi, Sanjay<br>Dave, Gaurang<br>James P Gunther, P.E.<br>Grosley & Hanson           | 424 West 33rd Street, Suite 30<br>New York, NY 10001<br>(212) 967-8078 (212) 967-8203                                                  |
| MED600<br>20101423643<br>20111407801      | TRUNK WATER MAINS IN 59th St.<br>(SHAFT 33B)<br>Manhattan<br>Construction 75%-Subst.    | Heloyon construction Corp. 65<br>(914) 741-1112<br>(914) 741-2014<br>SAL LEOPOLDO<br>(914) 490-5581     | \$31,082,061.80<br>\$33,414,570.29 108% Bid<br>\$23,479,220.58 70% Cur<br>\$34,331,569.80 110% Bid   | 03/31/2010<br>05/13/2010<br>07/14/2010<br>07/26/2010<br>1095   | 7/24/2013<br>949<br>2/28/2013<br>949<br>2/28/2013        | 87%<br>100%<br>100%<br>99%                                                            |                                                           | Cruji, Joseph<br>Modi, Sanjay<br>Cato, Barbara<br>MOURAD TADROS<br>AMMANN & WHITNEY CO                | 344 E. 59th Street 4TH Flr.<br>New York NY 10022<br>(212) 223-6109 (212) 223-6857<br>DAVID YONELUNAS<br>(212) 223-6190 (914) 490-5581  |
| MED609<br>20121431668                     | CONNECT SHAFTS 24B, 25B, 27B,<br>30B TO SYSTEM.<br>Manhattan<br>Construction 0-25%      | Waterworks Inc., A Joint Venture<br>(718) 554-2320<br>(718) 321-8026<br>Richard Ockem<br>(917) 807-4293 | \$236,799,690.00<br>\$237,470,034.00 100% Bid<br>\$12,753,809.38 5% Cur<br>\$237,470,034.00 100% Bid | 10/05/2011<br>01/20/2012<br>03/15/2012<br>04/23/2012<br>2005   | 10/18/2017<br>2005<br>10/18/2017<br>2005<br>10/18/2017   | 16%<br>16%<br>16%<br>10%                                                              |                                                           | Ramoni, Jr., Pietro-Paul<br>Awad, Nagi<br>George Cowan, P.E.<br>Various                               | 333 West 52nd St., 4th Floor,<br>New York, NY 10019<br>(646) 738-4886 (646) 738-3624<br>John McFadden<br>(718) 554-2733 (917) 578-9145 |
| MED617<br>20121444761<br>20137201293      | DIST WM EXTRN & REPLACMTS,<br>NEW BLGS<br>Manhattan<br>Construction 0-25%               | Triumph Construction, 1394 So<br>(718) 861-6660<br>(718) 861-6660<br>Dominick Corzi<br>(914) 755-1963   | \$5,597,067.26<br>\$5,586,880.13 100% Bid<br>\$0.00 0% Cur<br>\$5,597,067.26 100% Bid                | 04/25/2012<br>06/18/2012<br>07/18/2012<br>01/07/2013<br>880    | 6/5/2015<br>880<br>6/5/2015<br>880<br>6/5/2015           | 6%<br>6%<br>6%                                                                        |                                                           | Jeromi, Shahram<br>Rajput, Dushyant<br>Cato, Barbara<br>Anil Patel, P.E.<br>En-Tech Engineering, P.C. | 262 W 38th St Room 903<br>New York, NY 10018<br>(212) 354-4126 (212) 575-0754<br>Billy Lichte<br>(718) 215-5657 (646) 773-0497         |
| SETVDDC11<br>20111435206                  | TV INSPECTION AND CLEANING -<br>CITYWIDE<br>Citywide<br>Construction 25-50%             | National Water Main Cleaning<br>(973) 483-3200<br>(973) 483-3065<br>James Lounsbury<br>(973) 483-3200   | \$1,427,184.00<br>\$1,427,184.00 100% Bid<br>\$488,318.59 34% Cur<br>\$1,427,184.00 100% Bid         | 08/26/2010<br>01/31/2011<br>03/22/2011<br>03/13/2012<br>365    | 3/12/2013<br>365<br>3/12/2013<br>659<br>12/31/2013       | 96%<br>96%<br>96%<br>38%                                                              |                                                           | Jeromi, Shahram<br>Rajput, Dushyant<br>Dave, Gaurang<br>Nitish Talwar<br>In House                     | 40 Worth St, RM 836 New York, NY 10013<br>(212) 442-7981 (212) 442-1910<br>Ralph De Jesus<br>(800) 242-7257 (201) 206-8236             |

Total Number of Projects in Manhattan: 12

Total Amount in Manhattan: \$818,715,788.10

02/27/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Comp" is more than 20 points below "% Time Elap Orig".

Page 6 of 16

DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE  
**CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS**

Construction Managing Boro: Queens

| Project ID<br>Cont Reg No.<br>REI Reg No. | Description<br>Borough<br>Project Phase                                                     | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel                                         | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost                                       | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD | Orig Compl<br>Current CCD<br>Current Compl<br>Projected CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Const Compl<br>Act 17 Compl<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm                   | Field Office Location<br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel                          |
|-------------------------------------------|---------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|-----------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|
| HD153C1<br>20080039698<br>20100008872     | EDGEHURGH (PHASE C1) -<br>(INCLUDING SEQ002562/200406)<br>Queens<br>Construction 75%-Subst. | J R Cox Corp.<br>(732) 290-0700<br>(732) 290-8060<br>Carlo Cusao<br>(347) 219-9240                    | \$24,274,978.00<br>\$25,181,288.00 104% Bid<br>\$19,920,700.48 79% Cur<br>\$25,181,278.00 104% Bid | 02/07/2008<br>04/18/2008<br>07/23/2008<br>04/27/2009<br>540    | 10/18/2010<br>1313<br>11/29/2012<br>1541<br>7/15/2013                     | 260%<br>107%<br>107%<br>82%<br>DELAYIII                                               |                                                           | Dennis, Jocelyn<br>Ahoorais, Mehrezan<br>Trofimov, Igor<br>Fitzgerald Mortel<br>RBA                 | 211 Beach 44th Street<br>Far Rockaway<br>(718) 869-5606 (718) 869-5605<br>Carlo Cusao<br>(732) 865-6926                            |
| HD153C3<br>20111422936<br>20111449292     | EDGEHURGH (PHASE C2), Including<br>SEQ000421/SEQ002576<br>Queens<br>Construction 0-25%      | JR CRUZ CONSTRUCTION C<br>(732) 290-0700<br>(732) 290-8960<br>Carlo Cusao<br>(732) 865-6926           | \$37,798,798.00<br>\$37,798,798.00 100% Bid<br>\$3,803,891.89 10% Cur<br>\$37,803,891.39 100% Bid  | 04/06/2010<br>11/22/2010<br>02/07/2011<br>09/06/2011<br>1000   | 6/1/2014<br>1000<br>6/1/2014<br>1000<br>6/1/2014                          | 54%<br>54%<br>54%<br>9%<br>DELAYIII                                                   |                                                           | Dennis, Jocelyn<br>Ahoorais, Mehrezan<br>Trofimov, Igor<br>John Barbano<br>HAKS Engineers           | 205 Aquatic Pl.<br>Far Rockaway NY 11692<br>(718) 945-9740 (718) 945-9744<br>Carlo Cusao<br>(732) 865-6926 (732) 865-6926          |
| HW0388Q84<br>2011413966<br>20117204652    | QUEENS BOULEVARD MEDIAN<br>EXTENSIONS INTO CROSSWALKS<br>Queens<br>Construction 0-25%       | TRIUMPH Construction Corp.<br><br><br><br>                                                            | \$1,577,595.55<br>\$465,777.68 30% Bid<br>Cur<br>\$1,577,595.55 Bid                                | 08/29/2012<br>10/24/2012<br>01/04/2013<br><br>240              |                                                                           |                                                                                       |                                                           | Trofimov, Igor<br><br>HDR                                                                           |                                                                                                                                    |
| HW02011QC<br>20111449201<br>20127205313   | COMPLEX PED RAMPS, QUEENS<br>Queens<br>Construction 0-25%                                   | LIJ IV Enterprises, Inc.<br>(718) 465-5600<br>(718) 465-5100<br>DARRYL ISAAC<br>(347) 203-8324        | \$3,361,138.10<br>\$3,361,138.10 100% Bid<br>\$451,235.77 13% Cur<br>\$3,361,138.10 100% Bid       | 02/16/2011<br>05/23/2011<br>06/20/2011<br>05/14/2012<br>730    | 5/13/2014<br><br><br><br>                                                 | 40%<br><br><br>13%<br>DELAYIII                                                        |                                                           | Dennis, Jocelyn<br>Ahoorais, Mehrezan<br>Geyman, Alla<br>Antonina Bedard<br>EnTech Engineering T.O. | 116-16 Qns Blvd, Suite 210<br>Forest Hills, NY 11375<br>(718) 261-1306 (718) 261-1482<br>(718) 261-1306                            |
| HW02012Q<br>20121444506<br>20137200633    | CONSTRUCTION OF SIMPLE PED<br>RAMPS, QUEENS<br>Queens<br>Construction 0-25%                 | Heavy Construction Co., Inc.<br>(718) 978-1404<br>(718) 527-7401<br>Connie Lomonaco<br>(917) 837-7063 | \$2,675,362.80<br>\$2,675,362.80 100% Bid<br>\$0.00 0% Cur<br>\$2,675,362.80 100% Bid              | 04/05/2012<br>05/30/2012<br>07/10/2012<br>10/15/2012<br>365    | 10/14/2013<br><br><br><br>                                                | 37%<br><br><br>6%<br>DELAYIII                                                         |                                                           | Dennis, Jocelyn<br>Flewe, Ernest<br>Trofimov, Igor<br>Robert Evollim<br>GEB Engineering             | 130-01 Springfield Blvd, 2nd Fl.<br>Queens, NY 11413<br>(718) 525-1481 (781) 525-1484<br>Stanis Lomonaco<br>(917) 939-1743         |
| HW02012QC<br>20121444509<br>20137200632   | CONSTRUCTION OF COMPLEX<br>PED RAMPS, QUEENS<br>Queens<br>Construction 0-25%                | TRIUMPH Construction Co.<br>(718) 861-6060<br>(718) 861-6660<br>Shirley Jacobs<br>(914) 403-5576      | \$4,189,951.60<br>\$4,189,951.60 100% Bid<br>\$0.00 0% Cur<br>\$4,189,951.60 100% Bid              | 05/03/2012<br>06/06/2012<br>07/09/2012<br><br>730              |                                                                           |                                                                                       |                                                           | Dennis, Jocelyn<br>Flewe, Ernest<br>Trofimov, Igor<br><br>Gedcon Engineering PC                     |                                                                                                                                    |
| HW0631B1<br>20080042304                   | RECONSTRUCTION OF THURSBY<br>AVE AND AREA (PHASE B1)<br>Queens<br>Construction 75%-Subst.   | C.A.C. Industries, Inc.<br>(718) 729-3600<br>(718) 729-0400<br>Michael Cappasso<br>(347) 728-0217     | \$41,544,348.39<br>\$47,321,791.46 114% Bid<br>\$39,403,198.30 83% Cur<br>\$47,321,719.46 114% Bid | 11/08/2007<br>01/29/2008<br>07/22/2008<br>01/22/2009<br>1095   | 1/21/2012<br>1560<br>4/30/2013<br>1560<br>4/30/2013                       | 137%<br>96%<br>96%<br>85%<br>DELAYIII                                                 |                                                           | Larkin, Patrick<br>Francour, Ceterin<br>Trofimov, Igor<br>Nathalie Pierre-George<br>N/A             | 435 B.72nd St, 2nd floor, Arverne, NY 11692-1046<br>(718) 945-5380 (718) 945-5384<br>Nader Asrabi<br>(347) 538-4930 (347) 728-0217 |

02/27/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Compl is more than 20 points below % Time Elap Orig.

Page 10 of 18

DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE  
**CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS**

Construction Managing Borough: Queens

| Project ID<br>Cont Reg No.<br>REI Reg No. | Description<br>Borough<br>Project Phase                                           | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel                                   | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost                                    | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD | Orig Compl<br>Current CCD<br>Current Compl<br>Projected CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Source Compl<br>Act 17 Compl<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm                      | Field Office Location<br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel                      |
|-------------------------------------------|-----------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------------------------|---------------------------------------------------------------------------------------|------------------------------------------------------------|--------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------|
| HWQ787B2<br>20121443759                   | SUTTER AVE, ETC - PHASE IV (B2)<br>Queens<br>Construction 75%-Subst.              | Vales Construction Corp.<br>(914) 763-0567<br>(914) 763-0479<br>Silvino Vales<br>(917) 682-6440 | \$966,662.90<br>\$966,662.90 100% Bid<br>\$782,883.00 81% Cur<br>\$966,662.90 100% Bid          | 03/13/2012<br>06/01/2012<br>07/03/2012<br>08/01/2012<br>330    | 6/26/2013<br>330<br>6/26/2013<br>330<br>7/16/2013                         | 64%<br>64%<br>64%<br>81%                                                              |                                                            | Dennis, Jocelyn<br>Fleuro, Ernest<br>Geyman, Alla<br>Kameli Shivanikar<br>N/A                          | 141-08 Rockaway Blvd. Jamaica NY 11436<br>(347) 644-1032 (347) 561-0914<br>John Vales<br>(914) 403-2171 (914) 403-2171         |
| HWB2012Q<br>20121439351<br>20127205763    | PRIOR NOTICE SIDEWALKS -<br>QUEENS<br>Queens<br>Construction 0-23%                | Power Concrete Co.<br>(718) 391-2880<br>(888) 409-0911<br>Joe<br>(973) 769-0882                 | \$3,489,325.00<br>\$3,489,325.00 100% Bid<br>\$300,342.90 5% Cur<br>\$3,489,325.00 100% Bid     | 12/21/2011<br>03/16/2012<br>05/10/2012<br>09/17/2012<br>365    | 9/16/2013<br><br><br><br>365                                              | 45%<br><br><br>5%<br>DELAY III                                                        |                                                            | Bashjawish, Ahmed<br>Williams, Gordon<br>Geyman, Alla<br>Jose Panglathan<br>Mega Engin. And Land Surve | Romy Kumar<br>(973) 558-0959 (347) 840-2604                                                                                    |
| HWSEMER11<br>20131411497                  | EMERGENCY SIDEWALKS<br>CONTRACT - CITYWIDE<br>Citywide<br>Construction 75%-Subst. | TRIUMPH CONSTRUCTION<br>(718) 861-6660<br>(718) 861-6660<br>George Mathews<br>(203) 515-0480    | \$1,326,879.16<br>\$1,326,879.16 100% Bid<br>\$1,224,771.00 92% Cur<br>\$1,326,879.16 100% Bid  | 11/05/2012<br><br>01/07/2013<br>11/05/2012<br>365              | 11/4/2013<br><br>11/4/2013<br>365<br>11/4/2013                            | 32%<br>32%<br>32%<br>80%                                                              |                                                            | Dennis, Jocelyn<br>Ahourale, Mehraban<br>Cato, Barbara<br>Nina Marcos<br>Tectonic - Task Order         | 129-02 Northern Blvd,<br>Corona, NY 11368<br>(718) 426-4260 (718) 429-0391<br>George Mathews<br>(203) 515-0480                 |
| HWSEMER12<br>20131411499                  | EMERGENCY SIDEWALKS<br>CONTRACT - CITYWIDE<br>Citywide<br>Construction 75%-Subst. | HEAVY CONSTRUCTION C<br>(718) 720-6200<br>(718) 720-9995<br>Stanis Comonaco<br>(917) 939-1743   | \$1,388,673.26<br>\$1,388,673.26 100% Bid<br>\$1,010,245.95 73% Cur<br>\$1,388,673.26 100% Bid  | 11/05/2012<br><br>01/07/2013<br>11/05/2012<br>365              | 11/4/2013<br><br>11/4/2013<br>365<br>11/4/2013                            | 32%<br>32%<br>32%<br>80%                                                              |                                                            | Dennis, Jocelyn<br>Ahourale, Mehraban<br>Cato, Barbara<br>Nina Marcos<br>Tectonic - Task Order         | 129-02 Northern Blvd,<br>Corona, NY 11368<br>(718) 426-4260 (718) 429-0391<br>Stanis Comonaco<br>(917) 939-1743 (917) 939-1743 |
| HWSEMER13<br>20131411521                  | EMERGENCY SIDEWALKS<br>CONTRACT - CITYWIDE<br>Citywide<br>Construction 75%-Subst. | VALES CONSTRUCTION CO<br>(914) 403-2171<br>(914) 763-0479<br>John Vales<br>(914) 403-2171       | \$1,494,648.00<br>\$1,494,648.00 100% Bid<br>\$1,356,190.93 91% Cur<br>\$1,494,648.00 100% Bid  | 11/05/2012<br><br>11/05/2012<br>365                            | 11/4/2013<br><br>11/4/2013<br>365<br>11/4/2013                            | 32%<br>32%<br>32%<br>80%                                                              |                                                            | Dennis, Jocelyn<br>Ahourale, Mehraban<br>Cato, Barbara<br>Nina Marcos<br>Tectonic - Task Order         | 129-02 Northern Blvd,<br>Corona, NY 11368<br>(718) 426-4260 (718) 429-0391<br>John Vales<br>(914) 403-2171 (914) 403-2171      |
| HWSEMER14<br>20131411522                  | EMERGENCY SIDEWALKS<br>CONTRACT - CITYWIDE<br>Citywide<br>Construction 75%-Subst. | POWER CONCRETE CO. CO<br>(973) 465-0030<br>(973) 465-0911<br>Nigal Singh<br>(646) 296-2393      | \$1,522,480.50<br>\$1,522,480.50 100% Bid<br>\$1,516,371.28 100% Cur<br>\$1,522,480.50 100% Bid | 11/05/2012<br><br>01/09/2013<br>11/05/2012<br>365              | 11/4/2013<br><br>11/4/2013<br>365<br>11/4/2013                            | 32%<br>32%<br>32%<br>80%                                                              |                                                            | Bashjawish, Ahmed<br>Rana, Mahesh<br>Cato, Barbara<br>Saidul Haque<br>ABCOM - Task Order               | 129-02 Northern Blvd,<br>Corona, NY 11368<br>(718) 424-7125 (718) 424-7293<br>Jose Casimiro<br>(973) 465-0030 (973) 465-0030   |
| HWSEMER15<br>20131411523                  | EMERGENCY SIDEWALKS<br>CONTRACT - CITYWIDE<br>Citywide<br>Construction 75%-Subst. | PERFETTO CONTRACTING<br>(718) 858-8600<br>(718) 858-8604<br>James Miranda<br>(718) 541-9376     | \$1,667,556.80<br>\$1,667,556.80 100% Bid<br>\$1,119,085.10 67% Cur<br>\$1,667,556.80 100% Bid  | 11/05/2012<br><br>01/07/2013<br>11/05/2012<br>365              | 11/4/2013<br><br>11/4/2013<br>365<br>11/4/2013                            | 32%<br>32%<br>32%<br>80%                                                              |                                                            | Bashjawish, Ahmed<br>Rana, Mahesh<br>Cato, Barbara<br>Saidul Haque<br>ABCOM - Task Order               | 129-02 Northern Blvd,<br>Corona, NY 11368<br>(718) 424-7125 (718) 424-7293<br>Chet Perfetto<br>(718) 858-8600 (718) 858-8600   |

02/27/2013 Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Comp is more than 20 points below % Time Elap Orig.

Page 11 of 19

DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE  
**CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS**

Construction Managing Boro: Queens

| Project ID<br>Cont Reg No.<br>REI Reg No. | Description<br>Borough<br>Project Phase                                                        | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel                                      | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost                                       | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD | Orig Compl<br>Current<br>Current CCD<br>Projected CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Sewer Compl<br>Art 17 Compl<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm                         | Field Office Location<br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel                               |
|-------------------------------------------|------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------|
| HW88MER16<br>20131411524                  | EMERGENCY SIDEWALKS<br>CONTRACT - CITYWIDE<br><br>Citywide<br>Construction 25-50%              | P & T II CONTRACTING CO<br>(718) 206-0210<br><br>Niraj Singh<br>(917) 279-0674                     | \$2,076,669.99<br>\$2,076,669.99 100% Bid<br>\$2,075,428.82 100% Cur<br>\$2,076,669.99 100% Bid    | 11/05/2012<br>01/15/2013<br>11/05/2012<br>365                  | 11/4/2013<br>11/4/2013<br>11/4/2013<br>365                          | 32%<br>32%<br>32%<br>80%                                                              |                                                           | Bestjewish, Ahmed<br>Rana, Mahesh<br>Cano, Barbara<br>Siddiqi, Haque<br>AECOM - Task Order                | 129-02 Northern Blvd,<br>Carson, NY 11368<br>(718) 424-7125 (718) 424-7293<br>Dan McCallan<br>(718) 206-0210 (718) 206-0210             |
| QED1011<br>20111443261<br>20117204879     | DISTRIBUTION WM<br>EXTENSION/REPLACEMENTS;<br>NEW BLDGS<br><br>Citywide<br>Construction 25-50% | Maspath Supply Co. LLC<br>(718) 786-7000<br>(718) 937-5164<br>(718) 630-9662                       | \$3,988,289.68<br>\$3,988,289.68 100% Bid<br>\$2,767,405.13 69% Cur<br>\$3,988,289.68 100% Bid     | 12/01/2010<br>04/08/2011<br>06/01/2011<br>05/07/2012<br>365    | 5/6/2013<br><br><br><br>365                                         | 81%<br><br><br>69%                                                                    |                                                           | Bestjewish, Ahmed<br>Rana, Mahesh<br>Rana, Aniruddh<br>Jean-Claude Joseph<br>Gandhi Engineering, Inc.     | 138-01 Springfield Blvd 2nd Floor Queens, NY<br>11413<br>(718) 276-9281 (718) 276-9282                                                  |
| QED1012<br>20121441784                    | DISTRIBUTION WM<br>EXTENSION/REPLACEMENTS;<br>NEW BLDGS<br><br>Citywide<br>Construction 0-25%  | P & T II Contracting Corp.<br>(718) 206-0245<br>(718) 206-0083<br>(347) 219-0881<br>(646) 928-7096 | \$3,993,057.08<br>\$3,993,057.08 100% Bid<br>\$0.00 0% Cur<br>\$3,993,057.08 100% Bid              | 01/06/2012<br>05/08/2012<br>06/15/2012<br>10/01/2012<br>365    | 9/30/2013<br><br><br><br>365                                        | 41%<br><br><br>0%<br>DELAY!!!                                                         |                                                           | Bestjewish, Ahmed<br>Rana, Mahesh<br>Rana, Aniruddh<br>Marion Rangel                                      | 86-08 53Ave<br>Elmhurst, NY 11373<br>(718) 426-4780 (718) 426-4758                                                                      |
| QED983<br>20111420014<br>20121408957      | Rokwy Bldg Blvd, B90-B94 St,<br>(SEQ002479/200341)<br><br>Queens<br>Construction 25-50%        | C.A.C. Industries, Inc.<br>(718) 729-3600<br>(718) 729-0406<br>Ralph Pascolo<br>(347) 728-3429     | \$24,372,688.50<br>\$25,411,360.50 104% Bid<br>\$12,807,324.00 50% Cur<br>\$26,368,733.87 108% Bid | 05/19/2010<br>09/16/2010<br>01/31/2011<br>09/19/2011<br>730    | 9/17/2013<br>730<br>9/17/2013<br>730<br>9/17/2013                   | 72%<br>72%<br>72%<br>49%<br>DELAY!!!                                                  |                                                           | Dennis, Jocelyn<br>Flora, Ernest<br>Trofimov, Igor<br>Mohammed Asif<br>WSP SELLIS                         | 8418 Beach Channel Drive,<br>Far-Rockaway, NY 11693<br>(718) 318-2001 (718) 318-2009<br>Dennis Cottone<br>(718) 318-0162 (347) 437-0283 |
| QED989<br>20131408568<br>20131411192      | NEW WATER MAIN IN VARIOUS<br>LOCATIONS<br><br>Queens<br>Construction 0-25%                     | P & T II Contracting Corp.<br>(718) 206-0247<br>(718) 206-0083                                     | \$28,785,277.77<br>\$28,785,277.77 100% Bid<br>\$0.00 0% Cur<br>\$28,785,277.77 100% Bid           | 07/24/2012<br>09/19/2012<br>11/26/2012<br>05/13/2013<br>760    | 6/11/2015<br><br><br><br>760                                        | -10%<br><br><br><br>760                                                               |                                                           | Williams, Gordon<br>Rana, Aniruddh<br>Mosy Said<br>URS Corporation-New York                               |                                                                                                                                         |
| QED990<br>20121410321<br>20121416666      | NEW TRUNK & DISTRIBUTION WM<br>IN VERMONT PL<br><br>Queens<br>Construction 25-50%              | Maspath Supply Co. LLC<br>(718) 786-7000<br>(718) 937-5164<br>(718) 786-7000                       | \$12,637,408.46<br>\$12,637,408.46 100% Bid<br>\$4,368,163.99 35% Cur<br>\$12,646,010.68 100% Bid  | 06/15/2011<br>08/29/2011<br>09/29/2011<br>10/11/2011<br>730    | 10/9/2013<br><br><br><br>730                                        | 69%<br><br><br>33%<br>DELAY!!!                                                        |                                                           | Bestjewish, Ahmed<br>Francisco, Celine<br>Kupatshok, Yelena<br>Mahmoud (Perry) Shamsingim<br>KS Engineers | 652 Grandview Avenue<br>Ridgewood, NY 11385<br>(347) 689-4235 (347) 689-4256<br>Allen Dempsey<br>(718) 772-7046 (718) 772-7046          |

02/27/2015

Notes: (1) OCD excludes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 12 of 19

DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE  
**CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS**

Construction Managing Boro: Queens

| Project ID<br>Cont Reg No.<br>REI Reg No. | Description<br>Borough<br>Project Phase                                                    | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel                                       | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost                                          | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD  | Orig Compl<br>Current CCD<br>Current Compl<br>Projected CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Some Compl<br>Art 17 Compl<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm                           | Field Office Location<br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel                                       |
|-------------------------------------------|--------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------|---------------------------------------------------------------------------|---------------------------------------------------------------------------------------|----------------------------------------------------------|-------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------|
| QED992<br>20101422940<br><br>20107201615  | WATER MAIN WORK IN VARIOUS<br>LOCATIONS<br><br>Queens<br>Construction 75%-Subst.           | Deboo Construction Corp.<br>(718) 341-6786<br><br>(631) 271-3114<br>CHRIS DEBONIS<br>(516) 997-9615 | \$14,989,478.30<br>\$14,989,478.30 100% Bid<br><br>\$9,083,152.39 61% Cur<br>\$14,989,478.30 100% Bid | 03/18/2010<br>05/19/2010<br><br>06/29/2010<br>01/03/2011<br>695 | 11/27/2012<br>926<br><br>7/16/2013<br><br>695                             | 113%<br>85%<br><br>85%<br>85%<br>DELAY!!!                                             |                                                          | Bashjawish, Ahmed<br>Francouer, Celerin<br><br>Rawa, Aniruddh<br>Valdimir Karpis<br>URS CORP - NY, TASK ORD | 185-08 UNION TPKE<br>2-FL/104<br>FRESH MEADOWS, NY 11366<br>(718) 454-0230 (718) 454-2349<br>Mehdi Haghighenas<br>(516) 779-2981 (516) 250-5872 |
| QED996<br>20101423036<br>20107201652      | WATER MAIN WORK IN VARIOUS<br>LOCATIONS<br><br>Queens<br>Construction 50-75%               | Mampoth Supply Co. LLC.<br>(718) 786-7000<br><br>Harvey Blatt<br>(516) 367-1068                     | \$9,473,277.96<br>\$10,611,137.27 112% Bid<br>\$7,092,418.91 67% Cur<br>\$10,611,137.27 112% Bid      | 03/23/2010<br>06/18/2010<br>07/09/2010<br>09/27/2010<br>730     | 9/25/2012<br>796<br>11/30/2012<br>1024<br>7/16/2013                       | 121%<br>111%<br>111%<br>70%<br>DELAY!!!                                               |                                                          | Dennis, Jocelyn<br>Fleuve, Ernest<br>White, Shari<br>Muhammad Ammy<br>The RBA Group                         | 117-10 Hillside Ave, Richmond Hill, N.Y. 11418<br><br>(718) 846-2395 (718) 846-2549                                                             |
| RWQ005<br>20111432681<br>20117205521      | RECONSTRUCTION OF COOPER<br>AVENUE RETAINING WALL<br><br>Queens<br>Construction 25-50%     | Paul J. Scarsino, Inc.<br>(914) 294-0131<br>(914) 965-2908<br>Tony Machado<br>(347) 234-1829        | \$5,712,130.00<br>\$5,712,130.00 100% Bid<br>\$3,016,747.17 53% Cur<br>\$6,185,909.00 108% Bid        | 03/31/2011<br>06/15/2011<br>07/08/2011<br>09/19/2011<br>630     | 6/9/2013<br>630<br>6/9/2013<br>630<br>6/9/2013                            | 84%<br>84%<br>84%<br>54%<br>DELAY!!!                                                  |                                                          | Bashjawish, Ahmed<br>Francouer, Celerin<br>Geyman, Alla<br>Bharat Patel<br>LIRO Engineers Inc.              | 71-80 80th Street Suite # 8306<br>Glendale, NY 11385<br>(718) 326-2513 (671) 832-6273<br>Tarek Ismail<br>(914) 294-0131 (212) 517-1070          |
| RWQ006<br>20121433001<br>20117205641      | RECONSTRUCTION OF JACKIE<br>ROBINSON PKWY RETAINING W<br><br>Queens<br>Construction 25-50% | TWI Construction Corp<br>(718) 931-9900<br>(718) 931-9901<br>Shrawin Chatterjee<br>(646) 542-4030   | \$1,097,950.00<br>\$3,097,950.00 100% Bid<br>\$1,205,260.00 99% Cur<br>\$3,097,950.00 100% Bid        | 04/27/2011<br>01/19/2012<br>03/20/2012<br>06/11/2012<br>540     | 12/2/2013<br>540<br>12/2/2013<br>540<br>12/2/2013                         | 49%<br>49%<br>49%<br>39%<br>49%                                                       |                                                          | Dennis, Jocelyn<br>Settler, Eric<br>Geyman, Alla<br>Roman Sorokko, OE: Edgar<br>HDR-T.O.                    | 833 Jamaica Avenue, Trailer Brooklyn NY 11268<br><br>(347) 886-4853 (347) 535-9003<br>Michelle Tedaldi<br>(914) 774-2290                        |
| SE-795<br>20121416742<br>20121423446      | SANITARY & STORM SEWERS IN<br>CHANDLER ST/80Q002351<br><br>Queens<br>Construction 0-25%    | C.A.C. Industries, Inc.<br>(718) 729-3600<br>(718) 729-0400                                         | \$22,522,311.00<br>\$22,522,311.00 100% Bid<br>\$0.00 0% Cur<br>\$22,522,311.00 100% Bid              | 06/09/2011<br>08/16/2011<br>01/30/2012<br><br>730               |                                                                           | 0%                                                                                    |                                                          | Bashjawish, Ahmed<br>Williams, Gordon<br>Lo, Grace<br>TBD<br>HDR A & E, PC                                  |                                                                                                                                                 |
| SE817<br>20121418647<br>20121439926       | STORM AND SANITARY SEWERS<br>IN BEACH 29TH STREET<br><br>Queens<br>Construction 0-25%      | C.A.C. Industries Inc.<br>(718) 729-3600<br>(718) 729-0400<br>Ralph Facilio<br>(347) 728-2429       | \$37,911,609.00<br>\$37,911,609.00 100% Bid<br>\$2,150,000.00 6% Cur<br>\$37,911,609.00 100% Bid      | 05/11/2011<br>09/16/2011<br>02/13/2012<br>08/06/2012<br>1095    | 8/3/2015<br><br><br><br>1095                                              | 19%<br><br><br>6%                                                                     |                                                          | Dennis, Jocelyn<br>Settler, Eric<br>Geyman, Alla<br>Mina Morcos<br>Tetonic Engineers                        | 20-34 Seagriff Blvd<br>Far Rockaway, NY 11691<br>(347) 619-8306 (347) 619-8431<br>Donna Cefina<br>(347) 437-0283                                |

02/27/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Compl is more than 20 points below % Time Elap Orig

Page 13 of 18

DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE  
**CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS**

Construction Managing Borough: **Queens**

| Project ID<br>Const Reg No.<br>REI Reg No. | Description<br>Borough<br>Project Phase                                                   | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel                                  | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost                                   | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD | Orig Compl<br>Current<br>Current CCD<br>Projected CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Sewer Compl<br>Act 17 Const<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm                | Field Office Location<br><br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel                      |
|--------------------------------------------|-------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|--------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|
| SEQ002661<br>20131402033                   | COMBINED SEWER IN<br>GRANDVIEW AVENUE<br><br>Queens<br>Construction 0-25%                 | Maspoth Supply Co., LLC<br>(718) 786-7000<br>(718) 937-5164<br>Harvey Blatt<br>(516) 367-1066  | \$1,852,927.05<br>\$1,852,927.05 100% Bid<br>\$0.00 0% Cur<br>\$1,852,927.05 100% Bid          | 04/19/2012<br>07/17/2012<br>08/20/2012<br>11/03/2012<br>270    | 8/1/2013<br><br><br><br><br>600                                     | 43%<br><br><br>0%<br>DELAY!!!                                                         |                                                           | Beshjawi, Ahmed<br>Williams, Gordon<br>Geyman, Alla<br>Abu Mahmood Ullah<br>In-House             | 652 Grandview Ave<br>Queens, NY<br>(347) 844-9440 (347) 844-9441<br>Rosa Blatt<br>(347) 350-7765 (718) 630-9662                    |
| SEQ0200447<br>20131402030                  | STORM SEWER IN NORTH<br>CONDUIT AVENUE<br><br>Queens<br>Construction 0-25%                | MASPEITH SUPPLY CO. LLC<br>(718) 786-7000<br>(718) 937-5164<br>Harvey Blatt<br>(718) 772-7030  | \$1,818,857.05<br>\$1,818,857.05 100% Bid<br>\$0.00 0% Cur<br>\$1,818,857.05 100% Bid          | 05/10/2012<br>06/23/2012<br>08/13/2012<br>11/05/2012<br>365    | 11/4/2013<br><br><br><br><br>600                                    | 32%<br><br><br><br><br>80%                                                            |                                                           | Dennis, Jocelyn<br>Ahomale, Mervin<br>Lo, Grace<br>Serge Bernard<br>In-House                     | N/A                                                                                                                                |
| SEQ0200462<br>20111451378<br>20117205643   | STORM SEWER EXTENSIONS AT<br>VARIOUS LOCATIONS<br><br>Queens<br>Construction 75%-Subst.   | DEBOE CONSTRUCTION CO<br>(718) 341-6786<br>(516) 997-9620<br>Mehdi Haghighi<br>(516) 250-5872  | \$4,176,177.46<br>\$4,176,177.46 100% Bid<br>\$3,403,867.93 82% Cur<br>\$4,176,177.46 100% Bid | 02/09/2011<br>06/07/2011<br>06/29/2011<br>11/07/2011<br>600    | 6/28/2013<br><br>600<br>6/28/2013<br>600                            | 80%<br>80%<br>80%<br>82%                                                              |                                                           | Dennis, Jocelyn<br>Sattler, Eric<br>Geyman, Alla<br>Frank Nestico<br>HDR                         | 217-44 98 Ave<br>Queens Village, N.Y. 11429<br>(718) 217-4040<br>Orag Palani<br>(516) 322-1554 (516) 250-5872                      |
| SEQ0200475<br>20121412183                  | STORM SEWERS / WATER MAINS<br>IN 112TH AVE<br><br>Queens<br>Construction 50-75%           | P&T II Contracting Corp.<br>(718) 206-0245<br>(718) 206-0083<br>Dan McCallan<br>(347) 219-0881 | \$6,991,376.14<br>\$6,991,376.14 100% Bid<br>\$4,837,119.61 69% Cur<br>\$8,242,576.47 Bid      | 06/17/2011<br>08/29/2011<br>11/01/2011<br>04/16/2012<br>540    | 10/7/2013<br><br>540<br>10/7/2013<br><br>540                        | 59%<br>59%<br>59%<br>69%                                                              |                                                           | Dennis, Jocelyn<br>Sattler, Eric<br>Trofimov, Igor<br>Alex Naseri<br>LIRo Engineers, Inc.        | 116-56 Farmers Blvd; Suite 301, St Albans, NY<br><br>(718) 525-5256 (718) 525-5259<br>GB Queens<br>(646) 938-7096 (646) 938-7096   |
| SEQ0200489<br>20131402147<br>20137203316   | STM SWR & WM IN 116 AV.<br>MURDOCK AV & NASHVILLE BLD<br><br>Queens<br>Construction 0-25% | Maspoth Supply Co, LLC<br>(718) 786-7000<br>(718) 937-5164<br>Harvey Blatt<br>(516) 367-1066   | \$6,547,083.44<br>\$6,547,083.44 100% Bid<br><br>Cur<br>\$6,547,083.44 Bid                     | 04/10/2012<br>06/23/2012<br>08/14/2012<br>01/28/2013<br>540    | 7/21/2014<br><br><br><br><br>540                                    | 6%<br><br><br><br><br>540                                                             |                                                           | Dennis, Jocelyn<br>Plevins, Ernest<br>Geyman, Alla<br>Ernest Plevins<br>Mega Engineering         |                                                                                                                                    |
| SEQ0200491<br>20131402031<br>20137202626   | STORM EXTENSIONS IN PERK PL<br>& 177 TH ST<br><br>Queens<br>Construction 0-25%            | MASPEITH SUPPLY Co., LLC<br>(718) 786-7000<br>(718) 937-5164<br>Harvey Lyons<br>(718) 630-9662 | \$4,484,450.05<br>\$4,484,450.05 100% Bid<br>\$0.00 0% Cur<br>\$4,484,450.05 100% Bid          | 04/24/2012<br>06/23/2012<br>08/14/2012<br>01/14/2013<br>515    | 6/12/2014<br><br><br><br><br>515                                    | 9%<br><br><br>0%                                                                      |                                                           | Beshjawi, Ahmed<br>Rana, Mahesh<br>Trofimov, Igor<br>Zahid Ismail, P.E.<br>SIMCO ENCO. P.C.-T.O. | 178-03 Jamaica Avenue, 2 Fl<br>Jamaica, NY 11432<br>(718) 558-8970 (718) 658-3623<br>Harvey Blatt<br>(718) 630-9662 (718) 630-9662 |
| SEQ0200500<br>20121444753<br>N/A           | STORM SEWER IN 109TH AVENUE<br><br>Queens<br>Construction 0-25%                           | P&T II Contracting Corp.<br>(718) 206-0210<br>(718) 206-0083                                   | \$1,993,547.60<br>\$1,993,547.60 100% Bid<br>\$0.00 0% Cur<br>\$1,993,547.60 100% Bid          | 03/15/2012<br>05/24/2012<br>07/18/2012<br>10/01/2012<br>365    | 9/30/2013<br><br><br><br><br>365                                    | 41%<br><br><br>10%<br>DELAY!!!                                                        |                                                           | Dennis, Jocelyn<br>Sattler, Eric<br>Geyman, Alla<br>Mahendra Modi<br>In-House                    | 116-53 Farmers Blvd<br>Saint Albans, NY 11412<br>(718) 723-1517 (718) 723-1519                                                     |

02/27/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Comp" is more than 20 points below "% Time Elap Orig".

Page 14 of 19

DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE  
**CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS**

Construction Managing Boro: Queens

| Project ID<br>Cont Reg No.<br>REI Reg No. | Description<br>Borough<br>Project Phase                                               | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel                                          | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost                                     | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD | Orig Compl<br>Current CCD<br>Current Compl<br>Projected CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Sewer Compl<br>Art 17 Compl<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm                         | Field Office Location<br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel                           |
|-------------------------------------------|---------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|
| SEQ200982<br>20111451424                  | STORM SEWER IN 72 AVENUE<br>Queens<br>Construction 75%-Subst.                         | MASPEITH SUPPLY CO. LLC.<br>(718) 786-7000<br>(718) 937-5164<br>Harvey Blatt<br>(718) 772-7030         | \$1,380,379.05<br>\$1,380,379.05 100% Bid<br>\$1,045,527.00 76% Cur<br>\$1,388,179.05 101% Bid   | 03/16/2011<br>05/27/2011<br>06/30/2011<br>12/19/2011<br>545    | 6/15/2013<br>545<br>6/15/2013<br>576<br>7/16/2013                         | 80%<br>80%<br>80%<br>80%                                                              |                                                           | Dennis, Jocelyn<br>Santler, Eric<br>Lo, Grace<br>Bahman Kiai<br>In-House                                  | 88-02 Little Neck Parkway, Floral Park, NY 11426<br>(347) 548-0726 (347) 548-0967<br>N/A<br>(718) 772-7030 (718) 772-7030           |
| SEQ200908<br>20121401891<br>201117206286  | STORM & SANITARY SEWERS IN<br>BAY 32ND STREET<br>Queens<br>Construction 0-25%         | JR CRUZ Corp.<br>(732) 290-0700<br>(732) 290-8960<br>Carlos Canso<br>(732) 865-6926                    | \$11,411,411.00<br>\$11,411,411.00 100% Bid<br>\$1,075,154.02 9% Cur<br>\$11,411,411.00 100% Bid | 05/04/2011<br>07/01/2011<br>08/31/2011<br>05/14/2012<br>760    | 6/12/2014<br>760<br>6/12/2014<br>760<br>6/12/2014                         | 38%<br>38%<br>38%<br>9%<br>DELAY!!!                                                   |                                                           | Bestjewish, Ahmed<br>Rana, Mahesh<br>Trofimov, Igor<br>Arvind Hirpan,<br>Hinni Group                      | 31-07 Dwight Ave.<br>Far Rockaway, NY 11691<br>(347) 619-8481 (347) 919-8489<br>Carlos Canso                                        |
| SEQ200512<br>20111451736                  | STORM EXTENSIONS AT 120TH<br>AVENUE AND HIAWATHA AVE<br>Queens<br>Construction 25-50% | Maspeth Supply Co, LLC<br>(718) 786-7000<br>718-630-9662<br>(718) 630-9662                             | \$2,858,937.00<br>\$2,858,937.00 100% Bid<br>\$2,455,694.06 86% Cur<br>\$2,858,937.00 100% Bid   | 05/03/2011<br>06/09/2011<br>07/13/2011<br>11/28/2011<br>365    | 11/26/2012<br>520<br>4/30/2013<br>520<br>4/30/2013                        | 125%<br>88%<br>88%<br>90%<br>DELAY!!!                                                 |                                                           | Dennis, Jocelyn<br>Abouzaia, Mehrez<br>Geyman, Alla<br>Jean-Claude Joseph<br>N/A                          | 212-47 Jamaica Ave. Room 207<br>Queens, NY 11424<br>(718) 464-0987 (718) 776-1468<br>Russ Blatt<br>(347) 350-1165 (718) 630-9662    |
| SEQ200523<br>20121402056<br>201117205642  | SANITARY AND STORM SEWERS<br>IN NEW HAVEN AVENUE<br>Queens<br>Construction 50-75%     | JR CRUZ Corp.<br>(732) 290-7000<br>(732) 290-8960<br>Carlos Canso<br>(732) 865-6926                    | \$6,803,128.00<br>\$6,803,128.00 100% Bid<br>\$4,441,000.00 65% Cur<br>\$6,803,128.00 100% Bid   | 04/28/2011<br>07/01/2011<br>08/01/2011<br>01/02/2012<br>540    | 6/24/2013<br>540<br>6/24/2013<br>632<br>9/24/2013                         | 78%<br>78%<br>78%<br>65%                                                              |                                                           | Bestjewish, Ahmed<br>Flores, Ernest<br>Trofimov, Igor<br>Mervin Dickinson<br>Ouedhi Engineering Inc.-T.O. | 2822 Brookhaven Avenue, Far Rockaway, NY<br>11691<br>(347) 246-7182 (718) 246-7189<br>Carlos Canso<br>(917) 282-2990 (732) 865-6926 |
| SEQ200534<br>20131404021<br>20137203317   | STORM SEWER IN SANTIAGO ST<br>AND 191 ST<br>Queens<br>Construction 0-25%              | Deboe Construction Corp.<br>(718) 341-6786<br>(516) 997-9620<br>Antonio Seminare Jr.<br>(516) 902-8169 | \$7,952,991.75<br>\$7,952,991.75 100% Bid<br>\$0.00 0% Cur<br>\$7,952,991.75 100% Bid            | 05/15/2012<br>07/10/2012<br>10/22/2012<br>02/25/2013<br>540    | 9/18/2014<br><br><br><br>                                                 | 1%<br><br><br>0%                                                                      |                                                           | Dennis, Jocelyn<br>Abouzaia, Mehrez<br>Geyman, Alla<br>Peng, Anif<br>Armstrong & Witney Consultin         | 189-01 Jamaica Ave<br>Queens, NY 11423<br>(718) 740-4580 (718) 740-4880<br>Steve Baran<br>(516) 250-5802 (516) 250-4302             |

Total Number of Projects in Queens: 38

Total Amount in Queens: \$368,673,862.08

02/27/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig"

Page 16 of 19

DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE  
**CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS**

Construction Managing Staten Is.

| Project ID<br>Cont Reg No.<br>REI Reg No. | Description<br>Borough<br>Project Phase                                                    | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel                                      | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost                                  | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD | Orig Compl<br>Current<br>CCD<br>Projected<br>CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Sewer Compl<br>Art 17 Compl<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm              | Field Office Location<br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel                                             |
|-------------------------------------------|--------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|----------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------|
| HW2CR11CW<br>20111411281                  | CITYWIDE MILLING<br>Citywide<br>Construction 75%-Subst.                                    | Restani construction Corp.<br>(718) 728-0870<br>(718) 728-0873<br>Mike Calderone<br>(917) 217-8314 | \$9,000,919.00<br>\$8,543,033.00 95% Bid<br>\$7,200,490.92 84% Cur<br>\$9,000,919.00 100% Bid | 05/13/2010<br>08/18/2010<br>09/29/2010<br>03/07/2011<br>790    | 05/04/2013 790<br>05/04/2013 790<br>05/04/2013 790             | 58%<br>58%<br>58%<br>88%                                                              |                                                           | Alweiss, Adam<br>Mawani, Mansakh<br>Cato, Barbara<br>Saguna Tikhonovich<br>Heka/TWP (J.V.)     | 480 84th street<br>Brooklyn NY 11209<br>(718) 238-0240 (718) 238-1895<br>Mike Calderone<br>(917) 217-8314 Email: hw2cr11cw@gmail.com                  |
| HW2CR08M1<br>20121411536                  | Reconstruction of Amboy Road &<br>Annadale Road<br>Staten Is.<br>Construction 0-25%        | P & T II Contracting Corp<br>(718) 206-0245<br>(718) 206-0083<br>Dan McCalla<br>(347) 219-0881     | \$3,587,879.03<br>Bid<br>\$0.00 Cur<br>\$3,587,879.03 100% Bid                                | 05/24/2011<br>08/09/2011<br>10/26/2011<br>03/12/2012<br>455    | 06/09/2013 455<br>06/09/2013 455<br>06/09/2013 455             | 19%<br>19%<br>19%<br>0%                                                               |                                                           | Patel, Arvind s<br>Sereh, Sasan<br>Gowda, Rajiv<br>Armidia Santamaria (OE)<br>RBA Group        | 847 Annadale Rd. 1 <sup>st</sup> Floor<br>Staten Island, NY 10312<br>(718) 967-3639 (718) 967-5846<br>Chl Gomez (646) 938-7096<br>hw2cr08m1@gmail.com |
| HW2P2010R<br>20111411896                  | STATEN ISLAND COMPLEX PED<br>RAMPS<br>Staten Is.<br>Construction 25-50%                    | P & T II Contracting Corp.<br>(718) 206-0245<br>(718) 206-0083<br>Dan McCalla<br>(347) 219-0881    | \$5,165,495.42<br>\$5,175,005.82 100% Bid<br>\$4,445,526.83 0% Cur<br>\$5,175,005.82 100% Bid | 04/01/2010<br>07/26/2010<br>09/24/2010<br>01/03/2011<br>730    | 01/01/2013 730<br>01/01/2013 730<br>01/01/2013 730             | 71%<br>71%<br>71%<br>0%<br>DELAYIN                                                    |                                                           | Alweiss, Adam<br>Mawani, Mansakh<br>Gowda, Rajiv<br>Ravanan, Bhavani<br>JWP Engineers & Lead   | 62 Segoline Avenue, Staten Is.<br>hw2p2010r@gmail.com<br>(718) 967-3654 (718) 967-3419                                                                |
| HW2P2012R<br>20121410112                  | Staten Island<br>Construction 0-25%                                                        | Dragosetti Brothers                                                                                | \$3,471,660.00<br>\$3,477,660.00<br>\$0.00<br>\$3,471,660.00                                  |                                                                |                                                                |                                                                                       |                                                           |                                                                                                |                                                                                                                                                       |
| HW2CR084-R<br>20111451422                 | HYLAN BOULEVARD<br>INTERSECTION IMPROVEMENT (RE<br>BID)<br>Staten Is<br>Construction 0-25% | PERFETTO CONTRACTING<br>(718) 858-8600<br>(718) 858-8604<br>Cesaro Perfetto<br>(917) 418-0114      | \$6,047,438.00<br>\$6,047,438.00 Bid<br>\$2,700,526.98 Cur<br>\$6,047,438.00 Bid              | 04/26/2011<br>05/13/2011<br>05/29/2011<br>01/3/2012<br>270     | 10/4/2012 270<br>10/4/2012 270                                 |                                                                                       |                                                           | Alweiss, Adam<br>Mawani, Mansakh<br>Gowda, Rajiv<br>Mahmoud Moussa<br>Haider Engineering, P.C. | 3991 Amboy Rd., 2 <sup>nd</sup> Floor<br>(718) 984-6389 (718) 984-6382<br>hw2cr084r@yahoo.com                                                         |
| HW2P2012R<br>20121441782                  | PRIOR NOTICE SIDEWALKS -<br>STATEN ISLAND<br>Staten Is.<br>Construction                    | Safeco Construction Corp<br>(718) 695-5100<br>(718) 695-5104<br>Pretio, Daniel<br>(646) 773-7901   | \$1,747,627.50<br>\$1,747,627.50 0% Bid<br>\$430,881.33 Cur<br>\$1,747,627.50 100% Bid        | 1/15/2012<br>4/24/2012<br>6/13/2012<br>7/23/2012<br>365        | 7/22/2013 365                                                  |                                                                                       |                                                           | Hitenica Patel<br>Gowda, Rajiv<br>Arthur Veloz, R.E.<br>Simco/Haider Engineering               | 30 Englewood Ave.<br>Staten Island, NY 10309<br>(718) 966-0400 (718) 966-9404<br>hw2p2012r@gmail.com                                                  |
| RED368<br>20111447998                     | DIST. WATER MAIN EXTENSIONS,<br>STATEN IS. & BROOKLYN<br>Staten Is.<br>Construction 0-25%  | P & T II Contracting Corp.<br>(718) 206-0245<br>(718) 206-0083<br>Dan McCalla<br>(347) 219-0881    | \$3,621,799.53<br>\$3,621,799.53 0% Bid<br>\$1,721,371.13 Cur<br>\$3,621,799.53 100% Bid      | 12/07/2010<br>05/11/2011<br>6/17/2011<br>7/1/2011<br>365       | 6/29/2012 365<br>12/30/2012 365                                |                                                                                       |                                                           | Serret, Sarah<br>Gowda, Rajiv<br>Jay Patel                                                     | 774 Manor Road, Suite 207<br>Staten Island, NY 10314<br>(718) 494-3386 (718) 494-3864<br>red368wm@yahoo.com                                           |

02/27/2013 Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 16 of 19

DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE  
**CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS**

Construction Managing      Staten Is.

| Project ID<br>Cont Reg No.<br>REI Reg No. | Description<br>Borough<br>Project Phase                                                                    | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel                                                                                                       | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost                                     | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD | Orig Compl<br>Current    CCD<br>Current    CCD<br>Projected    CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Sever Compl<br>Act 17 Compl<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm                    | Field Office Location<br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel                              |
|-------------------------------------------|------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------|----------------------------------------------------------------|----------------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------|
| SE-796                                    | SAN & STM SEWERS IN RICHMOND VALLEY(SER200210211)<br>Staten Island<br>(201) 954-2469<br>Construction 0-25% | Cruz Constructors<br>(732) 946-8400<br>Joe Salgado<br>(201) 954-2469                                                                                                | \$21,895,780.25 Bld<br>\$21,988,780.25 Cur<br>\$52,030.33 Bld<br>\$21,895,780.25 Bld             | 1/18/2012<br>3/13/2012<br>7/12/2012<br>730                     | 7/1/2014<br>730<br>730<br>2/1/2014                                               |                                                                                       |                                                           | Adam Alweis<br>Hizandra A. Patel<br>Moussa, Morocco<br>Kenny Severance<br>HAKS                       | 101 Tyrellm Ave., 2nd Floor-Suite 210, St 10309<br>Tony Carsons<br>(347) 215-0099/2061 Tel<br>(347) 562-4677 Fax<br>bider796@yahoo.com |
| 9ECB91<br>20131402313                     | Various Locations<br>Catch Basins<br>Reconstruction in Staten Island<br>Various CBS                        | P&T IT Contracting Corp.<br>2417 East Jericho Tpke, Suite 315<br>Garden City, NY 11040<br>(718) 206-0243 Tel.<br>(718) 206-0083 Fax<br>Dan MacCallie (347) 219-0881 | \$944,023.23<br>\$944,023.23<br>\$320,604.13<br>\$944,023.23                                     | 5/16/2012<br>7/17/2012 Award<br>9/5/2012 Reg.<br>11/5/2012     | 6/2/2013<br>210<br>6/2/2013<br>210<br>6/2/2013                                   |                                                                                       |                                                           | Arvind S. Patel<br>Suman Sarth, P.E.<br>Ilya Goldenberg<br>Kiran Patel (RE)<br>In-House              | 774 Manor Road, Suite 207<br>Staten Island, NY 10314                                                                                   |
| SE2002101<br>20121402434                  | STORM & SANITARY SEWERS IN SOUTH RAILROAD STREET<br>Staten Is.<br>Construction 50-75%                      | DiFazio Industries Inc.<br>(718) 720-6966<br>(718) 816-5689<br>Masec DiFazio<br>(646) 523-5738                                                                      | \$10,678,910.11<br>\$10,678,910.11 100% Bld<br>\$5,806,482.80 4% Cur<br>\$10,678,910.11 100% Bld | 04/29/2011<br>07/01/2011<br>08/18/2011<br>01/09/2012<br>880    | 06/06/2014<br>880<br>06/06/2014<br>880<br>06/06/2014                             | 17%<br>17%<br>17%<br>4%                                                               |                                                           | Adam Alweis<br>Monner, Shakin<br>Owada, Rajiv<br>Baldevraj Rama<br>URS Corp - TO CCL Bob             | 12 Jefferson Blvd 2nd Floor<br>Staten Island, NY 10312<br>(718) 356-8933 (718) 356-8935<br>bider2181@gmail.com                         |
| SE2002306<br>20111452670                  | SANITARY AND STORM SEWERS IN WOODROW ROAD<br>Staten Is.<br>Construction 0-25%                              | Cruz Constructors LLC<br>(732) 946-8400<br>(732) 946-8936<br>Joe Salgado<br>(201) 954-2469                                                                          | \$11,971,786.10<br>\$12,020,035.39 0% Bld<br>\$5,449,638.48 Cur<br>\$11,971,786.10 100% Bld      | 04/27/2011<br>06/02/2011<br>07/15/2011<br>11/7/2011<br>730     | 11/15/2013<br>730<br>730<br>730                                                  |                                                                                       |                                                           | Waikeun Wong<br>David Peterson, RE<br>Godwin, Indur<br>In-House Marsha (CCL)                         | 1315 Arthur Kill Rd.<br>Staten Island, NY 10312<br>(347) 215-2306 (347) 562-4955<br>ser002306@gmail.com                                |
| SE2002313<br>20111411281                  | WATER MAINS, SANITARY, STORM- SWRS IN MCBAIN AVE<br>Staten Is.<br>Construction 0-25%                       | Carp Constr. Corp.<br>(718) 494-8600<br>Mohamed Hajeilari<br>(718) 344-5259                                                                                         | \$19,502,800.00 Bld<br>\$20,088,482.08 Cur<br>\$11,432,500.74 Cur<br>\$20,085,462.05 Bld         | 9/20/2011<br>10/18/2011<br>12/5/2011<br>730                    | 12/4/2013<br>730<br>730                                                          |                                                                                       |                                                           | Mamukh Mewani<br>Lebron, Ozerido                                                                     | 2298 Arthur Kill Rd.<br>Staten Island, NY 10309<br>(718) 317-7217 (718) 317-7998<br>ser002313fieldoffice@gmail.com                     |
| SE2002320<br>20121444057                  | DAHLIA STREET<br>CB #                                                                                      | DiFazio Industries<br>(718) 720-6966 Tel<br>(718) 816-5689 Fax<br>John DiFazio<br>(646) 523-5729                                                                    | \$4,191,019.14 BID<br>\$4,191,019.14<br>\$0.00<br>\$4,191,019.14                                 | 4/5/2012<br>6/14/2012<br>7/13/2012<br>11/19/2012<br>365        | 11/18/2013<br>365<br>11/18/2013<br>365                                           |                                                                                       |                                                           | Adam Alweis, P.E.<br>Mamukh Mewani, P.E.<br>Ilya Goldenberg<br>Syed A. Masood (RE)<br>SE Engineering | 1181 Woodrow Rd.<br>S.I., NY 10312<br>(718) 948-0167/0254/0648<br>(718) 948-0173 Fax<br>ser002320@gmail.com                            |

02/27/2015

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Compl is more than 20 points below % Time Elap Orig

Page 17 of 19

DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE  
**CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS**

Construction Managing      Staten Is.

| Office Location<br>Project ID<br>Const Reg No.<br>REI Reg No. | Description<br>Borough<br>Project Phase | Business Tel<br>Fax<br>24hr Contact<br>24hr Tel | Contractor<br>Current Amt<br>Vouchered Amt<br>Est Final Cost    | Bid Amount<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD | Bid Date<br>Current CCD<br>Current Compl<br>Projected CCD<br>Proj Compl | Orig Compl<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | % Time Elap Orig<br>Act 17 Compl<br>Subst Compl<br>Final Compl | Sewer Compl<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm | Const Deputy Dir<br>Field<br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel |
|---------------------------------------------------------------|-----------------------------------------|-------------------------------------------------|-----------------------------------------------------------------|------------------------------------------------------------------|-------------------------------------------------------------------------|---------------------------------------------------------------------------------|----------------------------------------------------------------|------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------|
| SEER200200<br>20121445031                                     | Staten Island<br><br>Construction 0-25% | JR Cruz Corp.                                   | \$5,966,966.00<br>\$5,966,966.00<br>\$0.00<br>\$5,966,966.00    |                                                                  |                                                                         |                                                                                 |                                                                |                                                                              |                                                                                                               |
| SEER200214<br>20121444746                                     | Staten Island<br><br>Construction 0-25% | Perfetto Contracting Corp Inc                   | \$5,876,486.80<br>\$5,876,486.80<br>\$0.00<br>\$5,876,486.80    |                                                                  |                                                                         |                                                                                 |                                                                |                                                                              |                                                                                                               |
| SEER200219<br>20121444747                                     | Staten Island<br><br>Construction 0-25% | P & T Contracting Corp                          | \$2,577,916.92<br>\$2,577,916.92<br>\$0.00<br>\$2,577,916.92    |                                                                  |                                                                         |                                                                                 |                                                                |                                                                              |                                                                                                               |
| SEER200238<br>20131409241                                     | Staten Island<br><br>Construction 0-25% | DiPazio Industries Inc.                         | \$14,710,017.41<br>\$14,710,017.41<br>\$0.00<br>\$14,710,017.41 |                                                                  |                                                                         |                                                                                 |                                                                |                                                                              |                                                                                                               |

Total Number of Projects in Staten Is.: 17

Total Amount in Staten Is.: \$131,830,886.80

02/27/2013      Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 18 of 18

DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE  
**CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS**

**REPORT SUMMARY**

GRAND TOTAL OF PROJECTS: 108

## GRAND TOTAL OF:

|                 |                    |
|-----------------|--------------------|
| BID AMOUNT:     | \$1,453,226,429.97 |
| CURRENT AMT:    | \$1,459,016,004.13 |
| VOUCHERED       | \$473,119,413.42   |
| EST FINAL COST: | \$1,504,897,565.63 |

02/27/2013 Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Comp" is more than 20 points below "% Time Elap Orig".

Page 19 of 19