

Pener, Sarah

From: Gomez, Jennifer (DDC) [Gomezj@ddc.nyc.gov]
Sent: Thursday, January 17, 2013 11:24 AM
To: Ahmed, Shakeel (DDC); Ambroise, Garry (DDC); arasty@dot.nyc.gov; Asharian, Mehdi (DDC); Barrio, Ana (DDC); bschaller@dot.nyc.gov; Coleman, Camille; Centeno, Maria (DDC); Chin, Craig (DDC); cmoran@dot.nyc.gov; Crupi, Joseph (DDC); DiAgostino, Carol (DDC); Lefkowitz, Daniel; fmark@dot.nyc.gov; Foley, Thomas (DDC); Patuto, Frances; Garin, James; Ghazal, Ezra (DDC); Granger, Donald (DDC); hbashjawish@dot.nyc.gov; Heitner, David (DDC); Jacob, Kuriakose (DDC); Jaromi, Shahram (DDC); jdelucia@dot.nyc.gov; Jean-Louis, Marie (DDC); jfriedman@dot.nyc.gov; jgraham@dot.nyc.gov; Roberts, James; jjaber@dot.nyc.gov; jjarrin@dot.nyc.gov; jpalmieri@dot.nyc.gov; Kabir, Sayema (DDC); kbryant@comptroller.nyc.gov; kkuan-lam@dot.nyc.gov; laditi@dot.nyc.gov; Larkin, Patrick (DDC); lsanchez@dot.nyc.gov; MacFarlane, Eric; Mckinnon, David (DDC); Coleman, Melanie; mforigione@dot.nyc.gov; mmccarthy@dot.nyc.gov; Monah, Lambert (DDC); mrosado@doi.nyc.gov; Barbaro, Nicholas; neville.jacobs@us.ngrid.com; Ng, Yun Poy (DDC); osarach@doi.nyc.gov; Patel, Nitin (DDC); Patel, Sanjay (DDC); redwards@dot.nyc.gov; Richards, Wendy (DDC); Roppa, Paul (DDC); Salcedo, Theresa (DDC); sgelfand@dot.nyc.gov; Soldevere, Joseph (DDC); Sookchan, Pooran (DDC); spena@dep.nyc.gov; Pener, Sarah; tcocola@dot.nyc.gov; Maniscalco, Vinny; Soriano, Vincent; Wong, Wing (DDC); Wuest, Ralph (DDC); Wynne, Thomas (DDC); Yueh, Robert (DDC); Zetterlund, Richard (DDC)
Subject: Active Construction Project List
Attachments: Active Construction Project List-Jan 2013.pdf; Active Construction Project List Memo-Jan 2013.pdf

Good Morning,

Attached please find the latest Active Construction Project List for January 2013.

Thank you,

Jennifer Delgado

Executive Assistant, Program Administration
NYC Dept. of Design and Construction
30-30 Thomson Avenue, Cubicle 3-178
Long Island City, NY 11101
Tel. (718) 391-1602
E-mail: gomezj@ddc.nyc.gov

1/17/2013

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: Bronx

Project ID Cont Reg No. RIB Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer RIB Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
HWB105-01 20111405536 20101423477	METROPOLITAN AVENUE X760.11 Bronx Construction 50-75%	Troom Construction Corp. (718) 937-2000 (718) 784-2824 Anthony Santoro (917) 440-7726	\$14,451,382.20 \$14,621,080.34 101% Bid \$9,399,459.55 64% Cur \$14,841,580.34 103% Bid	03/04/2010 06/22/2010 09/20/2010 03/07/2011 455	6/3/2012 776 4/20/2013	150% 88% 88% 69% DELAY!!!		Devilmo, Leslie Abdulrazzak, Fares Rawa, Aniruddh Robert Montrosch, P.E. Ammen and Whitney	7 Hugh Grant Circle, 2nd Flr. Bronx, NY 10462 (718) 409-1600 (718) 409-1601 Sai Collinsa (347) 539-0104
RWP2009MX 20090038783 20107201607	COMPLEX PED RAMP - MANHATTAN AND BRONX Citywide Construction 50-75%	JLI IV Enterprises Inc. (718) 465-5600 (718) 465-5100 Ray Rudolf (917) 217-6891	\$3,740,158.00 \$3,740,158.00 100% Bid \$0.00 0% Cur \$3,740,158.00 100% Bid	03/24/2009 06/23/2009 07/20/2009 02/01/2010 730	1/31/2012 1205 5/20/2013	148% 90% 90% 79% DELAY!!!		Devilmo, Leslie Abdulrazzak, Fares Kuperstok, Yelena Walid Abujiunian Simco/holder TO	262 W 38 St (#706) New York, NY 10018 (212) 938-0313 (212) 938-0317 Phil Basso (917) 758-9172 (917) 758-9172
HWB2010MX 20111407730 20111408612	BRONX & MANHATTAN COMPLEX PED RAMP Citywide Construction 25-50%	Triumph Construction Corp (718) 861-6060 (718) 861-6660 William Llando (646) 773-0497	\$4,195,738.20 \$4,195,738.20 100% Bid \$1,391,157.52 33% Cur \$4,195,738.20 100% Bid	03/31/2010 06/17/2010 09/16/2010 03/14/2011 730	3/12/2013 730 3/12/2013 1094 3/11/2014	93% 93% 93% 34% DELAY!!!		Patel, Narendra S. Dave, Gaurang Amir Siddiqui, P.E. Sam Schwartz	262 West 38th St. Room 1203 New York, NY 10018 (212) 768-0301 (212) 768-0313 William Llando (646) 773-0497 (646) 773-0497
HWB1679 20101421579 20107202806	RECONSTRUCTION OF COLLEGE POINT BLVD Queens Construction 25-50%	C.A.C. Industries Inc. (718) 729-5600 (718) 729-0400 John Labozza (347) 728-7709	\$12,454,452.00 \$13,395,861.05 108% Bid \$5,644,585.46 42% Cur \$13,849,629.33 111% Bid	12/22/2009 04/29/2010 07/16/2010 09/13/2010 365	9/14/2011 365 9/14/2011 949 4/20/2013	235% 235% 235% 44% DELAY!!!		Devilmo, Leslie Pawlik, John Kuperstok, Yelena Reza Marandi Tectonic (Mini TO Full)	32-01 College Point Blvd Flushing, NY 11354-2742 (718) 321-8090 (718) 321-8132 Michael Capasso (347) 728-0217
HWB647B 20101409983 20101409982	RECONSTRUCTION OF PAULDING AVE - PHASE II Bronx Construction 75%-Subst.	Maspath Supply Co. I.L.C. (718) 786-7000 (718) 937-5164 Harvey Blatt (516) 367-1068	\$25,097,166.30 \$26,329,494.49 105% Bid \$22,411,341.07 89% Cur \$26,547,895.97 106% Bid	10/22/2009 01/21/2010 04/29/2010 04/26/2010 730	4/24/2012 950 11/30/2012 1069 3/29/2013	137% 105% 105% 87% DELAY!!!		Masiti, Franco Patel, Narendra S. Kuperstok, Yelena Omar Ockach Haka Engineers	3425 Boston Road, 2nd Floor BRONX, NY 10469 (718) 515-6302 (718) 515-6264
HWB710 20101423062 20101423731	PELHAM PKWY - Phase I Bronx Construction 50-75%	C.A.C. Industries Inc. (718) 729-3600 (718) 729-0400 Michael Capasso (347) 718-0217	\$36,165,168.80 \$38,324,340.39 106% Bid \$24,684,177.84 64% Cur \$38,408,879.80 106% Bid	03/12/2010 05/12/2010 07/15/2010 08/16/2010 730	8/14/2012 730 8/14/2012 1015 5/26/2013	121% 121% 121% 69% DELAY!!!		Masiti, Franco Abujumian, Walid Rawa, Aniruddh Leon Neston Gibbons, Epasisto & Boyce	1200 Waters Place, Suite 102 Bronx, NY 10461 (718) 829-3712 (718) 829-3849 William Swiler (347) 728-6363

01/17/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Compl is more than 20 points below % Time Elap Orig.

Page 1 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS

Construction Managing Boro: Bronx

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
HWXFP1.2 20131408525	FORDHAM PLAZA Bronx Construction 0-25%	Petrillo Constructing Inc. (914) 665-4141 (914) 668-2144	\$7,155,299.82 \$7,155,299.82 100% Bid \$0.00 0% Cur \$7,155,299.82 100% Bid	05/31/2012 09/07/2012 11/21/2012 01/02/2013 \$15	5/31/2014	3%		Mesiti, Franco Charles, Dickens Kupershtok, Yelena Patrick McNierney CH2M HILL (Mini TO Large)	4419 Third Ave, 4th floor Bronx, NY 10457
HWXKINGBR 20121405733 20117205522	KINGSBRIDGE-FORDHAM PED ENTRANCE X350.58 X350.58 Bronx Construction 0-25%	North E Group, Inc. (212) 633-6070 (718) 260-4064 Albert Zibenski (917) 682-4688	\$1,435,000.00 \$1,435,000.00 100% Bid \$371,243.80 26% Cur \$1,601,170.00 112% Bid	03/30/2011 07/26/2011 09/02/2011 06/11/2012 180	12/7/2012	123%		Mesiti, Franco Abajman, Walid Kupershtok, Yelena Ali Moutam Tectonic (Mini TO Partial)	E Fordham & E Kingsbridge Rd., Bronx, NY (718) 841-7561 (718) 841-7912 Sam Sebn (917) 682-4687
HWXFP124 20111405525 20107203631	BRONX QUAD TRAFFIC AND LANDSCAPE IMPROVEMENT Bronx Construction 75%-Subst.	C.A.C. Industries Inc. (718) 729-3600 (718) 729-0400 Michael Capasso (347) 718-0217	\$11,421,585.26 \$11,421,585.26 100% Bid \$9,249,230.76 81% Cur \$11,518,802.06 101% Bid	03/16/2010 07/13/2010 09/21/2010 02/21/2011 665	12/16/2012	105%		Devilme, Leslie Pavlik, John Kupershtok, Yelena Md Seidel Haque ABCOM (Mini TO Full)	2301 White Plains Road Bronx, NY 10467-8106 (718) 231-2319 (718) 231-2741 Jim McMurray (347) 728-0220
HWXFP2022 20111451751	RECONSTRUCTION OF CONNER STREET BULKHEAD Bronx Construction 25-50%	TROCOM CONSTRUCTION (718) 937-2000 (718) 784-2824 SALVATORE TROVAT (347) 718-0217	\$3,551,475.20 \$3,551,475.20 100% Bid \$950,969.11 27% Cur \$3,551,475.20 100% Bid	03/29/2011 06/07/2011 06/30/2011 10/03/2011 635	6/28/2013 729 9/30/2013 729 9/30/2013	74% 65% 65% 15% DELAY!!!		Devilme, Leslie Qasem, Mayef Kupershtok, Yelena John Volani KS Engineers, P.C.	33 23 Merritt Ave, 2nd Flr Bronx, NY 10475 (718) 547-3470 (718) 547-3474 Anthony Santoro (917) 440-7726
QED1000 20121444597 20137201712	WATER MAIN WORK IN VARIOUS LOCATIONS, QNS Queens Construction 0-25%	P & T II Contracting Corp. (718) 206-0245 (718) 206-0083 Niraj Joshi (917) 279-0674	\$7,777,777.77 \$7,777,777.77 100% Bid \$0.00 0% Cur \$7,777,777.77 100% Bid	05/08/2012 06/18/2012 07/12/2012 11/12/2012 570	6/4/2014	12%		Bashjawish, Ahmed Williams, Gordon Rased, Aniroddh Hissad Beg Amman & Whitney Cosmulin	89-16 175th Street Queens, NY 11432 (718) 658-4828 (718) 658-5303 Niraj Joshi (718) 297-1012
HWX003 20101425204 20117201576	RECONSTRUCTION OF BAILEY PLACE RETAINING WALL Bronx Construction 0-25%	C.A.C. Industries, Inc. (718) 729-3620 (718) 729-0400 William Svilar (347) 728-6363	\$5,155,388.10 \$5,266,524.18 102% Bid \$665,831.36 13% Cur \$5,391,962.82 105% Bid	03/25/2010 06/21/2010 07/15/2010 03/14/2011 540	9/3/2012 906 9/4/2013	125% 75% 75% 13% DELAY!!!		Month, Lambert Charles, Dickens Kupershtok, Yelena Steve Costanza Liro Engineers, Inc.-T.O.	3640 Bailey Avenue Bronx NY 10453 (718) 601-1430 (718) 601-1357 Tim Gernan (718) 729-3600 (347) 728-1212
HWX007-R 20111433242 20107201606	PALISADE AVENUE RETAINING WALL Bronx Construction 75%-Subst.	NEW YORK CONCRETE CO (718) 967-3720 (718) 967-0144 Salvatore Russo (917) 837-9281	\$3,598,794.00 \$3,610,794.00 100% Bid \$2,517,573.64 70% Cur \$3,628,179.00 101% Bid	07/07/2010 01/31/2011 03/11/2011 06/24/2011 540	12/14/2012 720 6/12/2013	106% 80% 80% 79% DELAY!!!		Devilme, Leslie Pavlik, John Rased, Aniroddh Mr. Giovanni Castro, P.E Tectonic Engineering & Surve	2287 Johnson Avenue, Apt. 6A, Bronx, NY 10463 (347) 899-8930 (347) 899-8932 Bobby Keane (201) 637-7912 (201) 637-7912

01/17/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Compl is more than 20 points below % Time Elap Orig

Page 2 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Board: Bronx

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Some Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
SEB09 20121412392 20121412396	STORM & SAN SEWERS IN N.B. WHITESTONE EXPWY SERV RD Queens Construction 0-25%	Delaney Associates, L.P. (718) 399-4300 (718) 886-1519 Steven Delaney (347) 996-7778	\$56,226,907.50 \$56,226,907.50 100% Bid \$1,726,138.88 3% Cur \$57,100,771.50 102% Bid	06/03/2011 08/22/2011 04/11/2012 06/04/2012 900	11/20/2014	25% 3% DELAY!!!		Devilme, Leslie Qasem, Nayer Rawal, Aniruddh Ruben D. Cioeci, PE Dewberry Engineers Inc.	32-17 College Point Blvd Flushing, NY 11354 (718) 460-2461 John Forre (718) 460-2461 (347) 996-7800
SEQ002657 20121444764	SAN & STM SEWERS IN WATER EDGE DRIVE Queens Construction 0-25%	Inter Contracting Corp. (914) 723-2360 (914) 723-2365 Michael Martino (914) 755-1682	\$3,364,440.50 \$3,364,440.50 100% Bid \$0.00 0% Cur \$3,364,440.50 100% Bid	03/14/2012 06/13/2012 07/18/2012 10/29/2012 365	10/28/2013	22% 18%		Devilme, Leslie Abdusrazzak, Fares Rawal, Aniruddh Gasper Stofa S.I. Eng., PC. (TO Mini)	25-32 2nd Floor 168 Street (718) 353-6394 Dario Cavaliere (917) 755-1682
SEQ00473 20121417512	34 AVE & BROOKSIDE STREET, ETC. Queens Construction 0-25%	Troom Construction Corp. (718) 937-2000 (718) 784-2824 Anthony Santoro (917) 990-7726	\$7,872,937.80 \$7,872,937.80 100% Bid \$1,312,724.72 17% Cur \$7,999,526.95 101% Bid	08/16/2011 10/13/2011 12/28/2011 04/16/2012 540	10/7/2013	51% 17% DELAY!!!		Devilme, Leslie Abdusrazzak, Fares Kupershtok, Yelena Steven F. Wong, P.E. STV (TO Mini Large - Full)	242-07 Northern Blvd., 2nd Little Neck, NY 11363 (347) 235-4888 (347) 235-4668
SEX00043 20121445139	STORM SEWER IN COMMERCE AVE Bronx Construction 0-25%	C.A.C. Industries, Inc. (718) 729-3600 (718) 729-0400	\$4,190,156.46 \$4,190,156.46 100% Bid \$0.00 0% Cur \$4,190,156.46 100% Bid	05/02/2012 06/18/2012 07/19/2012 11/05/2012 600	6/27/2014 6/27/2014 6/27/2014 6/27/2014	12% 12% 12% 0%		Mesiti, Franco Charles, Dickens Rawal, Aniruddh George Karakul Entech	3451 B. Tremont Avenue Bronx, NY 10465. (718) 684-9050 (718) 684-3053
SEX00045 20121444569 20137201306	STORM SEWER IN WATERBURY AVE Bronx Construction 0-25%	J. R. Cruz Corp. (732) 290-0700 (732) 290-8960 Evaristo Cruz	\$9,439,439.00 \$9,439,439.00 100% Bid \$0.00 0% Cur \$9,439,439.00 100% Bid	05/02/2012 05/30/2012 07/11/2012 02/04/2013 540	7/28/2014	-3%		Mesiti, Franco Pandel, Marondra S. Rawal, Aniruddh Amef Farag K.S. Engineers	PHILIP HUI

Total Number of Projects in Bronx: 18

Total Amount in Bronx: \$224,942,682.72

01/17/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Compl is more than 20 points below % Time Elap Orig.

Page 3 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: Brooklyn

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EBC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
RED778 20101423883	TRUNK WATER MAIN IN ATLANTIC AVE Brooklyn Construction 50-75%	JR. Cruz Corp. (732) 290-0700 (732) 290-8960 Carlos Canso (732) 865-6927	\$13,929,929.00 \$14,249,329.00 102% Bid \$9,631,800.00 68% Cur \$14,249,329.00 102% Bid	03/25/2010 06/07/2010 07/08/2010 11/01/2010 600	6/22/2012 1115 11/19/2013 1115 11/19/2013	135% 73% 73% 69% DELAY!!!		Brandon, Marie Upadhyay, Jatin Patel, Ashishkumar Odette Michael HAKS (Partial Staffing T.O.)	936 Fulton Street Brooklyn, NY 11238 (718) 789-1430 (718) 789-1496 Carlos Canso (718) 789-1702 (732) 865-6926
CONSPH01 20131409443 20137202522	STM, SAN SEWERS & WM IN CONEY ISLAND AREA, BK Brooklyn Construction 0-25%	C.A.C. Industries Inc. (718) 729-3600 (718) 729-0400	\$27,721,963.89 \$27,721,963.89 100% Bid \$0.00 0% Cur \$27,721,963.89 100% Bid	07/24/2012 09/25/2012 11/14/2012 01/28/2013 880	6/26/2015 880 6/26/2015 880 6/26/2015	-1% -1% -1% 0% 0%		Powerstein, Philip Solomon, Stephenson Patel, Ashishkumar Wessam Fahmy HAKS Engineers (T.O.)	
HD161C 20131411087 20131413563	GATEWAY ESTATE - PHASE C Brooklyn Construction 0-25%	C.A.C. Industries Inc. (718) 729-3600 (718) 729-0400	\$12,787,621.65 \$12,787,621.65 100% Bid \$0.00 0% Cur \$12,787,621.65 100% Bid	06/06/2012 08/14/2012 11/26/2012 730	730 730 730 730	0% 0% 0% 0%		Powerstein, Philip Brunson, Flore Francisque, Serge Shaw Environmental Engineer	
HW2CRL3A 20131407681 20137201577	MILLING - BROOKLYN AND STATEN ISLAND Citywide Construction 0-25%	Restani Construction Corp. (718) 728-0870 (718) 728-0873	\$15,549,750.00 \$2,092,221.00 13% Bid \$0.00 0% Cur \$15,549,750.00 100% Bid	06/13/2012 09/12/2012 10/31/2012 03/04/2013 730	3/3/2015 730 3/3/2015 730 3/3/2015	-6% -6% -6% 0% 0%		Powerstein, Philip Solomon, Stephenson Patel, Ashishkumar RBA Group (T.O.)	
HW349FED 20131402271	RESURFACING - Brooklyn, The Bronx, and Queens Citywide Construction 0-25%	POWER CONCRETE CO. INC (718) 728-0870 (718) 728-0873	\$12,598,792.00 \$12,598,792.00 100% Bid \$0.00 0% Cur \$12,598,792.00 100% Bid	04/24/2012 07/13/2012 10/22/2012 480		0% 0% 0% 0%		Awad, Nagi JWP Engineering, P.C.	
HWCLRB08 20121411386	RECONSTRUCTION OF ROADWAY CURBS, CITYWIDE Citywide Construction 0-25%	P & T CONTRACTING CO (718) 206-0245 (718) 206-0083 Dana McCallan (347) 219-0881	\$1,747,813.15 \$1,747,813.15 100% Bid \$0.00 0% Cur \$1,747,813.15 100% Bid	04/13/2011 07/26/2011 09/30/2011 03/19/2012 730	3/18/2014 730 3/18/2014 730 3/18/2014	42% 42% 42% 17% DELAY!!!		Powerstein, Philip Brunson, Flore Francisque, Serge Ousami Mahmoud In-House	3030 Emmons Avenue, Apt. 5D Brooklyn, NY (718) 648-2317 (718) 648-2366 Oli Gomes (646) 938-7096 (646) 938-7096
HWK1129 20121409671 20121420827	NOSTRAND AV FLUSHING- ATLANTIC AV/SEK002350/20050 Brooklyn Construction 0-25%	ADC Construction, LLC. (718) 628-5555 (718) 628-5142 Joe Aiello (718) 628-5555	\$23,508,884.90 \$23,508,884.90 100% Bid \$1,135,263.00 5% Cur \$23,508,884.90 100% Bid	05/12/2011 06/14/2011 10/14/2011 05/14/2012 910	11/9/2014 910 11/9/2014 910 11/9/2014	27% 27% 27% 9% DELAY!!!		Brandon, Marie Rubiano, Edgar Patel, Ashishkumar Setao De Silva Ammann & Whitney Consulti	630 Flushing Avenue, 6th floor Brooklyn, NY (917) 580-6921 (917) 580-6922 Domenick Cipollone (917) 567-2579 (917) 567-2579

01/17/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % Time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 4 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS

Construction Managing Boro: Brooklyn

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Source Compl Act 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EBC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
HWK1130A 20131408993	BRT NOSTRAND AVE PHASE 2 Brooklyn Construction 0-25%	C.A.C. Industries Inc (718) 729-3600 (718) 729-0400	\$14,945,698.98 \$14,945,698.98 100% Bid \$0.00 0% Cur \$14,945,698.98 100% Bid	07/10/2012 09/19/2012 11/09/2012 01/03/2013 540	6/26/2014 540 6/26/2014 540 6/26/2014	3% 3% 3% 0% 540		Brandon, Marie Upadhyay, Jatin Francisque, Serge Bill Belkameier CH2M Hill (T.O.)	
HWK1153A 20111411614 20090032635	DOWNTOWN BROOKLYN REHABILITATION, PH II Brooklyn Construction 75%-Subst.	Triumph Construction Corp (718) 861-6060 (718) 861-6660 William Licata (646) 773-0497	\$6,293,133.19 \$6,763,289.74 107% Bid \$5,272,861.10 78% Cur \$7,547,257.14 120% Bid	05/07/2010 07/26/2010 10/12/2010 05/09/2011 540	10/29/2012 540 10/29/2012 662 2/28/2013	115% 115% 115% 91% DELAY!!!		Brandon, Marie Upadhyay, Jatin Francisque, Serge Ashok Desai URS (Partial Staffing T.O.)	845 3rd Ave. 2nd Floor Brooklyn NY 11232 (718) 768-0150 (718) 768-0391 Ralph Ruggiero (646) 773-0497 (347) 739-9143
HWK1181 20111447599	REHAB OF BELT PKWAY- Coney Island Ave to Knapp St Brooklyn Construction 50-75%	Tully construction Corp. (718) 446-7000 (718) 446-6072 Jim Tully (917) 299-4779	\$6,336,583.00 \$6,336,583.00 100% Bid \$3,003,315.13 47% Cur \$6,500,594.71 103% Bid	08/31/2010 05/11/2011 06/17/2011 08/01/2011 365	7/30/2012 653 5/14/2013 653 5/14/2013	147% 82% 82% 72% DELAY!!!		Powerstein, Philip Bronson, Flore Francisque, Serge Alex Kimball In-House/TO (Tectonic)	3030 Bmtmore Avenue, Apt. 5A Brooklyn, NY 11235 (347) 275-2477 (347) 462-9401 Franklin Santos (917) 335-2599 (917) 335-2599
HWK1768B 20101424079 20101425413	RECONSTRUCTION OF NASSAU AVENUE/BED-783 Brooklyn Construction 75%-Subst.	Maspeeth supply co. I.L.C (718) 786-7000 (718) 937-5169 Harvey Blatt (718) 786-7000	\$10,812,977.37 \$10,814,447.37 100% Bid \$6,695,032.51 56% Cur \$10,814,447.37 100% Bid	03/11/2010 06/07/2010 07/13/2010 04/18/2011 540	10/8/2012 608 12/15/2012 698 3/15/2013	119% 105% 105% 95% DELAY!!!		Brandon, Marie Rubiano, Edgar Patel, Ashishkumar Masoud Sahir, P.E. TRC Engineers, Inc.	310 Nassau Ave. 3rd floor Brooklyn, NY 11222, (718) 576-3572 (718) 576-3574 Harvey Blatt (718) 786-7000 (718) 786-7000
HWK1808A 20050041890 20060011452	Reconstruction of Columbia Street/BED768 Brooklyn Construction 75%-Subst.	Trocom Construction (718) 937-2000 (718) 784-2824 Anthony Santoro (718) 937-2000	\$18,182,687.74 \$28,706,906.57 158% Bid \$18,557,215.41 69% Cur \$29,697,570.74 163% Bid	03/16/2005 05/23/2005 07/18/2005 10/24/2005 730	10/23/2007 2412 3/31/2012 2746 4/30/2013	362% 110% 110% 88% DELAY!!!		Brandon, Marie Cisno, Lafayette Francisque, Serge Paul Plunkett Ammann & Whitney	120 Hamilton Avenue, 2nd Floor Brooklyn (718) 575-9645 (718) 875-9648 Anthony Vekaler (917) 440-8143 (917) 440-8143
HWK1819 20101424452 20101425111	Reconstruction of Eastern Parkway / BED-779 Brooklyn Construction 75%-Subst	Difazio Industries (718) 720-6965 (718) 816-5689 Brian Lign (646) 523-5775	\$18,618,618.61 \$18,618,618.61 100% Bid \$13,351,343.17 72% Cur \$18,689,697.54 100% Bid	03/18/2010 05/13/2010 07/14/2010 09/20/2010 730	9/18/2012 971 5/17/2013 971 5/17/2013	117% 88% 88% 76% DELAY!!!		Powerstein, Philip Solomon, Stephenson Francisque, Serge Wessem Fahmy, P.E. HAKS Engineers	250 Flatbush Avenue, Brooklyn, NY 11217 (347) 457-5355 (347) 457-5364 Brian Lign (646) 523-5775 (646) 523-5775
HWK1820A 20111451616	RECONSTRUCTION OF CHURCH AVENUE/SEK002367 Brooklyn Construction 0-25%	Triumph Construction Corp (718) 861-6060 (718) 861-6660 William Licata (646) 773-0497	\$5,821,518.51 \$5,822,038.51 100% Bid \$0.00 0% Cur \$5,821,518.51 100% Bid	04/12/2011 06/10/2011 07/05/2011 06/11/2012 545	12/7/2013 545 12/7/2013 545 12/7/2013	41% 41% 41% 0% DELAY!!!		Powerstein, Philip Achille, Max Francisque, Serge Iqbal Akhtar QEB (T.O.)	859 Flatbush Ave., 3rd floor Brooklyn, NY 11226 (718) 282-5140 (718) 282-5456 Mito Hur (917) 560-7043 (917) 560-7043

01/17/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Compl is more than 20 points below % Time Elap Orig.

Page 6 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: Brooklyn

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Asst 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
HWP2011KC 20111430900	COMPLEX PED RAMPS, BROOKLYN Brooklyn Construction 75%-Subst.	ADC Construction, LLC (718) 628-0234 (718) 628-5142 Joe Aiello (718) 628-5555	\$3,665,718.00 \$3,665,718.00 100% Bid \$3,553,955.46 97% Cur \$3,665,718.00 100% Bid	02/15/2011 06/07/2011 07/06/2011 11/07/2011 730 11/5/2013	11/5/2013 730 11/5/2013 730 11/5/2013	60% 60% 60% 97%		Brandao, Mario Rubiano, Edgar Patel, Ashishkumar Edward Karl HAKS Eng.(T.O.)	110 Vandewater St. 3rd Fl. Brooklyn, NY 11207 (718) 455-9554 (718) 455-9556 Domenick Cipollone (917) 567-2579 (917) 567-2579
HWPL2006K 20131407150	Krickerbocker Plaza Improvement/Reconstruction Brooklyn Construction 0-25%	Trocon Construction Corp. (718) 937-2000 (718) 784-2824 Anthony Santoro	\$851,468.80 \$851,468.80 100% Bid \$0.00 0% Cur \$851,468.80 100% Bid	07/06/2012 09/06/2012 10/11/2012 02/04/2013 180 8/2/2013	8/2/2013 180 8/2/2013 180 8/2/2013	-9% -9% -9% 0%		Powerstein, Philip Achille, Max Francisques, Serge	Anthony Santoro
HWB2012CW-R 20131406421 20137201576	PRIOR NOTICE SIDEWALKS - CITYWIDE Citywide Construction 0-25%	VALES CONSTRUCTION CO _____ _____ _____	\$2,857,979.00 \$2,857,979.00 100% Bid \$0.00 0% Cur \$2,857,979.00 100% Bid	04/04/2012 07/06/2012 12/24/2012 01/22/2013 365 1/21/2014	1/21/2014 365 1/21/2014 365 1/21/2014	-1% -1% -1% 0%		Awad, Nagi SBMCO Engineering, P.C.	
HWB2012LK 20121444105 20127205765	PRIOR NOTICE SIDEWALKS - BROOKLYN Brooklyn Construction 0-25%	Heavy Construction Corp. (718) 978-1404 (718) 527-7401 Stanis LokMonaco (917) 939-1743	\$5,205,275.00 \$5,205,275.00 100% Bid \$0.00 0% Cur \$5,205,275.00 100% Bid	12/22/2011 05/22/2012 07/12/2012 10/15/2012 365 10/14/2013	10/14/2013 365 10/14/2013 365 10/14/2013	26% 26% 26% 0% DELAY!!!		Powerstein, Philip Brunson, Flore Francisques, Serge Said Emara GEB (T.O.)	140 Jemison Avenue Brooklyn NY 11207 (718) 235-0460 (718) 235-5108 Stanis LokMonaco (718) 235-0527 (917) 939-1743
HYDBEST03 20131401446	SIDEWALK RESTORATION AROUND FIRE HYDRANTS Citywide Construction 0-25%	CHELMSFORD CONTRACT (516) 466-3150 (516) 466-3206 Heracio Afonso (516) 466-3150	\$1,336,290.00 \$1,336,290.00 100% Bid \$0.00 0% Cur \$1,336,290.00 100% Bid	01/31/2012 07/06/2012 08/14/2012 09/24/2012 365 9/23/2013	9/23/2013 365 9/23/2013 365 9/23/2013	32% 32% 32% 0% DELAY!!!		Dave, Gaurang In-house	
SEK002341 20111450611	REPLACEMENT OF COMB AND SAN SEWERS IN VAR. LOCS Brooklyn Construction 0-25%	TRIUMPH CONSTRUCTION, (718) 861-6060 (718) 861-6660 Billy Liotta (646) 773-0497	\$2,741,449.56 \$2,741,449.56 100% Bid \$188,427.66 7% Cur \$2,741,449.56 100% Bid	03/08/2011 05/23/2011 06/30/2011 06/18/2012 365 6/17/2013	6/17/2013 365 6/17/2013 365 6/17/2013	59% 59% 59% 15% DELAY!!!		Brandao, Mario Clacio, Lafayette Francisques, Serge Leonid Goldenberg In-House	310 Nassau Ave, 2nd Floor Brooklyn, ny 11222 (718) 384-0397 (718) 384-2912 Sel Anselmi (646) 533-3523 (646) 533-3523
SEKLCDD006 20111417643	LININO CONTRACT - CITYWIDE Citywide Construction 25-50%	Allstate Power Vao Inc (732) 815-0220 (732) 815-9892	\$1,821,506.00 \$1,821,506.00 100% Bid \$475,004.65 26% Cur \$1,821,506.00 100% Bid	07/01/2009 04/15/2010 11/21/2010 04/11/2011 730 4/9/2013	4/9/2013 730 4/9/2013 730 4/9/2013	89% 89% 89% 55% DELAY!!!		Powerstein, Philip Achille, Max Francisques, Serge Leon Felix In-House	No Field Office

01/17/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Compl is more than 20 points below % Time Elap Orig.

Page 6 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: **Brooklyn**

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EPC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
---	---	---	--	--	---	---	---	---	---

Total Number of Projects in Brooklyn: 21

Total Amount in Brooklyn: \$220,660,626.94

01/17/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 7 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: Manhattan

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Const Compl Act 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
HW2CR12B 20121424842 20127205476	CITYWIDE MILLING - BX & MN Citywide Construction 25-50%	Carlo Lizza & Sons Paving, IN (516) 938-2366 (516) 932-0518 John Keeling (516) 903-2961	\$14,970,528.00 \$6,644,296.00 44% Bid \$6,618,092.00 100% Cur \$14,970,528.00 100% Bid	08/03/2011 10/19/2011 03/21/2012 04/02/2012 790	5/31/2014 790 5/31/2014 790 5/31/2014	37% 37% 37% 50%		Jeromi, Shikram Marzouq, Iyad Cato, Barbara Rachot Samsirasant, P.E. K.S. Engineers-Task Order	320 W. 37th St Suite 9D New York, NY 10018 (212) 714-9240 (212) 714-9247 Angelo Oraci (386) 237-0426 (516) 903-2961
HW3M1189 20111441267 20111436151	Cobblestone St. / Peck Slip (HWMWTCATD/8EN002153) Manhattan Construction 25-50%	MPM Contracting Corp. (914) 777-8292 (914) 777-0194 Felix Petrillo (917) 731-0089	\$20,400,629.37 \$20,614,429.67 101% Bid \$7,356,331.54 36% Cur \$20,614,429.67 101% Bid	11/30/2010 03/31/2011 06/07/2011 07/05/2011 1610	11/30/2015 1610 11/30/2015 880 11/30/2013	35% 35% 35% 38%		Jeromi, Shikram Manikamkris, Krishna Awad, Naji Munaf Patel, P.E. Tectonic Engineering	264 Water Street, Ground Floor New York, NY 10038 (212) 233-7181 (212) 233-7185 Perry Jacobs (917) 295-2946 (917) 295-2946
HWMP2019 20101412126 20101412170	EAST HOUSTON ST PEDESTRIAN IMPROVEMENTS (MED604) Manhattan Construction 25-50%	JLJ IV Enterprises Inc. (718) 465-5600 (718) 465-5100 Ray Rodolph (917) 217-9691	\$32,466,999.44 \$50,425,971.70 96% Bid \$21,184,815.19 42% Cur \$32,608,229.32 100% Bid	10/14/2009 01/27/2010 05/07/2010 06/21/2010 1095	6/19/2013 1095 6/19/2013 1471 6/30/2014	86% 86% 86% 38% DELAY!!!		Crepil, Joseph Patel, Ashwinkumar Awad, Naji John Pasa, P.E. HAKS/JWP (J/V)	121 Ludlow St - 3 floor New York, NY 10002 (212) 387-0980 (212) 387-0984 Paul Bronconi (718) 465-5600 (347) 203-5778
HWMTCA6B 20101415379 20100020861	RECONSTRUCTION OF CHAMBERS STREET, ETC (8EN002148) Manhattan Construction 50-75%	Judian Contracting, Inc. 25-15 (718) 554-2320 (718) 321-8026 Paul Cristofoli (917) 417-8117	\$24,471,287.01 \$29,997,805.97 123% Bid \$17,288,882.16 58% Cur \$29,997,805.97 123% Bid	07/17/2009 04/16/2010 07/14/2010 07/14/2010 1080	6/27/2013 1601 11/30/2014 1601 11/30/2014	85% 57% 57% 75%		Jeromi, Shikram Kastner, Srini Dave, Geurung Michael Belling, P.E. Lico Engineers Inc.	22 Park Pl 3rd Floor New York, N.Y. 10279 (646) 380-5170 (646) 380-5173 Michael Iovino (516) 523-3668 (917) 417-8117
HWMTCA8B 20090018006 20090019998	RECONSTRUCTION OF FULTON STREET (MED-601) Manhattan Construction 75%-Subst.	TROCOM CONSTRUCTION (718) 937-2000 (718) 784-2824 ANTHONY SANTORO (718) 937-2000	\$28,157,807.27 \$33,540,969.39 119% Bid \$25,316,945.49 75% Cur \$33,664,474.63 120% Bid	07/10/2008 09/16/2008 12/18/2008 02/02/2009 1095	2/1/2012 1794 12/31/2013 1794 12/31/2013	132% 81% 81% 77% DELAY!!!		Jeromi, Shikram Manikamkris, Krishna Awad, Naji HESHAM KOBITY HAKS ENGINEERING	225 BROADWAY SUITE 2115 NEW YORK NY 10007 (212) 608-2203 (212) 608-2288 Anatoly Vekater (917) 440-8143 (917) 440-7726
HW52012M 20121440486	PRIOR NOTICE SIDEWALKS - MANHATTAN Manhattan Construction 0-25%	Perfetto Contracting Co., Inc. (718) 858-8600 (718) 858-8604 Cesare Perfetto (818) 858-8600	\$3,123,205.00 \$2,974,205.00 95% Bid \$0.00 0% Cur \$3,123,205.00 100% Bid	12/21/2011 04/09/2012 06/06/2012 10/15/2012 365	10/14/2013 365 10/14/2013 365 10/14/2013	26% 26% 26% 0% DELAY!!!		Rajpat, Dushyant Awad, Naji Cristeta Cortez EN-TECH	147 W35 Street, Suite 907 New York, NY 10001 (212) 600-8512 (212) 600-1498

01/17/2013

Notes: (1) CCD includes 10 days for mobilization for all projects (2) The clock for % time elapsed stops at substantial completion (3) Delay is flagged if % Const Compl is more than 20 points below % Time Elap Orig.

Page 8 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: Manhattan

Project ID Cont. Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
MED696 20101425203 20117200946	TRUNK WATER MAINS IN HUDSON STREET (SHAFT 29B) Manhattan Construction 50-75%	C.A.C. Industries, Inc. 23-23 B (718) 729-3600 (718) 729-0400 John Labozza (347) 728-7709	\$59,494,197.13 \$61,793,797.17 104% Bid \$40,093,428.43 69% Cur \$63,199,006.13 106% Bid	03/24/2010 06/08/2010 07/16/2010 08/16/2010 2005	2/10/2016 1589 12/21/2014 1589 12/21/2014	44% 56% 56% 65%		Jeromi, Shabram Keshave, Srin Awad, Nagi Charles, Beardsley HDR	459 Washington Street Suite 1N New York, NY 10013 (212) 226-2480 (212) 226-6925 Ehab Elabbah (347) 728-0974 (347) 728-0217
MED698 20131410111 20131402273	TRUNK WATER MAINS IN WEST 30TH STREET (SHAFT 26B) Manhattan Construction 0-25%	J.J. IV Enterprises, Inc. 213-19 _____ _____ _____	\$22,577,178.00 \$22,577,178.00 100% Bid \$0.00 0% Cur \$22,577,178.00 100% Bid	06/20/2012 09/25/2012 11/19/2012 12/17/2012 910	6/14/2015 910 6/14/2015 910 6/14/2015	4% 4% 4% 0%		Cruet, Joseph Modi, Sanjay Dave, Gaurang Grecoy & Hanson	
MED680 20101423643 20111407801	TRUNK WATER MAINS IN 59th St. (SHAFT 33B) Manhattan Construction 75%-Subst.	Halcyon construction Corp. 65 (914) 741-1112 (914) 741-2014 SAL LEOPOLODO (914) 490-5381	\$31,082,001.80 \$33,414,570.29 108% Bid \$20,849,881.00 62% Cur \$34,331,569.80 110% Bid	03/31/2010 05/13/2010 07/14/2010 07/26/2010 1095	7/24/2013 921 1/31/2013 921 1/31/2013	83% 98% 98% 99%		Cruet, Joseph Modi, Sanjay Cata, Barbara MOURAD TADROS AMMANN & WHITNEY CO	344 E. 59th Street 4TH Flr. New York, NY 10022 (212) 223-6109 (212) 223-6857 DAVID YONELUNAS (212) 223-6190 (914) 490-5381
MED609 20121431668	CONNECT SHAFTS 24B, 25B, 27B, 30B TO SYSTEM. Manhattan Construction 0-25%	Waterworks Inc., A Joint Venture (718) 554-2320 (718) 321-8026 Richard Ockon (917) 807-4293	\$236,799,690.00 \$236,799,690.00 100% Bid \$10,819,005.44 5% Cur \$236,799,690.00 100% Bid	10/05/2011 01/20/2012 03/15/2012 04/23/2012 2005	10/18/2017 2005 10/18/2017 2005 10/18/2017	13% 13% 13% 7%		Ramona, Jr., Pierre-Paul Awad, Nagi George Cowan, P.E. Various	333 West 52nd St., 4th Floor, New York, NY 10019 (646) 738-4886 (646) 738-3624 John McFadden (718) 554-2733 (917) 578-9145
MED617 20121444761 20137201293	DIST WM EXTEN & REPLACMTS, NEW BLKS Manhattan Construction 0-25%	Triumph Construction, 1354 3e (718) 861-6060 (718) 861-6660 Dominick Cuzzi (914) 755-1963	\$5,597,067.26 \$5,586,880.13 100% Bid \$0.00 0% Cur \$5,597,067.26 100% Bid	04/25/2012 06/18/2012 07/18/2012 01/07/2013 880	6/3/2015 880 6/3/2015 880 6/3/2015	1% 1% 1% 1%		Jeromi, Shabram Rajput, Dushyant Cata, Barbara Anil Patel, P.E. En-Tech Engineering, P.C.	242 W 38th St Room 903 New York, NY 10018 (212) 354-4126 (212) 575-0754 Billy Licita (718) 215-5657 (646) 773-0497
P-3PNYC01 20121444221 20131404924	REHABILITATION OF HIGH BRIDGE, BRONX - PlaNYC Citywide Construction 0-25%	Schiewone Construction Co., L (201) 867-5070 (201) 864-3196 Patrick J. Rooney (201) 469-7339	\$40,165,140.08 \$40,165,140.08 100% Bid \$0.00 0% Cur \$40,165,140.08 100% Bid	02/03/2012 06/14/2012 07/20/2012 08/01/2012 690	6/21/2014 690 690 690 690	25%		Patel, Kalpana Ramsi, Aniruddh Paul Johnson LIRO Engineers/KIPT-JV	1340-A Exterior Street Bronx, NY 10452 (718) 588-2561 Bryan Dittley (201) 341-6989 (201) 341-6989
SETVDDC11 20111453206	TV INSPECTION AND CLEANING - CITYWIDE Citywide Construction 25-50%	National Water Main Cleaning (973) 483-3200 (973) 483-5065 James Lounsbury (973) 483-3200	\$1,427,184.00 \$1,427,184.00 100% Bid \$435,750.69 31% Cur \$1,427,184.00 100% Bid	08/26/2010 01/13/2011 03/22/2011 03/13/2012 365	3/12/2013 365 3/12/2013 659 12/31/2013	85% 85% 85% 34%		Jeromi, Shabram Rajput, Dushyant Dave, Gaurang Nitesh Tailor In House	40 Worth St, RM 836 New York, NY 10013 (212) 442-7981 (212) 442-1910 Ralph De Jesus (800) 242-7257 (201) 206-8236

01/17/2013 Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Compl is more than 20 points below % Time Elap Orig.

Page 6 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS

Construction Managing Boro: **Manhattan**

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CDD Current Compl Projected CDD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
---	---	---	--	--	---	---	---	---	---

Total Number of Projects in Manhattan: 13

Total Amount in Manhattan: \$688,635,507.86

01/17/2013

Notes: (1) CDD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 10 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: **Queens**

Project ID Cont. Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
HD153C1 20080039696 20100008872	EDGEWATER (PHASE C1) - (INCLUDING SEQ002562/200406) Queens Construction 75%-Subst.	J R Cruz Corp. (732) 290-0700 (732) 290-8060 Carlo Catao (347) 219-9240	\$24,274,978.00 \$25,181,288.00 104% Bid \$19,920,700.48 79% Cur \$25,181,278.00 104% Bid	02/07/2008 04/19/2008 07/23/2008 04/27/2009 548	10/18/2010 1313 11/29/2012 1676 11/29/2013	252% 104% 104% 82% DELAY!!!		Dennis, Jocelyn Abourais, Mehrezan Trofimov, Igor Fitzgerald Mortel RBA	211 Beach 44th Street Far Rockaway (718) 869-5606 (718) 869-5605 Carlo Catao (732) 865-6926
HD153C2 20111422936 20111449292	EDGEWATER (PHASE C2), Including SEQ200421/SEQ002576 Queens Construction 0-25%	JR CRUZ CONSTRUCTION C (732) 290-0700 (732) 290-8960 Carlo Catao (732) 865-6926	\$37,798,798.00 \$37,798,798.00 100% Bid \$3,414,318.75 9% Cur \$37,798,798.00 100% Bid	04/06/2010 11/22/2010 02/07/2011 09/06/2011 1000	6/1/2014 1000 6/1/2014 1000 6/1/2014	90% 90% 90% 9% DELAY!!!		Dennis, Jocelyn Abourais, Mehrezan Trofimov, Igor John Barbero HAKS Engineers	205 Aquatic Pl. Far Rockaway NY 11692 (718) 945-9740 (718) 945-9744 Carlo Catao (732) 865-6926 (732) 865-6926
HWP2011QC 20111449201 20127205313	COMPLEX PED RAMPS, QUEENS Queens Construction 0-25%	JLI TV Enterprises, Inc. (718) 465-5600 (718) 465-5100 DARRYL ISAAC (347) 203-8524	\$3,361,138.10 \$3,361,138.10 100% Bid \$431,235.77 13% Cur \$3,361,138.10 100% Bid	02/16/2011 05/23/2011 06/20/2011 05/14/2012 730	5/13/2014 13% DELAY!!!	34% 13% DELAY!!!		Dennis, Jocelyn Abourais, Mehrezan Oeyman, Alla Antoine Bedard EnTech Engineering T.O.	116-16 Qus Blvd, Suite 210 Forest Hills, NY 11375 (718) 261-1306 (718) 261-1482 (718) 261-1306
HWP2012Q 20121444506 20137200633	CONSTRUCTION OF SIMPLE PED RAMPS, QUEENS Queens Construction 0-25%	Heavy Construction Co., Inc. (718) 978-1404 (718) 527-7401 Cosimo Lomonaco (917) 837-7063	\$2,675,362.80 \$2,675,362.80 100% Bid \$0.00 0% Cur \$2,675,362.80 100% Bid	04/05/2012 05/30/2012 07/10/2012 10/15/2012 363	10/14/2013 0% DELAY!!!	26% 0% DELAY!!!		Dennis, Jocelyn Fleury, Ernest Trofimov, Igor Robert Ervolina GEB Engineering	138-01 Springfield Blvd, 2nd Fl. Queens, NY 11413 (718) 525-1481 (718) 525-1484 Cosimo Lomonaco (917) 939-1743
HWP2012QC 20121444509 20137200632	CONSTRUCTION OF COMPLEX PED RAMPS, QUEENS Queens Construction 0-25%	TRIUMPH Construction Co. (718) 861-6060 (718) 861-6660 Shirly Jacobs (914) 403-5576	\$4,189,951.60 \$4,189,951.60 100% Bid \$0.00 0% Cur \$4,189,951.60 100% Bid	05/03/2012 06/06/2012 07/09/2012 730	 0% DELAY!!!	 0% DELAY!!!		Dennis, Jocelyn Fleury, Ernest Trofimov, Igor Gedcon Engineering PC	
HWQ631B1 20080042304	RECONSTRUCTION OF THURSBY AVE AND AREA (PHASE B1) Queens Construction 75%-Subst.	C.A.C. Industries, Inc. (718) 729-3600 (718) 729-0400 Michael Cappaso (347) 728-0217	\$41,344,348.39 \$47,321,791.46 114% Bid \$40,816,115.83 86% Cur \$47,321,719.46 114% Bid	11/08/2007 01/29/2008 07/22/2008 01/22/2009 1093	1/21/2012 1445 1/5/2013 1445 1/5/2013	133% 101% 101% 83% DELAY!!!		Larkin, Patrick Francour, Celerin Trofimov, Igor Nathalie Pierre-George N/A	435 B.72nd St, 2nd floor, Arverne, NY 11692-1046 (718) 945-5380 (718) 945-5384 Nader Aarabi (347) 538-4930 (347) 728-0217
HWQ787B2 20121443799	SUTTER AVE, ETC - PHASE IV (B2) Queens Construction 0-25%	Vales Construction Corp. (914) 763-0567 (914) 763-0479 Sivano Vales (917) 682-6440	\$966,662.90 \$966,662.90 100% Bid \$635,190.30 66% Cur \$966,662.90 100% Bid	03/13/2012 06/01/2012 07/03/2012 08/01/2012 330	6/26/2013 330 6/26/2013 350 7/16/2013	52% 52% 52% 66% 52% 66%		Dennis, Jocelyn Fleury, Ernest Oeyman, Alla Kamath Shivmankar N/A	141-08 Rockaway Blvd. Jamaica NY 11436 (347) 644-1052 (347) 361-9314 John Vales (914) 403-2171 (914) 403-2171

01/17/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Comp" is more than 20 points below "% Time Elap Orig".

Page 11 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS

Construction Managing Boro: **Queens**

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art IT Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
RWS3013Q 20121439351 20127205763	PRIOR NOTICE SIDEWALKS - QUEENS Queens Construction 0-25%	Power Concrete Co. (718) 391-2880 (888) 409-0911 Joe (973) 769-0882	\$3,489,325.00 \$3,489,325.00 100% Bid \$300,342.90 5% Cur \$3,489,325.00 100% Bid	12/21/2011 03/16/2012 05/10/2012 09/17/2012 365	9/16/2013 365	34% 9% DELAY!!!		Beshjewish, Ahmed Williams, Gordon Oeyman, Alla Jose Pangilinan Mega Engin. And Land Surve	Romy Kumar (973) 538-9959 (347) 840-2604
HWSEMER11 20131411497	EMERGENCY SIDEWALKS CONTRACT - CITYWIDE Citywide Construction 0-25%	TRIUMPH CONSTRUCTION (718) 861-6660 (718) 861-6660 George Mathews (203) 515-0480	\$1,326,879.16 \$1,326,879.16 100% Bid \$0.00 0% Cur \$1,326,879.16 100% Bid	11/05/2012 11/05/2012 365	11/4/2013 11/4/2013 365	20% 20% 365		Dennis, Jocelyn Ahourais, Mohraben Cato, Barbara Nina Marcos Tectonic - Task Order	129-02 Northern Blvd, Corona, NY 11368 (718) 426-4260 (718) 429-0391 George Mathews (203) 515-0480
HWSEMER12 20131411499	EMERGENCY SIDEWALKS CONTRACT - CITYWIDE Citywide Construction 0-25%	HEAVY CONSTRUCTION C (718) 720-6200 (718) 720-5995 Stennis Comonaco (917) 939-1743	\$1,388,673.26 \$1,388,673.26 100% Bid \$0.00 0% Cur \$1,388,673.26 100% Bid	11/05/2012 11/05/2012 365	11/4/2013 11/4/2013 365	20% 20% 365		Dennis, Jocelyn Ahourais, Mohraben Cato, Barbara Nina Marcos Tectonic - Task Order	129-02 Northern Blvd, Corona, NY 11368 (718) 426-4260 (718) 429-0391 Stennis Comonaco (917) 939-1743 (917) 939-1743
HWSEMER13 20131411521	EMERGENCY SIDEWALKS CONTRACT - CITYWIDE Citywide Construction 0-25%	VALES CONSTRUCTION CO (914) 403-2171 (914) 763-0479 John Vales (914) 403-2171	\$1,494,648.00 \$1,494,648.00 100% Bid \$0.00 0% Cur \$1,494,648.00 100% Bid	11/05/2012 11/05/2012 365	11/4/2013 11/4/2013 365	20% 20% 365		Dennis, Jocelyn Ahourais, Mohraben Cato, Barbara Nina Marcos Tectonic - Task Order	129-02 Northern Blvd, Corona, NY 11368 (718) 426-4260 (718) 429-0391 John Vales (914) 403-2171 (914) 403-2171
HWSEMER14 20131411522	EMERGENCY SIDEWALKS CONTRACT - CITYWIDE Citywide Construction 0-25%	POWER CONCRETE CO. CO (973) 465-0030 (973) 465-0911 Nigal Singh (646) 296-2393	\$1,522,480.50 \$1,522,480.50 100% Bid \$0.00 0% Cur \$1,522,480.50 100% Bid	11/05/2012 11/05/2012 365	11/4/2013 11/4/2013 365	20% 20% 365		Beshjewish, Ahmed Rana, Mahesh Cato, Barbara Saidul Haque AECOM - Task Order	129-02 Northern Blvd, Corona, NY 11368 (718) 424-7125 (718) 424-7293 Jose Cimino (973) 465-0030 (973) 465-0030
HWSEMER15 20131411523	EMERGENCY SIDEWALKS CONTRACT - CITYWIDE Citywide Construction 0-25%	PERFETTO CONTRACTING (718) 858-8600 (718) 858-8604 James Miranda (718) 541-9376	\$1,667,556.80 \$1,667,556.80 100% Bid \$0.00 0% Cur \$1,667,556.80 100% Bid	11/05/2012 11/05/2012 365	11/4/2013 11/4/2013 365	20% 20% 365		Beshjewish, Ahmed Rana, Mahesh Cato, Barbara Saidul Haque AECOM - Task Order	129-02 Northern Blvd, Corona, NY 11368 (718) 424-7125 (718) 424-7293 Chen Perfetto (718) 858-8600 (718) 858-8600
HWSEMER16 20131411524	EMERGENCY SIDEWALKS CONTRACT - CITYWIDE Citywide Construction 0-25%	P & T B CONTRACTING CO (718) 206-0210 Niraj Singh (917) 279-0674	\$2,076,669.99 Bid Cur \$2,076,669.99 Bid	11/05/2012 01/15/2013 11/05/2012 365	11/4/2013 11/4/2013 365	20% 20% 365		Beshjewish, Ahmed Rana, Mahesh Cato, Barbara Saidul Haque AECOM - Task Order	129-02 Northern Blvd, Corona, NY 11368 (718) 424-7125 (718) 424-7293 Dan McCallan (718) 206-0210 (718) 206-0210

01/17/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "Const Comp" is more than 20 points below "Time Elap Orig".

Page 12 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS

Construction Managing Boro: Queens

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Sched Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
QED1011 20111443261 20117204879	DISTRIBUTION WM EXTENSION/REPLACEMENTS; NEW BLDGS Citywide Construction 25-50%	Maspeth Supply Co. LLC (718) 786-7000 (718) 937-5164 (718) 630-9662	\$3,968,289.68 \$3,968,289.68 100% Bid \$0.00 0% Cur \$3,968,289.68 100% Bid	12/01/2010 04/08/2011 06/01/2011 05/07/2012 365	5/6/2013	70% 30% DELAY!!!		Bashjewish, Ahmed Rana, Mahesh Razvi, Aniruddh Jean-Claude Joseph Genschl Engineering, Inc.	138-01 Springfield Blvd 2nd Floor Queens, NY 11413 (718) 276-9281 (718) 276-9282
QED1012 20121441784	DISTRIBUTION WM EXTENSION/REPLACEMENTS; NEW BLDGS Citywide Construction 0-25%	P & T II Contracting Corp. (718) 206-0245 (718) 206-0083 (347) 219-0881 (646) 928-7096	\$3,993,057.08 \$3,993,057.08 100% Bid \$0.00 0% Cur \$3,993,057.08 100% Bid	01/06/2012 05/08/2012 06/15/2012 10/01/2012 365	9/30/2013	30%		Bashjewish, Ahmed Rana, Mahesh Razvi, Aniruddh Marion Rangel	86-08 53Ave Elmhurst, NY 11373 (718) 426-4780 (718) 426-4758
QED983 20111420014 20121408957	Railway Bldg Blvd, B90-B94 St, (SE0002479/200341) Queens Construction 25-50%	C.A.C. Industries, Inc. (718) 729-3600 (718) 729-0400 Ralph Paociolo (347) 728-2429	\$24,372,688.30 \$25,411,360.50 104% Bid \$13,095,660.25 52% Cur \$25,411,360.50 104% Bid	05/19/2010 09/16/2010 01/03/2011 09/19/2011 730	9/17/2013 730 9/17/2013 730 9/17/2013	67% 67% 67% 69%		Dennis, Jocelyn Fleury, Ernest Trofimov, Igor Muhammad Asif WSP SELLS	8418 Beach Channel Drive, Far Rockaway, NY 11693 (718) 318-2001 (718) 318-2009 Donna Cetina (718) 318-0162 (347) 437-0283
QED989 20131408568 20131411192	NEW WATER MAIN IN VARIOUS LOCATIONS Queens Construction 0-25%	P & T II Contracting Corp. (718) 206-0247 (718) 206-0083	\$28,785,277.77 \$28,785,277.77 100% Bid \$0.00 0% Cur \$28,785,277.77 100% Bid	07/24/2012 09/19/2012 11/26/2012 03/11/2013 730	3/10/2015	-7%		Williams, Gordon Razvi, Aniruddh Moray Said URS Corporation-New York	
QED990 20121410321 20121416666	NEW TRUNK & DISTRIBUTION WM IN VERMONT PL. Queens Construction 25-50%	Maspeth Supply Co. LLC (718) 786-7000 (718) 937-5164 (718) 786-7000	\$12,637,408.46 \$12,637,408.46 100% Bid \$4,368,163.99 35% Cur \$12,646,010.68 100% Bid	06/15/2011 08/29/2011 09/29/2011 10/11/2011 730	10/9/2013	64% 33% DELAY!!!		Bashjewish, Ahmed Prasocour, Ceterin Kaperchik, Yelena Mehmoud (Perry) Shehangan KS Engineers	652 Grandview Avenue Ridgewood, NY 11385 (347) 689-4235 (347) 689-4256 Allen Dempsey (718) 772-7046 (718) 772-7046
QED992 20101422940 20107201615	WATER MAIN WORK IN VARIOUS LOCATIONS Queens Construction 75%-Subst.	Debon Construction Corp. (718) 341-6786 (631) 271-3114 CHRIS DEBONIS (516) 997-9615	\$14,989,478.30 \$14,989,478.30 100% Bid \$9,083,152.39 61% Cur \$14,989,478.30 100% Bid	03/18/2010 05/19/2010 06/29/2010 01/03/2011 695	11/27/2012 926 7/16/2013	107% 81% 81% 83% DELAY!!!		Bashjewish, Ahmed Prasocour, Ceterin Razvi, Aniruddh Vadimir Kapits URS CORP - NY, TASK ORD	185-08 UNION TPKE 2-FL/104 FRESH MEADOWS, NY 11366 (718) 454-0230 (718) 454-2349 Melodi Hagibonias (316) 779-2981 (516) 250-5872

01/17/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 18 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: Queens

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl At 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
QED996 20101425036 20107201652	WATER MAIN WORK IN VARIOUS LOCATIONS Queens Construction 50-75%	Maspeth Supply Co. LLC. (718) 786-7000 Harvey Blatt (516) 367-1068	\$9,473,277.96 \$10,611,137.27 112% Bid \$7,092,418.91 67% Cur \$10,611,137.27 112% Bid	03/23/2010 06/18/2010 07/09/2010 09/27/2010 730	9/25/2012 796 11/30/2012 1024 7/16/2013	116% 106% 106% 70% DELAY!!!		Dennis, Jocelyn Alkourais, Mehriban White, Shant Muhammad Ammy The RBA Group	117-10 Hillside Ave, Richmond Hill, N.Y. 11418 (718) 846-2395 (718) 846-2549
RWQ005 20111452681 20117205521	RECONSTRUCTION OF COOPER AVENUE RETAINING WALL Queens Construction 25-50%	Paul J. Sciarano, Inc. (914) 294-0131 (914) 965-2908 Tony Machado (347) 234-1829	\$5,712,130.00 \$5,712,130.00 100% Bid \$2,573,930.61 45% Cur \$6,185,909.00 108% Bid	03/31/2011 06/15/2011 07/08/2011 09/19/2011 630	6/9/2013 630 6/9/2013 630 6/9/2013	77% 77% 77% 45% DELAY!!!		Bashjawish, Ahmed Framcoeur, Celerin Geyman, Alla Bharat Patel I.J.R.O Engineers Inc.	71-80 80th Stree Suite # 8306 Glendale, NY 11385 (718) 326-2513 (671) 832-6273 Tarek Ismail (914) 294-0131 (212) 517-1070
RWQ006 20121433001 20117205641	RECONSTRUCTION OF JACKIE ROBINSON PWKY RETAINING W Queens Construction 0-25%	TWI Construction Corp. (718) 931-5900 (718) 931-5901 Shwan Chatoomang (646) 342-4030	\$3,097,950.00 \$3,097,950.00 100% Bid \$923,133.40 30% Cur \$3,097,950.00 100% Bid	04/27/2011 01/19/2012 03/20/2012 06/11/2012 540	12/2/2013 540 12/2/2013 540 12/2/2013	41% 41% 41% 30% 41%		Dennis, Jocelyn Settler, Eric Geyman, Alla Roman Sorokto, OR: Edgar HDR-T.O	833 Jamaica Avenue, Trailer Brooklyn NY 11208 (347) 886-4853 (347) 535-3003 Michaie Tedaldi (914) 774-2290
SE-798 20121416742 20121423446	SANITARY & STORM SEWERS IN CHANDLER ST/SEQ002551 Queens Construction 0-25%	C.A.C. Industries, Inc. (718) 729-3600 (718) 729-0400	\$22,522,311.00 \$22,522,311.00 100% Bid \$0.00 0% Cur \$22,522,311.00 100% Bid	06/09/2011 09/16/2011 01/30/2012 730		0%		Bashjawish, Ahmed Rana, Mahesh Lo, Grace TBD HDR A & II, PC	
SEB17 20121418647 20121439526	STORM AND SANITARY SEWERS IN BEACH 29TH STREET Queens Construction 0-25%	C.A.C. Industries Inc. (718) 729-3600 (718) 729-0400 Ralph Paccilo (347) 728-2429	\$37,911,609.00 \$37,911,609.00 100% Bid \$0.00 0% Cur \$37,911,609.00 100% Bid	05/11/2011 09/16/2011 02/13/2012 08/06/2012 1095	8/5/2015	15% 0%		Dennis, Jocelyn Settler, Eric Geyman, Alla Mina Morcos Tectonic Engineers	20-34 Seagrif Blvd Far Rockaway, NY 11691 (347) 619-8306 (347) 619-8431 Donna Cetina (347) 437-0283
SEQ002661 20131402033	COMBINED SEWER IN GRANDVIEW AVENUE Queens Construction 0-25%	Maspeth Supply Co., LLC (718) 786-7000 (718) 937-5164 Harvey Blatt (516) 367-1066	\$1,852,927.05 \$1,852,927.05 100% Bid \$0.00 0% Cur \$1,852,927.05 100% Bid	04/19/2012 07/17/2012 08/20/2012 11/05/2012 270	8/1/2013	27% 0% DELAY!!!		Bashjawish, Ahmed Williams, Gordon Geyman, Alla Abu Mahmood Ullah In-House	652 Grandview Ave Queens, NY (347) 844-9440 (347) 844-9441 Russ Blatt (347) 350-7765 (718) 630-9662
SEQ000447 20131402030	STORM SEWER IN NORTH CONDUIT AVENUE Queens Construction 0-25%	MASPEETH SUPPLY CO. LLC. (718) 786-7000 (718) 937-5164 Harvey Blatt (718) 772-7050	\$1,818,857.05 \$1,818,857.05 100% Bid \$0.00 0% Cur \$1,818,857.05 100% Bid	05/10/2012 06/25/2012 08/13/2012 11/05/2012 365	11/4/2013	20%		Dennis, Jocelyn Alkourais, Mehriban Lo, Grace TBD In-House	N/A

01/17/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 14 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: Queens

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl At 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
SEQ000462 20111451378 20117205643	STORM SEWER EXTENSIONS AT VARIOUS LOCATIONS Queens Construction 50-75%	DEBOR CONSTRUCTION CO (718) 341-6786 (516) 997-9620 Mehdi Haghshenas (516) 250-5872	\$4,176,177.46 \$4,176,177.46 100% Bid \$2,188,690.90 52% Cur \$4,176,177.46 100% Bid	02/09/2011 06/07/2011 06/29/2011 11/07/2011 600 6/28/2013	6/28/2013 600 6/28/2013 600	73% 73% 73% 52% DELAY!!!		Dennis, Jocelyn Sattler, Eric Geyman, Alla Frank Nestico HDR	217-44 98 Ave. Queens Village, N.Y. 11429 (718) 217-4040 Greg Palani (516) 322-1554 (516) 250-5872
SEQ000475 20121412183	STORM SEWERS / WATER MAINS IN 112TH AVE Queens Construction 25-50%	P&T II Contracting Corp. (718) 206-0245 (718) 206-0083 Dan McCallum (347) 219-0881	\$6,991,376.14 \$6,991,376.14 100% Bid \$2,861,215.44 41% Cur \$8,191,376.14 117% Bid	06/17/2011 08/29/2011 11/01/2011 04/16/2012 540	10/7/2013 540 10/7/2013 46%	51% 51% 51% 46%		Dennis, Jocelyn Sattler, Eric Trofimov, Igor Alex Nasari L&R Engineers, Inc.	116-56 Farmers Blvd; Suite 301, St Albans, NY (718) 525-5256 (718) 525-5259 Gil Gomez (646) 938-7096 (646) 938-7096
SEQ000491 20131402031 20137202626	STORM EXTENSIONS IN FERN PL & 177 TH ST Queens Construction 0-25%	MASPETH SUPPLY CO., LLC (718) 786-7000 (718) 937-5164 Ralf Balow (718) 630-9662	\$4,484,450.05 \$4,484,450.05 100% Bid \$0.00 0% Cur \$4,484,450.05 100% Bid	04/24/2012 06/25/2012 08/14/2012 01/14/2013 515	6/12/2014 515 515 515	1% 0% 0% 0%		Bashjawish, Ahmed Rana, Mahesh Trofimov, Igor SDMCO ENGR. P.C.-T.O.	Russell Blatt (718) 630-9662 (718) 630-9662
SEQ000500 20121444753 N/A	STORM SEWER IN 109TH AVENUE Queens Construction 0-25%	P&T II Contracting Corp. (718) 206-0210 (718) 206-0083	\$1,995,547.60 \$1,995,547.60 100% Bid \$0.00 0% Cur \$1,995,547.60 100% Bid	03/15/2012 05/24/2012 07/18/2012 10/01/2012 365	9/30/2013 365 365 365	30% 0% 0% 0%		Dennis, Jocelyn Sattler, Eric Geyman, Alla Mahendra Modi In-House	yet to be selected
SEQ000502 20111451424	STORM SEWER IN 72 AVENUE Queens Construction 75%-Subst.	MASPETH SUPPLY CO. LLC (718) 786-7000 (718) 937-5164 Harvey Blatt (718) 772-7050	\$1,380,579.05 \$1,380,579.05 100% Bid \$1,045,527.00 76% Cur \$1,380,579.05 100% Bid	03/16/2011 05/27/2011 06/30/2011 12/19/2011 543 7/16/2013	6/15/2013 543 6/15/2013 576	73% 73% 73% 85%		Dennis, Jocelyn Sattler, Eric Lo, Grace Behman Khat In-House	88-02 Little Neck Parkway, Floral Park, NY 11426 (347) 548-0726 (347) 548-0967 N/A (718) 772-7050 (718) 772-7050
SEQ000508 20121401891 20117206286	STORM & SANITARY SEWERS IN BAY 32ND STREET Queens Construction 0-25%	JR CRUZ Corp. (732) 290-0700 (732) 290-8960 Carlos Canso (732) 865-6926	\$11,411,411.00 \$11,411,411.00 100% Bid \$378,513.00 3% Cur \$11,411,411.00 100% Bid	05/04/2011 07/01/2011 08/31/2011 05/14/2012 760 6/12/2014	6/12/2014 760 6/12/2014 760	33% 33% 33% 0%		Bashjawish, Ahmed Rana, Mahesh Trofimov, Igor Arvind Hirpara, Hirani Group	31-07 Dwight Ave. Far Rockaway, NY 11691 (347) 619-8481 (347) 919-8489 Carlos Canso
SEQ000512 20111451736	STORM EXTENSIONS AT 120TH AVENUE AND HIAWATHA AVE Queens Construction 25-50%	Maspeth Supply Co. LLC (718) 786-7000 718-630-9662 (718) 630-9662	\$2,858,937.00 \$2,858,937.00 100% Bid \$2,134,565.00 75% Cur \$2,858,937.00 100% Bid	05/03/2011 06/09/2011 07/13/2011 11/28/2011 365 2/3/2013	11/26/2012 434 2/3/2013 434	114% 96% 96% 49%		Dennis, Jocelyn Abourne, Mehroben Geyman, Alla Jean-Claude Joseph N/A	212-47 Jamaica Ave. Room 207 Queens, NY 11424 (718) 464-0987 (718) 776-1468 Rami Blatt (347) 350-1165 (718) 630-9662

01/17/2013

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if % Const Compl is more than 20 points below % Time Elap Orig.

Page 18 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: **Queens**

Project ID Cont Reg No. REB Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sever Compl Ant 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REB Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
SEQ200523 20121402056 20117205642	SANITARY AND STORM SEWERS IN NEW HAVEN AVENUE Queens Construction 90-75%	JR CRUZ Corp. (732) 290-7000 (732) 290-8960 Carlos Cetao (732) 865-6926	\$6,803,128.00 \$6,803,128.00 100% Bid \$4,283,220.63 63% Cur \$6,803,128.00 100% Bid	04/28/2011 07/01/2011 08/01/2011 01/02/2012 \$40	6/24/2013 540 6/24/2013 \$40	71% 71% 71% 65%		Rashjewish, Ahmed Flewe, Ernest Trofinov, Igor Mervin Dickinson Gandhi Engineering Inc.-T.O.	2822 Brookhaven Avenue, Far Rockaway, NY 11691 (347) 246-7182 (718) 246-7189 Carlos Cetao (917) 282-2990 (732) 865-6926
SEQ200534 20131404021	STORM SEWER IN SANTIAGO ST AND 191 ST Queens Construction 0-29%	Daboe Construction Corp. _____ _____ _____	\$7,952,991.75 \$7,952,991.75 100% Bid \$0.00 0% Cur \$7,952,991.75 100% Bid	05/15/2012 07/10/2012 10/22/2012 02/25/2013 \$40	8/18/2014	-7%		Damis, Jocelyn Abounis, Mohraben Geymen, Alla Armstrong & Winney Consulting	

Total Number of Projects in Queens: 36

Total Amount in Queens: **\$368,527,916.00**

01/17/2013

Notes: (1) CCD includes 18 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 16 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS

Construction Managing

Staten Is.

Project ID Cont Reg No. RRI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CDD	Orig Compl Current Current CDD Projected CDD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Some Compl At 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer RRI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
HW2CR11CW 2011141281	CITYWIDE MILLING Citywide Construction 75%-Subst.	Restani construction Corp (718) 728-0870 (718) 728-0873 Mike Calderone (917) 217-8314	\$9,000,919.00 \$8,543,033.00 95% Bid \$7,200,490.92 84% Cur \$9,000,919.00 100% Bid	05/13/2010 08/18/2010 09/29/2010 03/07/2011 790	05/04/2013 790 05/04/2013 790	58% 58% 58% 88%		Alweiss, Adam Mavani, Mansukh Cato, Barbara Engle Tektovich Hals/JWP (J.V)	480 84th street Brooklyn NY 11209 (718) 238-0240 Mike Calderone (917) 217-8314 Email: hw2cr11cw@gmail.com
HW2CR88M1 20121411536	Reconstruction of Amboy Road & Annadale Road Staten Is. Construction 0-25%	P & T II Contracting Corp. (718) 206-0245 (718) 206-0083 Dan McCalla (347) 219-0881	\$3,587,879.03 Bid \$0.00 \$3,587,879.03 100% Bid	05/24/2011 08/09/2011 10/26/2011 03/12/2012 435	06/09/2013 455 06/09/2013 455 06/09/2013	19% 19% 19% 0%		Patel, Arvind s Sach, Sean Gowda, Rajiv Arasida Sammaria (OE) RBA Group	847 Annadale Rd. 1 st Floor Staten Island, NY 10312 (718) 967-5839 (718) 967-5846 Gh Gomaa (646) 938-7096 hw2cr88m1@gmail.com
HW2CR108R 20111408521 20111411896	STATEN ISLAND COMPLEX PTD RAMPS Staten Is. Construction 25-50%	P & T II Contracting Corp. (718) 206-0245 (718) 206-0083 Dan McCalla (347) 219-0881	\$5,165,495.42 \$5,175,005.82 100% Bid \$4,445,526.83 0% Cur \$5,175,005.82 100% Bid	04/01/2010 07/26/2010 09/24/2010 01/03/2011 730	01/01/2013 730 01/01/2013 730 01/01/2013	71% 71% 71% 0% DELAY!!!		Alweiss, Adam Mavani, Mansukh Gowda, Rajiv Ravanan, Shervani JWP Engineers & Land	62 Segoline Avenue, Staten Is. hw2cr108r@gmail.com (718) 967-3654 (718) 967-3419
HW2CR12R 20121410112	Staten Island Construction 0-25%	Dragonetti Brothers	\$3,471,660.00 \$3,477,660.00 \$0.00 \$3,471,660.00						
HW2CR84-R 20111451422	HYLAN BOULEVARD INTERSECTION IMPROVEMENT (R& BID) Staten Is. Construction 0-25%	PERPETTO CONTRACTING (718) 855-8600 (718) 858-8604 Cesare Perpetto (917) 418-0114	\$6,047,438.00 \$6,047,438.00 Bid \$2,700,526.98 Cur \$6,047,438.00 Bid	04/26/2011 06/13/2011 06/29/2011 01/3/2012 270	10/4/2012 270 10/4/2012 270			Alweiss, Adam Monar, Shafiq Gowda, Rajiv Mahmoud Moussa Heider Engineering, P.C.	3991 Amboy Rd., 2 nd Floor (718) 984-6389 (718) 984-6382 hw2cr054r@yahoo.com
HW2CR12R 20121441782	PRIOR NOTICE SIDEWALKS - STATEN ISLAND Staten Is. Construction	Safco Construction Corp (718) 605-5100 (718) 605-5104 Presto, Daniel (646) 773-7901	\$1,747,627.50 \$1,747,627.50 0% Bid \$430,881.33 Cur \$1,747,627.50 100% Bid	1/15/2012 4/24/2012 6/15/2012 7/23/2012 365	7/22/2013 365			Hindra Patel Gowda, Rajiv Arthur Valcin, R.E. Simco/Heider Engineering	30 Englewood Ave. Staten Island, NY 10309 (718) 966-9400 (718) 966-9404 hw2cr12r@gmail.com
RED368 20111447598	DIST. WATER MAIN EXTENSIONS, STATEN IS. & BROOKLYN Staten Is. Construction 0-25%	P & T II Contracting Corp. (718) 206-0245 (718) 206-0083 Dan McCalla (347) 219-0881	\$3,621,759.53 \$3,621,759.53 0% Bid \$1,721,371.13 Cur \$3,621,759.53 100% Bid	12/07/2010 05/11/2011 6/17/2011 7/1/2011 365	6/29/2012 365 12/30/2012			Seem, Sarah Gowda, Rajiv Jay Patel	774 Manor Road, Suite 207 Staten Island, NY 10314 (718) 494-3586 (718) 494-3864 red368wm@yahoo.com

6/26/2012

Notes: (1) CDD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 17 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Staten Is.

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current Current CCD Projected Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
SE-796	SAN & STM SEWERS IN RICHMOND VALLEY(SER200210211) Staten Island (201) 954-2469 Construction 0-25%	Cruz Constructors (732) 946-8400 Joe Salgado (201) 954-2469	\$21,895,780.25 Bid \$21,896,780.25 \$52,030.33 Cur \$21,895,780.25 Bid	1/18/2012 3/13/2012 7/12/2012 730	7/1/2014 730 7/1/2014 730 2/1/2014			Adam Alweis Hiamdra A. Patel Mossad, Morcos Kenny Severance HAKS	101 Tyrellan Ave., 2nd Floor-Suite 210, St 10309 Tony Carozza (732) 489-1156 (347) 215-2059/2061 Tel (347) 562-4677 Fax fider796@yahoo.com
SECBR1 20131402513	Various Locations Catch Basins Reconstruction in Staten Island Various CBS	P&T II Contracting Corp. 2417 East Jericho Tpke, Suite 315 Garden City, NY 11040 (718) 206-0245 Tel (718) 206-0083 Fax Don MacCalla (347) 219-0881	\$944,023.23 \$944,023.23 \$320,604.13 \$944,023.23	5/16/2012 7/17/2012 Award 9/5/2012 Reg 11/5/2012	6/2/2013 210 6/2/2013 210 6/2/2013			Arvind S. Patel Seam Serch, P.E. Izys Goldsberg Kiran Patel (RE) In-House	774 Manor Road, Suite 207 Staten Island, NY 10314
SER002181 20121402434	STORM & SANITARY SEWERS IN SOUTH RAILROAD STREET Staten Is. Construction 50-75%	DiFazio Industries Inc. (718) 720-6966 (718) 816-5689 Marc DiFazio (646) 523-5738	\$10,678,910.11 \$10,678,910.11 100% Bid \$5,806,482.60 4% Cur \$10,678,910.11 100% Bid	04/29/2011 07/01/2011 08/18/2011 01/09/2012 880	06/06/2014 880 06/06/2014 880 06/06/2014	17% 17% 17% 4%		Adam Alweis Monzer, Shehin Qowda, Rajiv Baldevsinh Rama URS Corp. - TO CCL Bob	12 Jefferson Blvd 2nd Floor Staten Island, NY 10312 (718) 356-8933 (718) 356-8935 fider2181@gmail.com
SER002306 20111452670	SANITARY AND STORM SEWERS IN WOODROW ROAD Staten Is. Construction 0-25%	Cruz Constructors LLC (732) 946-8400 (732) 946-8956 Joe Salgado (201) 954-2469	\$11,971,786.10 \$12,020,035.39 0% Bid \$5,449,638.48 Cur \$11,971,786.10 100% Bid	04/27/2011 06/02/2011 07/15/2011 11/7/2011 730	11/15/2013 730 730 730 730			Walkman Wong David Peterson, RE Gudhrami, Indur In-House Marsha (CCL)	1315 Arthur Kill Rd. Staten Island, NY 10312 (347) 215-2306 (347) 562-4955 ser002306@gmail.com
SER002313 20111411281	WATER MAINS, SANITARY, STORM- SWRs IN MCBAIN AVE Staten Is. Construction 0-25%	Carp Constr. Corp. (718) 494-8600 Mohamed Hajjiafari (718) 344-5259	\$19,502,800.00 \$20,085,462.05 Bid \$11,412,500.74 Cur \$20,065,462.05 Bid	9/20/2011 10/18/2011 12/5/2011 730	12/4/2013 730 730 730			Mansukh Mavani Lebron, Gerardo	2296 Arthur Kill Rd. Staten Island, NY 10309 (718) 317-7217 (718) 317-7996 ser002313beldoffice@gmail.com
SER002320 20121444957	DAHLIA STREET CB #	DiFazio Industries (718) 720-6966 Tel (718) 816-5689 Fax John DiFazio (646) 523-5729	\$4,191,019.14 BID \$4,191,019.14 \$0.00 \$4,191,019.14	4/5/2012 6/14/2012 7/13/2012 11/19/2012 365	11/18/2013 365 11/18/2013 365 365			Adam Alweis, P.E. Mansukh Mavani, P.E. Izys Goldsberg Syed A. Masood (RE) SI Engineering	1181 Woodrow Rd. S.I., NY 10312 (718) 948-0167/0254/0648 (718) 948-0173 Fax ser002320@gmail.com

6/06/2012

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Comp" is more than 20 points below "% Time Elap Orig".

Page 18 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE

CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Staten Is.

Office Location Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Business Tel Fax 24hr Contact 24hr Tel	Contractor Current Amt Vouchered Amt Est Final Cost	Bid Amount Award Date Reg Date OTW Date Original CCD	Bid Date Current CCD Current Compl Projected CCD Proj Compl	Orig Compl % Time Elap Orig Act 17 Compl Subst Compl Final Compl	Sewer Compl Const EIC Project Manager Resident Engineer REI Firm	Const Deputy Dir Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel	Field
SEB200200 20121445031	Staten Island Construction 0-25%	JR Cruz Corp.	\$5,966,966.00 \$5,966,966.00 \$0.00 \$5,966,966.00						
SEB200214 20121444746	Staten Island Construction 0-25%	Perfetto Contracting Corp Inc.	\$5,876,486.80 \$5,876,486.80 \$0.00 \$5,876,486.80						
SEB200219 20121444747	Staten Island Construction 0-25%	P & T Contracting Corp.	\$2,577,916.92 \$2,577,916.92 \$0.00 \$2,577,916.92						
SEB200238 20131409241	Staten Island Construction 0-25%	DiFazio Industries Inc.	\$14,710,017.41 \$14,710,017.41 \$0.00 \$14,710,017.41						

Total Number of Projects in Staten Is.: 17

Total Amount in Staten Is.: \$131,530,696.88

06/06/2012

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 18 of 20

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

REPORT SUMMARY

GRAND TOTAL OF PROJECTS: 105

GRAND TOTAL OF:

BID AMOUNT:	\$1,445,264,728.35
CURRENT AMT:	\$1,462,347,968.06
VOUCHERED	\$448,384,144.17
EST FINAL COST:	\$1,494,997,589.41

08/06/2012 Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Comp" is more than 20 points below "% Time Elap Orig".

Page 20 of 20



NEW YORK CITY DEPARTMENT OF
DESIGN + CONSTRUCTION

Memo

DATE: January 16, 2013

TO: List

FROM: N. Venugopalan, P.E.
Assistant Commissioner
Program Management 

SUBJECT: Active Construction Projects

Enclosed is the latest report of DDC Infrastructure Projects under construction, from Order-to-Work up to but not including projects having Substantial Completion and/or Final Completion dates.

Cc: David J. Burney
C. Diagostino
Eric Macfarlane
R. Zetterlund
Yun Poy Ng Dino
N. Venugopalan
Donald Granger
T. Wynne
T. Foley
Construction: Borough Directors
Program Management Directors
Ana Barrio
C. Chin
M. Centeno
S. Kabir
W. Wong (Joe)
David Heitner
D. McKinnon
T. Salcedo – Labor Law Investigation

J. Roberts (DEP, 3 Flr LR)
 J. Garin (DEP, 3 Flr LR)
 N. Barbaro (DEP, 8 Flr HR)
 Vinnie Soriano (DEP)
 Camille Coleman (DEP)
 James Moran (DEP)
 J. Jarrin (DOT, 55 Waters St)
 J. Jaber (DOT, 55 Waters St.)
 Franklin Mark (DOT, 55 Waters St)
 S. Gelfand (DOT, 55 Waters St)
 DOT Borough Commissioners
 V. Maniscalco (NYCDOTQA)
 Omar Sarach (I.G., 80 Maiden Lane, 17 Flr., NY 10038)
 Migdalia Rosado (I.G., 80 Maiden Lane, 17 Flr., NY 10038)
 W. Hirsch (MTCCC, 40 Worth St., Rm. 905)
 K. Bryant (Comptroller, 1 Centre St., Rm. 1220, 10007)
 M. Colman (Comptroller, 1 Centre St., Rm. 1217, 10007)
 Ann Marie Turner – DOT Design and Construction, 28-11 Queens Plaza N, 11101
 Michael Harnett – Borough Engineering " " "
 Naim Rasheed – DOT Signs and Street Marketings " " "
 Ray Edwards – DOT (Maintenance) for Brooklyn St. Maintenance
 16 Court Street - 16th Flr., Brooklyn, NY
 Ezra Ghazal - EAO #65
 Ralph Wuest (Construction Support) DDC 3rd Flr.
 Sarah Pena (DEP, Legal Affairs, 59-17 Junction Blvd., Flushing , NY 11373)
 Pooran Sookchan – Construction Management

10/11/2001
 10/11/2001
 10/11/2001
 10/11/2001

10/11/2001
 10/11/2001
 10/11/2001
 10/11/2001