

DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE  
**CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS**

Construction Managing Boro: Bronx

| Project ID<br>Cont Reg No.<br>REI Reg No.                 | Description<br>Borough<br>Project Phase                                                  | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel                                     | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost                                      | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD | Orig Compl<br>Current CCD<br>Current Compl<br>Projected CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Sewer Compl<br>Art 17 Compl<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm                      | Field Office Location<br><br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel                            |
|-----------------------------------------------------------|------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|--------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------|
| HWD105-01<br>20111405536                                  | METROPOLITAN AVENUE X760.11<br>Bronx<br>Construction 0-25%                               | Trocom Construction Corp.<br>(718) 937-2000<br>(718) 784-2824<br>(347) 539-0104                   | \$14,451,382.20<br>Bid<br>\$106,230.00<br>Cur<br>\$14,451,382.20<br>Bid                           | 03/04/2010<br>06/22/2010<br>09/20/2010<br>03/07/2011<br>455    | 06/03/2012                                                                | 27%<br><br><br>2%<br>DELAY!!!                                                         |                                                           | Devilme, Leslie<br>Abdulrazzak, Fares<br>Rawal, Aniruddh<br>Robert Moarkech, P.E.<br>Amman and Whitney | 7 Hugh Grant Circle, 2nd Flr.<br>Bronx, NY 10462<br>(718) 409-1600 (718) 409-1601<br>Sal Collona                                         |
| HWD105-01A<br>20101413190<br>20100003511<br>1420 Het Ave. | HUGH GRANT CIRCLE -<br>METROPOLITAN AV AND<br>WESTCHESTER<br>Bronx<br>Construction 0-25% | CAC Industries, Inc.<br>(718) 729-3600<br>(718) 729-0400                                          | \$2,363,608.44<br>Bid<br>Cur<br>\$2,363,608.44<br>Bid                                             | 10/28/2009<br>02/04/2010<br>05/10/2010<br>03/07/2011<br>180    | 09/02/2011                                                                | 67%<br><br><br>0%<br>DELAY!!!                                                         |                                                           | Monah, Lambert<br>Charles, Dickens<br>Rawal, Aniruddh<br>Luis Frias<br>Hirani (Mini TO Partial)        |                                                                                                                                          |
| HWP2009MX<br>20090038783<br>20107201607                   | COMPLEX PED RAMPS -<br>MANHATTAN AND BRONX<br>Citywide<br>Construction 0-25%             | JLJ IV Enterprises Inc.<br>(718) 465-5600<br>(718) 465-5100<br>Ray Rudolf<br>(917) 217-6891       | \$3,740,158.00<br>\$1,117,878.82 30% Bid<br>\$0.00 0% Cur<br>\$3,740,158.00 100% Bid              | 03/24/2009<br>06/24/2009<br>07/20/2009<br>02/01/2010<br>730    | 01/31/2012<br>730<br>01/31/2012<br>730<br>01/31/2012                      | 71%<br>71%<br>71%<br>37%<br>DELAY!!!                                                  |                                                           | Devilme, Leslie<br>Abdulrazzak, Fares<br>Kupershtok, Yelena<br>Nayef Qasem<br>Simco/Haider TO          | 262 W 38 St (#706)<br>New York, NY 10018<br>(212) 938-0313 (212) 938-0317<br>Phil Basso<br>(917) 758-9172 (917) 758-9172                 |
| HWP2010MX<br>20111407730<br>20111408612                   | BRONX & MANHATTAN COMPLEX<br>PED RAMPS<br>Citywide<br>Construction 0-25%                 | Triumph Construction Corp<br>(718) 861-6060<br>(718) 861-6660<br>William Licado<br>(646) 773-0497 | \$4,195,738.20<br>\$4,195,738.20 100% Bid<br>\$0.00 0% Cur<br>\$4,195,738.20 100% Bid             | 03/31/2010<br>06/17/2010<br>09/16/2010<br>03/14/2011<br>730    | 03/12/2013<br>730<br>03/12/2013<br>730<br>03/12/2013                      | 16%<br>16%<br>16%<br>0%                                                               |                                                           | Patel, Narendra s<br>Dave, Gaurang<br>Amir Siddiqui, P.E.<br>Sam Schwartz                              | 262 West 38th St.<br>Room 1203<br>New York, NY 10018<br>(212) 768-0301 (212) 768-0313<br>William Licado<br>(646) 773-0497 (646) 773-0497 |
| HWQ1675<br>20101421579<br>20107202806                     | RECONSTRUCTION OF COLLEGE<br>POINT BLVD<br>Queens<br>Construction 0-25%                  | CAC Industries, Inc.<br>(718) 729-3600<br>(718) 729-0400<br>John Labozza<br>(347) 728-7709        | \$12,454,452.00<br>Bid<br>Cur<br>\$12,454,452.00<br>Bid                                           | 12/22/2009<br>04/29/2010<br>07/16/2010<br>09/15/2010<br>365    | 09/14/2011                                                                | 81%<br><br><br>6%<br>DELAY!!!                                                         |                                                           | Devilme, Leslie<br>Pavlik, John<br>Patel, Kirtan<br>Wayne L. Allen<br>Tectonic (Mini TO Full)          | 32-01 College Point Blvd<br>Flushing, NY 11354-2742<br>(718) 321-8090 (718) 321-8132<br>Michael Capasso<br>(347) 728-0217                |
| HWX647B<br>2011412184<br>20101409982                      | RECONSTRUCTION OF PAULDING<br>AVE - PHASE II<br>Bronx<br>Construction 50-75%             | Maspeth Supply Co. LLC.<br>(718) 786-7000<br>(718) 937-5164<br>Harvey Blatt<br>(516) 367-1068     | \$25,097,166.30<br>\$24,885,633.50 99% Bid<br>\$15,407,672.08 62% Cur<br>\$25,097,166.30 100% Bid | 10/22/2009<br>01/21/2010<br>04/29/2010<br>04/26/2010<br>730    | 04/24/2012<br>730<br>04/24/2012<br>730<br>04/24/2012                      | 60%<br>60%<br>60%<br>65%                                                              |                                                           | Monah, Lambert<br>Patel, Narendra s<br>Patel, Kirtan<br>Omar Ockeh<br>Haks Engineers.                  | 3425 Boston Road, 2nd Floor BRONX, NY10469<br>(718) 515-6302 (718) 515-6264                                                              |

07/05/2011

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 1 of 17

**DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE**

**CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS**

Construction Managing Boro: Bronx

| Project ID<br>Cont Reg No.<br>REI Reg No.  | Description<br>Borough<br>Project Phase                                                        | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel                                          | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost                            | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD  | Orig Compl<br>Current CCD<br>Current Compl<br>Projected CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Sewer Compl<br>Art 17 Compl<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm                           | Field Office Location<br><br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel                |
|--------------------------------------------|------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------|-----------------------------------------------------------------|---------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|-------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------|
| HWX710<br>20101423062<br>20101423731       | PELHAM PKWY - Phase 1<br><br>Bronx<br><br>Construction 0-25%                                   | C.A.C. Industries Inc.<br>(718) 729-3600<br>(718) 729-0400<br>Michael Capasso<br>(347) 718-0217        | \$36,165,168.80<br><br>Bid<br>Cur<br>\$36,165,168.80<br>Bid                             | 07/15/2010<br>05/12/2010<br>07/15/2010<br>08/16/2010<br>730     | 08/14/2012<br><br><br><br>730                                             | 44%<br><br><br>5%<br>DELAY!!!                                                         |                                                           | Monah, Lambert<br>Mesiti, Franco<br>Patel, Kirtan<br>Leon Nation<br>Gibbons, Esposito & Boyce               | 1200 Waters Place, Suite 102<br>Bronx, NY 10461<br>(718) 829-3712 (718) 829-3849                                             |
| HWXP093A<br>20101410952<br><br>20101411538 | Pratt Avenue<br><br>Bronx<br><br>Construction 25-50%                                           | Deboe Construction Corp.<br>(718) 341-6786<br><br>(631) 271-7575<br>Chris Debonis<br>(516) 250-5872    | \$11,552,748.20<br>\$2,645,987.00 23% Bid<br><br>Cur<br>\$11,552,748.20<br>Bid          | 09/16/2009<br>01/07/2010<br><br>04/29/2010<br>05/10/2010<br>480 | 09/01/2011<br><br><br><br>480                                             | 88%<br><br><br>46%<br>DELAY!!!                                                        |                                                           | Devilme, Leslie<br>Pavlik, John<br><br>Kupershtok, Yelena<br>Mahmoud Perry Shahangian<br>KS Engineers, P.C. | One Salvatore R. Nacierio Plaza<br>Suite 202<br>Bronx,<br>(718) 652-2493 (718) 652-2497<br>Mehdi Haghsenas<br>(516) 250-5872 |
| HWXP134<br>20111405525<br>20107203631      | BRONX QUAD TRAFFIC AND<br>LANDSCAPE IMPROVEMENT<br><br>Bronx<br><br>Construction 0-25%         | C.A.C. Industries Inc.<br>(718) 729-3600<br>(718) 729-0400<br>Michael Capasso<br>(347) 718-0217        | \$11,421,586.26<br><br>Bid<br>Cur<br>\$11,421,586.26<br>Bid                             | 03/16/2010<br>07/13/2010<br>09/21/2010<br>02/21/2011<br>665     | 12/16/2012<br><br><br><br>665                                             | 20%<br><br><br><br>665                                                                |                                                           | Devilme, Leslie<br>Pavlik, John<br>Kupershtok, Yelena<br><br>AECOM (Mini TO Full)                           | 2301 White Plains Road<br>Bronx, NY 10467-8106<br>(718) 231-2319 (718) 231-2741<br>Jim McMurray<br>(347) 728-0220            |
| QED999<br>20101421857<br>20090027796       | WATER MAIN WORK IN VARIOUS<br>LOCATIONS, QNS<br><br>Queens<br><br>Construction 25-50%          | Maspeth Supply Co.,LLC.<br>(718) 786-7000<br>(718) 937-5164                                            | \$7,050,438.74<br>\$770,682.88 11% Bid<br>\$2,022,922.83 262% Cur<br>\$7,050,438.74 Bid | 03/25/2010<br>05/20/2010<br>06/25/2010<br>09/27/2010<br>635     | 06/22/2012<br><br><br><br>635                                             | 44%<br><br><br>48%                                                                    |                                                           | Bashjawish, Ahmed<br>Bonura, Steven<br>Rawal, Aniruddh<br>Marlon Rangel<br>Gandhi Engineering, Inc.         | 98-27 Jamaica Avenue<br>Queens, NY 11418<br>(347) 475-0546 (347) 494-5244<br>Alan Dempsey<br>(347) 494-4381                  |
| RWX002<br>20101412484                      | RECONSTRUCTION OF DECATUR<br>AVENUE RETAINING WALL<br><br>Bronx<br><br>Construction 75%-Subst. | John Civetta & Sons, Inc.<br>(718) 589-9000<br>(718) 991-8398<br>Mr. John G. Civetta<br>(917) 299-2400 | \$2,445,500.00<br><br>Bid<br>\$1,995,863.28 Cur<br>\$2,445,500.00 Bid                   | 10/30/2009<br>03/05/2010<br>05/11/2010<br>06/14/2010<br>540     | 12/05/2011<br><br><br><br>540                                             | 72%<br><br><br>82%                                                                    |                                                           | Monah, Lambert<br>Mesiti, Franco<br>Rawal, Aniruddh<br>Bharat Patel<br>Liro Engineers Inc.-T.O.             | 233 East 204th Street<br>Bronx, New York 10458<br>(718) 295-2600 (718) 295-2602<br>Mr. Theodore Civetta Jr<br>(917) 337-2437 |
| RWX003<br>20101425204                      | RECONSTRUCTION OF BAILEY<br>PLACE RETAINING WALL<br><br>Bronx<br><br>Construction 0-25%        | C.A.C Industries, Inc.<br>(718) 729-3620<br>(718) 729-0400<br>Michael A. Capasso                       | \$5,155,388.10<br><br>Bid<br>Cur<br>\$5,155,388.10 Bid                                  | 03/25/2010<br>06/21/2010<br>07/15/2010<br>03/14/2011<br>540     | 09/03/2012<br><br><br><br>540                                             | 21%<br><br><br>0%<br>DELAY!!!                                                         |                                                           | Monah, Lambert<br>Charles, Dickens<br>Kupershtok, Yelena<br>Vijay Gupta<br>Liro Engineers, Inc.-T.O.        | 3640 Bailey Avenue<br>Bronx NY 10453<br>(718) 601-1430 (718) 601-1357                                                        |

07/05/2011

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 2 of 17

DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE

**CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS**

Construction Managing Boro: Bronx

| Project ID<br>Cont Reg No.<br>REI Reg No. | Description<br>Borough<br>Project Phase                                        | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel                                              | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost                                 | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD | Orig Compl<br>Current CCD<br>Current Compl<br>Projected CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Sewer Compl<br>Art 17 Compl<br>Subst Compl<br>Final Compl               | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm           | Field Office Location<br><br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel |
|-------------------------------------------|--------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-------------------------------------------------------------------------|---------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------|
| RWX007-R<br>20111433242<br>20107201606    | PALISADE AVENUE RETAINING<br>WALL<br><br>Bronx<br>Construction 0-25%           | NEW YORK CONCRETE CO<br>(718) 967-3720<br>(718) 967-0144<br>_____<br>_____                                 | \$3,599,794.00<br>\$1,073,916.69 30% Bid<br>_____<br>\$3,599,794.00 Bid                      | 07/07/2010<br>01/31/2011<br>03/11/2011<br>06/24/2011<br>540    | 12/14/2012<br>_____<br>_____<br>_____<br>_____<br>_____<br>540            | 2%<br>_____<br>_____<br>_____<br>_____<br>_____<br>540                                | _____<br>_____<br>_____<br>_____<br>_____<br>_____<br>540               | Devilme, Leslie<br>Pavlik, John<br>Rawal, Aniruddh<br>_____<br>Tectonic Engineering & Surve | _____<br>_____<br>_____<br>_____<br>_____<br>_____<br>540                                                     |
| SECBMTAX1<br>20101420929                  | CATCH BASIN, BRONX<br><br>Bronx<br>Construction 0-25%                          | Tucci Equipment Rental Corp.<br>(212) 529-6902<br>(212) 529-6901<br>Mr. Anthony Martucci<br>(212) 529-6902 | \$989,760.00<br>_____<br>_____<br>\$989,760.00 Bid                                           | 02/17/2010<br>04/15/2010<br>06/23/2010<br>09/02/2010<br>365    | 09/01/2011<br>_____<br>_____<br>_____<br>_____<br>_____<br>365            | 84%<br>_____<br>_____<br>0%<br>DELAY!!!<br>_____<br>365                               | _____<br>_____<br>_____<br>_____<br>_____<br>_____<br>365               | Monah, Lambert<br>Patel, Narendra s<br>Rawal, Aniruddh<br>Manihar Rathod                    | 4419 3rd Ave Suite 3C<br>Bronx, NY<br>(718) 220-6047 (718) 220-6132                                           |
| SECBX1<br>20101422832                     | RECONSTRUCTION OF CATCH<br>BASIN - BRONX<br><br>Bronx<br>Construction 25-50%   | Triumph Construction Corp.<br>(718) 861-6060<br>(718) 861-6660<br>Mr. Antonio Seminatore<br>(646) 773-6732 | \$1,931,893.50<br>_____<br>\$636,285.35 Cur<br>\$1,931,893.50 Bid                            | 02/25/2010<br>05/11/2010<br>07/02/2010<br>10/11/2010<br>365    | 10/10/2011<br>_____<br>_____<br>_____<br>_____<br>_____<br>365            | 73%<br>_____<br>_____<br>48%<br>DELAY!!!<br>_____<br>365                              | _____<br>_____<br>_____<br>_____<br>_____<br>_____<br>365               | Monah, Lambert<br>Charles, Dickens<br>Rawal, Aniruddh<br>Hani Alfathel                      | 610 Waring Avee<br>Bronx, NY 10467<br>(718) 231-4210 (718) 231-4238                                           |
| SEQ002646<br>20111419096                  | CATCH BASIN # 33<br><br>Citywide<br>Construction 0-25%                         | P & T II Contracting Corp.<br>(718) 206-0245<br>(718) 206-0083<br>_____<br>_____                           | \$889,946.00<br>_____<br>_____<br>\$889,946.00 Bid                                           | 09/02/2010<br>10/21/2010<br>12/26/2010<br>06/06/2011<br>360    | 05/30/2012<br>_____<br>_____<br>_____<br>_____<br>_____<br>360            | 8%<br>_____<br>_____<br>_____<br>_____<br>_____<br>360                                | _____<br>_____<br>_____<br>_____<br>_____<br>_____<br>360               | Rawal, Aniruddh<br>Gemiana Awad<br>AECOM USA, INC(T.O.#06A                                  | _____<br>_____<br>_____<br>_____<br>_____<br>_____<br>360                                                     |
| SEQ002649<br>20101423237                  | COMBINED SEWERS IN 110<br>STREET<br><br>Queens<br>Construction 50-75%          | Maspeth Supply Co. LLC.<br>(718) 786-7000<br>(718) 937-5164<br>Russ Blatt<br>(347) 350-1165                | \$1,715,573.85<br>\$1,726,857.60 101% Bid<br>\$926,765.16 54% Cur<br>\$1,726,857.60 101% Bid | 02/23/2010<br>06/04/2010<br>06/30/2010<br>09/13/2010<br>365    | 09/12/2011<br>_____<br>_____<br>_____<br>_____<br>_____<br>365            | 81%<br>_____<br>_____<br>60%<br>DELAY!!!<br>_____<br>365                              | 12/13/2010<br>_____<br>_____<br>_____<br>_____<br>_____<br>_____<br>365 | Monah, Lambert<br>Charles, Dickens<br>Patel, Kirtan<br>Louis Frias<br>In-house              | 34-46 107 Street, 2nd FL<br>Queens, NY 11368<br>(718) 205-1203 (718) 205-1343<br>Russ Blatt<br>(347) 350-1165 |
| SEQ002669<br>20101418199                  | HOUSE CONNECTION AT 26 AV &<br>UTOPIA PWKY<br><br>Queens<br>Construction 0-25% | RRS Construction<br>(646) 575-1498<br>(718) 785-4199<br>Wenell Albert<br>(347) 840-2597                    | \$415,777.00<br>\$415,777.00 100% Bid<br>\$0.00 0% Cur<br>\$415,777.00 100% Bid              | 02/24/2010<br>04/21/2010<br>06/15/2010<br>07/15/2011<br>335    | 06/13/2012<br>_____<br>_____<br>_____<br>_____<br>_____<br>335            | -3%<br>_____<br>_____<br>-3%<br>_____<br>_____<br>335                                 | _____<br>_____<br>_____<br>_____<br>_____<br>_____<br>335               | Devilme, Leslie<br>Pavlik, John<br>Kupershtok, Yelena<br>Odette Michael<br>In-house         | _____<br>_____<br>_____<br>_____<br>_____<br>_____<br>335                                                     |
| SEQ002687<br>20101424770                  | COMBINED SEWER IN 162 ND<br>STREET<br><br>Queens<br>Construction 25-50%        | DELANEY ASSOCIATES, LP<br>(718) 359-4300<br>(718) 886-1519<br>John Forta<br>(347) 996-7800                 | \$3,077,089.00<br>_____<br>_____<br>\$3,077,089.00 Bid                                       | 03/10/2010<br>06/22/2010<br>07/20/2010<br>09/13/2010<br>365    | 09/12/2011<br>_____<br>_____<br>_____<br>_____<br>_____<br>365            | 81%<br>_____<br>_____<br>45%<br>DELAY!!!<br>_____<br>365                              | _____<br>_____<br>_____<br>_____<br>_____<br>_____<br>365               | Devilme, Leslie<br>Abdulrazzak, Fares<br>Kupershtok, Yelena<br>Ali Moallem<br>In-house      | 163-07 Depot Road - Unit 205<br>Flushing, NY 11358<br>(718) 886-0312 (718) 886-0461                           |

07/05/2011

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 3 of 17

DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE  
**CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS**

Construction Managing Boro: Bronx

| Project ID<br>Cont Reg No.<br>REI Reg No. | Description<br>Borough<br>Project Phase                                 | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel                                 | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost                    | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD | Orig Compl<br>Current CCD<br>Current Compl<br>Projected CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Sewer Compl<br>Art 17 Compl<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm    | Field Office Location<br><br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel                      |
|-------------------------------------------|-------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|--------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|
| SEX20039<br>20101421233<br>20117204471    | STORM SEWER IN FAIRFAX<br>AVENUE<br><br>Bronx<br><br>Construction 0-25% | CAC Industries, Inc.<br>(718) 729-3600<br>(718) 729-0400<br>William Svilar<br>(347) 728-6363  | \$2,245,333.50<br><br>Bid<br>Cur<br>Bid<br>\$2,245,333.50                       | 03/10/2010<br>04/27/2010<br>07/14/2010<br>02/14/2011<br>485    | 06/12/2012                                                                | 29%<br><br><br>20%                                                                    |                                                           | Abdulrazzak, Fares<br>Rawal, Aniruddh<br>George Mercelin<br>Gandhi Engineering, Inc. | 3425 E. Tremont, Suite # 7, 2nd Floor<br>Bronx, NY.<br>(718) 892-6412 (718) 892-6709<br>ED Ruckel<br>(347) 234-3065 (347) 728-0220 |
| SEX20041<br>20111444987                   | SAN SEWERS IN VALHALLA DRIVE<br><br>Bronx<br><br>Construction 0-25%     | Maspeth Supply Co. LLC.<br>(718) 786-7000<br>(718) 937-5164<br>Harvey Blatt<br>(516) 367-1068 | \$868,407.00<br>\$868,407.00 100% Bid<br>\$0.00 0% Cur<br>\$868,407.00 100% Bid | 01/26/2011<br>04/18/2011<br>06/01/2011<br><br>210              |                                                                           |                                                                                       |                                                           | Patel, Kirtan                                                                        | Harvey Lyons<br>(516) 829-5197                                                                                                     |

Total Number of Projects in Bronx: 21

Total Amount in Bronx: \$151,838,192.84

DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE  
**CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS**

Construction Managing Boro: Brooklyn

| Project ID<br>Cont Reg No.<br>REI Reg No. | Description<br>Borough<br>Project Phase                                                      | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel                                       | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost                                      | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD | Orig Compl<br>Current CCD<br>Current Compl<br>Projected CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Sewer Compl<br>Art 17 Compl<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm                         | Field Office Location<br><br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel                   |
|-------------------------------------------|----------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------|
| BED778<br>20101423883                     | REPLACEMENT WATER MAINS IN<br>ATLANTIC AVE/SEK002360<br><br>Brooklyn<br>Construction 0-25%   | JR. Cruz Corp.<br>(732) 290-0700<br>(732) 290-8960<br>Carlos Catao<br>(732) 865-6927                | \$13,929,929.00<br>\$13,929,929.00 100% Bid<br>\$263,124.51 2% Cur<br>\$13,929,929.00 100% Bid    | 03/25/2010<br>06/07/2010<br>07/08/2010<br>11/01/2010<br>600    | 06/22/2012<br>600<br>06/22/2012<br>600<br>06/22/2012                      | 41%<br>41%<br>41%<br>10%<br>DELAY!!!                                                  |                                                           | Brandao, Marie<br>Brandao, Marie<br>Patel, Ashishkumar<br>Jatin Upadhyay<br>HAKS (Partial Staffing T.O.)  | 936 Fulton Street<br>Brooklyn, NY 11238<br>(718) 789-1430 (718) 789-1496<br>Carlos Catao<br>(718) 789-1702 (732) 865-6927       |
| HW2CR11A<br>20111406856<br>20111412798    | CITYWIDE MILLING - BROOKLYN<br>AND STATEN ISLAND<br><br>Brooklyn<br>Construction 25-50%      | Restani Construction Corp.<br>(718) 728-0870<br>(718) 728-0873<br>917-217-8314<br>(917) 217-8314    | \$17,350,000.00<br>\$17,350,000.00 100% Bid<br>\$3,886,103.66 22% Cur<br>\$17,350,000.00 100% Bid | 04/06/2010<br>07/27/2010<br>09/27/2010<br>10/04/2010<br>790    | 12/01/2012<br>790<br>12/01/2012<br>790<br>12/01/2012                      | 35%<br>35%<br>35%<br>40%                                                              |                                                           | Alweiss, Adam<br>Solomon, Stephenson<br>Patel, Ashishkumar<br>O.P. Ramanan<br>Haks/JWP (J.V)              | 480 84th street,<br>Brooklyn, NY 11209<br>(718) 238-0240 (718) 238-1895<br>Mike Calderone<br>(718) 238-0240 (917) 555-7837      |
| HWCURB07<br>20100013475                   | CITYWIDE CURBS<br>RECONSTRUCTION<br><br>Brooklyn<br>Construction 25-50%                      | Heavy Construction Co Inc.<br>(718) 978-1404<br>(718) 527-7401<br>Stenas Lamomaco<br>(917) 939-1743 | \$2,601,450.00<br>\$2,601,450.00 100% Bid<br>\$411,428.99 16% Cur<br>\$2,601,450.00 100% Bid      | 06/10/2009<br>09/22/2009<br>11/12/2009<br>06/14/2010<br>730    | 06/12/2012<br>730<br>06/12/2012<br>730<br>06/12/2012                      | 53%<br>53%<br>53%<br>25%<br>DELAY!!!                                                  |                                                           | Alweiss, Adam<br>Bruneau, Flore<br>Patel, Ashishkumar<br>GERAMI, MAHMOUD<br>In-House                      | 140 Jamaica Ave<br>Brooklyn, NY<br>(718) 235-0460 (718) 235-5106<br>Stenas<br>(718) 208-2260 (917) 939-1743                     |
| HWK1153A<br>20111411614<br>20090032635    | DOWNTOWN BROOKLYN<br>REHABILITATION, PH II<br><br>Brooklyn<br>Construction 0-25%             | Triumph Construction Corp<br>(718) 861-6060<br>(718) 861-6660<br>William Licata<br>(646) 773-0497   | \$6,293,133.19<br>\$702,580.00 11% Bid<br>Cur<br>\$6,293,133.19 Bid                               | 05/07/2010<br>07/26/2010<br>10/12/2010<br>05/09/2011<br>540    | 10/29/2012<br>540<br>10/29/2012<br>540<br>10/29/2012                      | 11%<br>11%<br>11%<br>0%                                                               |                                                           | Brandao, Marie<br>Ambroise, Garry<br>Francisque, Serge<br>Ashok Desai<br>URS (Partial Staffing T.O.)      | 845 3rd Ave. 2nd Floor<br>Brooklyn NY 11232<br>(718) 768-0150 (718) 768-0391<br>Ralph Ruggiero<br>(646) 773-0497 (347) 739-9143 |
| HWK1170<br>20111449953                    | Willoughby Street Plaza Reconstruction<br>/SEK002374<br><br>Brooklyn<br>Construction 0-25%   | Trocom Construction Corp.<br>(718) 937-2000<br>(718) 784-2824                                       | \$1,854,005.92<br>Bid<br>Cur<br>\$1,854,005.92 Bid                                                | 03/09/2011<br>05/31/2011<br>06/21/2011                         | 270<br>270<br>270                                                         | 0%                                                                                    |                                                           | Francisque, Serge                                                                                         |                                                                                                                                 |
| HWK1180<br>20101411448                    | Kingston Av bet Eastern Pkwy &<br>Empire Blvd /BED787<br><br>Brooklyn<br>Construction 25-50% | ADC Construction<br>(718) 628-5555<br>(718) 628-5142<br>Anthony Cipollone<br>(718) 628-5555         | \$6,046,330.50<br>\$6,046,330.50 100% Bid<br>\$1,264,195.90 21% Cur<br>\$6,259,152.39 104% Bid    | 11/05/2009<br>02/04/2010<br>04/28/2010<br>10/04/2010<br>630    | 06/24/2012<br>630<br>06/24/2012<br>630<br>06/24/2012                      | 44%<br>44%<br>44%<br>25%                                                              |                                                           | Alweiss, Adam<br>Achille, Max<br>Francisque, Serge<br>Lafayette Cisco<br>Liro Engineers/ Task Order       | 1301 President Street,<br>Brooklyn, NY 11213<br>(718) 773-6171 (718) 773-3002<br>Anthony Cipollone<br>(718) 628-5555            |
| HWK1181<br>20111447599                    | REHAB OF BELT PKWAY- Coney<br>Island Ave to Knapp Str<br><br>Brooklyn<br>Construction 0-25%  | Tully construction Corp<br>(718) 446-7000<br>(718) 446-6072                                         | \$6,336,583.00<br>Bid<br>Cur<br>\$6,336,583.00 Bid                                                | 08/31/2010<br>05/11/2011<br>06/17/2011<br>08/01/2011<br>365    | 07/30/2012<br>365<br>07/30/2012<br>365<br>07/30/2012                      | -7%<br>-7%<br>-7%<br>0%                                                               |                                                           | Alweiss, Adam<br>Bruneau, Flore<br>Francisque, Serge<br>REI by T.O. ( Mini RFP)<br>In-House/TO (Tectonic) |                                                                                                                                 |

07/05/2011

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 5 of 17

DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE  
**CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS**

Construction Managing Boro: Brooklyn

| Project ID<br>Cont Reg No.<br>REI Reg No. | Description<br>Borough<br>Project Phase                                                   | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel                                     | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost                                       | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD | Orig Compl<br>Current CCD<br>Current Compl<br>Projected CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Sewer Compl<br>Art 17 Compl<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm                       | Field Office Location<br><br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel                            |
|-------------------------------------------|-------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|---------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------|
| HWK476B<br>20101424079<br>20101425413     | RECONSTRUCTION OF NASSAU<br>AVENUE/BED-783<br><br>Brooklyn<br>Construction 0-25%          | Maspeth supply co. LLC<br>(718) 786-7000<br>(718) 937-5169                                        | \$10,812,977.37<br>\$10,812,977.37 100% Bid<br>\$0.00 0% Cur<br>\$10,812,977.37 100% Bid           | 03/11/2010<br>06/07/2010<br>07/13/2010<br>04/18/2011<br>540    | 10/08/2012<br>540<br>10/08/2012<br>540<br>10/08/2012                      | 15%<br>15%<br>15%<br>0%                                                               |                                                           | Brandao, Marie<br>Rubiano, Edgar<br>Patel, Ashishkumar<br>Masoud Salib, P.E.<br>TRC Engineers, Inc.     | 310 Nassau Ave, 3rd floor<br>Brooklyn, NY 11222<br>(718) 576-3572 (718) 576-3574                                                         |
| HWK700A<br>20050041890<br>20060011452     | Reconstruction of Columbia Street,<br>Brooklyn<br><br>Brooklyn<br>Construction 75%-Subst. | Trocom Construction<br>(718) 937-2000<br>(718) 784-2824<br>Anthony Santoro<br>(718) 937-2000      | \$18,182,687.74<br>\$18,182,687.74 100% Bid<br>\$15,308,896.44 84% Cur<br>\$24,972,954.04 137% Bid | 03/16/2005<br>05/23/2005<br>07/18/2005<br>10/24/2005<br>730    | 10/23/2007<br>1259<br>04/04/2009<br>2186<br>10/18/2011                    | 285%<br>165%<br>165%<br>84%<br>DELAY!!!                                               |                                                           | Brandao, Marie<br>Brandao, Marie<br>Francisque, Serge<br>Paul Plunkett<br>Ammann & Whiteny              | 120 Hamilton Avenue, 2nd Floor<br>Brooklyn<br>(718) 875-9645 (718) 875-9648<br>Anatoly Veksler<br>(917) 440-8143 (917) 440-8143          |
| HWKC1019<br>20101424452<br>20101425111    | Reconstruction of Eastern Parkway /<br>BED-779<br><br>Brooklyn<br>Construction 0-25%      | Difazio Industries<br>(718) 720-6966<br>(718) 816-5689<br>Brian Liga<br>(646) 523-5775            | \$18,618,618.61<br>\$18,618,618.61 100% Bid<br>\$355,863.97 2% Cur<br>\$18,618,618.61 100% Bid     | 03/18/2010<br>05/13/2010<br>07/14/2010<br>09/20/2010<br>730    | 09/18/2012<br>730<br>09/18/2012<br>730<br>09/18/2012                      | 40%<br>40%<br>40%<br>4%<br>DELAY!!!                                                   |                                                           | Alweiss, Adam<br>Solomon, Stephenson<br>Francisque, Serge<br>Wassam Fahmy, P.E.<br>HAKS Engineers       | 250 Flatbush Avenue,<br>Brooklyn, NY 11217<br>(347) 457-5355 (347) 457-5364<br>Brian Liga<br>(646) 523-5775 (646) 523-5775               |
| HWP2009K<br>20090038776                   | COMPLEX PED RAMPS -<br>BROOKLYN<br><br>Brooklyn<br>Construction 50-75%                    | ADC Construction, LLC.<br>(718) 628-0234<br>(718) 628-5142<br>Joe Aiello<br>(718) 628-5555        | \$4,132,452.00<br>\$4,132,452.00 100% Bid<br>\$2,165,628.30 52% Cur<br>\$4,132,452.00 100% Bid     | 03/19/2009<br>05/13/2009<br>07/17/2009<br>11/16/2009<br>730    | 11/15/2011<br>730<br>11/15/2011<br>730<br>11/15/2011                      | 82%<br>82%<br>82%<br>66%                                                              |                                                           | Brandao, Marie<br>Rubiano, Edgar<br>Patel, Ashishkumar<br>ED Carl<br>Tectonic- Partial T.O.             | 110 Vanderveer Street, 3rd floor<br>BK, NY 11207<br>(718) 455-9554 (718) 455-9556<br>Domenick Cipollene<br>(917) 567-2579 (917) 567-2579 |
| HWS2010K<br>20101416700                   | PRIOR NOTICE SIDEWALKS -<br>BROOKLYN<br><br>Brooklyn<br>Construction 50-75%               | Power Concrete Co. Inc.<br>(718) 391-0262<br>(973) 485-0911<br>Jose R. Casimiro<br>(973) 332-1913 | \$2,931,217.00<br>\$2,931,217.00 100% Bid<br>\$761,948.55 26% Cur<br>\$2,931,217.00 100% Bid       | 12/22/2009<br>04/05/2010<br>05/25/2010<br>09/13/2010<br>365    | 09/12/2011<br>365<br>09/12/2011<br>365<br>09/12/2011                      | 81%<br>81%<br>81%<br>56%<br>DELAY!!!                                                  |                                                           | Brandao, Marie<br>Brandao, Marie<br>Francisque, Serge<br>Joe Pangniban, P.E.<br>Mega Engineering - T.O. | 161 Jamaica Avenue, 1st Floor<br>Brooklyn, NY 11207<br>(718) 235-3063 (000) 000-0000<br>Carlos Mendonca<br>(973) 332-1013 (973) 332-1913 |
| HWS2011K<br>20111447881                   | PRIOR NOTICE SIDEWALKS -<br>BROOKLYN<br><br>Brooklyn<br>Construction 25-50%               | Power Concrete Co. Inc.<br>(718) 391-0262<br>(973) 485-0911<br>Joey Casimiro<br>(973) 769-0882    | \$3,685,703.00<br>\$2,753,226.00 75% Bid<br>Cur<br>\$3,685,703.00 Bid                              | 11/10/2010<br>05/13/2011<br>05/25/2011<br>10/11/2011<br>365    | 10/09/2012<br>365<br>10/09/2012<br>365<br>10/09/2012                      | -27%<br>-27%<br>-27%<br>0%                                                            |                                                           | Francisque, Serge<br><br>Simco Engineer/ Haider Engin                                                   | Joey Casimiro                                                                                                                            |
| HYDREST02<br>20111438206                  | SIDEWALK RESTORATION<br>AROUND FIRE HYDRANT<br><br>Brooklyn<br>Construction 0-25%         | JREM Construction Corp.<br>(516) 724-0525<br>(516) 921-4328<br>Robert Ditizio                     | \$971,025.25<br>\$971,025.25 100% Bid<br>\$0.00 0% Cur<br>\$971,025.25 100% Bid                    | 11/30/2010<br>02/25/2011<br>05/11/2011<br>06/13/2011<br>365    | 06/11/2012<br>365<br>06/11/2012<br>365<br>06/11/2012                      | 6%<br>6%<br>6%<br>0%                                                                  |                                                           | Alweiss, Adam<br>Achille, Max<br>Patel, Ashishkumar<br>Leon Felix<br>In-House                           |                                                                                                                                          |

07/05/2011

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 6 of 17

DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE  
**CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS**

Construction Managing Boro: **Brooklyn**

| Project ID<br>Cont Reg No.<br>REI Reg No. | Description<br>Borough<br>Project Phase      | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD | Orig Compl<br>Current CCD<br>Current Compl<br>Projected CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Sewer Compl<br>Art 17 Compl<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm | Field Office Location<br><br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel |
|-------------------------------------------|----------------------------------------------|---------------------------------------------------------------|--------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|-----------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------|
| SECBK1<br>20101424451                     | RECONSTRUCTION OF CATCH<br>BASINS - BROOKLYN | P&T II Contracting Corp                                       | \$2,032,784.65                                               | 04/01/2010                                                     | 06/03/2012                                                                | 39%                                                                                   |                                                           | Brandao, Marie                                                                    | 3030 Emmons Avenue                                                                                            |
|                                           |                                              | (718) 206-0245                                                | \$2,032,784.65 100% Bid                                      | 05/20/2010                                                     | 546                                                                       | 39%                                                                                   |                                                           | Rubiano, Edgar                                                                    | Brooklyn, NY 11235                                                                                            |
|                                           | Brooklyn                                     | (718) 206-0083                                                | \$606,231.87 30% Cur                                         | 07/12/2010                                                     | 06/03/2012                                                                | 39%                                                                                   |                                                           | Patel, Ashishkumar                                                                | (718) 648-2317 (718) 648-2356                                                                                 |
|                                           | Construction 50-75%                          | Dan McCallan<br>(347) 219-0881                                | \$2,032,784.65 100% Bid                                      | 12/06/2010                                                     | 546                                                                       | 65%                                                                                   |                                                           | Solomon Shutman                                                                   | Leny Parera                                                                                                   |
|                                           |                                              |                                                               |                                                              | 546                                                            | 06/03/2012                                                                |                                                                                       |                                                           | In-House                                                                          | (718) 206-0210 (845) 629-2362                                                                                 |
| SEK002355<br>20090026678<br>20090039518   | COMBINED SEWER IN WATER<br>STREET            | Tully Construction Co., Inc                                   | \$20,469,325.40                                              | 10/16/2008                                                     | 05/25/2011                                                                | 106%                                                                                  |                                                           | Alweiss, Adam                                                                     | 10 Jay Street, 714                                                                                            |
|                                           |                                              | (718) 446-7000                                                | \$2,765,281.47 14% Bid                                       | 01/14/2009                                                     | 730                                                                       | 106%                                                                                  |                                                           | Solomon, Stephenson                                                               | Brooklyn NY                                                                                                   |
|                                           | Brooklyn                                     | (718) 446-6072                                                | \$15,546,529.74 562% Cur                                     | 03/24/2009                                                     | 05/25/2011                                                                | 106%                                                                                  |                                                           | Francisque, Serge                                                                 | (718) 643-2850 (718) 643-2805                                                                                 |
|                                           | Construction 75%-Subst.                      | Jim Tully<br>(917) 299-4779                                   | \$22,152,195.73 108% Bid                                     | 05/26/2009                                                     | 890                                                                       | 89%                                                                                   |                                                           | John Barbaro                                                                      | Dino Baso                                                                                                     |
|                                           |                                              |                                                               |                                                              | 730                                                            | 11/01/2011                                                                |                                                                                       |                                                           | HAKS Engineers-Task Order                                                         | (917) 299-4724 (917) 299-4724                                                                                 |
| SELCDDC06<br>20111417643                  | LINING CONTRACT - CITYWIDE                   | Allstate Power Vac Inc                                        | \$1,821,506.00                                               | 07/01/2009                                                     | 04/09/2013                                                                | 12%                                                                                   |                                                           | Alweiss, Adam                                                                     | No field Office                                                                                               |
|                                           |                                              | (732) 815-0220                                                | \$1,821,506.00 100% Bid                                      | 04/15/2010                                                     | 730                                                                       | 12%                                                                                   |                                                           | Achille, Max                                                                      |                                                                                                               |
|                                           | Citywide                                     | (732) 815-9892                                                | \$0.00 0% Cur                                                | 11/21/2010                                                     | 04/09/2013                                                                | 12%                                                                                   |                                                           | Francisque, Serge                                                                 |                                                                                                               |
|                                           | Construction 0-25%                           |                                                               | \$1,821,506.00 100% Bid                                      | 04/11/2011                                                     | 730                                                                       | 0%                                                                                    |                                                           | Leon Felix                                                                        |                                                                                                               |
|                                           |                                              |                                                               |                                                              | 730                                                            | 04/09/2013                                                                |                                                                                       |                                                           | In-House                                                                          |                                                                                                               |

Total Number of Projects in Brooklyn: 17

Total Amount in Brooklyn: **\$146,755,687.15**

DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE  
**CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS**

Construction Managing Boro: **Manhattan**

| Project ID<br>Cont Reg No.<br>REI Reg No. | Description<br>Borough<br>Project Phase                                                          | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel                                       | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost                                       | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD | Orig Compl<br>Current CCD<br>Current Compl<br>Projected CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Sewer Compl<br>Art 17 Compl<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm                      | Field Office Location<br><br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel                        |
|-------------------------------------------|--------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|--------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------|
| HW2CR11B<br>20111406483<br>20111412798    | CITYWIDE MILLING - BX & MN<br><br>Citywide<br><br>Construction 75%-Subst.                        | Restani Construction Corp.<br>(718) 728-0870<br>(718) 728-0873<br>CHARLES RESTIVO<br>(718) 728-0873 | \$7,500,500.00<br>\$7,500,500.00 100% Bid<br>\$4,058,736.95 54% Cur<br>\$7,500,500.00 100% Bid     | 03/23/2010<br>07/27/2010<br>09/09/2010<br>09/20/2010<br>400    | 10/24/2011<br>400<br>10/24/2011<br>400<br>10/24/2011                      | 72%<br>72%<br>72%<br>88%                                                              |                                                           | Crupi, Joseph<br>Onyechi, Christian<br>Awad, Nagi<br>OP RAVANAN<br>Haks Engineering, PC                | 252 W. 38th Street<br>New York, NY 10018<br>(212) 382-2074 (212) 382-2077<br>MICHAEL CALDERONE<br>(718) 728-0870 (917) 217-8314      |
| HWM1159<br>20111441267<br>20111436151     | Cobblestone St. / Peck Slip<br>(HWMWTC7D/SEN002153)<br><br>Manhattan<br>Construction 0-25%       | MFM Contracting Corp.<br>(914) 777-8292<br>(914) 777-0194<br>Michael V. Petrillo<br>(914) 777-8292  | \$20,400,629.37<br>\$20,400,629.37 100% Bid<br>\$0.00 0% Cur<br>\$20,400,629.37 100% Bid           | 11/30/2010<br>03/31/2011<br>06/07/2011<br>07/05/2011<br>1610   | 11/30/2015<br>1610<br>11/30/2015<br>1610<br>11/30/2015                    | 0%<br>0%<br>0%<br>0%                                                                  |                                                           | Jaromi, Shahram<br>Manikarnika, Krishna<br>Awad, Nagi<br>Peter Roloff, P.E.<br>Tectonic Engineering    |                                                                                                                                      |
| HWM1165<br>20100020842<br>20100004785     | RECONSTRUCTION OF FULTON<br>STREET, PH III<br><br>Manhattan<br>Construction 25-50%               | P & T II CONTRACTING CO<br>(718) 206-0245<br>(718) 206-0083<br>LENNY PEREIRA<br>(718) 206-0245      | \$10,183,335.43<br>\$10,707,725.27 105% Bid<br>\$2,925,596.55 27% Cur<br>\$10,183,335.43 100% Bid  | 12/10/2008<br>11/02/2009<br>04/14/2010<br>05/03/2010<br>900    | 10/18/2012<br>900<br>10/18/2012<br>900<br>10/18/2012                      | 48%<br>48%<br>48%<br>30%                                                              |                                                           | Jaromi, Shahram<br>Manikarnika, Krishna<br>Dave, Gaurang<br>Atef Farag<br>AMMANN & WHITNEY-T.          | 116, John Dstreet, Suite # 600<br>New York, NY<br>(212) 227-9015 (212) 227-2728<br>RICARDO GERREIRO<br>(718) 206-0245 (917) 613-1381 |
| HWMP2019<br>20101412126<br>20101412170    | EAST HOUSTON ST PEDESTRIAN<br>IMPROVEMENTS (MED604)<br><br>Manhattan<br>Construction 0-25%       | JLJ IV Enterprises Inc.<br>(718) 465-5600<br>(718) 465-5100<br>Ray Rudolph<br>(917) 217-8691        | \$52,466,999.44<br>\$50,284,741.82 96% Bid<br>\$1,599,063.25 3% Cur<br>\$52,466,999.44 100% Bid    | 10/14/2009<br>01/27/2010<br>05/07/2010<br>06/21/2010<br>1095   | 06/19/2013<br>1095<br>06/19/2013<br>1095<br>06/19/2013                    | 35%<br>35%<br>35%<br>5%<br>DELAY!!!                                                   |                                                           | Crupi, Joseph<br>Patel, Ashwinkumar<br>Awad, Nagi<br>John Pusz, P.E.<br>HAKS/JWP (J/V)                 | 121 Ludlow St - 3 floor<br>New York, NY 10002<br>(212) 387-0980 (212) 387-0984<br>Paul Broncati<br>(718) 465-5600 (347) 203-5778     |
| HWMWTC6B<br>20101415379<br>20100020861    | RECONSTRUCTION OF<br>CHAMBERS STREET, ETC<br>(SEN002148)<br><br>Manhattan<br>Construction 25-50% | Judlau Contracting, Inc.<br>(718) 554-2320<br>(718) 321-8026<br>Paul Critelli<br>(917) 417-8117     | \$24,471,287.01<br>\$24,471,287.01 100% Bid<br>\$4,796,458.60 20% Cur<br>\$24,471,287.01 100% Bid  | 07/17/2009<br>04/16/2010<br>07/14/2010<br>07/14/2010<br>1080   | 06/27/2013<br>1080<br>06/27/2013<br>1080<br>06/27/2013                    | 33%<br>33%<br>33%<br>30%                                                              |                                                           | Jaromi, Shahram<br>Keshava, Srinivasa<br>Dave, Gaurang<br>Michel Belling, P.E.<br>Liro Engineers, Inc. | 22 Park Pl 3rd Floor<br>New York, N.Y. 10279<br>(646) 380-5170 (646) 380-5173<br>Carl Balzofiore<br>(718) 554-2320 (646) 235-5308    |
| HWMWTC8B<br>20090018006<br>20090019998    | RECONSTRUCTION OF FULTON<br>STREET (MED-601)<br><br>Manhattan<br>Construction 50-75%             | TROCOM CONSTRUCTION<br>(718) 937-2000<br>(718) 784-2824<br>ANTHONY SANTORO<br>(718) 937-2000        | \$28,157,807.27<br>\$28,173,595.78 100% Bid<br>\$14,435,660.89 51% Cur<br>\$29,112,227.27 103% Bid | 07/10/2008<br>09/16/2008<br>12/18/2008<br>02/02/2009<br>1095   | 02/01/2012<br>1095<br>02/01/2012<br>1337<br>09/30/2012                    | 81%<br>81%<br>81%<br>55%<br>DELAY!!!                                                  |                                                           | Jaromi, Shahram<br>Chung, Ewan<br>Awad, Nagi<br>JOSEPH LEONE<br>HAKS ENGINEERING                       | 225 BROADWAY SUITE 2115<br>NEW YORK NY 10007<br>(212) 608-2203 (212) 608-2288<br>Anatoly Veksler<br>(917) 440-8143 (917) 560-0572    |

07/05/2011

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 8 of 17

**DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE**

**CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS**

Construction Managing Boro: **Manhattan**

| Project ID<br>Cont Reg No.<br>REI Reg No. | Description<br>Borough<br>Project Phase              | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD | Orig Compl<br>Current CCD<br>Current Compl<br>Projected CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Sewer Compl<br>Art 17 Compl<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm | Field Office Location<br><br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel |
|-------------------------------------------|------------------------------------------------------|---------------------------------------------------------------|--------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|-----------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------|
| HWS2009DS-R<br>20101405387                | PRIOR NOTICE SIDEWALKS<br>(DISTINCTIVE) - CITYWIDE   | Paul J. Scariano<br>(718) 965-0611                            | \$1,520,240.00<br>\$1,520,240.00 100% Bid                    | 08/04/2009<br>01/20/2010                                       | 07/19/2011<br>365                                                         | 96%<br>96%                                                                            |                                                           | Crupi, Joseph<br>Modi, Sanjay                                                     | 636 Broadway<br>7th Fl, Suite 714<br>New York, NY10012                                                        |
|                                           | Citywide                                             | (718) 832-9616                                                | \$432,835.40 28% Cur                                         | 04/07/2010                                                     | 07/19/2011                                                                | 96%                                                                                   |                                                           | Dave, Gaurang                                                                     | (212) 673-6567 (212) 673-6569                                                                                 |
|                                           | Construction 25-50%                                  | James Mirandar<br>(347) 234-7279                              | \$1,520,240.00 100% Bid                                      | 07/20/2010<br>365                                              | 365                                                                       | 35%<br>DELAY!!!                                                                       |                                                           | Sathya Gaggenapally<br>Tectonic-Task Order                                        | Tarik Ismail<br>(347) 234-7808 (347) 234-7808                                                                 |
|                                           |                                                      |                                                               |                                                              |                                                                |                                                                           |                                                                                       |                                                           |                                                                                   |                                                                                                               |
| HWS2010M<br>20111405928<br>20111411425    | PRIOR NOTICE SIDEWALKS -<br>MANHATTAN                | Vales Construction Corp.<br>(917) 652-6440                    | \$2,995,035.00<br>\$2,793,234.00 93% Bid                     | 12/10/2009<br>07/01/2010                                       | 10/24/2011<br>365                                                         | 70%<br>70%                                                                            |                                                           | Crupi, Joseph<br>Onyechi, Christian                                               | 350 LENOX AVE. APT.# 2N<br>NEW YORK NY 10027                                                                  |
|                                           | Manhattan                                            | (917) 763-0479                                                | \$0.00 0% Cur                                                | 09/16/2010                                                     | 10/24/2011                                                                | 70%                                                                                   |                                                           | Dave, Gaurang                                                                     | (646) 410-0840 (646) 410-0847                                                                                 |
|                                           | Construction 0-25%                                   | SIVANO VALES<br>(917) 682-6440                                | \$2,995,035.00 100% Bid                                      | 10/25/2010<br>365                                              | 365                                                                       | 7%<br>DELAY!!!                                                                        |                                                           | SELDO DA SILVA<br>TRC Engineers Inc.                                              | HARSHEED PALET<br>(917) 299-1303                                                                              |
|                                           |                                                      |                                                               |                                                              |                                                                |                                                                           |                                                                                       |                                                           |                                                                                   |                                                                                                               |
| HWS2011M<br>20111450119                   | PRIOR NOTICE SIDEWALKS -<br>MANHATTAN                | S & N Builders                                                | \$2,241,175.00<br>\$1,620,773.00 72% Bid                     | 11/18/2010<br>05/13/2011                                       |                                                                           |                                                                                       |                                                           |                                                                                   |                                                                                                               |
|                                           | Manhattan                                            |                                                               |                                                              | 06/24/2011                                                     |                                                                           |                                                                                       |                                                           | Awad, Nagi                                                                        |                                                                                                               |
|                                           | Construction 0-25%                                   |                                                               | \$2,241,175.00 Bid                                           |                                                                | 365                                                                       |                                                                                       |                                                           | TRC                                                                               |                                                                                                               |
|                                           |                                                      |                                                               |                                                              |                                                                |                                                                           |                                                                                       |                                                           |                                                                                   |                                                                                                               |
| MED595<br>20090034646<br>20090039042      | TRUNK WATER MAINS IN<br>LAFAYETTE STREET (SHAFT 31B) | JLJ IV Enterprises, Inc.<br>(718) 465-5600                    | \$10,784,669.00<br>\$10,784,669.00 100% Bid                  | 01/20/2009<br>05/11/2009                                       | 01/29/2012<br>910                                                         | 77%<br>77%                                                                            |                                                           | Crupi, Joseph<br>Onyechi, Christian                                               | 94 E4th Street, Manhattan, NY 10003<br>Suite 103                                                              |
|                                           | Manhattan                                            | (718) 465-5100                                                | \$6,381,748.15 59% Cur                                       | 06/26/2009                                                     | 01/29/2012                                                                | 77%                                                                                   |                                                           | Awad, Nagi                                                                        | (212) 228-6770 (212) 228-1259                                                                                 |
|                                           | Construction 50-75%                                  | Ray Rudolph<br>(917) 217-8691                                 | \$11,685,790.05 108% Bid                                     | 08/03/2009<br>910                                              | 988                                                                       | 64%                                                                                   |                                                           | Donald Warnett.PE.<br>KS Engineers, P.C./ T.O.                                    | Paul Broncati<br>(347) 203-5778 (347) 203-5778                                                                |
|                                           |                                                      |                                                               |                                                              |                                                                |                                                                           |                                                                                       |                                                           |                                                                                   |                                                                                                               |
| MED596<br>20101425203<br>20117200946      | TRUNK WATER MAINS IN<br>HUDSON STREET (SHAFT 29B)    | C.A.C. Industries, Inc.<br>(718) 729-3600                     | \$59,494,197.13<br>\$59,494,197.13 100% Bid                  | 03/24/2010<br>06/08/2010                                       | 02/10/2016<br>2005                                                        | 16%<br>16%                                                                            |                                                           | Jaromi, Shahram<br>Keshava, Srinivasa                                             | 459 Washington Street                                                                                         |
|                                           | Manhattan                                            | (718) 729-0400                                                | \$7,810,592.71 13% Cur                                       | 07/16/2010                                                     | 02/10/2016                                                                | 16%                                                                                   |                                                           | Awad, Nagi                                                                        | (212) 226-2480 (212) 226-6925                                                                                 |
|                                           | Construction 0-25%                                   | John Labozza<br>(718) 729-3600                                | \$59,494,197.13 100% Bid                                     | 08/16/2010<br>2005                                             | 2005                                                                      | 15%                                                                                   |                                                           | Charles, Beardsley<br>HDR                                                         | Dimitry Lavrov<br>(718) 729-3600 (917) 731-3342                                                               |
|                                           |                                                      |                                                               |                                                              |                                                                |                                                                           |                                                                                       |                                                           |                                                                                   |                                                                                                               |
| MED600<br>20101423643<br>20111407801      | TRUNK WATER MAINS IN 59th St.<br>(SHAFT 33B)         | Halcyon construction Corp.<br>(914) 741-1112                  | \$31,082,001.80<br>\$31,999,001.80 103% Bid                  | 03/31/2010<br>05/13/2010                                       | 07/24/2013<br>1095                                                        | 32%<br>32%                                                                            |                                                           | Crupi, Joseph<br>Modi, Sanjay                                                     | 344 E. 59th Street 4TH Flr.<br>New York NY 10022                                                              |
|                                           | Manhattan                                            | (914) 741-2014                                                | \$1,557,959.28 5% Cur                                        | 07/14/2010                                                     | 07/24/2013                                                                | 32%                                                                                   |                                                           | Patel, Harshana                                                                   | (212) 223-6109 (212) 223-6857                                                                                 |
|                                           | Construction 0-25%                                   | SAL LEOPOLDO<br>(914) 490-5581                                | \$31,999,001.80 103% Bid                                     | 07/26/2010<br>1095                                             | 1095                                                                      | 6%<br>DELAY!!!                                                                        |                                                           | MOURAD TADROS<br>AMMANN & WHITNEY CO                                              | DAVID YONELUNAS<br>(212) 223-6190 (914) 490-3947                                                              |
|                                           |                                                      |                                                               |                                                              |                                                                |                                                                           |                                                                                       |                                                           |                                                                                   |                                                                                                               |

07/05/2011

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 9 of 17

**DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE**

## CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

**Construction Managing Boro:** **Manhattan**

| Project ID<br>Cont Reg No.<br>REI Reg No. | Description<br>Borough<br>Project Phase | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD | Orig Compl<br>Current CCD<br>Current Compl<br>Projected CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Sewer Compl<br>Art 17 Compl<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm | Field Office Location<br><br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel |
|-------------------------------------------|-----------------------------------------|---------------------------------------------------------------|--------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|-----------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------|
| SECBHLN2<br>20090040049                   | RECONSTRUCTION OF CATCH<br>BASINS, MN   | TRIUMPH CONSTRUCTION<br>(718) 861-6060                        | \$1,692,668.50                                               |                                                                | 04/22/2009                                                                | 04/02/2011                                                                            | 117%                                                      | Jaromi, Shahram                                                                   | 262 W. 38TH STREET RM 903 9TH FLR. NY<br>10028                                                                |
|                                           | Manhattan                               | (718) 861-6660                                                | \$1,692,668.50 100% Bid                                      | 06/22/2009                                                     | 545                                                                       | 117%                                                                                  | Manikarnika, Krishna                                      |                                                                                   |                                                                                                               |
|                                           |                                         | DOMINICK CUZZI                                                | \$562,381.56 33% Cur                                         | 07/27/2009                                                     | 04/02/2011                                                                | 117%                                                                                  | Awad, Nagi                                                | (212) 354-4126 (212) 575-0745                                                     |                                                                                                               |
|                                           | Construction 75%-Subst.                 | (914) 755-1963                                                | \$1,692,668.50 100% Bid                                      | 10/05/2009                                                     | 776                                                                       | 82%                                                                                   | Ahmad Hadjarian                                           | WILLIAM LICATA                                                                    |                                                                                                               |
|                                           |                                         |                                                               |                                                              | 545                                                            | 11/19/2011                                                                | DELAY!!!                                                                              | Amman & Whitney - T.O.                                    | (212) 354-4905 (646) 773-0497                                                     |                                                                                                               |
| SECBMTAN1<br>20101423722                  | CATCH BASINS, MANHATTAN                 | Tucci Equipment Rental<br>(718) 378-8224                      | \$774,863.00                                                 | 03/23/2010                                                     |                                                                           |                                                                                       |                                                           |                                                                                   |                                                                                                               |
|                                           | Manhattan                               | (718) 378-8221                                                |                                                              | 05/06/2010                                                     |                                                                           |                                                                                       |                                                           |                                                                                   |                                                                                                               |
|                                           |                                         |                                                               |                                                              | 07/13/2010                                                     |                                                                           |                                                                                       |                                                           | Dave, Gaurang                                                                     |                                                                                                               |
|                                           | Construction 0-25%                      |                                                               | \$774,863.00                                                 |                                                                | 180                                                                       |                                                                                       |                                                           |                                                                                   |                                                                                                               |
| SETVDDC10<br>20101402298                  | TV INSPECTION AND CLEANING-<br>CITYWIDE | National Water Main Cleaning<br>(973) 483-3200                | \$1,421,375.00                                               | 09/17/2009                                                     | 06/13/2011                                                                | 106%                                                                                  |                                                           |                                                                                   | 40 Worth St. Man. /Const. Boro Office                                                                         |
|                                           |                                         | (973) 483-3200                                                | \$1,421,375.00 100% Bid                                      | 11/30/2009                                                     | 365                                                                       | 106%                                                                                  | Patel, Kalpesh                                            |                                                                                   |                                                                                                               |
|                                           | Citywide                                | (973) 483-5065                                                | \$149,009.43 10% Cur                                         | 05/07/2010                                                     | 06/13/2011                                                                | 106%                                                                                  | Awad, Nagi                                                | (917) 642-2623 (212) 442-1910                                                     |                                                                                                               |
|                                           | Construction 0-25%                      | Salvatore F. Perri<br>(973) 483-3200                          | \$1,421,375.00 100% Bid                                      | 06/14/2010                                                     | 639                                                                       | 13%                                                                                   | Nitish Tailor                                             | James Lounsbery                                                                   |                                                                                                               |
|                                           |                                         |                                                               |                                                              | 365                                                            | 03/13/2012                                                                | DELAY!!!                                                                              | In-House                                                  | (917) 483-3200                                                                    |                                                                                                               |
| SETVDDC11                                 | TV INSPECTION AND CLEANING-<br>CITYWIDE | National Watermain Cleaning                                   | \$1,427,184.00                                               | 08/26/2010                                                     | 03/12/2013                                                                | -69%                                                                                  |                                                           |                                                                                   |                                                                                                               |
|                                           |                                         |                                                               |                                                              | 01/31/2011                                                     | 365                                                                       | -69%                                                                                  |                                                           |                                                                                   |                                                                                                               |
|                                           | Manhattan                               |                                                               |                                                              | 03/22/2011                                                     | 03/12/2013                                                                | -69%                                                                                  | Dave, Gaurang                                             |                                                                                   |                                                                                                               |
|                                           |                                         |                                                               |                                                              | 03/13/2012                                                     | 365                                                                       | 0%                                                                                    |                                                           |                                                                                   |                                                                                                               |
|                                           | Construction 0-25%                      |                                                               | \$1,427,184.00                                               | 365                                                            | 03/12/2013                                                                |                                                                                       |                                                           |                                                                                   |                                                                                                               |

**Total Number of Projects in Manhattan: 16**

**Total Amount in Manhattan: \$259,386,508.00**

DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE

**CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS**

Construction Managing Boro: **Queens**

| Project ID<br>Cont Reg No.<br>REI Reg No. | Description<br>Borough<br>Project Phase                                                        | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel                                        | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost                                | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD | Orig Compl<br>Current CCD<br>Current Compl<br>Projected CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Sewer Compl<br>Art 17 Compl<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm                    | Field Office Location<br><br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel                          |
|-------------------------------------------|------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------|
| HD153C1<br>20080039698<br>20100008872     | EDGEMERE (PHASE C1) - (Including<br>SEQ002562/200406)<br><br>Queens<br>Construction 75%-Subst. | J R Cruz Corp.<br>(732) 290-0700<br>(732) 290-8060<br>Evaristo Cruz Jr.                              | \$24,274,978.00<br><br>Bid<br>\$17,799,949.10 Cur<br>\$25,181,278.00 104% Bid               | 02/07/2008<br>04/18/2008<br>07/23/2008<br>04/27/2009<br>540    | 10/18/2010<br>540<br>10/18/2010<br>810<br>07/15/2011                      | 148%<br>148%<br>148%<br>75%<br>DELAY!!!                                               |                                                           | Damis, Jocelyn<br>Ahourae, Mehraban<br>Trofimov, Igor<br>Fitzgerald Mortel<br>RBA                    | 211 Beach 44th Street<br>Far Rockaway<br>(718) 869-5606 (718) 869-5605<br>Rosie Catao                                                  |
| HW2CR11C<br>20111422505<br>20117204651    | CITYWIDE MILLING - QUEENS<br><br>Queens<br>Construction 0-25%                                  | PRATT BROTHERS<br>(631) 667-6800<br>(631) 289-3843<br>David Hirt<br>(516) 633-2298                   | \$1,993,187.50<br>\$331,000.00 17% Bid<br>\$158,000.00 48% Cur<br>\$1,993,187.50 100% Bid   | 08/26/2010<br>11/16/2010<br>01/03/2011<br>05/02/2011<br>365    | 04/30/2012<br><br><br><br><br>                                            | 18%<br><br><br>8%                                                                     |                                                           | Bashjawish, Ahmed<br>Wong, Luis<br>Trofimov, Igor<br>Aldo Bravo<br>Hirani Engineering                | 135-06 Lefferts Blvd.<br>S. Ozone Park, NY 11420<br>(718) 322-7082 (718) 322-7136<br>Joe Maurio<br>(631) 478-8778 (516) 263-1584       |
| HWC988QB3<br>20100013486                  | QUEENS BLVD AT UNION<br>TURNPIKE, PUNCH THROUGH<br><br>Queens<br>Construction 75%-Subst.       | JLJ IV Enterprises INC.<br>(718) 465-5600<br>(718) 465-5100<br>Ray Rudolph<br>(917) 217-8696         | \$1,324,613.42<br><br>Bid<br>\$1,165,659.81 Cur<br>\$1,327,369.26 100% Bid                  | 03/18/2009<br>06/19/2009<br>10/28/2009<br>06/14/2010<br>524    | 11/19/2011<br>524<br>11/19/2011<br>688<br>05/01/2012                      | 74%<br>74%<br>74%<br>88%                                                              |                                                           | Damis, Jocelyn<br>Sattler, Eric<br>Trofimov, Igor<br>Abu Mahmood Ullah<br>N/A                        | 116-16 Queens Blvd. St#210<br>Forest Hills, NY 11375<br>(718) 261-1306 (718) 261-1482<br>Darryl Isaac<br>(347) 203-8524 (347) 203-8524 |
| HWP2009Q<br>20090038771<br>20100020817    | COMPLEX PED RAMPS - QUEENS<br><br>Queens<br>Construction 50-75%                                | P & T II Contracting Corp.<br>(718) 206-0245<br>(718) 206-0283<br>Joan Gegenheimer<br>(718) 206-0245 | \$5,284,046.07<br><br>Bid<br>\$3,988,065.77 Cur<br>\$5,284,046.07 100% Bid                  | 03/18/2009<br>06/09/2009<br>08/12/2009<br>11/02/2009<br>730    | 11/01/2011<br>730<br>11/01/2011<br>730<br>11/01/2011                      | 84%<br>84%<br>84%<br>76%                                                              |                                                           | Damis, Jocelyn<br>Sattler, Eric<br>Trofimov, Igor<br>Antoine Bedard, Ms. Cristina<br>URS Corporation | 116-53 Farman Blvd. Suit # 301<br>NY 11412<br>(718) 525-5256 (718) 525-5259<br>Dan Maccallan<br>(347) 219-0881 (347) 219-0881          |
| HWQ631B1<br>20080042304                   | RECONSTRUCTION OF THURSBY<br>AVE AND AREA (PHASE B1)<br><br>Queens<br>Construction 75%-Subst.  | C.A.C. Industries, Inc.<br>(718) 729-3600<br>(718) 729-0400<br>Michael Cappasso<br>(347) 728-0217    | \$41,544,348.39<br>\$0.00 0% Bid<br>\$36,525,984.14 #Div/0! Cur<br>\$42,840,953.39 103% Bid | 11/08/2007<br>01/29/2008<br>07/22/2008<br>01/22/2009<br>1095   | 01/21/2012<br>1095<br>01/21/2012<br>1095<br>01/21/2012                    | 82%<br>82%<br>82%<br>85%                                                              |                                                           | Larkin, Patrick<br>Bonura, Steven<br>Trofimov, Igor<br>Ernest Fievre<br>N/A                          | 435 B.72nd St, 2nd floor, Arverne, NY 11892-1046<br><br>(718) 945-5380 (718) 945-5384<br>Nader Aarabi<br>(347) 538-4930 (347) 728-0217 |
| HWQP1183<br>20100015952<br>20100015566    | HILLSIDE AVENUE<br><br>Queens<br>Construction 75%-Subst.                                       | Power Concrete Co. Inc.<br>(973) 456-0030<br>(973) 465-0911<br>Joe Nascimento<br>(973) 390-0567      | \$8,352,753.00<br><br>Bid<br>\$5,082,226.70 Cur<br>\$8,374,353.00 100% Bid                  | 04/28/2009<br>08/27/2009<br>11/24/2009<br>03/01/2010<br>630    | 11/20/2011<br>630<br>11/20/2011<br><br><br>                               | 78%<br>78%<br>78%<br>61%                                                              |                                                           | Damis, Jocelyn<br>Rizo, Herman<br>Trofimov, Igor<br>Serge Bernard<br>KS Engineers, P.C.              | 190-24 Jamaica Avenue<br>Queens, NY<br>(718) 465-3982 (718) 465-3986<br>Joe Nascimento<br><br>(973) 769-0882                           |
| HWS2010Q<br>20101417045<br>20111406485    | PRIOR NOTICE SIDEWALKS -<br>QUEENS<br><br>Queens<br>Construction 75%-Subst.                    | K.S. Contracting Co<br>(973) 599-0077<br>(973) 599-0477<br>Sayaran Bala Sr.<br>(646) 296-8024        | \$3,437,199.00<br><br>Bid<br>\$1,154,896.00 Cur<br>\$3,437,199.00 100% Bid                  | 12/15/2009<br>03/26/2010<br>06/03/2010<br>07/26/2010<br>365    | 07/25/2011<br>365<br>07/25/2011<br>365<br>07/25/2011                      | 95%<br>95%<br>95%<br>41%<br>DELAY!!!                                                  |                                                           | Damis, Jocelyn<br>Rizo, Herman<br>Trofimov, Igor<br>Ernst Fleuranvil, PE<br>Entech Engineering.      | 121-15 Jamaica Avenue<br>Jamaica, NY 11419<br>(718) 846-2462 (718) 846-2468<br>Madhukar Siddappa<br>(646) 296-8024 (718) 964-3095      |

07/05/2011

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 11 of 17

## CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

| Project ID<br>Cont Reg No.<br>REI Reg No. | Description<br>Borough<br>Project Phase                                                          | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel                                       | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost                                     | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD     | Orig Compl<br>Current CCD<br>Current Compl<br>Projected CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Sewer Compl<br>Art 17 Compl<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm             | Field Office Location<br><br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel                 |
|-------------------------------------------|--------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------|--------------------------------------------------------------------|---------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|-----------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------|
| HWS2011Q<br>20111447883<br>20111449816    | PRIOR NOTICE SIDEWALKS -<br>QUEENS<br><br>Queens<br>Construction 0-25%                           | Powes Concrete Co., LLC<br>(973) 465-0030<br>(973) 465-0911<br>Joaquim Casimiro<br>(973) 465-0030   | \$3,963,015.00<br><br><br>\$3,963,015.00 100% Bid                                                | Bid<br>05/13/2011<br>Cur<br>06/13/2011<br>Bid<br>07/11/2011<br>365 | 11/09/2010<br>07/09/2012<br>365<br>07/09/2012<br>365                      | -1%<br>-1%<br>-1%<br>0%                                                               |                                                           | Bashjawish, Ahmed<br>Wong, Luis<br>Trofimov, Igor<br>Ms Cristeta Cortez<br>Entech Engineering | <br><br><br>Joe Nascimesto<br>(973) 769-0882                                                                                  |
| QED1010<br>20101423703                    | DISTRIBUTION WM<br>EXTENSION/REPLACEMENTS;<br>NEW BLDGS<br><br>Queens<br>Construction 75%-Subst. | P & T II Contracting Corp.<br>(718) 206-0245<br>(718) 206-0083<br>Mr. Lenny Pereira                 | \$3,196,457.19<br><br>\$1,943,248.34<br>\$3,196,457.19                                           | Bid<br><br>Cur<br>Bid                                              | 02/18/2010<br>06/07/2010<br>07/14/2010<br>08/16/2010<br>365               | 89%<br><br><br>86%                                                                    |                                                           | Rana, Mahesh<br>Rawal, Aniruddh<br>Dorce Joseph                                               | 116-53 Farmers Blvd.<br>St. Albans, NY 11412<br>(718) 723-1517 (718) 723-1519<br><br>(718) 723-1518                           |
| QED1011<br>20111443261                    | DISTRIBUTION WM<br>EXTENSION/REPLACEMENTS;<br>NEW BLDGS<br><br>Citywide<br>Construction 0-25%    | Maspeth Supply Co. LLC.<br><br><br><br>                                                             | \$3,988,289.68<br><br><br>\$3,988,289.68                                                         | Bid<br>Cur<br>Bid                                                  | 12/01/2010<br>04/08/2011<br>06/01/2011<br>365                             |                                                                                       |                                                           | Rawal, Aniruddh                                                                               |                                                                                                                               |
| QED992<br>20101422940                     | WATER MAIN WORK IN VARIOUS<br>LOCATIONS<br><br>Queens<br>Construction 0-25%                      | Deboe Construction Corp.<br>(718) 341-6786<br><br>(631) 271-3114<br>CHRIS DEBONIS<br>(516) 997-9615 | \$14,989,478.30<br><br><br>\$14,989,478.30                                                       | Bid<br><br>Cur<br>Bid                                              | 03/18/2010<br>05/19/2010<br><br>06/29/2010<br>01/03/2011<br>695           | 26%<br><br><br>4%<br>DELAY!!!                                                         |                                                           | Bonura, Steven<br><br>Patel, Kirtan<br>Valdimir Karpis<br>URS CORP - NY, TASK OR              | 185-08 UNION TPKE<br>2-FL/104<br>FRESH MEADOWS,NY11366<br>(718) 454-0230 (718) 454-2349<br>Mehdi Haghshenas<br>(516) 250-5872 |
| QED996<br>20101425036<br>20107201652      | WATER MAIN WORK IN VARIOUS<br>LOCATIONS<br><br>Queens<br>Construction 0-25%                      | Maspeth Supply Co. LLC.<br>(718) 786-7000<br><br>Harvey Blatt<br>(516) 367-1068                     | \$9,473,277.96<br>\$9,473,277.96 100% Bid<br>\$66,450.00 1% Cur<br>\$9,473,277.96 100% Bid       | <br>Bid<br>Cur<br>Bid                                              | 03/23/2010<br>06/18/2010<br>07/09/2010<br>09/27/2010<br>730               | 39%<br><br><br>1%<br>DELAY!!!                                                         |                                                           | Damis, Jocelyn<br>Rizo, Herman<br>Patel, Kirtan<br>Muhammad Amray<br>The RBA Group.           | 117-10 Hillside Ave, Richmond Hill, N.Y. 11418<br><br>(718) 846-2395 (718) 846-2549                                           |
| SEQ002513<br>20090013913<br>20090013675   | Horace Harding Expy, 110TH ST.,<br>SEQ200328/200355<br><br>Queens<br>Construction 50-75%         | E.I.C. Associates, Inc.<br>(973) 315-0200<br>(973) 315-0218<br>Frank Andreassen<br>(718) 448-7729   | \$19,631,290.00<br>\$19,631,290.00 100% Bid<br>\$1,083,327.11 6% Cur<br>\$21,414,571.03 109% Bid | Bid<br>Cur<br>Bid                                                  | 06/25/2008<br>09/17/2008<br>11/26/2008<br>01/19/2009<br>730               | 123%<br>123%<br>123%<br>88%<br>DELAY!!!                                               |                                                           | Larkin, Patrick<br>Rana, Mahesh<br>Geyman, Alla<br>Yuri Dolin<br>Urbitrn Associates, Inc.     | 108-18 63rd Road<br>Forest Hills, NY 11375<br>(718) 830-3391 (718) 830-3392<br>Andre Ameer<br>(973) 332-8265 (732) 946-2249   |

**DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE**

**CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS**

Construction Managing Boro: **Queens**

| Project ID<br>Cont Reg No.<br>REI Reg No. | Description<br>Borough<br>Project Phase              | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD | Orig Compl<br>Current CCD<br>Current Compl<br>Projected CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Sewer Compl<br>Art 17 Compl<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm | Field Office Location<br><br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel |
|-------------------------------------------|------------------------------------------------------|---------------------------------------------------------------|--------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|-----------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------|
| SEQ002633<br>20101420945                  | REPLACEMENT SEWER                                    | MASPETH SUPPLY Co, LLC                                        | \$2,284,155.26                                               | 03/09/2010                                                     | 09/14/2011                                                                | 81%                                                                                   |                                                           | Bashjawish, Ahmed                                                                 | 212-47 Jamaica Ave, NY11428                                                                                   |
|                                           | Queens                                               | (718) 786-7000                                                | Bid                                                          | 04/23/2010                                                     | 365                                                                       | 81%                                                                                   |                                                           | Wong, Luis                                                                        |                                                                                                               |
|                                           |                                                      | (718) 937-5164                                                | \$2,096,181.41                                               | 07/06/2010                                                     | 09/14/2011                                                                | 81%                                                                                   |                                                           | Trofimov, Igor                                                                    | (718) 776-1453 (718) 776-1468                                                                                 |
|                                           | Construction 0-25%                                   | Russell Blatt                                                 | \$2,345,354.51                                               | 09/15/2010                                                     | 365                                                                       | 89%                                                                                   |                                                           | Pirooz Soltanizadeh                                                               | Russell Blatt                                                                                                 |
|                                           |                                                      | (718) 630-9662                                                |                                                              | 365                                                            | 09/14/2011                                                                |                                                                                       |                                                           | n/a                                                                               | (718) 630-9662 (347) 350-1165                                                                                 |
| SEQ002658<br>20101423192                  | SANITARY AND STORM SEWER IN<br>VARIOUS LOCATIONS     | CAC Industries, Inc.                                          | \$1,898,354.25                                               | 03/16/2010                                                     | 08/14/2011                                                                | 85%                                                                                   |                                                           | Damis, Jocelyn                                                                    | 143-15 Hillside Ave, 3rd floor, Queens 11435                                                                  |
|                                           | Queens                                               | (718) 729-3600                                                | Bid                                                          | 05/13/2010                                                     | 273                                                                       | 85%                                                                                   |                                                           | Sattler, Eric                                                                     |                                                                                                               |
|                                           |                                                      | (718) 729-0400                                                | \$293,178.75                                                 | 07/15/2010                                                     | 08/14/2011                                                                | 85%                                                                                   |                                                           | Trofimov, Igor                                                                    | (718) 739-3071 (718) 739-3073                                                                                 |
|                                           | Construction 0-25%                                   | Michael Capasso                                               | \$1,898,354.25                                               | 11/15/2010                                                     | 273                                                                       | 15%                                                                                   |                                                           | Harry Gordon                                                                      | Robert Ross                                                                                                   |
|                                           |                                                      | (917) 887-6481                                                |                                                              | 273                                                            | 08/14/2011                                                                | DELAY!!!                                                                              |                                                           | Simco Engineering, PC, - T-O                                                      | (917) 887-6481 (646) 406-0179                                                                                 |
| SEQ002688<br>20101421301                  | COMBINED SEWER IN 87TH ROAD                          | MASPETH SUPPLY Co, LLC                                        | \$2,919,380.39                                               | 02/12/2010                                                     | 11/14/2011                                                                | 64%                                                                                   |                                                           |                                                                                   | 62-05 Woodhaven Blvd. Apt.#B2, Rego Park, NY11374                                                             |
|                                           | Queens                                               | (718) 786-7000                                                | Bid                                                          | 04/23/2010                                                     | 365                                                                       | 64%                                                                                   |                                                           | Ahouraie, Mehraban                                                                |                                                                                                               |
|                                           |                                                      | (718) 937-5164                                                | \$0.00                                                       | 06/28/2010                                                     | 11/14/2011                                                                | 64%                                                                                   |                                                           | Trofimov, Igor                                                                    | (718) 424-7042 (718) 391-2276                                                                                 |
|                                           | Construction 0-25%                                   | Ross Blatt                                                    | \$2,920,346.39                                               | 11/15/2010                                                     | 365                                                                       | 0%                                                                                    |                                                           | Arvind Hirpara                                                                    | Ross Blatt                                                                                                    |
|                                           |                                                      | (718) 630-9662                                                |                                                              | 365                                                            | 11/14/2011                                                                | DELAY!!!                                                                              |                                                           | Hirani                                                                            | (718) 786-7000 (718) 630-9662                                                                                 |
| SEQ200482<br>20101418348<br>20117201397   | STORM & SANITARY SEWERS IN<br>104th Ave              | Deboe Construction Corp.                                      | \$2,104,686.32                                               | 02/25/2010                                                     | 01/02/2012                                                                | 50%                                                                                   |                                                           | Bashjawish, Ahmed                                                                 | 217-44 98th Avenue                                                                                            |
|                                           | Queens                                               | (718) 341-6786                                                | \$2,104,686.32                                               | 04/23/2010                                                     |                                                                           |                                                                                       |                                                           | Wong, Luis                                                                        | Queens Village, NY 11429                                                                                      |
|                                           |                                                      | (516) 997-9620                                                | \$396,370.89                                                 | 06/24/2010                                                     |                                                                           |                                                                                       |                                                           | Geyman, Alla                                                                      | (718) 217-4040 (718) 217-1150                                                                                 |
|                                           | Construction 25-50%                                  | Chris DeBonis                                                 | \$2,104,686.32                                               | 01/03/2011                                                     | 365                                                                       | 41%                                                                                   |                                                           | Mervin Dickinson, P.E.                                                            | Chris DeBonis                                                                                                 |
|                                           |                                                      | (631) 271-7575                                                |                                                              | 365                                                            |                                                                           |                                                                                       |                                                           | Gandhi Engineering Inc.-T.O.                                                      | (516) 997-9615 (631) 271-7575                                                                                 |
| SEQ200493<br>20101421335<br>20117200903   | STORM SEWER EXTENSIONS 117<br>RD B/T 132 ST & 133 ST | ADC Construction.                                             | \$2,397,509.60                                               | 03/04/2010                                                     | 09/19/2011                                                                | 79%                                                                                   |                                                           | Bashjawish, Ahmed                                                                 | 212-47 Jamaica Ave. 204, 2nd Floor Queens Village                                                             |
|                                           | Queens                                               | (718) 628-5555                                                | Bid                                                          | 04/19/2010                                                     |                                                                           |                                                                                       |                                                           | Rana, Mahesh                                                                      |                                                                                                               |
|                                           |                                                      | (718) 628-5142                                                | \$2,397,509.60                                               | 06/28/2010                                                     |                                                                           |                                                                                       |                                                           | Geyman, Alla                                                                      | (718) 217-2228 (718) 217-2744                                                                                 |
|                                           | Construction 0-25%                                   |                                                               |                                                              | 09/20/2010                                                     | 365                                                                       | 33%                                                                                   |                                                           | Alex Naseri                                                                       |                                                                                                               |
|                                           |                                                      |                                                               |                                                              | 365                                                            |                                                                           | DELAY!!!                                                                              |                                                           | Liro Eng., Inc. - T.O.                                                            |                                                                                                               |
| SEQ200520<br>20101420373<br>20117201021   | STRM SWR EXT IN 263 STREET                           | INTER CONTRACTING COR                                         | \$849,320.00                                                 | 02/17/2010                                                     | 09/19/2011                                                                | 79%                                                                                   |                                                           | Damis, Jocelyn                                                                    | 267-09 Hillside Avenue Queens NY                                                                              |
|                                           | Queens                                               | (914) 723-2360                                                | Bid                                                          | 04/23/2010                                                     |                                                                           |                                                                                       |                                                           | Francoeur, Celerin                                                                |                                                                                                               |
|                                           |                                                      | (914) 723-2381                                                | \$849,320.00                                                 | 06/30/2010                                                     |                                                                           |                                                                                       |                                                           | Geyman, Alla                                                                      | (718) 749-5648 (718) 749-5728                                                                                 |
|                                           | Construction 0-25%                                   | MICHAEL MUTINO                                                |                                                              | 09/20/2010                                                     | 365                                                                       | 45%                                                                                   |                                                           | OLIVER OKASI                                                                      | DARIO CAVALIERE                                                                                               |
|                                           |                                                      | (914) 723-2360                                                |                                                              | 365                                                            |                                                                           | DELAY!!!                                                                              |                                                           | Hirani Eng. & Land Surveying                                                      | (914) 755-1682 (914) 755-1682                                                                                 |
| SEQ200533<br>20090039408                  | STORM SEWER OUTLET IN B.<br>42ND STREET              | CAC Industries, Inc.                                          | \$5,277,781.60                                               | 02/25/2009                                                     | 06/06/2011                                                                | 108%                                                                                  |                                                           | Bashjawish, Ahmed                                                                 | 328 B. 45th Street, Far Rockaway NY 116961-1225                                                               |
|                                           | Queens                                               | (718) 729-3600                                                | Bid                                                          | 06/09/2009                                                     | 365                                                                       | 108%                                                                                  |                                                           | Rana, Mahesh                                                                      |                                                                                                               |
|                                           |                                                      | (718) 729-0400                                                | \$2,350,767.00                                               | 07/17/2009                                                     | 06/06/2011                                                                | 108%                                                                                  |                                                           | Trofimov, Igor                                                                    | (718) 868-3129 (718) 868-3170                                                                                 |
|                                           | Construction 50-75%                                  | Michael Capasso                                               | \$5,492,691.26                                               | 06/07/2010                                                     | 457                                                                       | 72%                                                                                   |                                                           | Ashok Balvani, P.E.                                                               |                                                                                                               |
|                                           |                                                      | (917) 887-6481                                                |                                                              | 365                                                            | 09/06/2011                                                                | DELAY!!!                                                                              |                                                           | N/A                                                                               |                                                                                                               |

07/05/2011

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 13 of 17

DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE

**CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS**

Construction Managing Boro: **Queens**

| Project ID<br>Cont Reg No.<br>REI Reg No. | Description<br>Borough<br>Project Phase | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD | Orig Compl<br>Current CCD<br>Current Compl<br>Projected CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Sewer Compl<br>Art 17 Compl<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm | Field Office Location<br><br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel |
|-------------------------------------------|-----------------------------------------|---------------------------------------------------------------|--------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|-----------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------|
|-------------------------------------------|-----------------------------------------|---------------------------------------------------------------|--------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|-----------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------|

Total Number of Projects in Queens: 20

Total Amount in Queens: \$163,471,737.71

**DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE**

**CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS**

Construction Managing Boro:      Staten Is.

| Project ID<br>Cont Reg No.<br>REI Reg No. | Description<br>Borough<br>Project Phase            | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD | Orig Compl<br>Current CCD<br>Current Compl<br>Projected CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Sewer Compl<br>Art 17 Compl<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm | Field Office Location<br><br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel |
|-------------------------------------------|----------------------------------------------------|---------------------------------------------------------------|--------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|-----------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------|
| HW2CR11CW<br>20111411281                  | CITYWIDE MILLING                                   | Restani construction Corp.<br>(718) 728-0870                  | \$9,000,919.00                                               | 05/13/2010                                                     | 05/04/2013                                                                | 15%                                                                                   |                                                           | Ahmed, Shakeel                                                                    | 480 84th street                                                                                               |
|                                           | Citywide                                           | (718) 728-0873                                                | \$5,818,863.00      65% Bid                                  | 08/18/2010                                                     | 790                                                                       | 15%                                                                                   |                                                           | Mavani, Mansukh                                                                   | Brooklyn NY 11209                                                                                             |
|                                           |                                                    | Charls Restivo                                                | \$9,000,919.00      100% Bid                                 | 09/29/2010                                                     | 05/04/2013                                                                | 15%                                                                                   |                                                           | Patel, Harshana                                                                   | (718) 238-0240      (718) 238-1895                                                                            |
|                                           | Construction 0-25%                                 | (917) 217-8314                                                |                                                              | 03/07/2011                                                     | 790                                                                       |                                                                                       |                                                           | Eugene Takhtovich                                                                 | Charls Restivo                                                                                                |
| HWCSCH2<br>20090004441<br>20090004554     | SCHOOL SAFETY IMPROVEMENT,<br>PHASE II             | TROCOM CONSTRUCTION<br>(718) 937-2000                         | \$17,767,041.34                                              | 03/27/2008                                                     | 11/16/2010                                                                | 132%                                                                                  |                                                           | Alweiss, Adam                                                                     | 2071 Clove Road, Suite 201                                                                                    |
|                                           |                                                    | (718) 784-2824                                                | \$17,767,041.34      100% Bid                                | 05/27/2008                                                     | 925                                                                       | 104%                                                                                  |                                                           | Wong, Walkman                                                                     | Staten Island, NY 10304                                                                                       |
|                                           | Staten Is.                                         | Anthony Santoro                                               | \$17,767,041.34      100% Cur                                | 09/16/2008                                                     | 05/30/2011                                                                | 104%                                                                                  |                                                           | Mossad, Morcos                                                                    | (718) 273-3314      (718) 273-3370                                                                            |
|                                           | Construction 50-75%                                | (917) 440-7726                                                | \$18,878,605.86      106% Bid                                | 11/17/2008                                                     | 1180                                                                      | 92%                                                                                   |                                                           | Ahmed Ibrahim                                                                     | Joe Sectano                                                                                                   |
| HWCSCH3A<br>20111425606<br>0              | SCHOOL SAFETY IMPROVEMENT,<br>PHASE III -4 SCHOOLS | Paul J. Scariano<br>(718) 206-0245                            | \$2,883,365.00                                               | 05/20/2010                                                     | 10/22/2012                                                                | 12%                                                                                   |                                                           |                                                                                   | 2071 Clove Rd, Suite 203                                                                                      |
|                                           |                                                    | (718) 206-0083                                                | \$0.00      0% Bid                                           | 08/19/2010                                                     |                                                                           |                                                                                       |                                                           |                                                                                   | Staten Island, NY 10304                                                                                       |
|                                           | Citywide                                           | To be assigned                                                | \$0.00      #Num! Cur                                        | 02/16/2011                                                     |                                                                           |                                                                                       |                                                           | Lebron, Geraldo                                                                   | (718) 448-7678      (718) 448-7653                                                                            |
|                                           | Construction 0-25%                                 | (718) 965-0611                                                | \$2,883,365.00      100% Bid                                 | 05/02/2011                                                     |                                                                           | 0%                                                                                    |                                                           | Fred Redline                                                                      | To be assigned                                                                                                |
| HWP2010R<br>20111408521<br>20111411896    | STATEN ISLAND COMPLEX PED<br>RAMPS                 | P & T II Contracting Corp.<br>(718) 206-0245                  | \$5,165,495.42                                               | 04/01/2010                                                     | 01/01/2013                                                                | 25%                                                                                   |                                                           | Powerstein, Philip                                                                | 62 Segune Avenue, Staten Is.                                                                                  |
|                                           |                                                    | (718) 206-0083                                                | \$5,165,495.42      100% Bid                                 | 07/26/2010                                                     | 730                                                                       | 25%                                                                                   |                                                           | Mavani, Mansukh                                                                   | hwp2010r@gmail.com                                                                                            |
|                                           | Staten Is.                                         | Pereira, Lenny                                                | \$0.00      0% Cur                                           | 09/24/2010                                                     | 01/01/2013                                                                | 25%                                                                                   |                                                           | Gowda, Rajiv                                                                      | (718) 967-3654      (718) 967-3419                                                                            |
|                                           | Construction 0-25%                                 | (646) 852-2945                                                | \$5,165,495.42      100% Bid                                 | 01/03/2011                                                     | 730                                                                       | 0%                                                                                    |                                                           | Ravanan, Bhavani                                                                  | McCallan, Danny                                                                                               |
| HYDREST01<br>20111434954<br>20117204531   | SIDEWALK RESTORATION<br>AROUND FIRE HYDRANTS       | PERFETTO ENTERPRISE IN<br>(718) 442-4212                      | \$1,827,250.00                                               | 03/24/2010                                                     | 04/30/2012                                                                | 18%                                                                                   |                                                           | Patel, Arvind s                                                                   | 1250 Hylan BLV SUITE 7B S.I                                                                                   |
|                                           |                                                    | (718) 442-4233                                                | \$1,827,250.00      100% Bid                                 | 01/31/2011                                                     | 365                                                                       | 18%                                                                                   |                                                           | Riad, Samah                                                                       | OFF.ENG. JOHN SANTANA                                                                                         |
|                                           | Citywide                                           | CLAUDIO PERFETTO                                              | \$0.00      0% Cur                                           | 03/22/2011                                                     | 04/30/2012                                                                | 18%                                                                                   |                                                           | Patel, Harshana                                                                   |                                                                                                               |
|                                           | Construction 0-25%                                 | (917) 417-0949                                                | \$1,827,250.00      Bid                                      | 05/02/2011                                                     | 365                                                                       |                                                                                       |                                                           | BAHAM SALAR / hydrest01                                                           | CLAUDIO PERFETTO                                                                                              |
| RED367<br>20101420372                     | DISTRIBUTION WATER MAIN<br>EXTENSIONS/REPLACEMENTS | P & T II Contracting Corp.<br>(718) 206-0245                  | \$4,366,395.55                                               | 03/03/2010                                                     | 07/11/2011                                                                | 98%                                                                                   |                                                           | Powerstein, Philip                                                                | 800 Manor Rd SI, NY 10314                                                                                     |
|                                           |                                                    | (718) 206-0083                                                | \$4,366,395.55      100% Bid                                 | 04/30/2010                                                     | 365                                                                       | 98%                                                                                   |                                                           | Patel, Hitendra a                                                                 |                                                                                                               |
|                                           | Staten Is.                                         | Lenny Jr                                                      | \$1,921,214.00      44% Cur                                  | 06/21/2010                                                     | 07/11/2011                                                                | 98%                                                                                   |                                                           | Goldenberg, Izya                                                                  | (718) 494-3586      (718) 494-3864                                                                            |
|                                           | Construction 25-50%                                | (646) 852-2945                                                | \$4,366,395.55      100% Bid                                 | 07/12/2010                                                     | 365                                                                       | 44%                                                                                   |                                                           | Gilal Fadl                                                                        | Dan McCalla                                                                                                   |
| SE801<br>20090034786<br>20100012135       | SANITARY & STORM SEWER IN<br>ALBEE AVENUE (SE802)  | JRCRUZ Corp.<br>(732) 290-0700                                | \$16,383,383.00                                              | 02/26/2009                                                     | 07/12/2011                                                                | 99%                                                                                   |                                                           | Powerstein, Philip                                                                | 63 Barb Street,                                                                                               |
|                                           |                                                    | (732) 290-8960                                                | \$16,631,800.41      102% Bid                                | 05/14/2009                                                     | 730                                                                       | 99%                                                                                   |                                                           | Patel, Hitendra a                                                                 | Staten Island, NY 10312                                                                                       |
|                                           | Staten Is.                                         | Hui, Philip                                                   | \$13,500,000.00      81% Cur                                 | 07/09/2009                                                     | 07/12/2011                                                                | 99%                                                                                   |                                                           | Goldenberg, Izya                                                                  | (718) 317-2540      (718) 317-2069                                                                            |
|                                           | Construction 75%-Subst.                            | (917) 282-1790                                                | \$16,631,800.41      102% Bid                                | 07/13/2009                                                     | 718                                                                       | 82%                                                                                   |                                                           | Shahin, Monzer                                                                    |                                                                                                               |
|                                           |                                                    |                                                               |                                                              | 730                                                            | 06/30/2011                                                                |                                                                                       |                                                           | In-House                                                                          |                                                                                                               |

07/05/2011

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Comp" is more than 20 points below "% Time Elap Orig".

Page 15 of 17

**DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE**

**CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS**

Construction Managing Boro:      Staten Is.

| Project ID<br>Cont Reg No.<br>REI Reg No. | Description<br>Borough<br>Project Phase                                                           | Contractor<br>Business Tel<br>Fax<br>24hr Contact<br>24hr Tel                                         | Bid Amount<br>Current Amt<br>Vouchered Amt<br>Est Final Cost                                       | Bid Date<br>Award Date<br>Reg Date<br>OTW Date<br>Original CCD | Orig Compl<br>Current CCD<br>Current Compl<br>Projected CCD<br>Proj Compl | % Time Elap Orig<br>% Time Current<br>% Time Projected<br>% Const Compl<br>Delay Flag | Sewer Compl<br>Art 17 Compl<br>Subst Compl<br>Final Compl | Const Deputy Dir<br>Const EIC<br>Project Manager<br>Resident Engineer<br>REI Firm                   | Field Office Location<br><br>Field Office Tel/Fax<br>Contractor Supervisor<br>Supervisor's Field Tel/24hr Tel                          |
|-------------------------------------------|---------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|----------------------------------------------------------------|---------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------|-----------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------|
| SER002225<br>20101424766                  | ANNADALE ROAD (SER200132 &<br>SER200237)<br><br>Staten Is.<br><br>Construction 0-25%              | DiFazio Industries Inc.<br>(718) 720-6966<br>(718) 816-5689<br>DiFazio, John<br>(646) 523-5729        | \$14,141,414.31<br>\$14,141,414.31 100% Bid<br>\$2,339,287.02 17% Cur<br>\$14,229,614.31 101% Bid  | 03/09/2010<br>06/08/2010<br>07/16/2010<br>10/18/2010<br>730    | 10/16/2012<br>730<br>10/16/2012<br>730<br>10/16/2012                      | 36%<br>36%<br>36%<br>17%                                                              |                                                           | Riad, Sameh<br>Gowda, Rajiv<br>Sareh, Sasan/ CCL - Bob Orci<br>In-House/AECOM - Task Ord            | 847 Annadale Rd 2nd Floor<br>S.I, NY 10312<br>(347) 838-6882 (347) 838-6826<br>Mike Russo<br>(646) 294-0321                            |
| SER002247<br>20111423041                  | San&Stm Swrs. in 2nd Ct btwn<br>OceanView & Boardwalk<br><br>Staten Is.<br><br>Construction 0-25% | Perfetto Enterprises, Inc.<br>(718) 442-4212<br>(718) 442-4233<br>Claudio Perrfetto<br>(917) 417-0949 | \$1,759,721.52<br>\$1,759,721.52 100% Bid<br>Cur<br>\$1,759,721.52 Bid                             | 02/18/2010<br>04/15/2010<br>03/24/2011<br>04/11/2011<br>365    | 04/09/2012                                                                | 24%                                                                                   |                                                           | Mossad, Morcos<br>Baldevsinh Rana                                                                   | 4651 Hylan Blvd, Staten Island, NY 10312<br>(718) 605-0793 (718) 605-0794<br>Richard Sambade 34745159<br>(347) 451-5975 (917) 417-0949 |
| SER002292<br>20101424362<br>20117200947   | SANITARY AND STORM SEWERS<br>IN HOLLY PLACE<br><br>Staten Is.<br><br>Construction 0-25%           | Inter Contracting Corp.<br>(914) 723-2360<br>(914) 723-2365<br>Mutino, Michael                        | \$3,878,244.00<br>\$0.00 0% Bid<br>\$215,963.53 #Div/0! Cur<br>\$3,878,244.00 100% Bid             | 03/31/2010<br>06/07/2010<br>07/06/2010<br>11/01/2010<br>547    | 04/30/2012<br>547<br>04/30/2012<br>547<br>04/30/2012                      | 45%<br>45%<br>45%<br>6%<br>DELAY!!!                                                   |                                                           | Mavani, Mansukh<br>Gowda, Rajiv<br>Patel, Kiran 6891/6892<br>In-House/Hirani Engg. - Task           | 112 Bishop St.<br>Staten Island, NY 10306<br>(718) 351-6890 (718) 351-6893<br>Dario Cavaliere<br>(914) 755-1682                        |
| SER200281<br>20090034800<br>20100017258   | STORM AND SANITARY SEWERS<br>IN SEGUINE AVE<br><br>Staten Is.<br><br>Construction 50-75%          | DiFazio Industries Inc.<br>(718) 720-6966<br>(718) 816-5689<br>DiFazio, John<br>(646) 523-5729        | \$21,076,842.30<br>\$21,654,768.13 103% Bid<br>\$16,020,000.00 74% Cur<br>\$22,008,436.87 104% Bid | 02/12/2009<br>05/14/2009<br>07/09/2009<br>10/12/2009<br>730    | 10/11/2011<br>730<br>10/11/2011<br>730<br>10/11/2011                      | 87%<br>87%<br>87%<br>76%                                                              |                                                           | Alweiss, Adam<br>Patel, Arvind s<br>Gowda, Rajiv<br>Peterson, David<br>In-House/Hirani Engg. - Task | 15 Seguin Avenue, 1st Floor<br>ser200281@gmail.com<br>(347) 838-6433 (347) 838-6430<br>DiFazio, Marc<br>(347) 838-6434 (646) 523-5738  |

Total Number of Projects in Staten Is.: 11

Total Amount in Staten Is.: \$100,629,847.94

DEPARTMENT OF DESIGN AND CONSTRUCTION  
DIVISION OF INFRASTRUCTURE

REPORT SUMMARY

GRAND TOTAL OF PROJECTS: 85

GRAND TOTAL OF:

|                 |                  |
|-----------------|------------------|
| BID AMOUNT:     | \$803,944,797.04 |
| CURRENT AMT:    | \$516,890,585.92 |
| VOUCHERED AMT:  | \$232,243,544.31 |
| EST FINAL COST: | \$822,081,973.64 |