



NEW YORK CITY DEPARTMENT OF
DESIGN + CONSTRUCTION

Memo

DATE: January 7, 2011

TO: List

FROM: N. Venugopalan, P.E.
Assistant Commissioner
Program Management 

SUBJECT: Active Construction Projects

Enclosed is the latest report of DDC Infrastructure Projects under construction, from Order-to-Work up to but not including projects having Substantial Completion and/or Final Completion dates.

Cc: David J. Burney
C. Diagostino
Eric Macfarlane
R. Zetterlund
Yun Poy Ng Dino
N. Venugopalan
Donald Granger
T. Wynne
T. Foley
Construction: Borough Directors
Program Management Borough Directors
Ana Barrio
Matthew Monahan
M. Centeno
S. Ojar
S. Kabir
W. Wong (Joe)
P. Roppa
David Heitner
D. McKinnon
T. Salcedo – Labor Law Investigation

J. Roberts (DEP, 3 Flr LR)
J. Garin (DEP, 3 Flr LR)
F. Patuto (DEP, 8 Flr HR)
Vinnie Soriano (DEP)
J. Jarrin (DOT, 55 Waters St)
J. Jaber (DOT, 55 Waters St.)
Franklin Mark (DOT, 55 Waters St)
J. Graham (DOT, 55 Waters St)
M. Johnson (DOT, 55 Waters St)
DOT Borough Commissioners
V. Maniscalco (NYCDOTQA)
Omar Sarach (I.G., 80 Maiden Lane, 17 Flr., NY 10038)
Migdalia Rosado (I.G., 80 Maiden Lane, 17 Flr., NY 10038)
W. Hirsch (MTCCC, 40 Worth St., Rm. 905)
K. Bryant (Comptroller, 1 Centre St., Rm. 1220, 10007)
M. Colman (Comptroller, 1 Centre St., Rm. 1217, 10007)
Ann Marie Turner – DOT Design and Construction, 28-11 Queens Plaza N, 11101
Michael Harnett – Borough Engineering " " "
Gerard Soffian – DOT Signs and Street Marketings " " "
Ray Edwards – DOT (Maintenance) for Brooklyn St. Maintenance
16 Court Street - 16th Flr., Brooklyn, NY
Ezra Ghazal - EAO # 65
Wendy Richards (Construction Support) DDC 3rd Flr.
Sarah Pena (DEP, Legal Affairs, 59-17 Junction Blvd., Flushing , NY 11373)
Pooran Sookchan – Construction Management

CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: Bronx

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
HWD105-01 20111405536	METROPOLITAN AVENUE X760.11 Bronx Construction 0-25%	Trocom Construction Corp. (718) 937-2000 (718) 784-2824 _____	\$14,451,382.20 Bid Cur Bid \$14,451,382.20 _____	03/04/2010 06/22/2010 09/20/2010 01/03/2011 515	05/31/2012 	1% 0%		Devilme, Leslie Abdulrazzak, Fares Rawal, Aniruddh Amman and Whitney	
HWD105-01A 20101413190 20100003511	HUGH GRANT CIRCLE - METROPOLITAN AV AND WESTCHESTE Bronx Construction 0-25%	CAC Industries, Inc. (718) 729-3600 (718) 729-0400 _____	\$2,363,608.44 Bid Cur Bid \$2,363,608.44 _____	10/28/2009 02/04/2010 05/10/2010 03/07/2011 450	05/29/2012 	-13% 0%		Monah, Lambert Charles, Dickens Rawal, Aniruddh Luis Frias Hirani (Mini TO Partial)	
HWP2009MX 20090038783 20107201607	COMPLEX PED RAMPS - MANHATTAN AND BRONX Citywide Construction 0-25%	JLJ IV Enterprises Inc. (718) 465-5600 (718) 465-5100 Ray Rudolf (917) 217-6891	\$3,740,158.00 \$1,117,878.82 30% Bid \$0.00 0% Cur \$3,740,158.00 100% Bid	03/24/2009 06/24/2009 07/20/2009 02/01/2010 730	01/31/2012 730 01/31/2012 730 01/31/2012	47% 47% 47% 6% DELAY!!!		Devilme, Leslie Abdulrazzak, Fares Kupershtok, Yelena Nayef Qasem Simco/Haider TO	262 W 38 St (#706) New York, NY 10018 (212) 938-0313 (212) 938-0317 Phil Basso (917) 758-9172 (917) 758-9172
HWP2010MX 20111407730 20111408612	BRONX & MANHATTAN COMPLEX PED RAMPS Citywide Construction 0-25%	Triumph Construction Corp _____ _____ _____	\$4,195,738.20 \$574,000.00 14% Bid \$0.00 0% Cur \$4,195,738.20 100% Bid _____	03/31/2010 06/17/2010 09/16/2010 03/14/2011 730	03/12/2013 730 03/12/2013 730 03/12/2013	-9% -9% -9%		Dave, Gaurang Sam Schwartz	
HWQ1675 20101421579 20107202806	RECONSTRUCTION OF COLLEGE POINT BLVD Queens Construction 0-25%	CAC Industries, Inc. (718) 729-3600 (718) 729-0400 John Labozza (347) 728-7709	\$12,454,452.00 Bid Cur Bid \$12,454,452.00	12/22/2009 04/29/2010 07/16/2010 09/15/2010 365	09/14/2011 	32% 0% DELAY!!!		Devilme, Leslie Pavlik, John Patel, Kirtan Wayne L. Allen Tectonic (Mini TO Full)	32-01 College Point Blvd Flushing, NY 11354-2742 (718) 321-8090 (718) 321-8132 Micichael Capasso (347) 728-0217
HWX647B B 20101409982	RECONSTRUCTION OF PAULDING AVE - PHASE II Bronx Construction 50-75%	Maspeth Supply Co. LLC. (718) 786-7000 (718) 937-5164 Harvey Blatt (516) 367-1068	\$25,097,166.30 \$24,885,633.50 99% Bid \$11,014,851.21 44% Cur \$25,097,166.30 100% Bid	10/22/2009 01/21/2010 04/29/2010 04/26/2010 730	04/24/2012 730 04/24/2012 730 04/24/2012	35% 35% 35% 51%		Monah, Lambert Patel, Narendra s Patel, Kirtan Omar Ockeh Haks Engineers.	3425 Boston Road, 2nd Floor BRONX, NY10469 (718) 515-6302 (718) 515-6264
HWX709 20080024247 20080026150	Ely Ave Area Bronx Construction 75%-Subst.	DeMicco Brothers, Inc. (718) 892-2505 (718) 829-2951 Frank DeMicco (347) 865-2644	\$20,892,000.00 \$21,506,571.08 103% Bid \$20,558,538.37 96% Cur \$22,979,712.19 110% Bid	10/18/2007 12/10/2007 01/28/2008 08/25/2008 730	08/24/2010 821 11/23/2010 911 02/21/2011	119% 105% 105% 98% DELAY!!!		Monah, Lambert Patel, Narendra s Patel, Kirtan Georges Marcelin, DDC The RBA Group	1178 E. 221 Street 2nd Flr Bronx, NY 10469 (347) 346-6153 (347) 346-6157 Domingo Suarez (718) 892-2505 (646) 996-1592

Page 1 of 16

**DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE**

CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: **Bronx**

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
RWX003 20101425204	RECONSTRUCTION OF BAILEY PLACE RETAINING WALL Bronx Construction 0-25%	C.A.C Industries, Inc. (718) 729-3620 (718) 729-0400 Michael A. Capasso	\$5,155,388.10 \$5,155,388.10	Bid Cur Bid	03/25/2010 06/21/2010 07/15/2010 03/14/2011 540	-12%		Monah, Lambert Charles, Dickens Kupershtok, Yelena Liro Engineers, Inc.-T.O.	
SECBMTAXI 20101420929	CATCH BASIN, BRONX Bronx Construction 0-25%	Tucci Equipment Rental Corp. (718) 378-8224 (718) 378-8221 Mr. Martucci	\$989,760.00 \$989,760.00	Bid Cur Bid	02/17/2010 04/15/2010 06/23/2010 09/02/2010 365	35%		Monah, Lambert Patel, Narendra s Rawal, Aniruddh Manhar Rathod	
SECBX1 20101422832	RECONSTRUCTION OF CATCH BASIN - BRONX Bronx Construction 0-25%	Triumph Construction Corp. (718) 861-6060 (718) 861-6660 Mr. Carlo Cuzzi	\$1,931,893.50 \$1,931,893.50	Bid Cur Bid	02/25/2010 05/11/2010 07/02/2010 10/11/2010 365	24%		Monah, Lambert Charles, Dickens Rawal, Aniruddh Hani Alfathel	610 Waring Avee Bronx, NY 10467 (718) 231-4210 (718) 231-4238
SEQ002649 20101423237	COMBINED SEWERS IN 110 STREET Queens Construction 25-50%	Maspeth Supply Co. LLC. (718) 786-7000 (718) 937-5164 Russ Blatt (347) 350-1165	\$1,715,573.85 \$1,715,573.85 100% Bid \$415,498.30 24% Cur \$1,715,573.85 100% Bid	Bid Cur Bid	02/23/2010 06/04/2010 06/30/2010 09/13/2010 365	32% 25%		Monah, Lambert Charles, Dickens Patel, Kirtan Louis Frias In-house	34-46 107 Street, 2nd FL Queens, NY 11368 (718) 205-1203 (718) 205-1343 Russ Blatt (347) 350-1165
SEQ002669 20101418199	HOUSE CONNECTION AT 26 AV & UTOPIA PWKY Queens Construction 0-25%	RRS Construction (646) 575-1498 (718) 785-4199 Wenell Albert (347) 840-2597	\$415,777.00 \$0.00 \$415,777.00 100% Bid	Bid Cur Bid	02/24/2010 04/21/2010 06/15/2010 11/15/2010 215	25%		Devilme, Leslie Pavlik, John Kupershtok, Yelena Odette Michael In-house	
SEQ002687 20101424770	COMBINED SEWER IN 162 ND STREET Queens Construction 25-50%	DELANEY ASSOCIATES, LP (718) 359-4300 (718) 886-1519 John Forta (347) 996-7800	\$3,077,089.00 \$3,077,089.00	Bid Cur Bid	03/10/2010 06/22/2010 07/20/2010 09/13/2010 365	32% 29%		Devilme, Leslie Abdulrazzak, Fares Kupershtok, Yelena Ali Moallem In-house	163-07 Depot Road - Unit 205 Flushing, NY 11358 (718) 886-0312 (718) 886-0461

Total Number of Projects in Bronx: 19

Total Amount in Bronx: \$170,830,945.14

01/07/2011

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 3 of 16

**DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE**

CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS

Construction Managing Boro: **Brooklyn**

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
BED778 20101423883	REPLACEMENT WATER MAINS IN ATLANTIC AVE/SEK002360 Brooklyn Construction 0-25%	JR. Cruz Corp. (732) 290-0700 (732) 290-8960 Carlos Catao (732) 865-6927	\$13,929,929.00 \$13,929,929.00 100% Bid \$0.00 0% Cur \$13,929,929.00 100% Bid	03/25/2010 06/07/2010 07/08/2010 11/01/2010 600	06/22/2012 600 06/22/2012 600 06/22/2012	11% 11% 11% 0%		Alweiss, Adam Brandao, Marie Patel, Ashishkumar Jatin Upadhyay HAKS (Partial Staffing T.O.)	936 Fulton Street Brooklyn, NY 11238 (718) 789-1430 (718) 789-1496 Carlos Catao (718) 789-1702 (732) 865-6927
HW2CR11A 20111406856 20111412798	CITYWIDE MILLING - BROOKLYN AND STATEN ISLAND Brooklyn Construction 0-25%	Restani Construction Corp. (718) 728-0870 (718) 728-0873 917-217-8314	\$17,350,000.00 \$17,350,000.00 100% Bid \$0.00 0% Cur \$17,350,000.00 100% Bid	04/06/2010 07/27/2010 09/27/2010 10/04/2010 790	12/01/2012 790 12/01/2012 790 12/01/2012	12% 12% 12% 16%		Alweiss, Adam Solomon, Stephenson Francisque, Serge O.P. Ravanan Haks/JWP (J.V)	480 84th street, Brooklyn, NY 11209 (718) 238-0240 (718) 238-1895
HWBUSPAD4 20100013417	CITY-WIDE BUS PADS, QNS, BX & SI Citywide Construction 75%-Subst.	P & T II Contracting Corp. (718) 206-0210 (718) 206-0083	\$974,069.56 \$974,069.56 100% Bid \$0.00 0% Cur \$974,069.56 100% Bid	02/24/2009 05/13/2009 10/15/2009 04/05/2010 365	04/04/2011 365 04/04/2011 365 04/04/2011	76% 76% 76% 99%		Achille, Max Patel, Ashishkumar Solomon Shutman In house	No Field Office
HWCURB07 20100013475	CITYWIDE CURBS RECONSTRUCTION Brooklyn Construction 25-50%	Heavy Construction Co Inc. (718) 978-1404 (718) 527-7401 Stenis Lamonaco (917) 939-1743	\$2,601,450.00 \$2,601,450.00 100% Bid \$0.00 0% Cur \$2,601,450.00 100% Bid	06/10/2009 09/22/2009 11/12/2009 06/14/2010 730	06/12/2012 730 06/12/2012 730 06/12/2012	28% 28% 28% 6% DELAY!!!		Bruneau, Flore Patel, Ashishkumar GERAMI, MAHMOUD In-House	140 Jamaica Ave Brooklyn, NY (718) 235-0460 (718) 235-5106 (718) 208-2260 (718) 445-5441
HWK1153A 20111411614 20090032635	DOWNTOWN BROOKLYN REHABILITATION, PH II Brooklyn Construction 0-25%	Triumph Construction Corp (718) 861-6060 (718) 861-6660	\$6,293,133.19 \$702,580.00 11% Bid Cur \$6,293,133.19 Bid	05/07/2010 07/26/2010 12/07/2010 03/07/2011 540	08/27/2012	-11%		Francisque, Serge URS (Partial Staffing T.O.)	
HWK1180 20101411448	Kingston Av bet Eastern Pkwy & Empire Blvd/BED787 Brooklyn Construction 0-25%	ADC Construction (718) 628-5555 (718) 628-5142 Anthony Cipollone	\$6,046,330.50 \$6,046,330.50 100% Bid \$0.00 0% Cur \$6,046,330.50 100% Bid	11/05/2009 02/04/2010 04/28/2010 10/04/2010 630	06/24/2012 630 06/24/2012 630 06/24/2012	15% 15% 15% 7%		Alweiss, Adam Achille, Max Francisque, Serge Lafayette Cisco Liro Engineers/ Task Order	1301 President Street, Brooklyn, NY 11213 (718) 773-6171 (718) 773-3002
HWK476B 20101424079 20101425413	RECONSTRUCTION OF NASSAU AVENUE/BED-783 Brooklyn Construction 0-25%	Maspeth supply co. LLC (718) 786-7000 (718) 937-5169	\$10,812,977.37 \$10,812,977.37 100% Bid \$0.00 0% Cur \$10,812,977.37 100% Bid	03/11/2010 06/07/2010 07/13/2010 01/24/2011 540	07/16/2012	-3% 0%		Rubiano, Edgar Patel, Ashishkumar Masoud Salib, P.E. TRC Engineers, Inc.	

01/07/2011

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 4 of 16

**DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE**

CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: **Brooklyn**

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
HWK700A 20050041890 20060011452	Reconstruction of Columbia Street, Brooklyn	Trocom Construction (718) 937-2000	\$18,182,687.74	03/16/2005	10/23/2007	261%		Alweiss, Adam	120 Hamilton Avenue, 2nd Floor Brooklyn
			\$18,182,687.74 100% Bid	05/23/2005	1073	177%		Brandao, Marie	
	Brooklyn	(718) 784-2824	\$15,070,350.95 83% Cur	07/18/2005	09/30/2008	177%		Francisque, Serge	(718) 875-9645 (718) 875-9648
	Construction 75%-Subst.	Anthony Santoro (718) 937-2000	\$23,923,928.93 132% Bid	10/24/2005	1910	83%		Paul Plunkett	Anatoly Veksler
				730	01/15/2011	DELAY!!!		Ammann & Whiteny	(917) 440-8143 (917) 440-8143
HWKC1019 2010142452 20101425111	Reconstruction of Eastern Parkway / BED-779	Difazio Industries (718) 720-6966	\$18,618,618.61	03/18/2010	09/18/2012	15%		Alweiss, Adam	250 Flatbush Avenue, Brooklyn, NY 11217
			\$18,618,618.61 100% Bid	05/13/2010	730	15%		Solomon, Stephenson	
	Brooklyn	(718) 816-5689	\$0.00 0% Cur	07/14/2010	09/18/2012	15%		Francisque, Serge	(347) 457-5355 (347) 457-5364
	Construction 0-25%	Brian Liga (646) 523-5775	\$18,618,618.61 100% Bid	09/20/2010	730	0%		Wassam Fahmy, P.E.	Brian Liga
				730	09/18/2012			HAKS Engineers	(646) 523-5775 (646) 523-5775
HWP2009K 20090038776	COMPLEX PED RAMPS - BROOKLYN	ADC Construction, LLC. (718) 628-0234	\$4,132,452.00	03/19/2009	11/15/2011	57%			110 Vanderveer Street, 3rd floor BK, NY 11207
			\$4,132,452.00 100% Bid	05/13/2009	730	57%		Rubiano, Edgar	
	Brooklyn	(718) 628-5142	\$0.00 0% Cur	07/17/2009	11/15/2011	57%		Patel, Ashishkumar	(718) 455-9554 (718) 455-9556
	Construction 25-50%	Joe Aiello (718) 628-5555	\$4,132,452.00 100% Bid	11/16/2009	730	49%		ED Carl	Domenick Cipollene
				730	11/15/2011			Tectonic- Partial T.O.	(917) 567-2579 (917) 567-2579
HWS2010K 20101416700	PRIOR NOTICE SIDEWALKS - BROOKLYN	Power Concrete Co. Inc. (718) 391-0262	\$2,931,217.00	12/22/2009	09/12/2011	32%			161 Jamaica Avenue, 1st Floor Brooklyn, NY 11207
			\$2,931,217.00 100% Bid	04/05/2010	365	32%		Brandao, Marie	
	Brooklyn	(973) 485-0911	\$0.00 0% Cur	05/25/2010	09/12/2011	32%		Francisque, Serge	(718) 235-3063 (718) 235-3954
	Construction 0-25%	Jose R. Casimiro (973) 332-1913	\$2,931,217.00 100% Bid	09/13/2010	365	15%		Joe Pangniban, P.E	Carlos Mendonca
				365	09/12/2011			Mega Engineering - T.O	(973) 332-1013 (973) 332-1913
HWSEMERG1 20111416621	EMERGENCY SIDEWALKS CONTRACT - QNS, BK & SI	P & T II Contracting Corp. (718) 206-0245	\$2,000,000.00		11/05/2011	24%			
			\$1,750,000.00 88% Bid	10/01/2010	395	24%		Brandao, Marie	
	Citywide	(718) 206-0083	\$0.00 0% Cur	11/15/2010	11/05/2011	24%		Dave, Gaurang	
	Construction 75%-Subst.	Lenny Pereira	\$2,000,000.00 100% Bid	10/07/2010	395	95%			
				395	11/05/2011			Tectonic Engineering	
HWSEMERG2 20111416623	EMERGENCY SIDEWALKS CONTRACT - QNS, BK & SI	Difazio Industries (718) 720-6966	\$2,000,000.00		10/06/2011	25%			
			\$1,750,000.00 88% Bid	10/01/2010	365	25%		Brandao, Marie	
	Citywide	(718) 816-5689	\$0.00 0% Cur	11/16/2010	10/06/2011	25%		Dave, Gaurang	
	Construction 0-25%	DiFazio, John (646) 523-5729	\$2,000,000.00 100% Bid	10/07/2010	365	95%			
				365	10/06/2011				
HWSEMERG3 20111416862	EMERGENCY SIDEWALKS CONTRACT - QNS, BK & SI	Heavy Construction Co Inc. (718) 978-1404	\$2,000,000.00		10/06/2011	25%			
			\$1,750,000.00 88% Bid	10/01/2010	365	25%		Brandao, Marie	
	Citywide	(718) 527-7401	\$0.00 0% Cur	11/12/2010	10/06/2011	25%		Dave, Gaurang	
	Construction 0-25%	Stenis Lamonaco (917) 939-1743	\$2,000,000.00 100% Bid	10/07/2010	365	95%			
				365	10/06/2011				

01/07/2011

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 5 of 16

**DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE**

CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS

Construction Managing Boro: **Brooklyn**

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
HWSEMERG4 20111416624 20111417057	EMERGENCY SIDEWALKS CONTRACT - QNS, BK & SI Citywide Construction 75%-Subst.	JR Cruz Corp. (732) 290-0700 (732) 290-8960 Phil Hui	\$2,000,000.00		10/06/2011	25%		Brandao, Marie Awad, Nagi	
			\$1,750,000.00	88% Bid		25%			
			\$0.00	0% Cur	11/12/2010	25%			
			\$2,000,000.00	100% Bid	10/07/2010	95%			
					365				
HWSEMERG5 20111416861	EMERGENCY SIDEWALKS CONTRACT - QNS, BK & SI Citywide Construction 75%-Subst.	Trocom Construction Corporati (718) 937-2000 (718) 784-2824 Tony Santoro	\$2,000,000.00		10/06/2011	25%		Brandao, Marie Awad, Nagi	
			\$1,750,000.00	88% Bid		25%			
			\$0.00	0% Cur	11/10/2010	25%			
			\$2,000,000.00	100% Bid	10/07/2010	95%			
					365				
HWSEMERG6 20111416863	EMERGENCY SIDEWALKS CONTRACT - QNS, BK & SI Citywide Construction 75%-Subst.	Tully Construction Co. Inc. (718) 446-7000 (718) 429-3038 Peter Tully	\$2,000,000.00		10/06/2011	25%		Brandao, Marie Awad, Nagi	
			\$1,750,000.00	88% Bid		25%			
			\$0.00	0% Cur	11/16/2010	25%			
			\$2,000,000.00	100% Bid	10/07/2010	95%			
					365				
SECBK1 20101424451	RECONSTRUCTION OF CATCH BASINS - BROOKLYN Brooklyn Construction 0-25%	P&T II Contreating Corp (718) 206-0245 (718) 206-0083 Dan McCallan (347) 219-0881	\$2,032,784.65		04/01/2010	6%		Rubiano, Edgar Patel, Ashishkumar Solomon Shutman In-House	not established yet Leny Parera
			\$2,032,784.65	100% Bid	05/20/2010	6%			
			\$0.00	0% Cur	07/12/2010	6%			
			\$2,032,784.65	100% Bid	12/06/2010	0%			
					546				
SEK002355 20090026678 20090039518	COMBINED SEWER IN WATER STREET Brooklyn Construction 50-75%	Tully Construction Co., Inc (718) 446-7000 (718) 446-6072 Jim Tully (917) 299-4779	\$20,469,325.40		10/16/2008	81%		Solomon, Stephenson Francisque, Serge John Barbaro HAKS Engineers-Task Order	10 Jay Street, 714 Brooklyn NY (718) 643-2850 (718) 643-2805 Dino Baso (917) 299-4724 (917) 299-4724
			\$2,765,281.47	14% Bid	01/14/2009	81%			
			\$6,819,329.96	247% Cur	03/24/2009	81%			
			\$20,632,982.18	101% Bid	05/26/2009	54%			
					730	DELAY!!!			
SELCDDC06 20111417643	LINING CONTRACT - CITYWIDE Citywide Construction 0-25%	Allstate Power Vac Inc (732) 815-0220 (732) 815-9892	\$1,821,506.00		07/01/2009			Patel, Ashishkumar	
			\$1,821,506.00	100% Bid	04/15/2010				
			\$0.00	0% Cur	11/21/2010				
			\$1,821,506.00	100% Bid		0%			
					730				

Total Number of Projects in Brooklyn: 20

Total Amount in Brooklyn: \$144,101,378.99

**DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE**

CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: **Manhattan**

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
HW2CR11B 20111406483	CITYWIDE MILLING - BX & MN Citywide Construction 25-50%	Restani Construction Corp.	\$7,500,500.00	03/23/2010	10/24/2011	28%		Crupi, Joseph	252 W. 38th Street
		(718) 728-0870	\$7,500,500.00	100% Bid	07/27/2010	400	28%	Onyechi, Christian	New York, NY 10018
		(718) 728-0873	\$1,005,594.32	13% Cur	09/09/2010	10/24/2011	28%	Awad, Nagi	(212) 382-2074 (212) 382-2077
		CHARLES RESTIVO	\$7,500,500.00	100% Bid	09/20/2010	400	42%	OP RAVANAN	MICHAEL CALDERONE
		(718) 728-0873		400	10/24/2011			Haks Engineering, PC	(718) 728-0870 (917) 217-8314
HWCWW2009 20101404745	CITYWIDE WHEN AND WHERE CONTRACTS Citywide Construction 0-25%	P & T II Contracting Corp.	\$5,323,800.00		09/24/2009			Jaromi, Shahram	
				Bid	01/19/2010	730		Patel, Kalpesh	
				Cur	04/20/2010			Patel, Harshana	
			\$5,323,800.00	Bid		730			
HWM1165 20100020842 20100004785	RECONSTRUCTION OF FULTON STREET, PH III Manhattan Construction 0-25%	P & T II CONTRACTING CO	\$10,183,335.43		12/10/2008	10/18/2012	28%	Jaromi, Shahram	116, John Dreet, Suite # 600
		(718) 206-0245	\$9,807,725.27	96% Bid	11/02/2009	900	28%	Manikarnika, Krishna	New York, NY
		(718) 206-0083	\$818,765.24	8% Cur	04/14/2010	10/18/2012	28%	Dave, Gaurang	(212) 227-9015 (212) 227-2728
		LENNY PEREIRA	\$10,183,335.43	100% Bid	05/03/2010	900	17%	Atef Farag	RICARDO GERREIRO
		(718) 206-0245			900	10/18/2012		AMMANN & WHITNEY-T.	(718) 206-0245 (917) 613-1381
HWMF2019 20101412126 20101412170	EAST HOUSTON ST PEDESTRIAN IMPROVEMENTS (MED604) Manhattan Construction 0-25%	JLJ IV Enterprises Inc.	\$52,466,999.44		10/14/2009	06/19/2013	18%	Crupi, Joseph	121 Ludlow St - 3 floor
		(718) 465-5600	\$50,284,741.82	96% Bid	01/27/2010	1095	18%	Patel, Ashwinkumar	New York, NY 10002
		(718) 465-5100	\$0.00	0% Cur	05/07/2010	06/19/2013	18%	Awad, Nagi	(212) 387-0980 (212) 387-0984
		Ray Rudolph	\$52,466,999.44	100% Bid	06/21/2010	1095	2%	John Pusz, P.E.	
		(917) 217-8691			1095	06/19/2013		HAKS/JWP (J/V)	
HWMWTCA6B 20101415379 20100020861	RECONSTRUCTION OF CHAMBERS STREET, ETC (SEN002148) Manhattan Construction 0-25%	Judlau Contracting, Inc.	\$24,471,287.01		07/17/2009	06/27/2013	16%	Jaromi, Shahram	22 Park Pl 3rd Floor
		(718) 554-2320	\$4,591,963.71	19% Bid	04/16/2010	1080	16%	Keshava, Srinivasa	New York, N.Y. 10279
		(718) 321-8026	\$0.00	0% Cur	07/14/2010	06/27/2013	16%	Dave, Gaurang	(646) 380-5170 (646) 380-5173
		Paul Critelli	\$24,471,287.01	100% Bid	07/14/2010	1080	13%	Michel Belling, P.E.	Carl Balzofiore
		(917) 417-8117			1080	06/27/2013		Liro Engineers, Inc.	(718) 554-2320 (646) 235-5308
HWMWTCA7A 20090035451 20090006402	RECONSTRUCTION OF HARRISON STREET ETC. (SEN002159) Manhattan Construction 75%-Subst.	C.A.C. INDUSTRIES, INC. (as	\$13,358,600.50		02/21/2008	03/15/2010	155%	Crupi, Joseph	403 Greenwich St., 2nd Floor
		(718) 729-3600	\$13,358,600.50	100% Bid	04/15/2008	801	105%	Patel, Ashwinkumar	New York, NY 10013
		(718) 404-0595	\$15,434,345.00	116% Cur	07/17/2008	12/01/2010	105%	Patel, Harshana	(212) 219-2422 (212) 219-2205
		Boris Sirunyan	\$16,324,125.64	122% Bid	09/22/2008	891	97%	Donald Warnett P.E./Attef Far	John Connelly
		(347) 840-0114			540	03/01/2011	DELAY!!!	KS ENGINEERS, PC	(917) 731-2547 (917) 731-2547
HWMWTCA8B 20090018006 20090019998	RECONSTRUCTION OF FULTON STREET (MED-601) Manhattan Construction 25-50%	TROCOM CONSTRUCTION	\$28,157,807.27		07/10/2008	02/01/2012	64%	Jaromi, Shahram	225 BROADWAY SUITE 2115
		(718) 937-2000	\$28,032,762.46	100% Bid	09/16/2008	1095	64%	Chung, Ewan	NEW YORK NY 10007
		(718) 784-2824	\$10,500,555.37	37% Cur	12/18/2008	02/01/2012	64%	Awad, Nagi	(212) 608-2203 (212) 608-2288
		ANTHONY SANTORO	\$29,112,227.27	103% Bid	02/02/2009	1095	45%	RAFIK MOAWAD	Anatoly Veksler
		(718) 937-2000			1095	02/01/2012		HAKS ENGINEERING	(917) 440-8143 (917) 560-0572

01/07/2011

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 7 of 16

**DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE**

CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: **Manhattan**

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
HWS2009DS-R 20101405387	PRIOR NOTICE SIDEWALKS (DISTINCTIVE) - CITYWIDE	Paul J. Scariano (718) 965-0611	\$1,520,240.00						
	Citywide	(718) 832-9616							
	Construction 0-25%	James Mirandar (347) 234-7279	\$1,520,240.00	100% Bid	04/07/2010	07/19/2011	47%	Dave, Gaurang Sathya Gagganapally	(212) 673-6567 (212) 673-6569
					07/20/2010	365	10%	Tectonic-Task Order	Tarik Ismail (347) 234-7808 (347) 234-7808
HWS2010M 20111405928 20111411425	PRIOR NOTICE SIDEWALKS - MANHATTAN	Vales Construction Corp. (917) 652-6440	\$2,995,035.00		12/10/2009	10/24/2011	21%		
		(917) 763-0479	\$2,793,234.00	93% Bid	07/01/2010	365	21%		
	Manhattan	SIVANO VALES	\$2,995,035.00	100% Bid	09/16/2010	10/24/2011	21%	Dave, Gaurang SELDO DA SILVA	HARSHEED PALET
	Construction 0-25%	(917) 682-6440			10/25/2010	365	0%	TRC Engineers Inc.	(917) 299-1303
MED595 20090034646 20090039042	TRUNK WATER MAINS IN LAFAYETTE STREET (SHAFT 31B)	JLJ IV Enterprises, Inc. (718) 465-5600	\$10,784,669.00		01/20/2009	01/29/2012	57%	Crupi, Joseph	94 E4th Street, Manhattan, NY 10003
		(718) 465-5100	\$10,784,669.00	100% Bid	05/11/2009	910	57%	Onyechi, Christian	Suite 103
	Manhattan	Ray Rudolph	\$4,137,479.38	38% Cur	06/26/2009	01/29/2012	57%	Awad, Nagi	(212) 228-6770 (212) 228-1259
	Construction 50-75%	(917) 217-8691	\$11,511,304.71	107% Bid	08/03/2009	910	55%	Donald Warnett.PE. KS Engineers, P.C./ T.O.	Paul Broncati (347) 203-5778 (347) 203-5778
MED596 20101425203 20117200946	TRUNK WATER MAINS IN HUDSON STREET (SHAFT 29B)	C.A.C. Industries, Inc. (718) 729-3600	\$59,494,197.13		03/24/2010	02/10/2016	7%	Jaromi, Shahram	459 Washington Street
		(718) 729-0400	\$59,494,197.13	100% Bid	06/08/2010	2005	7%	Keshava, Srinivasa	
	Manhattan	John Labozza	\$0.00	0% Cur	07/16/2010	02/10/2016	7%	Awad, Nagi	(212) 226-2480 (212) 226-6925
	Construction 0-25%	(718) 729-3600	\$59,494,197.13	100% Bid	08/16/2010	2005	1%	Charles, Beardsley HDR	Dimitry Lavrov (718) 729-3600 (917) 731-3342
MED600 20101423643 20111407801	TRUNK WATER MAINS IN 59th St. (SHAFT 33B)	Halcyon construction Corp. (914) 741-1112	\$31,082,001.80		03/31/2010	07/24/2013	15%	Crupi, Joseph	344 E. 59th Street 4TH Flr.
		(914) 741-2014	\$0.00	Cur	05/13/2010	1095	15%	Modi, Sanjay	New York NY 10022
	Manhattan	SAL LEOPOLDO	\$31,082,001.80	100% Bid	07/14/2010	07/24/2013	15%	Patel, Harshana	(212) 223-6109 (212) 223-6857
	Construction 0-25%	(914) 490-5581			07/26/2010	1095	0%	MOURAD TADROS AMMANN & WHITNEY CO	DAVID YONELUNAS (212) 223-6190 (914) 490-3947
SECBHLN2 20090040049	RECONSTRUCTION OF CATCH BASINS, MN	TRIUMPH CONSTRUCTION (718) 861-6060	\$1,692,668.50		04/22/2009	04/02/2011	84%	Jaromi, Shahram	262 W. 38TH STREET RM 903 9TH FLR. NY
		(718) 861-6660	\$1,692,668.50	100% Bid	06/22/2009	545	84%	Manikarnika, Krishna	10028
	Manhattan	DOMINICK CUZZI	\$3,748.50	0% Cur	07/27/2009	04/02/2011	84%	Awad, Nagi	(212) 354-4126 (212) 575-0745
	Construction 25-50%	(914) 755-1963	\$1,692,668.50	100% Bid	10/05/2009	545	52%	Pierre Rameau, P.E. Amman & Whitney - T.O.	WILLIAM LICATA (212) 354-4905 (646) 773-0497

**DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE**

CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: **Manhattan**

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost		Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
SECBMTAN1 20101423722	CATCH BASINS, MANHATTAN	Tucci Equipment Rental	\$774,863.00		03/23/2010					
	Manhattan	(718) 378-8224		Bid	05/06/2010					
		(718) 378-8221		Cur	07/13/2010				Dave, Gaurang	
	Construction 0-25%		\$774,863.00	Bid	180					
SETVDDC10 20101402298	TV INSPECTION AND CLEANING- CITYWIDE	National Water Main Cleaning	\$1,421,375.00		09/17/2009	06/13/2011	57%			40 Worth St. Man. /Const. Boro Office
		(973) 483-3200	\$1,421,375.00	100% Bid	11/30/2009	365	57%			
	Citywide	(973) 483-5065	\$149,009.43	10% Cur	05/07/2010	06/13/2011	57%		Awad, Nagi	(917) 642-2623 (212) 442-1910
		Salvatore F. Perri	\$1,421,375.00	100% Bid	06/14/2010	365	11%		Nitish Tailor	James Lounsbery
	Construction 0-25%	(973) 483-3200			365	06/13/2011	DELAY!!!		In-House	(917) 483-3200

Total Number of Projects in Manhattan: 15

Total Amount in Manhattan: \$255,873,959.93

**DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE**

CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: **Queens**

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
HD153C1 20080039698 20100008872	EDGEMERE (PHASE C1) - (Including SEQ002562/200406) Queens Construction 25-50%	J R Cruz Corp. (732) 290-0700 (732) 290-8060 Evaristo Cruz Jr.	\$24,274,978.00 Bid \$10,315,919.69 Cur \$25,181,278.00 104% Bid	02/07/2008 04/18/2008 07/23/2008 04/27/2009	10/18/2010 540 10/18/2010 800	115% 115% 115% 70%		Damis, Jocelyn Ahouraie, Mehraban Trofimov, Igor Fitzgerald Mortel RBA	211 Beach 44th Street Far Rockaway (718) 869-5606 (718) 869-5605 Rosie Catao
HW2CR09C 20100012091 20100005664	CITYWIDE MILLING - QUEENS Queens Construction 0-25%	PRATT BROTHERS (631) 667-6800 	\$5,052,775.00 \$307,000.00 6% Bid \$3,974,789.73 1295% Cur \$5,052,775.00 100% Bid	04/16/2009 08/27/2009 09/25/2009 06/07/2010	06/06/2011 365 06/06/2011 365	59% 59% 59% 79%		Larkin, Patrick Wong, Luis Trofimov, Igor Mikhail Shvartsman AECOM USA Inc.	135-04 Lefferts Blvd. Ozone Park, NY 11415 (718) 322-7082 (718) 322-7136
HW2CR11C 20111422505	CITYWIDE MILLING - QUEENS Queens Construction 0-25%	PRATT BROTHERS (631) 667-6800 	\$1,993,187.50 Bid Cur \$1,993,187.50 100% Bid	08/26/2010 11/16/2010 01/03/2011				Trofimov, Igor	Joseph M. Williams
HWC988QB3 20100013486	QUEENS BLVD AT UNION TURNPIKE, PUNCH THROUGH Queens Construction 0-25%	JLJ IV Enterprises INC. (718) 465-5600 (718) 465-5100 Ray Rudolph (917) 217-8696	\$1,324,613.42 Bid \$1,033,198.46 Cur \$1,324,613.42 100% Bid	03/18/2009 06/19/2009 10/28/2009 06/14/2010	06/08/2011 360	58% 78%		Damis, Jocelyn Sattler, Eric Trofimov, Igor Abu Mahmood Ullah N/A	116-16 Queens Blvd. St#210 Forest Hills, NY 11375 (718) 261-1306 (718) 261-1482 Darryl Isaac (347) 203-8524 (347) 203-8524
HWP2009Q 20090038771 20100020817	COMPLEX PED RAMPS - QUEENS Queens Construction 0-25%	P & T II Contracting Corp. (718) 206-0245 (718) 206-0283 Joan Gegenheimer (718) 206-0245	\$5,284,046.07 Bid \$1,745,812.42 Cur \$5,284,046.07 100% Bid	03/18/2009 06/09/2009 08/12/2009 11/02/2009	11/01/2011 730 11/01/2011 730	59% 59% 59% 33%		Damis, Jocelyn Sattler, Eric Trofimov, Igor Antoine Bedard, Ms. Cristina URS Corporation	116-53 Farnar Blvd. Suit # 301 NY 11412 (718) 525-5256 (718) 525-5259 Dan Maccallan (347) 219-0881 (347) 219-0881
HWQ631B1 20080042304	RECONSTRUCTION OF THURSBY AVE AND AREA (PHASE B1) Queens Construction 50-75%	C.A.C. Industries, Inc. (718) 729-3600 (718) 729-0400 Michael Cappasso (347) 728-0217	\$41,544,348.39 \$0.00 0% Bid \$1,133,007,329.00 #Div/0! Cur \$42,840,953.77 103% Bid	11/08/2007 01/29/2008 07/22/2008 01/22/2009	01/21/2012 1095 01/21/2012 1095	65% 65% 65% 83%		Larkin, Patrick Bonura, Steven Trofimov, Igor Ernest Fievre N/A	435 B.72nd St, 2nd floor, Arverne, NY 11892-1046 (718) 945-5380 (718) 945-5384 Nader Aarabi (347) 538-4930 (347) 728-0217
HWQP1183 20100015952 20100015566	HILLSIDE AVENUE Queens Construction 25-50%	Power Concrete Co. Inc. (973) 456-0030 (973) 465-0911 Joe Nascimento (973) 390-0567	\$8,352,753.00 Bid Cur \$8,352,753.00 100% Bid	04/28/2009 08/27/2009 11/24/2009 03/01/2010	11/20/2011 630 11/20/2011 630	50% 50% 50% 28%		Damis, Jocelyn Rizo, Herman Trofimov, Igor Serge Bernard KS Engineers, P.C.	190-24 Jamaica Avenue Queens, NY (718) 465-3982 (718) 465-3986 Joe Nascimento (973) 769-0882

01/07/2011

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 10 of 16

**DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE**

CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS

Construction Managing Boro: **Queens**

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
HWS2010Q 20101417045 20111406485	PRIOR NOTICE SIDEWALKS - QUEENS Queens Construction 0-25%	K.S. Contracting Co (973) 599-0077 (973) 599-0477 Sayaran Bala Sr. (646) 296-8024	\$3,437,199.00 Bid Cur \$3,437,199.00 100% Bid	12/15/2009 03/26/2010 06/03/2010 07/26/2010 365	07/25/2011 365 07/25/2011 365 07/25/2011	45% 45% 45% 2% DELAY!!!		Damis, Jocelyn Rizo, Herman Trofimov, Igor Ernst Fleuranvil, PE Entech Engineering.	121-15 Jamaica Avenue Jamaica, NY 11419 (718) 846-2462 (718) 846-2468 Madhukar Siddappa (646) 296-8024 (718) 964-3095
QED1004 20090034908	DISTRIBUTION WATER MAIN EXTENSION Citywide Construction 75%-Subst.	Clemente Brothers Contracting (718) 227-0136 (718) 227-0682 Jeffrey A. Clemente	\$3,895,838.87 Bid Cur \$3,895,838.87 Bid	01/06/2009 05/20/2009 07/08/2009 08/03/2009 365	08/02/2010 729 08/01/2011 365	143% 72% 72% 100% DELAY!!!		Larkin, Patrick Bonura, Steven Rawal, Aniruddh Jean Claude Joseph In-House/Partial REI	133-43 35 Ave 2nd Floor Flushing, NY 11354 (718) 661-1711 (718) 661-1714 (718) 661-1712
QED1010 20101423703	DISTRIBUTION WM EXTENSION/REPLACEMENTS; NEW BLDGS Queens Construction 25-50%	P & T II Contracting Corp. (718) 206-0245 (718) 206-0083 Mr. Lenny Pereira	\$3,196,457.19 Bid Cur \$3,196,457.19 Bid	02/18/2010 06/07/2010 07/14/2010 08/16/2010 365	08/15/2011 365	40% 34%		Rana, Mahesh Rawal, Aniruddh Dorce Joseph	116-53 Farmers Blvd. St. Albans, NY 11412 (718) 723-1517 (718) 723-1519 (718) 723-1518
QED992 20101422940	WATER MAIN WORK IN VARIOUS LOCATIONS Queens Construction 0-25%	Deboe Construction Corp. (718) 341-6786 (631) 271-3114 CHRIS DEBONIS (516) 997-9615	\$14,989,478.30 Bid Cur \$14,989,478.30 Bid	03/18/2010 05/19/2010 06/29/2010 09/13/2010 635	06/08/2012 635	18%		Bonura, Steven Patel, Kirtan URS CORP - NY, TASK OR	185-08 UNION TPKE 2-FL/104 FRESH MEADOWS,NY11366 (718) 454-0230 (718) 454-2349
QED996 20101425036 20107201652	WATER MAIN WORK IN VARIOUS LOCATIONS Queens Construction 0-25%	Maspeth Supply Co. LLC. (718) 786-7000 Harvey Blatt (516) 367-1068	\$9,473,277.96 Bid Cur \$0.00 \$9,473,277.96 100% Bid	03/23/2010 06/18/2010 07/09/2010 09/27/2010 730	09/25/2012 730	14%		Damis, Jocelyn Rizo, Herman Patel, Kirtan The RBA Group.	
SEQ002513 20090013913 20090013675	Horace Harding Expy, 110TH ST., SEQ200328/200355 Queens Construction 50-75%	E.I.C. Associates, Inc. (973) 315-0200 (973) 315-0218 Frank Andreassen (718) 448-7729	\$19,631,290.00 \$19,631,290.00 100% Bid \$1,083,327.11 6% Cur \$20,714,617.11 106% Bid	06/25/2008 09/17/2008 11/26/2008 01/19/2009 730	01/18/2011 730 01/18/2011 730 01/18/2011	98% 98% 98% 71% DELAY!!!		Larkin, Patrick Rana, Mahesh Geyman, Alla Yuri Dolin Urbitran Associates, Inc.	108-18 63rd Road Forest Hills, NY 11375 (718) 830-3391 (718) 830-3392 Andre Ameer (973) 332-8265 (732) 946-2249

**DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE**

CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: **Queens**

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
SEQ002633 20101420945	REPLACEMENT SEWER Queens Construction 0-25%	MASPETH SUPPLY Co, LLC (718) 786-7000 (718) 937-5164 Russell Blatt (718) 630-9662	\$2,284,155.26 Bid Cur \$2,284,155.26 100% Bid	03/09/2010 04/23/2010 07/06/2010 09/15/2010 365	09/14/2011 365 09/14/2011 365 09/14/2011	32% 32% 32% 0% DELAY!!!		Bashjawish, Ahmed Wong, Luis Trofimov, Igor Pirooz Soltanizadeh	Russell Blatt (718) 630-9662 (718) 630-9662
SEQ002658 20101423192	SANITARY AND STORM SEWER IN VARIOUS LOCATIONS Queens Construction 0-25%	CAC Industries, Inc. (718) 729-3600 (718) 729-0400 Michael Capasso (917) 887-6481	\$1,898,354.25 Bid Cur \$1,898,354.25 100% Bid	03/16/2010 05/13/2010 07/15/2010 11/15/2010 273	08/14/2011 273 08/14/2011 273 08/14/2011	20% 20% 20% 0%		Damis, Jocelyn Sattler, Eric Trofimov, Igor Harry Gordon Simco Engineering, PC, - T-O	Robert Ross (646) 406-0179
SEQ002688 20101421301	COMBINED SEWER IN 87TH ROAD Queens Construction 0-25%	MASPETH SUPPLY Co, LLC (718) 786-7000 (718) 937-5164 Ross Blatt (718) 630-9662	\$2,919,380.39 Bid Cur \$2,919,380.39 100% Bid	02/12/2010 04/23/2010 06/28/2010 11/15/2010 365	11/14/2011 365 11/14/2011 365 11/14/2011	15% 15% 15% 0%		Ahouraie, Mehraban Trofimov, Igor Philip Caponiti Hirani, T-O.	Ross Blatt (718) 786-7000 (718) 630-9662
SEQ200482 20101418348 20117201397	STORM & SANITARY SEWERS IN 104th Ave Queens Construction 0-25%	Deboe Construction Corp. \$2,104,686.32 0% Bid Cur \$2,104,686.32 Bid	\$2,104,686.32 0% Bid Cur \$2,104,686.32 Bid	02/25/2010 04/23/2010 06/24/2010 11/08/2010 365	11/07/2011 365	17% 0%		Bashjawish, Ahmed Wong, Luis Geyman, Alla Gandhi Engineering Inc.-T.O.	217-44 98th Avenue Queens Village, NY 11429
SEQ200493 20101421335 20117200903	STORM SEWER EXTENSIONS 117 RD B/T 132 ST & 133 ST Queens Construction 0-25%	ADC Construction. (718) 628-5555 (718) 628-5142 \$2,397,509.60 Bid Cur \$2,397,509.60 Bid	\$2,397,509.60 Bid Cur \$2,397,509.60 Bid	03/04/2010 04/19/2010 06/28/2010 09/20/2010 365	09/19/2011 365	30% 		Bashjawish, Ahmed Rana, Mahesh Geyman, Alla Alex Naseri Liro Eng., Inc.- T.O.	212-47 Jamaica Ave. 204, 2nd Floor Queens Village (718) 217-2228 (718) 217-2744
SEQ200520 20101420373 20117201021	STRM SWR EXT IN 263 STREET Queens Construction 0-25%	INTER CONTRACTING COR (914) 723-2360 (914) 723-2381 MICHAEL MUTINO (914) 723-2360	\$849,320.00 Bid Cur \$849,320.00 Bid	02/17/2010 04/23/2010 06/30/2010 09/20/2010 365	09/19/2011 365	30% 		Damis, Jocelyn Francoeur, Celerin Geyman, Alla OLIVER OKASI Hirani Eng. & Land Surveying	267-09 Hillside Avenue Queens NY (718) 749-5648 (718) 749-5728 DARIO CAVALIERE (914) 755-1682 (914) 755-1682
SEQ200533 20090039408	STORM SEWER OUTLET IN B. 42ND STREET Queens Construction 0-25%	CAC Industries, Inc. (718) 729-3600 (718) 729-0400 Michael Capasso (917) 887-6481	\$5,277,781.60 Bid Cur \$5,277,781.60 100% Bid	02/25/2009 06/09/2009 07/17/2009 06/07/2010 365	06/06/2011 365 06/06/2011 365 06/06/2011	59% 59% 59% 0% DELAY!!!		Bashjawish, Ahmed Rana, Mahesh Trofimov, Igor Ashok Balvani, P.E. N/A	328 B. 45th Street. Far Rockaway NY 116961-1225 (718) 868-3129 (718) 868-3170

01/07/2011

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 12 of 16

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE
CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS

Construction Managing Boro: Queens

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
---	---	---	--	--	---	---	---	---	---

Total Number of Projects in Queens: 20
Total Amount in Queens: \$163,467,862.61

**DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE**

CONSTRUCTION STATUS REPORT – ACTIVE PROJECTS

Construction Managing Boro: **Staten Is.**

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
HW2CRI1CW 20111411281	CITYWIDE MILLING Citywide Construction 0-25%	Restani construction Corp. (718) 728-0870	\$9,000,919.00 \$5,818,863.00 65% Bid	05/13/2010 08/18/2010	05/04/2013 790	-7% -7%		Ahmed, Shakeel Mavani, Mansukh	
		Charls Restivo (718) 728-0870	\$9,000,919.00 100% Bid	09/29/2010 03/07/2011	05/04/2013 790	-7%		Patel, Harshana	Charls Restivo
HWCSCH2 20090004441 20090004554	SCHOOL SAFETY IMPROVEMENT, PHASE II Staten Is. Construction 50-75%	TROCOM CONSTRUCTION (718) 937-2000	\$17,767,041.34 \$17,767,041.34 100% Bid	03/27/2008 05/27/2008	11/16/2010 730	107% 107%		Alweiss, Adam Wong, Walkman	2071 Clove Road, Suite 201 Staten Island, NY 10304
		(718) 784-2824	\$14,426,837.15 81% Cur	09/16/2008	11/16/2010	107%		Mossad, Morcos	(718) 273-3314 (718) 273-3370
		Anthony Santoro (917) 440-7726	\$17,767,041.34 100% Bid	11/17/2008	956	63%		Ahmed Ibrahim	Joe Sectano
				730	06/30/2011	DELAY!!!		LIRO ENGINEERS, INC.	(917) 468-8637 (917) 468-8637
HWP2010R 20111408521 20111411896	STATEN ISLAND COMPLEX PED RAMPS Staten Is. Construction 0-25%	P & T II Contracting Corp. (718) 206-0245	\$5,165,495.42 \$5,165,495.42 100% Bid	04/01/2010 07/26/2010	01/01/2013 730	1% 1%		Powerstein, Philip Mavani, Mansukh	
		(718) 206-0083	\$0.00 0% Cur	09/24/2010	01/01/2013	1%		Godhwani, Indur	
		Pereira, Lenny (646) 852-2945	\$5,165,495.42 100% Bid	01/03/2011	730	0%		Rawal, Navin	
				730	01/01/2013			JWP Engineers & Land Surve	
HWS2009R 20100015358	PRIOR NOTICE SIDEWALKS - STATEN ISLAND Staten Is. Construction 75%-Subst.	Heavy Construction Co. Inc. (718) 978-1404	\$1,552,478.00 \$1,552,478.00 100% Bid	04/21/2009 09/18/2009	03/28/2011 365	78% 78%		Isanaka, Ramakrishnared Patel, Arvind s	2222 Richmond Avenue, Suite B hws2009r@gmail.com
		(718) 527-7401	\$1,449,997.56 93% Cur	11/13/2009	03/28/2011	78%		Godhwani, Indur	(718) 494-1040 (718) 494-3197
		Lomonaco, Stennis (917) 939-1743	\$1,552,478.00 100% Bid	03/29/2010	365	97%		Noman, Syed	Penganiban, Jose
				365	03/28/2011			In-House	(718) 494-3178 (646) 739-8259
RED367 20101420372	DISTRIBUTION WATER MAIN EXTENSIONS/REPLACEMENTS Staten Is. Construction 0-25%	P & T II Contracting Corp. (718) 206-0210	\$4,366,395.55 \$4,366,395.55 100% Bid	03/03/2010 04/30/2010	07/11/2011 365	49% 49%		Powerstein, Philip Patel, Hitendra a	800 Manor Rd SI, NY 10314
		(718) 206-0083	\$91,085.11 2% Cur	06/21/2010	07/11/2011	49%		Goldenberg, Izya	(718) 494-3586 (718) 494-3864
			\$4,366,395.55 100% Bid	07/12/2010	365	2%		Gilal Fadl	
				365	07/11/2011	DELAY!!!		Simco/Haider (JV) - Task Ord	
SE801 20090034786 20100012135	SANITARY & STORM SEWER IN ALBEE AVENUE (SE802) Staten Is. Construction 50-75%	JRCRUZ Corp. (732) 290-0700	\$16,383,383.00 \$16,383,383.00 100% Bid	02/26/2009 05/14/2009	07/12/2011 730	75% 75%		Powerstein, Philip Patel, Hitendra a	63 Barb Street, Staten Island, NY 10312
		(732) 290-8960	\$11,190,000.00 68% Cur	07/09/2009	07/12/2011	75%		Goldenberg, Izya	(718) 317-2540 (718) 317-2069
		Hui, Philip (917) 282-1790	\$16,459,985.75 100% Bid	07/13/2009	730	69%		Shahin, Monzer	
				730	07/12/2011			In-House	
SER002225 20101424766	ANNADALE ROAD (SER200132 & SER200237) Staten Is. Construction 0-25%	DiFazio Industries Inc. (718) 720-6966	\$14,141,414.31 \$14,141,414.31 100% Bid	03/09/2010 06/08/2010	10/16/2012 730	11% 11%		Riad, Sameh	847 Annadale Rd 2nd Floor S.I, NY 10312
		(718) 816-5689	\$0.00 0% Cur	07/16/2010	10/16/2012	11%		Gowda, Rajiv	(347) 838-6882 (347) 838-6826
		DiFazio, John (646) 523-5729	\$14,141,414.31 100% Bid	10/18/2010	730	0%		Sareh, Sasan/ CCL - Bob Orci	
				730	10/16/2012			In-House/AECOM - Task Ord	

01/07/2011

Notes: (1) CCD includes 10 days for mobilization for all projects. (2) The clock for % time elapsed stops at substantial completion. (3) Delay is flagged if "% Const Compl" is more than 20 points below "% Time Elap Orig".

Page 14 of 16

**DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE**

CONSTRUCTION STATUS REPORT -- ACTIVE PROJECTS

Construction Managing Boro: Staten Is.

Project ID Cont Reg No. REI Reg No.	Description Borough Project Phase	Contractor Business Tel Fax 24hr Contact 24hr Tel	Bid Amount Current Amt Vouchered Amt Est Final Cost	Bid Date Award Date Reg Date OTW Date Original CCD	Orig Compl Current CCD Current Compl Projected CCD Proj Compl	% Time Elap Orig % Time Current % Time Projected % Const Compl Delay Flag	Sewer Compl Art 17 Compl Subst Compl Final Compl	Const Deputy Dir Const EIC Project Manager Resident Engineer REI Firm	Field Office Location Field Office Tel/Fax Contractor Supervisor Supervisor's Field Tel/24hr Tel
SER002292 20101424362 20117200947	SANITARY AND STORM SEWERS IN HOLLY PLACE Staten Is. Construction 0-25%	Inter Contracting Corp. (914) 723-2360 (914) 723-2365 Mutino, Michael	\$3,878,244.25 \$0.00 \$0.00 \$3,878,244.25	03/31/2010 06/07/2010 07/06/2010 11/01/2010	04/30/2012 547 04/30/2012 547	12% 12% 12% 0%		Mavani, Mansukh Gowda, Rajiv Patel, Kiran In-House/Hirani Engg. - Task	847 Annadle Rd, 2nd Fl, Staten Island, NY
SER002310 20101414851	FURMAN STREET - ANNADALE AND AMBOY ROADS Staten Is. Construction 75%-Subst.	DiFazio Industries Inc. (718) 720-6966 (718) 816-5689 DiFazio, John (646) 523-5729	\$715,715.15 \$0.00 \$533,759.02 \$715,715.15	01/21/2010 03/17/2010 05/14/2010 08/02/2010	06/27/2011 330 06/27/2011 330	48% 48% 48% 80%		Powerstein, Philip Patel, Hitendra a Gowda, Rajiv Bahman Salar In-house	847 Annadale Road, Staten Island NY (347) 838-6880 Brian Liga (347) 562-4549
SER200281 20090034800 20100017258	STORM AND SANITARY SEWERS IN SEGUINE AVE Staten Is. Construction 50-75%	DiFazio Industries Inc. (718) 720-6966 (718) 816-5689 DiFazio, John (646) 523-5729	\$21,076,842.30 \$21,080,590.83 \$11,020,000.00 \$21,689,728.11	02/12/2009 05/14/2009 07/09/2009 10/12/2009	10/11/2011 730 10/11/2011 730	62% 62% 62% 52%		Alweiss, Adam Patel, Arvind s Gowda, Rajiv Peterson, David In-House/Hirani Engg. - Task	15 Seguire Avenue, 1St Floor ser200281@gmail.com (347) 838-6433 DiFazio, Marc (347) 838-6434 (347) 838-6430 (646) 523-5738

Total Number of Projects in Staten Is.: 10

Total Amount in Staten Is.: \$94,737,416.88

DEPARTMENT OF DESIGN AND CONSTRUCTION
DIVISION OF INFRASTRUCTURE

REPORT SUMMARY

GRAND TOTAL OF PROJECTS: 84

GRAND TOTAL OF:

BID AMOUNT: \$812,257,310.49

CURRENT AMT: \$466,222,263.23

VOUCHERED AMT: \$35,278,826,320.77

EST FINAL COST: \$829,011,363.55