

From: Richard Ramos
To: DGS_DOMAIN01.WPPO08(JDOMINQU), VCASTAGN
Date: 6/10/98 8:44am
Subject: OEM Schedule -Reply

Reply requested by 6/11/98

for some reason I can't print it.
Josep please prepare a memo to Lori that describes the reasons that we have had each delay.

>>> Vinicius Castagnola 06/08/98 03:44pm >>>
Received the attached schedule via e-mail. Since the work cost was not approved on 6-2-98, the project is 11 weeks behind the original schedule.

BIDDING

Swags app'd May 11
Bids due May 25 - actual May 28
Bids review 7 days June 04

3d
—