


AMBASSADOR CONSTRUCTION CO., INC.



MINUTES OF CONSULTANT'S MEETING #16

PROJECT: Mayor's Office of Emergency Management
7 World Trade Center - 1, 7 & 23rd Floors
Amb. Job # S57-5175

DATE: November 10, 1998

PRESENT:	Martin Schneider	Ambassador
	Jack Klein	Ambassador
	M. Mathew	DCAS
	Glenn Pymeto	DCAS
	Joseph Dominguez	DCAS
	Bob Melaniff	DITT
	Juan Mejia	Swanke Hayden Connell
	John Hughes	OEM
	Bob Hudson	Motorola
	Steve Harte	Motorola
	Philip Moy	Motorola


1. PROJECT STATUS

- 1st Floor:*
 - Chopping of floor for installation of fuel oil piping to continue 11/12 and 11/13.
 - Burn out steel on 11/14
 - Fuel oil piping to start the week of 11/16
 - Steel to be erected the week of 11/16
 - Ambassador to coordinate moving of sprinkler pipes and alarm bells
- 7th Floor:*
 - Emergency generators were delivered 11/6
 - Waterproofing to start the week of 11/16
 - Water storage tank work is to start the week of 11/16
 - ATS switches and transfer switch will ship 11/16
- 23rd Floor:*
 - Raised flooring started 11/5 about 30% complete
 - Brandt will start constructing A / V enclosures 11/11
 - Acme walls will be delivered 11/20-11/21
 - Waterproofing in machine room will start week of 11/16
 - Cooling towers to be delivered week of 11/16
 - Ambassador advised that A / V room has been turned over to Ace Audio Visual
 - Painter has started as of 11/9
 - Ambassador advised that hurricane damper sleeves are being installed.
 - Dampers to be delivered week of 11/11
- Roof:*
 - Steel will be delivered 11/11
 - Concrete to be poured 11/14
 - Metal panel wall will be delivered the week of 11/16
 - Ambassador advised the antenna supports are in fabrication
 - All electrical risers have been completed to the roof. Penetrations thru roof to be completed after room is tight.

Continued. . .

317 MADISON AVENUE, NEW YORK, NY 10017, 212 922 1020, FAX 212 949 9762

AMBASSADOR CONSTRUCTION CO., INC.



Mayor's Office of Emergency Management
Minutes of Consultant's Meeting #16
November 10, 1998

Page Two. . .

2. GENERAL NOTES


- Ambassador advised that Novalink will ship ~~11/5~~ 11/30
- DCAS requested that Ambassador contact Port Authority to see if they would want to witness fuel oil pipe testing
- Motorola has requested roof radio room to be complete 11/20
- Motorola has requested antenna supports to be complete by 11/15
- Motorola has requested that the 23rd floor room be complete by 11/20
- Motorola advised that U.P.S. equipment will be delivered next week
- Swanke Hayden Connell and Ambassador sketch to battery supports. Ambassador to poured this week.
- Ambassador advised that pad for switch gear must be relocated due to interference with "S" fiber optics pipe. Cost for same to follow.
- Ambassador advised that floor finish in lan room is VCT. DCAS and Swanke Hayden Connell advised that deck paint would be acceptable.

NEXT MEETING TO BE HELD ON TUESDAY NOVEMBER 17, 1998 AT 11:00AM
PLEASE BE PROMPT

JJK:am

C:\WPWIN80\WPD\DCS\OEM\OEMCON16.WPD

AMBASSADOR CONSTRUCTION CO., INC.



Mayor's Office of Emergency Management
 7 World Trade Center
 1, 7 & 23rd Floors
Amb. Job # S57-5175

As of November 16, 1998

C.O.#	Date	Scope of Work	Price	Status
001	7/28	Sheetrock wall offset	\$7,000.00	Approved
002	7/31	Baltimore Air Coil circuit cooling	\$9,818.00	Void
003R	8/26	F&I plug mold outlet...	\$3,704.00	Approved
004R	9/11	Delete concrete and reinforcing	\$294,338.00	Approved
005	9/4	City of NY attached letter	\$117,684.00	Approved
006	9/8	Additional cost for furnish door 01A	\$406.00	Approved
007R	9/23	Audio Visual Work and Equipment	<\$289,803.00>	Approved
008	9/10	Change door 01B from a full lite	\$11,688.00	Approved
009	9/14	As per marked-up wood door	\$11,707.00	Approved
010	9/15	F&I (1) special class package	\$2,666.00	Approved
011	10/1	Change door 05 from hollow metal	\$2,898.00	Approved
012	10/5	As per FSK-E5 to provide volmeter	\$7,766.00	Approved
013	10/5	As per FSK-E5-25 additional framing	\$985.00	Approved
014	10/7	As per attached letter from Cosentini	<\$5,216.00>	Approved
015	10/8	As per SHC sketch for new sleeve	\$21,234.00	Approved
016	10/15	On Drwg E1-23 dated 9/25/98	\$37,862.00	Pending
017R	10/22	P&I add'l floor boxes under raised	\$5,042.00	Approved
018	10/19	The Sharp XG-E3000 U	\$16,761.00	Void
019	10/21	Replace 42"x30" decoustic panels	\$4,636.00	Approved
020	10/21	In response to the RFI #33	\$11,000.00	Approved
021	10/22	As per Cantor Seinuk sketches	\$18,500.00	Approved
022R	10/30	F&I (2) 6 strand multi-mode fiber	\$6,726.00	Pending
023	11/3	As per sketch from Cantor	\$7,534.00	Pending
024	11/3	Below items are to control all (60)	\$3,001.00	Pending
025	11/13	Structural support for microwave..	\$36,199.00	Pending
026	11/13	as per SHC sketch FSK-37, 38 12..	\$12,599.00	Pending
027	11/13	Paint lan room in lieu of VCT	<\$481.00>	Pending
028	11/16	As per RFI #36 in order to feed ELP	\$1,478.00	Pending
029	11/16	As per FSK-E10 dated 11/13/98	\$464.00	Pending

c:\wpdocs\loem[oemcos.wpd]