


AMBASSADOR CONSTRUCTION CO., INC.



732-5190

MINUTES OF CONSULTANT'S MEETING #13

PROJECT: Mayor's Office of Emergency Management
7 World Trade Center - 1, 7 & 23rd Floors
Amb. Job # S57-5175

DATE: October 13, 1998

PRESENT:	Martin Schneider	Ambassador
	Jack Klein	Ambassador
	Bill Daily	Ambassador
	Glenn Pymonto	DCAS
	Josep Dominguez	DCAS
	Bob Melanift	DITT
	Juan Mejia	Swanke Hayden Connell
	John Hughes	OEM
	Michael Pisano	Vikonics
	Paul Quinn	Motorola
	Philip Moy	Motorola

1. SHOP DRAWING REVIEW

- The following items are out for review:
Metal Panel Wall

PROJECT STATUS

- 1st Floor: - Chopping for fuel oil piping started, chopping on hold due to steel interference, Ambassador to advise
- 7th Floor: - Electric survey to be complete Wednesday, 10/7/98
- Duct demolition to be completed this week
- Structural steel for emergency generator to be delivered next week.
- Drywall partition work to begin this week.
- Water storage tank steel to be delivered tomorrow.
- 23rd Floor: - Framing and layout 95%
- Drywall work 90%
- Electrical roughing 85%
- Duct installation 85%
- Plumbing roughing 95%
- Ceiling and soffit work 85%
- Hurricane wall steel % = 80%
- Hurricane wall framing 35%
- Pad for mechanical equipment have been poured
- Set pump and units
- Roof: - Steel framing has been released
- Metal panel walls have been released

Next Week
Testing

Steel cut

10/23/98 shipped 5


Return of Comments

fiberglass from server to

Continued

317 MADISON AVENUE, NEW YORK, NY 10017, 212 922 1020, FAX 212 949 9762

AMBASSADOR CONSTRUCTION CO., INC.



Mayor's Office of Emergency Management
Consultant's Meeting Minutes#13
October 13, 1998

Page Two. . .

3. **GENERAL**

- Ambassador advised that they will release the metal panel. Ambassador will advise contractor to match color of existing panels
- Ambassador advised that emergency generator will be shipped 10/23/98
- Ambassador advised that SPI requested oil protection in the emergency generator room
- Ambassador advised that Novalink will ship 11/5/98
- DCAS requested that Ambassador contact Port Authority to see if they would want to witness fuel oil pipe testing
- Port Authority drawings have been issued for approval
- SPI advised that waterproofing behind hurricane wall should be completed

NEXT MEETING TO BE HELD ON OCTOBER 20 1998 AT 11:00AM
AND EVERY TUESDAY THEREAFTER
PLEASE BE PROMPT

JJK:am

c:\wpdocs\oem[oemcon13.wpd]