

Dec. 23rd

NYC Office of Emergency Management

Work completion required for Motorola to start Installation

7 WTC - 23 Floor:

- | | |
|--------------------------------------|----------|
| • Electrical Riser to Equipment room | 11/15/98 |
| • Air-conditioning | 11/20/98 |
| • Raised Floor | 11/30/98 |
| • Painting | 11/30/98 |
| • Room construction | 11/30/98 |

7 WTC - Roof Shelter and Antenna Mounting:

- | | |
|--|----------|
| • Approve mounting details for 31 antennas | 9/1/98 |
| • Complete I - Beam mounting for antennas | 11/15/98 |
| • Grounding for roof area antennas/Shelter | 11/15/98 |
| • Electrical riser to shelter | 11/15/98 |
| • Complete radio room construction | 11/20/98 |
| • Complete Air conditioning | 11/30/98 |
| • Complete Painting | 11/30/98 |
| • Complete Riser for the radio cables to 23 fl | 11/1/98 |
| • Complete 2-T1 to 2 Lafayette St. | 11/30/98 |

2 LaFayette St- Radio Room & Roof Antenna Mounting:

- | | |
|---|----------|
| • Mounting bases for 9 ant poles mounts | 11/25/98 |
| • Grounding for roof area antennas | 11/25/98 |
| • Grounding for Radio Room | 11/25/98 |
| • Electrical riser to shelter | 11/18/98 |
| • Complete radio room construction | 11/18/98 |
| • Complete Air conditioning | 11/18/98 |
| • Complete Painting | 11/30/98 |
| • Complete the 2-T1 Lines to 7 WTC | 11/30/98 |

Robert B. Hudson 11/3/98