

Contractor Meeting 11/10/98 11:00 am

1. Need timeline for Herman Miller completion.
 2. Need timeline for Novalink completion.
 3. Week of December 1, build Compaq racks in remote Data Room.
 4. **December 07, Data Rooms Available** (Clean and Powered).
 5. **December 07**, Begin Installation of Cabletron hubs. Wire hubs and servers.
 6. **December 14**, Need wiring of power and data to furniture (Herman Miller and Novalink) complete.
 7. Week of December 14, begin Workstation install.
- 11/16/