

AMBASSADOR CONSTRUCTION CO., INC.

**MINUTES OF CONSULTANT'S MEETING #3**

PROJECT: Mayor's Office of Emergency Management
7 World Trade Center
1, 7, & 23rd Floors
Amb. Job # S57-5175

DATE: August 4, 1998

PRESENT:	Martin Schneider	Ambassador
	Jack Klein	Ambassador
	Mark Torre	Silverstein Properties
	Walter Weems	Silverstein Properties
	Glenn Pymonto	DCAS
	Bob Melaniff	DITT
	Josep Dominguez	DCAS
	Patrick Ronan	OEM
	Steve Harte	Motorola

1. SHOP DRAWING STATUS

- Ambassador advised that the following shop drawings are still out for review:
 - Electrical - Bus Duct, Cable Tray, Safety Switch
 - Wood Door Schedule - Swanke advised that this will be rejected
 - Sprinkler - Inergen System

2. PROJECT STATUS

- Reviewed minutes of 7/28/98.
- Ambassador advised of the following:
 1. Layout and stud work is approximately 80% complete. Need approval of hurricane wall to continue.
 2. Electrical riser piping has been distributed from 23rd to 7th Floors. Riser chopping and coring will continue for the next 6 to 7 weeks.
 3. Duct installation is approximately 10% complete.
 4. Condenser water piping has started.
 5. Plumbing drain work of 22nd Floor to start weekend of 8/9/98.
 6. Sprinkler piping to start 8/7/98.
- Concrete curb work for machine room, 23rd Floor to be started next week.
- Ambassador stated that the protection on the 1st Floor for fuel oil tank work is to begin next week. Ambassador to coordinate with SPI.
- Ambassador stated that 7th Floor work needs to be resolved. SPI stated that they would resolve this week.

Continued.../

317 MADISON AVENUE, NEW YORK, NY 10017, 212 922 1020, FAX 212 949 9762