



NYC Office Of Emergency Management
 Work completion required for Motorola to start Installation

23 Floor:

- | | |
|--------------------------------------|----------|
| • Electrical Riser to Equipment room | 11/10/98 |
| • Air-conditioning | 11/10/98 |
| • Raised Floor | 11/13/98 |
| • Painting | 11/13/98 |
| • Room construction | 11/13/98 |

Roof Shelter and Antenna Mounting:

- | | |
|--|----------|
| • Approve mounting details for 31 antennas | 9/1/98 |
| • Complete I - Beam mounting for antennas | 10/15/98 |
| • Grounding for roof area antennas/Shelter | 10/15/98 |
| • Electrical riser to shelter | 10/15/98 |
| • Complete radio room construction | 10/15/98 |
| • Complete Air conditioning | 10/30/98 |
| • Complete Painting | 11/1/98 |
| • Complete Riser for the radio cables to 23 fl | 11/1/98 |

Robert B. Hudson
 8/1/98