

01/14/99 12:58 FAX 2122190256

SWANKE HAYDEN CONNELL

002/003

SWANKE HAYDEN CONNELL ARCHITECTS
Field Report

Project Name and Address:	Project No:
OEM	5576A
7 World Trade Center	Project Director/Manager:
New York, NY 10048	Carl Meinhardt / Joseph Aliotta
	Client:
	Silverstein's Properties Inc.
	Contractor:
	Ambassador Construction Co.
Field Report No	Date and Time Present at Site
FR-5	January 12, 1999
Submitted By	Date Prepared
Juan M. Mejia	January 14, 1999
Persons Present at Site:	cc: Martin Schneider / AC, Glenn Pymonto / DCAS
JM / SHCA	Joe Aliotta / SHCA, John Vande Plasse / SHCA

WORK IN PROGRESS:

1. Water proofing and leak detection system behind protective wall has not been started.
2. Installation of projector enclosures is done, painting need touch up work, generally is ok.
3. Stone floor installation @ elevator lobby, s.s. angle at doors is missing, large variation on color for lava stones.
4. Re water proofing preparation for Radio Room. (FSK was issued to prevent water to penetrate radio rm.)

ADDITIONAL OBSERVATIONS:

1. Track Light @ press Room feed not in wall, room not painted black paint above ceiling grid not acceptable.
2. Brushes at file banks in open area not installed.
3. Projection screens have not been installed @ ceilings, steel for TV monitors @ EOC not installed.
4. Revised lighting @ reception area not installed, reception desk not installed, marlite panels not installed.
5. LAN room cage for Bell Atlantic equipment has not been installed.
6. Fire Extinguisher cabinet openings @ EOC are a) not installed at one side & b) other side needs to be moved up to clear railing see FSK.
7. Fire hose cabinet @ south side still missing door, Fire hose cabinet @ north side not installed.
8. Marble saddles @ Mayor's & Commissioners bath rooms are missing.
9. Please coordinate the location of door # 11A with FSK's revision. (blocking does not seem correct)
10. Door 53A is installed incorrectly, it should be above raised floor not slab.
11. Corner wall at end of corridor in front of door # 52 should be 90 DEG. not as built. Please revise as per plan.
12. Radio room roof details are not as per drawings. (Please coordinate water proofing revisions issued on FSK-52 and other trades.
13. Radio room door is not installed correctly, saddle is missing and some of the hardware is not installed.(cut for chain was issued 12/30.)
14. Plywood in room # 23-49 is not installed.(it was installed in room # 23-50)
15. As per Vikonics memo shielding @ Mayor's office does not contact the shielding on the walls.
16. Gaps between steel plates at perimeter hurricane wall need to be sealed to prevent wind to pressurize EOC ceiling (FSK-54 issued on 1/13/98).
17. Light switches at some directors offices are located incorrectly, do not clear door. Please revise.
18. Silencers at all doors are missing.
19. Rm. # 23-37 window blinds are broken. Please replace.
20. A second strobe light needs to be located at both core bathrooms due to toilet partition added to separate toilets.
21. All hand rails at raised floor steps and ramps are not installed.
22. One TV monitor in Watch Command is not installed as of 1/13/99.
23. Felt behind all perforated panels at monitor enclosures @ EOC is not installed.
24. Pendant fixtures at elev. Lobby not installed.
25. Painting at elev. Lobby not completed.

W:\5576\A\OEM\DOCS\FIELDREPORT\FR1-14-99.DOC

Swanke Hayden Connell Ltd./Swanke Hayden Connell & Partners LLP
 295 Lafayette Street, New York, New York 10012
 212 226 9696, Fax 212 219 0059

Field Report
(Project Name)
Date
Page 2

ITEMS TO DOCUMENT / VERIFY

1. Installation of shielding @ floors of Mayor's & Commissioners Conf. Room.

INFORMATION OR ACTION PENDING

1. Alternate solution for routing fuel oil piping @ 1st. Floor FSK's have been issued for pricing. (waiting for response from P.A.)

ATTACHMENTS

none

W:\5575\AO\ENDOC\SV\FIELDREPORT\FR1-14-99.DOC

Swanke Hayden Connell Ltd./Swanke Hayden Connell & Partners LLP
295 Lafayette Street, New York, New York 10012
212 226 9696, Fax 212 219 0059