

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 09/13/08	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M. Gagnidze		Building Type A		Basis of Inspection TRU0086MN08		Photos Taken no
Contractor's Name LVI Environmental				Sample Number -----		
Address City				Sample Number -----		
State Zip Phone				Sample Number -----		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address City 1340 Broadway New York				Address City One Liberty Plaza New York		
State Zip Phone NY 10018				State Zip Phone NY 10006 (212) 962-2300		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 9:45 am to 11:35 am		
<p>I arrived at the premise at 9:45 am.</p> <p>LVI informed that scheduled activities include: fine cleaning on 15th and 14th floors, scraping, boxing Debris on 13th floor, finish scraping, cutting raceways on 12th floor, demo boxing debris on 11th floor and demo, boxing debris, Eagle putting platform across shaft, direct installing fall protection cables on 10th floor. I entered the decon area, suit up, don respirator and entered containment on 15th floor. One worker was present cleaning in decontamination enclosure system.</p> <p>15th Floor – 25 workers were on site. Workers were observed in shaft area, fine cleaning beams and columns, preparing for visual inspection, vacuuming up the floor, re-sealing the top of electrical room. Inspection was done on micro trap machines and micro trap tents. 20 Micro trap machines were powered on and 5 were on stand by. I used B ladder to proceed to 14th Floor.</p> <p>14th Floor – 31 workers were present on the floor, workers were on 6 scaffolds on the west side of work area and 3 ladders inside the shaft area, cleaning beams and ceiling, others cleaning the floor, preparing boxes, 2 Gaylord boxes were ready for load out. Inspection was done on micro trap machines and tents. 20 micro trap machines were powered on and 5 were on stand by. I used ladder to go back to the 15th Floor, proceeded to the decon, showered out and signed the log book. Using the north hoist I proceeded to 13th floor, went to the decontamination enclosure system and after signing the log book donned personal protection and accessed the work area.</p> <p>13th floor – 24 workers were observed on the floor. Workers on 5 scaffolds in the shaft area and 2 ladders on west side of vestibule were cleaning and scraping the beams and columns, spraying with amended water and vacuuming up the water from the ceiling cleaning, wrapping debris, preparing Gaylord boxes, spraying debris with amended water. 20 micro trap machines were powered on. Inspection was done on micro trap tents. I used b stairs to enter 12th floor.</p> <p>12th floor – 25 workers were present: on 6 scaffolds on west side of the work area workers were cutting the raceways, spraying the area with amended water, preparing boxes, demolishing the wall to clean the beams and columns from fireproofing by the north/west side shaft. I observed two leaks on the west and south/east side of area. 20 micro trap machines were powered on. I used B stairs to proceed to 11th floor.</p> <p>11th floor – 24 workers were on the floor. Work activities included: demolishing of the air duct, drop ceiling, Wrapping beams with poly, cutting metal into small pieces, spraying with amended water, cleaning the floor from debris. 15 Gaylord boxes were ready to be taken out. 20 micro trap machines were on.</p> <p>10th floor – 14 people were present. Workers were loading out boxes, cutting metal into the pieces and spraying with amended water, wrapping debris, carpenters setting up the floors around the shaft areas, others removing the pipe insulation on the east side area. 7 Gaylord boxes were ready for load out. 20 micro trap machines were powered on. I used b stairs to go back to 15th floor, proceeded to the decon, showered out and signed log book. I used north hoist to return to the ground floor. Inspection was done on ATC trailer.</p>						
NOV #	Infraction	Infraction	Infraction	Infraction		
NOV #	Infraction	Infraction	Infraction	Infraction	Result Code 2	
NOV #	Infraction	Infraction	Infraction	Infraction	Supervisor's Initial 	

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property