

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 11/19/08	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M.Gagnidze		Building Type F		Basis of Inspection TRU0086MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number -----		
Address City				Sample Number -----		
State Zip Phone				Sample Number -----		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address 1340 Broadway		City New York		Address One Liberty Plaza		City New York
State Zip Phone NY 10018		State Zip Phone NY 10006		Phone (212) 962-2300		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 1:25 pm to 2:30 pm		
<p>I arrived at the premise at 1:25 pm. LVI schedule informed that activities include demo shafts, box debris, scrape fireproofing on 7th & 6th floors, scrape fireproofing, box debris on 4th floor.</p> <p>I proceeded to the decon, signed the log book, don appropriate level of personal protective equipment to enter the regulated area on 6th floor. Negative air pressure on the floor was 0.046. Two workers were present for decon maintenance. I used B stairwell to go to 7th floor.</p> <p>7th Floor – 28 workers were working on the floor, cleaning the ceiling of the area 6, spraying with amended water, washing beams and columns, cleaning the floor from ceiling cleaning. Workers at the area 3 were spraying fireproofing with amended water preparing area for fireproofing removal; carpenters were working with plywood, putting platforms across the shaft area. Other workers were plasticizing the floor, wrapping electrical wires with poly, preparing, wrapping and loading out boxes. 14 Gaylord boxes were ready to be taken out. Inspection was done on micro trap machines and tents. 20 micro trap machines were powered on and 5 on stand by. Using B stairs I proceeded to the 6th floor.</p> <p>6th Floor – 20 workers were present on the floor. Workers on South side of the work area were spraying the fireproofing preparing for removal, wet vacuuming the floor, wrapping wires with poly, picking up debris and placing into the boxes, wrapping water hose with insulation and poly to prevent from freeze. Other workers were sealing holes on the floor with poly and duct tape, wrapping electrical cords and wires, preparing and wrapping boxes. 10 Gaylord boxes were ready for load out. Inspection was done on micro trap machines and tents.</p> <p>I used B stairs to proceed to 4th floor.</p> <p>4th Floor – 28 workers were working on the floor, cleaning the areas at spandular beam, spraying with amended water, cleaning columns of critical barriers with amended water, dry vacuuming the floor with the HEPA vacuum equipment, preparing boxes. 10 Gaylord boxes were ready for load out. 20 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents. I used B stairs to go back to the 6th floor.</p> <p>After following the decontamination procedure I signed the log book and used north hoist to return to the ground floor. Inspection was done on ATC trailer.</p>						
NOV #	Infraction	Infraction	Infraction	Infraction		
NOV #	Infraction	Infraction	Infraction	Infraction	Result Code 2	
NOV #	Infraction	Infraction	Infraction	Infraction	Supervisor's Initial <i>my</i>	

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property