

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 10/03/08	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M.Gagnidze		Building Type F		Basis of Inspection TRU0086MN08		Photos Taken No
Contractor's Name LVI Environmental				Sample Number -----		
Address City				Sample Number -----		
State Zip Phone				Sample Number -----		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address 1340 Broadway		City New York		Address One Liberty Plaza		City New York
State Zip Phone NY 10018		State Zip Phone NY 10006		(212) 962-2300		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 1:05 pm to 2:30 pm		
<p>I arrived at the premise at 1:05 pm. LVI schedule informed that activities include demo shafts, boxing debris, direct installing fall protection cables on 11th floor, scrape fireproofing, boxing debris, Eagle putting platform across shafts on 10th Floor, demo box debris on 9th & 8th floors.</p> <p>I proceeded to the decon, followed all precautions necessary and entered containment on 11th floor. Negative air pressure on the floor was 0.065.</p> <p>11th Floor – 14 workers were performing work on site, inspecting and re-sealing the critical barriers, cleaning floor, removing pipe insulation on south side area, removing sheetrock inside the shaft area, spraying the area with amended water, placing debris to the boxes and spraying with water. One worker was working with his arms exposed, he was advised to cover his arms and tape with duct tape. Electrical cables were covered with poly. Workers were preparing boxes. 20 Gaylord boxes were ready for load out. 20 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents. Air monitoring pumps were on.</p> <p>I used B stairs to proceed to the 10th Floor.</p> <p>10th Floor – 44 people were present on site. Carpenters were cutting plywood and constructing the Platform across the shaft. Other workers on 6 scaffolds on north/east site of work area were scraping, cleaning the ceiling and spraying with amended water, removing the sheetrock in the shaft area and pipe insulation on the east side, spraying area with amended water, preparing boxes, removing debris from the ground and placing into the boxes, fine spraying with amended water. 9 Gaylord boxes were ready for load out. 20 micro trap machines were powered on and 5 were on stand by. Inspection was done on micro trap tents.</p> <p>Using B stairwell I proceeded to the 9th Floor.</p> <p>9th Floor - 14 workers on the floor were found in the process of demolishing the brick wall next to the electrical room, using jack hammer with HEPA vacuum attached, removing the sheetrock around the shaft area, cutting metal fixtures from the ceiling, spraying the area with amended water. 35 Gaylord boxes were ready for load out. Inspection was done on micro trap machines and tents.</p> <p>I used B stairs to proceed to the 8th Floor.</p> <p>8th Floor – 16 workers were present on the floor. A large amount of poly wrapped beams exists on the floor. Workers were removing metal pipes and fixtures from the ceiling, cutting electrical cables, cutting metals, placing into the boxes and spraying with amended water, preparing boxes, removing debris from the floor. 9 Gaylord boxes were ready to be taken out. Inspection was done on micro trap machines and tents.</p> <p>Using B staircase I went back to the 11th floor.</p> <p>After following the decontamination procedure I signed the log book and used north hoist to get to the ground floor. Inspection was done on ATC trailer.</p>						
NOV #	Infraction	Infraction	Infraction	Infraction		
NOV #	Infraction	Infraction	Infraction	Infraction	Result Code 2	
NOV #	Infraction	Infraction	Infraction	Infraction	Supervisor's Initial <i>mf</i>	

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property