

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 03/05/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M.Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number _____		
Address City				Sample Number _____		
State Zip Phone				Sample Number _____		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address 1340 Broadway		City New York		Address One Liberty Plaza		City New York
State NY	Zip 10018	Phone		State NY	Zip 10006	Phone (212) 962-2300
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 9:20 am to 10:40 am		
<p>I arrived at the premise at 9:20 am. LVI schedule informed that activities include: scrape fireproofing, clear off floor, temp platforms in shaft on 3rd floor, demo walls, clear off floor, scrape fireproofing, erect platforms various locations on 2nd floor, clear floor, cut ducts, demo walls, ceilings on 1st floor.</p> <p>I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 2nd floor. One worker was present for the decon maintenance.</p> <p>I used B stairwell to proceed to the 3rd floor.</p> <p>3rd Floor – 41 workers were present in the process of: scraping fireproofing at the areas 2 and 3, cleaning the floor, placing debris into the boxes; workers on scissor lifts at the various locations were cutting metal fixtures from the ceiling; sealing the B stairwell wall, plasticizing north side platform with poly. Eagle scaffolding workers were erecting platforms across the south side shaft; others were cutting metal and placing into the boxes, spraying with amended water, wrapping beams with poly, preparing and loading out boxes. 8 Gaylord boxes were ready to be taken out. Inspection was done on micro trap machines and tents.</p> <p>I used B stairwell to proceed to the 2nd floor.</p> <p>2nd Floor – 58 workers were found inside the work area. Workers on 6 scaffolds were scraping fireproofing at the area 2, spraying with amended water, cleaning the floor, re-sealing the critical barriers, floor. Workers on mezzanine were fine cleaning beams and columns. At the south/east side of the work area workers on scissor lifts were breaking the brick wall, spraying with water. Eagle scaffolding workers erecting the scaffolds at the north/east side vestibule. Other workers were cutting metal using tools attached to the HEPA vacuum, wrapping beams with poly, preparing boxes. 30 Gaylord boxes were on the floor sealed, sprayed and ready for load out. 35 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents.</p> <p>I used B stairwell to proceed to the 1st floor.</p> <p>1st Floor – 78 workers were on the floor. Workers on scissor lifts at the various locations were removing insulation and cutting heating pipes; demolishing the brick walls and spraying with amended water; workers on scissor lifts were removing hard concrete drop ceiling, removing black metal panels from the columns at the south side of the work area, clearing shafts, placing debris into the boxes and spraying with amended water, cutting metal at the various locations into the pieces, preparing, wrapping and loading out boxes through the waste decon. A large amount of debris and poly wrapped beams exists on the floor. 20 Gaylord boxes were on the floor ready for load out. Inspection was done on micro trap machines and tents.</p> <p>I used B stairwell to go back to the 3rd floor.</p> <p>After following the decontamination procedure I signed the log book and used south hoist to return to the ground floor.</p> <p>Inspection was done on ATC trailer.</p>						
NOV #	Infraction	Infraction	Infraction	Infraction		
NOV #	Infraction	Infraction	Infraction	Result Code 2		
NOV #	Infraction	Infraction	Infraction	Supervisor's Initial		

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property