

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 05/01/09	
Floor 1 st Fl	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M.Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental Services Inc.				Sample Number -----		
Address 462 Gerry Ave				City Clifton		
State NJ				Zip 07011		
Phone (973) 772-3660				Sample Number -----		
Third Party Air Monitor TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address 1340 Broadway				City New York		
State NY				Zip 10018		
Phone (212) 221-7822				State NY		
Zip 10006				Phone (212) 962-2300		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 8:55 pm to 10:00 pm		
<p>I entered the premise at 8:55 am. LVI schedule informed that activities include: clear floor, cut ducts, demo walls, ceilings on 1st floor.</p> <p>I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 1st floor. Two workers were present for the decon maintenance, organizing the clean room. Negative air pressure was -0.026.</p> <p>1st Floor – 75 workers were found inside the 1st floor work area. Eagle scaffolding workers at the north/west side extended area were erecting scaffolds, preparing the area to cut the vertical beams and metal fixtures from the brick wall.</p> <p>Workers on mezzanines of the west side area were clearing off floor, picking up debris, placing into the boxes and spraying with amended water, preparing the area for air duct removal.</p> <p>Eagle scaffolding workers were at the north side shaft area erecting the scaffolds. Workers were observed on scaffolds at the north vestibule removing insulation of the air ducts, spraying with amended water during removal.</p> <p>Other workers were: cutting metal into the pieces at the south side, spraying the area with amended water; preparing boxes, wrapping beams with poly, loading out sealed and sprayed boxes through the north side waste decon. Approximately 30 Gaylord boxes were ready for load out. 35 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents.</p> <p>After following the decontamination procedure I signed the log book and left the decon. Inspection was done on ATC trailer.</p>						
NOV #	Infraction	Infraction	Infraction	Infraction	Infraction	
NOV #	Infraction	Infraction	Infraction	Infraction	Result Code 2	
NOV #	Infraction	Infraction	Infraction	Infraction	Supervisor's Initial 	

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property