

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 05/12/09	
Floor 1 st Fl	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M.Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental Services Inc.				Sample Number _____		
Address 462 Gerry Ave				City Clifton		
State NJ				Zip 07011		
Phone (973) 772-3660				Sample Number _____		
Third Party Air Monitor TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address 1340 Broadway				City New York		
State NY				Zip 10018		
Phone (212) 221-7822				State NY		
Zip 10006				Phone (212) 962-2300		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 10:15 pm to 11:15 pm		

I entered the premise at 10:15 pm. LVI schedule informed that activities include:
Clear floor, demo & wrap metal, load out on 1st floor.

I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 1st floor. Two workers were present for the decon maintenance, organizing the clean room.
Negative air pressure was -0.031.

1st Floor – 30 Asbestos Handlers were present at the work area.

I observed two workers harnessed in scissor lift removing metal panels and bricks at the 2nd vertical beam of the Hallway between shafts at the north/west side work area, spraying with amended water, picking up debris and placing into the boxes. At the left side of the entrance of west side personal decon two workers in scissor lift were cutting and demolishing air duct, using equipment equipped with HEPA filters, spraying around with amended water.

There was a large amount of debris - mixed beams, metal fixtures and conduits – on the north/west side area of the floor. Two workers were spraying beams and wrapping with poly. Workers were cutting metal into small pieces using equipment equipped with HEPA filter at the north/west and south side work area, spraying with amended water. Others were preparing, wrapping and loading out sealed and sprayed boxes through the north side waste decon.

10Gaylord boxes were ready for load out. 35 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents.

I observed that: 1. Exhaust duct of one of the micro trap machines at the north side area was partially detached and needed to be re-taped. 2. Electrical cables were hanging down at the south side work area.

Handler Supervisor Julio Valero was advised, and tree workers performed emergency repair of the exhaust duct and elevation of the electrical cables.

After following the decontamination procedure I signed the log book and left the decon. Inspection was done on ATC trailer.

NOV #	Infraction	Infraction	Infraction	Infraction
NOV #	Infraction	Infraction	Infraction	Result Code 2
NOV #	Infraction	Infraction	Infraction	Supervisor's Initial <i>mf</i>

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property