

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 05/19/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M.Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number _____		
Address 462 Getty Avenue		City Clifton		Sample Number _____		
State NJ	Zip 07011	Phone 973-772-3660		Sample Number _____		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address 1340 Broadway		City New York		Address One Liberty Plaza		City New York
State NY	Zip 10018	Phone		State NY	Zip 10006	Phone (212) 962-2300
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 1:50 pm to 2:40 pm		
<p>I arrived at the premise at 1:50 pm. LVI schedule informed that activities include: Stair B cleaning from scraping Atrium area on 2nd floor, clear floor, cut ducts, pipes, scrape fireproofing South East side, Eagle scaffolding – erect platforms in various shafts, loading out boxes to ATC trailer on 1st floor.</p> <p>I proceeded to the decon on 3rd floor, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area. One worker was present for the decon maintenance. I used the C stairwell to proceed to the 2nd floor.</p> <p>2nd Floor – 18 Asbestos Handlers on scaffolds were scraping the fireproofing at the areas 9 and 10 – Atrium Area, washing scaffolds and equipment, spraying the fireproofing with amended water, cleaning, sweeping the floor using equipment equipped with HEPA filters, picking up debris and placing into the boxes. Others were preparing and loading out boxes. 7 sealed Gaylord boxes were on the floor, sprayed and ready for load out. 22 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents. I used the stairs to proceed to the 1st floor.</p> <p>1st Floor – 64 workers were found in the process of: scraping the ceilings, beams and columns from fireproofing at the area 1 – south side, cleaning the floor from debris, placing into the boxes. Eagle scaffolding workers were erecting platforms inside the west2 and east shafts. At the north/east side area workers on two scissor lifts were demolishing air duct and lifting down pieces of metal. Inside the former computer room workers harnessed in scissor lifts were cutting and demolishing metal partition, cutting metal fixtures from the beam, cutting piece of metal duct into the small pieces, spraying around the area with amended water during cutting. Others were cutting metal into the pieces at the north/east side of work area, wrapping beams with poly, preparing and loading out boxes through the north side waste decon. 20 Gaylord boxes were ready for load out. Inspection was done on micro trap machines and tents. I used the stairs to proceed to the 2nd floor, then using C stairwell I preceded to the 3rd floor.</p> <p>After following the decontamination procedure I signed the log book and used south hoist to return to the ground floor. Inspection was done on ATC trailer.</p>						
NOV #	Infraction	Infraction	Infraction	Infraction	Infraction	
NOV #	Infraction	Infraction	Infraction	Infraction	Result Code 2	
NOV #	Infraction	Infraction	Infraction	Infraction	Supervisor's Initial 	

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property