

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 06/01/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M. Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number _____		
Address City				Sample Number _____		
State	Zip	Phone		Sample Number _____		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address 1340 Broadway		City New York		Address One Liberty Plaza		City New York
State NY	Zip 10018	Phone		State NY	Zip 10006	Phone (212) 962-2300
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 8:20 am to 9:30 am		

I arrived at the premise at 8:20 am. LVI schedule informed that activities include: fine clean floor on 3rd and 2nd floors, clear floor, scrape fireproofing East & SW sides, loading out boxes to ATC trailer on 1st floor, demo pipes & ducts, box out debris in the Basement.
I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 3rd floor.
One worker was present for the decon maintenance, cleaning and organizing the clean room. Negative air pressure on the floor was -0.023.

3rd Floor – 14 Asbestos Handlers were inside the work area. Platinum Electrician workers were working on electrical panel, inspecting micro trap machines; other workers were spraying and washing beams and ceilings, vacuuming the floor using wet-dry shop HEPA vacuum, fine spraying amended water in the work area, replacing the filters, plasticizing platforms at the shaft area, preparing and loading out sprayed and sealed boxes. 2 Gaylord boxes were on the floor ready for load out. 20 Micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents.
I used "C" stairwell to proceed to the 2nd floor.

2nd Floor – 14 workers were present inside the work area, inspecting the critical barriers, covering the holes with poly, plasticizing the floor at the north/east side of the area, edges at all perimeter of the floor; washing pieces of the demolished scaffolds, moving carts loaded with metal pieces.
Other workers were sweeping the floor using equipment equipped with HEPA filters, preparing and loading out boxes. 3 Gaylord boxes were on the floor sealed, sprayed and ready for load out. 22 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents.
I used stairs to proceed to the 1st floor work area.

1st Floor – 58 workers were present. Workers were found in the process of : scraping fireproofing at the area 3, re-sealing the floor; scraping ceilings, vertical and horizontal beams at the area 2 – former computer room, Eagle scaffolding workers were erecting the scaffolds at the east side wall of the area. Carpenters were erecting the wall at the west side work area, removing the floor tiles near former mechanical room.
Other workers were: spraying the areas with amended water, cleaning the floor from ceiling cleaning, picking up debris, placing into the boxes, preparing and loading out boxes through the waste decon. 20 Gaylord boxes were on the floor ready for load out. 40 micro trap machine were on and 5 on stand by. Inspection was done on micro trap tents.
Using entrance from first floor I proceeded to the basement.

Bsmt – 4 workers were observed at the site plasticizing the floor, preparing the area for air duct removal. Using exit to the 1st floor, then stairs I proceeded back to the 3rd floor.

After decontamination procedure I used north side hoist to return to the ground floor.
Inspection was done on ATC trailer.

NOV #	Infraction	Infraction	Infraction	Infraction
NOV #	Infraction	Infraction	Infraction	Result Code 2
NOV #	Infraction	Infraction	Infraction	Supervisor's Initial <i>WJ</i>

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property