

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 03/07/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M.Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number		
Address				City		
State				Zip		
Phone				Sample Number		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address 1340 Broadway				City New York		
State NY				Zip 10018		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 8:00 am to 9:20 am		
<p>I arrived at the premise at 8:05 am. LVI schedule informed that activities include: remove walker ducts and raceways on 6th floor, scrape fireproofing, clear off floor, temp platforms in shaft on 3rd floor, demo walls, clear off floor, scrape fireproofing, erect platforms various locations on 2nd floor, clear floor, cut ducts, demo walls, ceilings on 1st floor.</p> <p>I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 3rd floor. Two workers were present for the decon maintenance.</p> <p>3rd Floor – 38 workers were present inside the work area. Workers on scaffolds were scraping fireproofing at the area 5, washing scaffolds, picking up debris, cleaning the floor, placing debris into the boxes. On the south side shaft workers were plasticizing platform with 6 mil poly; others were cutting metal and placing into the boxes, spraying with amended water, preparing boxes. 3 Gaylord boxes were ready to be taken out. Inspection was done on micro trap machines and tents. I used B stairwell to proceed to the 2nd floor.</p> <p>2nd Floor – 58 workers were found inside the work area. Workers on 5 scaffolds were scraping fireproofing at the area 5, spraying with amended water, cleaning the floor. Eagle scaffolding workers setting up platforms at the south side shaft area. Platinum Electrician worker were replacing the light bulbs at the deck. Other workers were cutting metal using tools attached to the HEPA vacuum, wrapping beams with poly, preparing boxes. 18 Gaylord boxes were on the floor sealed, sprayed and ready for load out. 35 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents. I used B stairwell to proceed to the 1st floor.</p> <p>1st Floor – 72 workers were on the floor. Workers on scissor lifts at the various locations were cutting and removing heating pipes; demolishing the brick wall and spraying with amended water; workers on scissor lifts were removing hard concrete drop ceiling, removing black metal panels from the columns at the south/east side of the work area, clearing shafts, placing debris into the boxes and spraying with amended water, cutting metal at the various locations into the pieces, preparing, wrapping and loading out boxes through the waste decon. A large amount of debris and poly wrapped beams exists on the floor. 15 Gaylord boxes were on the floor ready for load out. Inspection was done on micro trap machines and tents. I used B stairwell to go back to the 3rd floor.</p> <p>After following the decontamination procedure I signed the log book and used north hoist to return to the ground floor. Inspection was done on ATC trailer.</p>						
NOV #	Infraction	Infraction	Infraction	Infraction	Infraction	
NOV #	Infraction	Infraction	Infraction	Infraction	Result Code 2	
NOV #	Infraction	Infraction	Infraction	Infraction	Supervisor's Initial <i>ref</i>	

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property