

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 03/07/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M. Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number		
Address				City		
State				Zip		
Phone				Sample Number		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address 1340 Broadway				City New York		
State NY				Zip 10018		
Phone				Sample Number		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 1:50 pm to 2:55 pm		
<p>I arrived at the premise at 1:50 pm. LVI schedule informed that activities include: remove walker ducts and raceways on 6th floor, scrape fireproofing, clear off floor, temp platforms in shaft on 3rd floor, demo walls, clear off floor, scrape fireproofing, erect platforms various locations on 2nd floor, clear floor, cut ducts, demo walls, ceilings on 1st floor.</p> <p>I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 2nd floor. Two workers were present for the decon maintenance. I used B stairwell to proceed to the 3rd floor.</p> <p>3rd Floor – 38 workers were present. Fireproofing removal at the area 5 has been completed; workers on scaffolds were cleaning the ceilings, beams, washing scaffolds, picking up debris, cleaning and sweeping the water from the floor, placing debris into the boxes, cutting edges at the shaft area to clean the floor and platforms. Others were cutting metal with tools attached to HEPA vacuum, placing into the boxes and spraying with amended water. 35 Gaylord boxes were sprayed with amended water and ready for load out. Inspection was done on micro trap machines and tents. I used B stairwell to proceed to the 2nd floor.</p> <p>2nd Floor – 58 workers were found inside the work area. Fireproofing removal was completed at the area 5. Workers were cleaning the ceilings and beams, washing equipment, scaffolds inside the shaft area, spraying with amended water, picking up debris, cleaning the floor. Other workers were cutting metal using tools attached to the HEPA vacuum, wrapping beams with poly, preparing boxes. 30 Gaylord boxes were on the floor sealed, sprayed and ready for load out. 35 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents. I used B stairwell to proceed to the 1st floor.</p> <p>1st Floor – 72 workers were inside the work area. Platinum Electricians were inside the mechanical room working with electrical cables, two other workers were plasticizing the frame of the engine machine. Workers on scissor lifts were cutting and demolishing air ducts at the various locations, removing heating pipes; demolishing the brick wall on the east side of the work area, spraying with amended water; workers on scissor lifts were removing hard concrete drop ceiling, clearing shafts, placing debris into the boxes and spraying with amended water, cutting metal at the various locations into the pieces, preparing, wrapping and loading out boxes through the waste decon. A large amount of debris and poly wrapped beams exists on the floor. 18 Gaylord boxes were on the floor ready for load out. Inspection was done on micro trap machines and tents. I used B stairwell to go back to the 3rd floor.</p> <p>After following the decontamination procedure I signed the log book and used north hoist to return to the ground floor. Inspection was done on ATC trailer.</p>						
NOV #	Infraction	Infraction	Infraction	Infraction	Infraction	
NOV #	Infraction	Infraction	Infraction	Infraction	Result Code 2	
NOV #	Infraction	Infraction	Infraction	Infraction	Supervisor's Initial 	

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned.
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property