

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 03/03/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M.Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number -----		
Address City				Sample Number -----		
State Zip Phone				Sample Number -----		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address City 1340 Broadway New York				Address City One Liberty Plaza New York		
State Zip Phone NY 10018				State Zip Phone NY 10006 (212) 962-2300		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 8:35 am to 10:10 am		
<p>I arrived at the premise at 8:35 am. LVI schedule informed that activities include: demo in shafts, demo walls, clear off floor, Eagle temp platforms in shaft on 3rd floor, demo walls, clear off floor, scrape Mezzanine fireproofing, Eagle erect platforms various locations on 2nd floor, clear floor, cut ducts, demo walls, ceilings on 1st floor. Negative air manometer reading was 0.031.</p> <p>I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 3rd floor. Two workers were present for the decon maintenance, cleaning the shower chamber and organizing the clean room.</p> <p>3rd Floor – 32 workers were present on the floor. Workers on scissor lifts were performing demolition of sheetrock wall between the two shafts, spraying with amended water, two others picking up debris and placing into the boxes. Workers on scissor lifts at the various locations of the work area were cutting metal fixtures from the ceiling. Carpenters working with plywood, preparing to erect the platforms around the shaft. I observed two workers plasticizing the hole at the south side critical barrier. A large amount of debris and poly wrapped beams were on the floor. 5 Gaylord boxes were ready to be taken out. Inspection was done on micro trap machines and tents. I observed that one micro trap was not running and exhaust duct of the other machine was detached. I advised the Handler Supervisor, and he immediately directed workers to repair the damages. I used B stairwell to proceed to the 2nd floor.</p> <p>2nd Floor – 56 workers were found inside the work area, cutting metal fixtures from the ceiling at the various locations, plasticizing electrical room. Workers on mezzanine located between the 2nd and 1st floors were scraping the fireproofing, spraying around the area and cleaning floor from debris. Others were cutting metal using tools attached to the HEPA vacuum, wrapping beams with poly, preparing boxes. 15 Gaylord boxes were on the floor sealed, sprayed and ready for load out. 35 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents. I used B stairwell to proceed to the 1st floor.</p> <p>1st Floor – 81 workers on the floor were: demolishing brick wall and spraying with amended water; workers on scissor lift were taking down hard concrete drop ceiling, removing black metal panels from the columns at the south side of the work area, clearing shafts, placing debris into the boxes and spraying with amended water, cutting metal at the various locations into the pieces, preparing, wrapping and loading out boxes through the waste decon. A large amount of debris and poly wrapped beams exists on the floor. 12 Gaylord boxes were on the floor ready to be taken out. Inspection was done on micro trap machines and tents. I used B stairwell to go back to the 3rd floor.</p> <p>After following the decontamination procedure I signed the log book and used north hoist to return to the ground floor. Inspection was done on ATC trailer.</p>						
NOV #	Infraction	Infraction	Infraction	Infraction		
NOV #	Infraction	Infraction	Infraction	Infraction	Result Code 2	
NOV #	Infraction	Infraction	Infraction	Infraction	Supervisor's Initial <i>MSF</i>	

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property