

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 03/03/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M. Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number _____		
Address _____ City _____				Sample Number _____		
State _____ Zip _____ Phone _____				Sample Number _____		
Laboratory Name TRC Environmental Corp.				Owner's Name The Lower Manhattan Development Corp.		
Address _____ City _____ 1340 Broadway New York				Address _____ City _____ One Liberty Plaza New York		
State _____ Zip _____ Phone _____ NY 10018				State _____ Zip _____ Phone _____ NY 10006 (212) 962-2300		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 1:50 pm to 3:10 pm		
<p>I arrived at the premise at 1:50 pm. LVI schedule informed that activities include: demo in shafts, demo walls, clear off floor, Eagle erect platforms in shaft on 3rd floor, demo walls, clear off floor, scrape Mezzanine fireproofing, Eagle erect platforms various locations on 2nd floor, clear floor, cut ducts, demo walls, ceilings on 1st floor. Negative air manometer reading was 0.031.</p> <p>I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 2nd floor. Two workers were present for the decon maintenance. I used B stairwell to proceed to the 3rd floor.</p> <p>3rd Floor – 32 workers were observed on the floor in the process of: demolishing sheetrock wall between A and B stairwells, spraying amended water, collecting debris; two workers were erecting the scaffolds, preparing for fireproofing removal. Workers on scissor lifts were cutting metal fixtures from the ceiling at the various locations of the work area, carpenters building the platforms in the shaft area. A large amount of debris and poly wrapped beams exists on the floor. Workers were cutting metal with the tools attached to the HEPA vacuum, preparing and loading out boxes. 50 Gaylord boxes were ready to be taken out. Inspection was done on micro trap machines and tents. I observed that door of A stairwell needed to be re-taped. Supervisor was advised and the door was re-sealed immediately. I used B stairwell to proceed to the 2nd floor.</p> <p>2nd Floor – 56 workers were found inside the work area, cutting metal fixtures from the ceiling at the various locations. Workers were clearing off the floor, washing equipment, wrapping electrical cables, plasticizing the critical barriers. Others were cutting metal using tools attached to the HEPA vacuum, wrapping beams with poly, preparing boxes. 5 Gaylord boxes were on the floor sealed, sprayed and ready for load out. 35 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents. I used B stairwell to proceed to the 1st floor.</p> <p>1st Floor – 81 workers were present on the floor. Workers were clearing the shaft, placing debris into the boxes; demolishing brick wall and spraying with amended water; workers on scissor lifts were demolishing hard concrete drop ceiling, removing black metal panels from the columns at the east side of the work area, cutting metal at the various locations into the pieces, preparing, wrapping and loading out boxes through the waste decon. A large amount of debris and poly wrapped beams exists on the floor. 65 Gaylord boxes were on the floor ready to be taken out. Inspection was done on micro trap machines and tents. I used B stairwell to go back to the 2nd floor.</p> <p>After following the decontamination procedure I signed the log book and used north hoist to return to the ground floor. Inspection was done on ATC trailer.</p>						
NOV #	Infraction	Infraction	Infraction	Infraction		
NOV #	Infraction	Infraction	Infraction	Infraction	Result Code 2	
NOV #	Infraction	Infraction	Infraction	Infraction	Supervisor's Initial <i>mf</i>	

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property