

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 03/02/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M. Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number		
Address City				Sample Number		
State Zip Phone				Sample Number		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address City 1340 Broadway New York				Address City One Liberty Plaza New York		
State Zip Phone NY 10018				State Zip Phone NY 10006 (212) 962-2300		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 1:40 pm to 2:45 pm		
<p>I arrived at the premise at 1:40 pm. LVI schedule informed that activities include: demo in shafts, demo walls, clear off floor, Eagle temp platforms in shaft on 3rd floor, demo walls and ducts, clear off floor, scrape Mezzanine fireproofing, Eagle erect platforms various locations on 2nd floor, clear floor, cut ducts, demo walls, ceilings on 1st floor.</p> <p>I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 3rd floor. One worker was present for the decon maintenance.</p> <p>3rd Floor –33 workers were observed inside the work area. Workers were: erecting platforms across shafts, using scissor lifts to cut heating pipes at the east and south/east side area, cutting metal into the pieces, placing into the boxes and spraying, workers inside the second electrical room, located at the south/north side, were cutting dead pipes and plasticizing the room inside, picking up debris, wrapping beams with poly. Workers on scissor lifts at the various locations of the work area were cutting metal fixtures from the ceiling. Carpenters working with plywood, preparing to erect the platforms around the shaft. A large amount of debris and poly wrapped beams were on the floor. Inspection was done on micro trap machines and tents.</p> <p>I used B stairwell to proceed to the 2nd floor.</p> <p>2nd Floor –33 workers were present on the floor. Workers on scissor lifts were breaking brick walls on the east and south/east side of the work area. A large amount of brick debris covered with poly observed on the floor. Workers on mezzanine between 2nd and 1st floors were scraping fireproofing, cleaning the floor, spraying work area with amended water. At the north/east side vestibule workers were demolishing the column façade - removing metal panels and lifting them down. Removing metal panels from columns of the critical barrier to scrape the fireproofing. Electricians cutting dead pipes inside the electrical room, other workers were wrapping beams with poly and moving on the cart close to the waste decon. I observed that one light bulb with open cage was hanging down. Supervisor was advised, and he contacted electrician to repair the coverage. 35 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents.</p> <p>I used B stairwell to proceed to the 1st floor.</p> <p>1st Floor – 42 workers observed on the floor. Workers on scissor lifts were demolishing brick wall and spraying with amended water on the east side of the work area; removing hard concrete drop ceiling, removing black metal panels from the columns at the south side of the floor, clearing shafts, placing debris into the boxes and spraying with amended water, cutting metal at the various locations into the pieces, preparing, wrapping and loading out boxes through the waste decon. A large amount of debris and poly wrapped beams exists on the floor. 5 Gaylord boxes were on the floor ready for load out. Inspection was done on micro trap machines and tents.</p> <p>I used B stairwell to go back to the 3rd floor.</p> <p>After following the decontamination procedure I signed the log book and used north hoist to return to the ground floor.</p> <p>Inspection was done on ATC trailer.</p>						
NOV #	Infraction	Infraction	Infraction	Infraction		
NOV #	Infraction	Infraction	Infraction	Infraction	Result Code 2	
NOV #	Infraction	Infraction	Infraction	Infraction	Supervisor's Initial <i>mf</i>	

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property