

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 03/06/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M. Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number -----		
Address City				Sample Number -----		
State Zip Phone				Sample Number -----		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address 1340 Broadway		City New York		Address One Liberty Plaza		City New York
State Zip Phone NY 10018		State Zip Phone NY 10006		Phone (212) 962-2300		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 1:45 pm to 2:50 pm		
I arrived at the premise at 1:45 pm. LVI schedule informed that activities include: scrape fireproofing, clear off floor, temp platforms in shaft on 3rd floor, demo walls, clear off floor, scrape fireproofing, erect platforms various locations on 2nd floor, clear floor, cut ducts, demo walls, ceilings on 1st floor. I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 2nd floor. One worker was present for the decon maintenance. I used B stairwell to proceed to the 3rd floor. 3rd Floor – 42 workers were found on the floor in the process of: scraping fireproofing at the area 5, cleaning the platforms of the scaffold, sweeping floor, picking up debris, placing into the boxes; sealing the dock at the north side hallway, plasticizing the platform with poly. Workers at the south side vestibule were cutting metal and placing into the boxes, spraying with amended water, wrapping beams with poly, preparing and loading out boxes. 22 Gaylord boxes were ready to be taken out. Inspection was done on micro trap machines and tents. I used B stairwell to proceed to the 2nd floor. 2nd Floor – 58 workers were present. Workers on 5 scaffolds were scraping fireproofing at the area 5, spraying with amended water, cleaning the floor, re-sealing the critical barriers and floor. Eagle scaffolding workers setting up the platforms across shaft. Workers were cutting metal using tools attached to the HEPA vacuum, wrapping beams with poly, preparing boxes. 65 Gaylord boxes were on the floor sealed, sprayed and ready for load out. 35 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents. I used B stairwell to proceed to the 1st floor. 1st Floor – 81 workers were present. Platinum Electricians were cutting conduit inside the electrical room. Workers on ladders were demolishing the brick wall, using hammer, spraying with amended water. Workers on scissor lifts at the various locations were cutting heating pipes; taking down hard concrete drop ceiling, clearing shafts, placing debris into the boxes and spraying with amended water, cutting metal at the various locations into the pieces, preparing, wrapping and loading out boxes through the waste decon. A large amount of debris and poly wrapped beams exists on the floor. 22 Gaylord boxes were on the floor ready for load out. Inspection was done on micro trap machines and tents. I used B stairwell to go back to the 3rd floor. After following the decontamination procedure I signed the log book and used south hoist to return to the ground floor. Inspection was done on ATC trailer.						
NOV #	Infraction	Infraction	Infraction	Infraction		
NOV #	Infraction	Infraction	Infraction	Infraction	Result Code 2	
NOV #	Infraction	Infraction	Infraction	Infraction	Supervisor's Initial 	

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property