

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 03/10/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M.Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number _____		
Address _____ City _____				Sample Number _____		
State _____ Zip _____ Phone _____				Sample Number _____		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address _____ City _____ 1340 Broadway New York				Address _____ City _____ One Liberty Plaza New York		
State _____ Zip _____ Phone _____ NY 10018				State _____ Zip _____ Phone _____ NY 10006 (212) 962-2300		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 6:00 pm to 7:00 pm		

I arrived at the premise at 6:00 pm. LVI schedule informed that activities include:
clear floor, cut ducts, demo walls, ceilings on 1st floor.

I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 1st floor. Three workers were present for the decon maintenance, cleaning the shower chambers and organizing the clean room. Negative air pressure manometer reading was -0.038.

1st Floor – 64 workers were present inside the work area. At the east side vestibule I observed six workers harnessed on two scissor lifts, breaking plaster ceiling into the pieces, using hammer and power tools attached to HEPA vacuum, bringing down pieces from ceiling to the floor; one worker was spraying the area with amended water. At the west side vestibule four workers on two scissor lifts were cutting and removing drop ceilings. The area has been also sprayed.

Four workers were observed at the east side mezzanine, right next to the B stairwell, cutting metal fixtures from the ceiling. Three other workers were using ladders inside the engine room, cutting and removing conduit.

Workers were clearing the shafts from debris, placing debris into the boxes and spraying with amended water. At the various locations workers were cutting metal into small pieces, placing into the boxes and spraying with amended water.

Other workers were: replacing filters, preparing boxes, wrapping beams with poly, loading out sealed and sprayed boxes through the north side waste decon. A large amount of debris and poly wrapped beams still exists on the floor.

70 Gaylord boxes were on the floor ready to be taken out. 35 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents.

After following the decontamination procedure I signed the log book and left the decon.

Inspection was done on ATC trailer.

NOV #	Infraction	Infraction	Infraction	Infraction
NOV #	Infraction	Infraction	Infraction	Result Code 2
NOV #	Infraction	Infraction	Infraction	Supervisor's Initial 

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property