

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 03/02/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M.Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number _____		
Address City				Sample Number _____		
State Zip Phone				Sample Number _____		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address City 1340 Broadway New York				Address City One Liberty Plaza New York		
State Zip Phone NY 10018				State Zip Phone NY 10006 (212) 962-2300		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 9:05 am to 10:25 am		
<p>I arrived at the premise at 9:05 am, proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 2nd floor. One person was present for the decon maintenance, cleaning the shower chamber. I used B stairwell to proceed to the 3rd floor.</p> <p>3rd Floor – 33 workers were present on the floor, cutting metal fixtures from the ceiling, spraying around the area with amended water. Carpenters working with plywood, building the platforms across shafts. Electricians setting up electrical room, plasticizing inside with 6 mil poly, wrapping the cables. Workers on scissor lifts at the south extended area were removing insulation and taking down air ducts; cutting metal fixtures at the south side decon, were cutting air duct to remove and cut into the pieces. 4 Gaylord boxes were ready for load out. Inspection was done on micro trap machines and tents. I used B stairwell to proceed to the 2nd floor.</p> <p>2nd Floor – 33 workers were found inside the work place, cutting and removing black metal panels from the columns at the east side work area. Workers on scissor lifts at the south/east side vestibule were cutting metal fixtures from the ceiling. Electricians inside the electrical room were cutting dead pipes and plasticizing the room with poly. Workers demolishing the brick wall at the south/east side, spraying around the area with amended water, picking up debris, placing into the black asbestos bags; cutting metal using tools attached to the HEPA vacuum, others spraying the area with amended water, wrapping beams with poly, preparing boxes. 3 Gaylord boxes were on the floor sealed, sprayed and ready for load out. I used B stairwell to proceed to the 1st floor.</p> <p>1st Floor – 42 workers on the floor. Electricians were working with the wires at the electrical panel. Workers on scissor lifts were removing and drop ceiling, spraying with amended water; clearing the shafts from debris, placing into the boxes and spraying with water, cutting metal at the various locations, preparing, wrapping and loading out boxes through the waste decon. A large amount of debris and poly wrapped beams exists on the floor. 8 Gaylord boxes were on the floor ready to be taken out. Inspection was done on micro trap machines and tents. I used B stairwell to go back to the 3rd floor.</p> <p>After following the decontamination procedure I signed the log book and used south hoist to return to the ground floor. Inspection was done on ATC trailer.</p>						
NOV #	Infraction	Infraction	Infraction	Infraction		
NOV #	Infraction	Infraction	Infraction	Infraction	Result Code 2	
NOV #	Infraction	Infraction	Infraction	Infraction	Supervisor's Initial	

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property