

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 03/25/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M.Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number -----		
Address City				Sample Number -----		
State Zip Phone				Sample Number -----		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address City 1340 Broadway New York				Address City One Liberty Plaza New York		
State Zip Phone NY 10018				State Zip Phone NY 10006 (212) 962-2300		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 2:00 pm to 3:10 pm		
I arrived at the premise at 2:00 pm. LVI schedule informed that activities include: scrape fireproofing, clear off floor on 3rd floor, clear off floor, scrape fireproofing, erect platforms various locations on 2nd floor, clear floor, cut ducts, demo walls, ceilings on 1st floor. I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 3rd floor. One worker was present for the decon maintenance, cleaning and organizing the clean room. Negative air pressure on the floor was -0.029. 3rd Floor – 34 workers were on the floor in the process of scraping fireproofing and washing beams and columns at the areas 9 and 10, spraying with amended water, cleaning platforms of the scaffolds, picking up debris from the floor, placing into the boxes. Workers at the south aide work area were re-sealing the escalator shaft preparing above ceiling for fireproofing removal; others were preparing boxes. 3 sealed Gaylord boxes were on the floor. 20 Micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents. I used B stairwell to proceed to the 2nd floor. 2nd Floor – 45 workers were found inside the work area. Workers on scaffolds were washing and cleaning the beams and columns, critical barriers, scaffolds, picking up gross debris from the floor. Inside the south/west shaft workers were cutting pipes and filling up the holes with foam. At the high ceiling vestibule workers in scissor lift were cutting metal fixtures from the ceiling. Other workers were: plasticizing the wall and floors inside the shaft area at the various locations, sweeping up the floor using equipment equipped with HEPA filters, preparing boxes. 3 Gaylord boxes were on the floor sealed, sprayed and ready for load out. 22 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents. I used B stairwell to proceed to the 1st floor. 1st Floor – 68 workers were on the floor. Workers in scissor lifts, wearing harnesses and attached to a life safety line, were cutting pipes, air ducts, metal fixtures from the ceiling at the various locations of the work area, removing insulation, cutting and demolishing metal partition; cutting conduit and clearing off shafts, placing debris into the boxes and spraying with amended water; cutting metal at the various locations into the pieces, wrapping beams, preparing and loading out boxes through the waste decon. One worker was observed inside the mechanical room cutting conduit on the floor and using electrical tool with HEPA vacuum attached. A large amount of debris and poly wrapped beams exists on the floor. 45 Gaylord boxes were on the floor ready for load out. Inspection was done on micro trap machines and tents. I used B stairwell to proceed to the 3rd floor. After following the decontamination procedure I signed the log book and used south hoist to return to the ground floor. Inspection was done on ATC trailers.						
NOV #	Infraction	Infraction	Infraction	Infraction		
NOV #	Infraction	Infraction	Infraction	Result Code 2		
NOV #	Infraction	Infraction	Infraction	Supervisor's Initial <i>ref.</i>		

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property