

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 03/27/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M.Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number -----		
Address City				Sample Number -----		
State Zip Phone				Sample Number -----		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address 1340 Broadway City New York				Address City One Liberty Plaza New York		
State Zip Phone NY 10018				State Zip Phone NY 10006 (212) 962-2300		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 8:00 am to 9:00 am		

I arrived at the premise at 8:00 am. LVI schedule informed that activities include: scrape fireproofing, clear off floor on 3rd floor, clear off floor, scrape fireproofing, erect platforms various locations on 2nd floor, clear floor, cut ducts, demo walls, ceilings on 1st floor.
I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 3rd floor.
One worker was present for the decon maintenance, cleaning and organizing the clean room. Negative air pressure on the floor was -0.034.

3rd Floor – 34 workers were on the floor, scraping fireproofing at the areas 10 and 11, spraying fireproofing with amended water, washing and cleaning beams, columns, platforms of the scaffolds, picking up debris from the floor, placing into the boxes, cleaning the floor. One worker on ladder harnessed and attached to a life safety line was cutting metal pieces at the ceiling. Others were replacing filters and preparing boxes.
20 Micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents.
I used B stairwell to proceed to the 2nd floor.

2nd Floor – 52 workers were present inside the work area. Fireproofing removal at the area 11 was completed and workers were encapsulating the clean areas 10 and 11 in the hallway between two shafts. Eagle scaffolding workers were erecting platforms at the high ceiling vestibule; two workers in scissor lift were demolishing the partition at the north side of the work area. Others were cleaning and plasticizing the floor and critical barriers, picking up gross debris, placing into the boxes.
3 Gaylord boxes were on the floor sealed, sprayed and ready for load out. 22 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents.
I used B stairwell to proceed to the 1st floor.

1st Floor – 67 workers were on the floor. Workers in scissor lifts, wearing harnesses and attached to a life safety line, were removing insulation and cutting air duct at the east side hallway, metal fixtures from the ceiling at the various locations, cutting and demolishing metal and glass partition at the east side area; cutting conduit and clearing off south/west side shaft, placing debris into the boxes and spraying with amended water; cutting metal at the various locations into the pieces. Inside mechanical room workers were observed taking apart conditioner; workers on mezzanine were demolishing metal frame and glass partition. Other workers were preparing boxes, repairing the exhaust duct of one of micro trap machines.
A large amount of debris and poly wrapped beams exists on the floor.
12 Gaylord boxes were on the floor ready for load out. Inspection was done on micro trap machines and tents.
I used B stairwell to proceed to the 3rd floor.

After following the decontamination procedure I signed the log book and used south hoist to return to the ground floor. Inspection was done on ATC trailers.

NOV #	Infraction	Infraction	Infraction	Infraction
NOV #	Infraction	Infraction	Infraction	Result Code 2
NOV #	Infraction	Infraction	Infraction	Supervisor's Initial <i>ML</i>

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property