

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 03/26/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M.Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number _____		
Address _____ City _____				Sample Number _____		
State Zip Phone _____				Sample Number _____		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address City 1340 Broadway New York				Address City One Liberty Plaza New York		
State Zip Phone NY 10018				State Zip Phone NY 10006 (212) 962-2300		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 8:30 am to 9:35 am		
I arrived at the premise at 8:30 am. LVI schedule informed that activities include: scrape fireproofing, clear off floor on 3rd floor, clear off floor, scrape fireproofing, erect platforms various locations on 2nd floor, clear floor, cut ducts, demo walls, ceilings on 1st floor. I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 3rd floor. One worker was present for the decon maintenance, cleaning and organizing the clean room. Negative air pressure on the floor was -0.033. 3rd Floor – I observed 35 workers on the floor. Fireproofing removal at the areas 9-10 was completed, workers were washing and cleaning beams, columns, platforms of the scaffolds, picking up debris from the floor, placing into the boxes, cleaning the floor. Workers were plasticizing the floor and critical barriers of the area 13 preparing for fireproofing removal. Others were preparing boxes. 3 sealed Gaylord boxes were on the floor. 20 Micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents. I used B stairwell to proceed to the 2nd floor. 2nd Floor – 48 workers were found inside the work area, scraping fireproofing and spraying with amended water at the area 9 of the high ceiling vestibule. At the west side of vestibule two workers were harnessed in scissor lift demolishing metal and glass partition. Fireproofing removal at the hallways 10 and 11 was completed and workers were washing and cleaning poly of the critical barriers, picking up gross debris, cleaning the floor. Other workers were plasticizing the floor at the shaft area, preparing boxes. 8 Gaylord boxes were on the floor sealed, sprayed and ready for load out. 22 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents. I used B stairwell to proceed to the 1st floor. 1st Floor – 67 workers were on the floor. Workers in scissor lifts, wearing harnesses and attached to a life safety line, were cutting pipes, air ducts, metal fixtures from the ceiling at the various locations of the work area, removing insulation, cutting and demolishing metal partition; cutting conduit and clearing off shafts, placing debris into the boxes and spraying with amended water; cutting metal at the various locations into the pieces, wrapping beams, preparing and loading out boxes through the waste decon. Inside of mechanical room two workers were observed taking apart conditioner; workers on mezzanine were demolishing metal frame and glass partition. A large amount of debris and poly wrapped beams exists on the floor. 15 Gaylord boxes were on the floor ready for load out. Inspection was done on micro trap machines and tents. I used B stairwell to proceed to the 3rd floor. After following the decontamination procedure I signed the log book and used south hoist to return to the ground floor. Inspection was done on ATC trailers.						
NOV #	Infraction	Infraction	Infraction	Infraction		
NOV #	Infraction	Infraction	Infraction	Result Code 2		
NOV #	Infraction	Infraction	Infraction	Supervisor's Initial		

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property