

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 03/26/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M.Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number _____		
Address _____ City _____				Sample Number _____		
State _____ Zip _____ Phone _____				Sample Number _____		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address _____ City _____ 1340 Broadway New York				Address _____ City _____ One Liberty Plaza New York		
State _____ Zip _____ Phone _____ NY 10018				State _____ Zip _____ Phone _____ NY 10006 (212) 962-2300		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 1:50 pm to 2:50 pm		
<p>I arrived at the premise at 1:50 pm. LVI schedule informed that activities include: scrape fireproofing, clear off floor on 3rd floor, clear off floor, scrape fireproofing, erect platforms various locations on 2nd floor, clear floor, cut ducts, demo walls, ceilings on 1st floor.</p> <p>I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 3rd floor.</p> <p>One worker was present for the decon maintenance, cleaning and organizing the clean room. Negative air pressure on the floor was -0.026.</p> <p>3rd Floor – 35 workers were on the floor, scraping fireproofing at the area 13, spraying with amended water, washing and cleaning beams, columns, platforms of the scaffolds, picking up debris from the floor, placing into the boxes, cleaning the floor. One worker on ladder harnessed and attached to a life safety line was cutting metal pieces from the north side wall. Others were replacing filters and preparing boxes.</p> <p>5 sealed Gaylord boxes were ready for load out. 20 Micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents.</p> <p>I used B stairwell to proceed to the 2nd floor.</p> <p>2nd Floor – 48 workers were found inside the work area. Eagle scaffolding workers were erecting platforms at the high ceiling vestibule; two workers in scissor lift were demolishing the partition at the north side of the work area. Fireproofing removal at the area 11 was completed and workers were cleaning and plasticizing the floor and critical barriers, picking up gross debris, placing into the boxes.</p> <p>10 Gaylord boxes were on the floor sealed, sprayed and ready for load out. 22 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents.</p> <p>I used B stairwell to proceed to the 1st floor.</p> <p>1st Floor – 67 workers were on the floor. Workers in scissor lifts, wearing harnesses and attached to a life safety line, were cutting pipes at the east side hallway, air ducts at the west side of the work area, metal fixtures from the ceiling at the various locations, cutting and demolishing metal and glass partition at the east side area; cutting conduit and clearing off west side shaft, placing debris into the boxes and spraying with amended water; cutting metal at the various locations into the pieces. By the mechanical room three workers were observed taking apart conditioner; workers on mezzanine were demolishing metal frame and glass partition. A large amount of debris and poly wrapped beams exists on the floor.</p> <p>15 Gaylord boxes were on the floor ready for load out. Inspection was done on micro trap machines and tents. I observed that 15 micro trap machines were without power. I met LVI Foreman Paul who informed me that Platinum electricians were working to correct the damage.</p> <p>I used B stairwell to proceed to the 3rd floor.</p> <p>After following the decontamination procedure I signed the log book and used south hoist to return to the ground floor. I met with LVI Supervisor Gerry at the LVI trailer, who confirmed that electricians are still working to repair the power, and this has caused the 1st shift to be discontinued.</p> <p>Inspection was done on ATC trailers.</p>						
NOV #	Infraction	Infraction	Infraction	Infraction		
NOV #	Infraction	Infraction	Infraction	Infraction	Result Code 2	
NOV #	Infraction	Infraction	Infraction	Infraction	Supervisor's Initial <i>mg</i>	

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property