

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 02/11/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M.Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number _____		
Address City				Sample Number _____		
State Zip Phone				Sample Number _____		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address City 1340 Broadway New York				Address City One Liberty Plaza New York		
State Zip Phone NY 10018				State Zip Phone NY 10006 (212) 962-2300		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 1:55 pm to 3:00 pm		
<p>I arrived at the premise at 1:55 pm. LVI schedule informed that activities include clear off floor, do scrape visuals on 4th floor, demo in shafts, demo walls, clear off floor, temp platforms in shaft on 3rd floor, demo walls & ducts, clear off floor, erect platform East side on 2nd floor, clear floor, cut ducts, demo walls, prep East side arcade walls on 1st floor.</p> <p>I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 3rd floor. Negative air pressure on the floor was 0.023. One worker was present for the decon maintenance, cleaning the clean room.</p> <p>Using B stairwell I proceeded to the 4th floor.</p> <p>4th Floor – 12 workers were present on site. Workers on 2 scaffolds on North side of the work area were washing the ceiling, beams and columns with amended water, others were re-sealing the critical barriers on the South side, clearing off the floor, 3 light bulbs were still with open cages. Handler Supervisor claimed that he was waiting for the electricians to repair the light bulb protections. 3 Gaylo9rd boxes were sealed and sprayed with amended water. Inspection was done on micro trap machines and tents.</p> <p>Using B stairwell I proceeded to the 3rd floor.</p> <p>3rd Floor – 32 workers were working on the floor. Workers on scissor lift were demolishing the sheetrock wall at the area between the shafts, setting up the platforms inside the shaft area, removing metals from the frame at the top of the critical barriers on the west side of the floor, cutting metal into the pieces using power tools with HEPA filters attached, others were wrapping debris with poly, preparing and loading out boxes. 20 Gaylord boxes were on the floor ready for load out. 30 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents.</p> <p>I used B stairwell to proceed to the 2nd floor.</p> <p>2nd Floor – 42 workers were found inside the work place. Workers on scaffolds cutting and removing air duct on the west side of the floor, removing metal fixtures from the ceiling, cutting metal into the pieces using tools with HEPPA vacuum attached, spraying around the area with amended water. Eagle scaffolding workers were erecting the platforms on the East side of the work area. Other workers were picking up debris from the floor, placing into the boxes and spraying, wrapping beams with poly, preparing boxes. 12 Gaylord boxes and a large amount of poly wrapped beams were ready to be taken out. 25 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents.</p> <p>I used B stairwell to proceed to the 1st floor.</p> <p>1st Floor – 40 workers were clearing off the floor. A large amount of debris still exists on the floor. Workers at the north side area were cutting and removing the air duct, cutting metals at the various locations on the floor, placing debris into the boxes, spraying boxes and work areas with amended water, plasticizing the frames of the engine machine with poly inside the electrical room, preparing, wrapping and loading out boxes through the waste decon. 15 sealed Gaylord boxes were on the floor. 35 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents.</p> <p>After following the decontamination procedure I signed the log book and left the remote decon, located on the ground floor.</p> <p>Inspection was done on ATC trailer.</p>						
NOV #	Infraction	Infraction	Infraction	Infraction		
NOV #	Infraction	Infraction	Infraction	Infraction	Result Code 2	
NOV #	Infraction	Infraction	Infraction	Infraction	Supervisor's Initial <i>mg</i>	

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property