

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 02/04/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M.Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number -----		
Address City				Sample Number -----		
State Zip Phone				Sample Number -----		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address City 1340 Broadway New York				Address City One Liberty Plaza New York		
State Zip Phone NY 10018				State Zip Phone NY 10006 (212) 962-2300		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 5:45 pm to 6:45 pm		
I arrived at the premise at 5:45 pm. LVI schedule informed that activities include demo ducts, cut metal on 3rd and 2nd floors, clear off floor for demo on 1st floor. I proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 1st floor. Negative air pressure on the floor was 0.023. Three workers were present for the decon maintenance, cleaning the clean room and shower chamber. Using B stairwell I proceeded to the 3rd floor. 3rd Floor – 16 workers were working on the floor. Workers on scaffolds cutting and removing air duct at the south/west side of the work area, cutting, placing into the boxes and spraying with amended water. Other workers were wrapping debris and using carts to move poly wrapped beams close to the north side waste decon; one worker was repairing the door of micro trap machine. 8 Gaylord boxes were still on the floor ready for load out. Inspection was done on micro trap machines and tents. I used B stairwell to proceed to the 2nd floor. 2nd Floor – 16 workers were found inside the work place. Workers on scaffolds at the south side of the area were removing metal fixtures from the ceiling, cutting and removing air ducts on the south/east side of the floor. Other workers were picking up debris from the floor, placing into the boxes and spraying with amended water, wrapping beams with poly, preparing boxes. 20 Gaylord boxes and a large amount of poly wrapped beams were ready to be taken out. Inspection was done on micro trap machines and tents. I used B stairwell to proceed to the 1st floor. 1st Floor – 19 workers were clearing off the floor. A large amount of debris still exists on the floor. Workers at the shaft areas working to clear the shafts from debris at the different locations on the floor, placing debris into the boxes, spraying boxes and work areas with amended water, preparing, wrapping and loading out boxes through the waste decon, preparing the work area for demolition. 20 sealed Gaylord boxes were on the floor. Inspection was done on micro trap machines and tents. After following the decontamination procedure I signed the log book and left the remote decon, located on the ground floor. Inspection was done on ATC trailer.						
NOV #	Infraction	Infraction	Infraction	Infraction		
NOV #	Infraction	Infraction	Infraction	Result Code 2		
NOV #	Infraction	Infraction	Infraction	Supervisor's Initial <i>ry</i>		

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property