

Asbestos Inspection Report

Premise No. 130 Liberty Street					Inspection Date: 02/19/09	
Floor Various	Zip 10006	Borough 1	Block 54	Lot 1	Squad # 1	Badge # A062
Inspector M. Gagnidze		Building Type F		Basis of Inspection TRU2068MN08		Photos Taken yes
Contractor's Name LVI Environmental				Sample Number		
Address City				Sample Number		
State Zip Phone				Sample Number		
Laboratory Name TRC Environmental Corp				Owner's Name The Lower Manhattan Development Corp.		
Address 1340 Broadway		City New York		Address One Liberty Plaza		City New York
State Zip Phone NY 10018		State Zip Phone NY 10006		Phone (212) 962-2300		
Contact Person Arnel Javal, Sr. Proj. Mgr/TRC Environmental				Time of Inspection from: 1:00 pm to 2:15 pm		
<p>I arrived at the premise at 1:00 pm, proceeded to the decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area on 4th floor. One worker was present for the decon maintenance, organizing the clean room. Negative air pressure was 0.035.</p> <p>4th Floor – 26 workers were on the floor, filling up the pipes with foam, covering holes on the floor, re-sealing critical barriers, cleaning the top of tents, wrapping cables, sweeping and vacuuming the floor with equipment equipped with HEPA filter, clearing off the floor. Inspection was done on micro trap machines and tents. I observed that two micro trap machines were powered off. Handler Supervisor was advised to call the electricians for immediate inspection. After following the decontamination procedure I signed the log book and used south hoist to proceed to the 3rd floor decon, signed the log book, don the appropriate level of personal protective equipment to enter the regulated area. One person was present for the decon maintenance.</p> <p>3rd Floor – 45 workers were working on the floor. Platinum Electricians were in the process of cutting pipes and removing the electrical cables, Carpenters putting platforms across shaft; re-sealing critical barriers, demolishing the wall; removing metals from the ceiling using scissor lift, cutting metal with the tools attached to the HEPA vacuum, wrapping beams with poly. Others were loading out boxes and poly wrapped beams, picking up debris, preparing boxes. 12 sealed and sprayed Gaylord boxes were ready to be taken out. 32 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap tents. I observed dirty filters of micro trap machines, and water leakage at the south side vestibule. Supervisor was advised, and he directed workers to pick up the excess water and replace filters.</p> <p>I used B stairwell to proceed to the 2nd floor.</p> <p>2nd Floor – 42 workers were found inside the work place, demolishing the drop ceiling, spraying with amended water around the area, picking up debris and placing into the boxes, demolishing the partition at the north/west side of the area, stairs between 2nd and 1st floor; cutting metal from the ceiling, cutting air ducts and pipes inside the mezzanine between 2nd and 1st floor; electricians cutting conduit inside the electrical room. Others cutting metal into the pieces, using power tool with HEPA vacuum attached, spraying the area with amended water, wrapping beams with poly, preparing boxes. 15 Gaylord boxes were on the floor sealed, sprayed and ready for load out. 35 micro trap machines were powered on and 5 on stand by. Inspection was done on micro trap machines and tents.</p> <p>I used B stairwell to proceed to the 1st floor.</p> <p>1st Floor – 40 workers were present, demolishing sheetrock wall at the north/east side, taking down air ducts at the mezzanine, clearing shafts from debris, placing into the boxes, demolishing the drop ceiling to cut and remove the air duct and conduit. Other workers cutting metal and placing into the boxes, spraying the work area with amended water, preparing, wrapping and loading out boxes through the waste decon. A large amount of debris and poly wrapped beams exists on the floor. 18 sealed Gaylord boxes were ready for load out. Inspection was done on micro trap machines and tents. I used B stairwell to proceed to the 3rd floor. After following the decontamination procedure I signed the log book and used south hoist to return to the ground floor. Inspection was done on ATC trailer.</p>						
NOV #	Infraction	Infraction	Infraction	Infraction		
NOV #	Infraction	Infraction	Infraction	Result Code 2		
NOV #	Infraction	Infraction	Infraction	Supervisor's Initial <i>ry</i>		

Borough 1=Manhattan 2=Bronx 3=Brooklyn 4=Queens 5=Richmond
 Building Type A ≥6 stories B <6 stories C single family D school E hospital F public owned
 Result Code 1 = Violation Issued 2=No Violation Issued 3=No access 4=Project not started (no NOV)
 5=Public Owned Property