

GRACE CONTRACTING CORP.

151-45 6th Road, Whitestone, N.Y. 11357- (718) 767-9000

DATE: DECEMBER 7, 2001 (DAY FINAL)

DAILY WORK FORCE REPORT

Job Name & Location: World Trade Center

Contract No.

Weather Conditions

Labor		Equipment			
CLASSIFICATION	QUANT.	Description	MANNED	STANDBY	IDLE
SUPERINTENDENT	2	CAT 966 LOADER	1		
PROJECT ENGINEER	2	CAT 446 BACKHOE	1		
OFFICE ENGINEER		CAT 973 LOADER	1		
FOREMEN		CAT 365 GRAPPLER	1		
SAFETY OFFICER	1	CAT 375 GRAPPLER	1		
LABORERS	19	HITACHI 750 GRAPPLER	1		
IRON WORKERS	1	HITACHI 550 GRAPPLER		1	
LOCAL 14	4	HITACHI 550 GRAPPLER		1	
LOCAL 15	8	HITACHI 1200 GRAPPLER	1		
CARPENTER	1	185 CFM COMPRESSOR	1		
CARPENTER FOREMAN	1	235 HAMMER HOE RAM		1	
TEAMSTERS	10	MECHANICS TRUCK	2		
MECHANICS	2	TOOL TRUCK	1		
HOUSE WRECKERS	6	TOOL VAN	1		
		ROLL OFF			
		DUMP TRAILERS	7		
		LOW BED TRAILER			
DELIVERIES: AWISCO		HIGH DECK TRAILERS	2		
AUSTER RUBBER		WELDING TRUCK	1		
		FUEL TRUCK	1		
		PICKUP TRUCKS	8		
		LIGHT TOWERS	13		
		SITE MULE	3		
		DUMP TRUCKS			
		10 WHEEL DUMP TRUCK			
		FLASHING ARROW BOARD	1		
		OFFICE TRAILER/GENER.	1		
		CARGO BOXES	3		
		FLAT TRUCK			1
		PUMP	2		
		ROLLER			1
		RAINMAKER/GENIE LIFT	1		

Description of Work:

LOADS OUT: 60 YUKE LOADS 30

LOAD OUT STEEL AND DEBRIS

MANNED TARPING AND TRIMMING STATIONS

MANNED WATER STATIONS FOR DUST CONTROL

MAINTAIN TRAFFIC FLOW IN AND OUT OF AREA

CONTINUE REMOVING DEBRIS FROM LOWER LEVELS OF NW CORNER OF TOWER 2 TO MEET AMEC'S ROADWAY

CONTINUE BURNING OF THE SW CORNER COLUMN BEAMS

ELEVATIONS: ALL MACHINES LEVEL B-5 253

GRACE CONTRACTING CORP

Approved By:

Title:

For:

BY:

SUPERINTENDENT

DAILY WORK FORCE REPORT 1207D.xls

CITY_21MC100_004533541