

GRACE CONTRACTING CORP.

151-45 6th Road, Whitestone, N.Y. 11357- (718) 767-9000

DATE: 2/27/02 DAY FINAL

DAILY WORK FORCE REPORT**Job Name & Location: World Trade Center****Contract No.****Weather Conditions**

Labor		Equipment			
CLASSIFICATION	QUANT.	Description	MANNED	STANDBY	IDLE
SUPERINTENDENT	1	CAT 966 LOADER			
FOREMEN	1	CAT 365 GRAPPLER			
PROJECT ENGINEER	2	CAT 375 GRAPPLER	1		
SAFETY ENGINEER	1	CAT 375 BUCKET		1	
LABORERS	3	HITACHI 750 GRAPPLER	1		
IRON WORKERS		HITACHI 1200 GRAPPLER		1	
LOCAL 14	2	185 CFM COMPRESSOR	RUNNING UNMANNED		
LOCAL 15	3	235 HAMMER HOE RAM		1	
CARPENTER		MECHANICS TRUCK	2		
CARPENTER FOREMAN		TOOL TRUCK			
TEAMSTERS (FUEL)	1	TOOL VAN			
MECHANICS	2	ROLL OFF			
HOUSE WRECKERS		DUMP TRAILERS			
		LOW BED TRAILER			
		HIGH DECK TRAILERS			
		WELDING TRUCK	1		
DELIVERIES:		FUEL TRUCK	1		
		PICKUP TRUCKS	5		
*NOTE: LIGHT TOWERS RAN 2 HOURS		LIGHT TOWERS	5		
		SITE MULE	3		
TRUCKING DELAYED 1445-1630 WHILE TULLY/EROC		DUMP TRUCKS			
UNLOADED PRECAST ON WEST ST.		10 WHEEL DUMP TRUCK			
		FLASHING ARROW BOARD	1		
		OFFICE TRAILER/GENER.	1		
		CARGO BOXES	4		
		FLAT TRUCK			1
		PUMP		2	

Description of Work:

WORK COMPLETED

CONTINUE REMOVING DEBRIS FROM LOWER LEVELS OF WTC COMPLEX

MAINTAIN TRAFFIC FLOW INTO AND OUT OF AREA

CONTINUE LOGGING TRUCKS AND NUMBER OF LOADS OUT OF SITE

GRACE CONTRACTING CORP

Approved By:

Title:

For:

BY:

SUPERINTENDENT

DAILY WORK FORCE REPORT0227D.xls

CITY_21MC100_005032875