

Fax:

Oct 19 2001 22:04 P.01

TO: Commissioner Miele 718-595-3525
 CC: First Deputy Commissioner Chapin 718-595-3557
 Deputy Commissioner Avaltroni 718-595-4544
 Deputy Commissioner Greeley 718-595-5342
 Deputy Commissioner Lopez 718-595-6950
 Deputy Commissioner Principe 914-741-0348
 FROM: Paul Bennett *PB*
 RE: WTC Daily Report for 10/19/01
 DATE: Oct. 19, 2001 via FAX
Summary of outstanding activities for 10/19/01.

*B pgs
total*

OEM requests assistance in design and installation of storm water runoff form their new HQ.

OEM has requested assistance in design and installation of a storm water management system for their new facility being built in Gravesend, BK (W13 St & Ave Z). Apparently, a large parking lot is being constructed and OEM has asked for assistance in installing catch basins / storm drains. Is this something for DEP or DDC?

Health and Safety meeting

Quality of water to be / is being pumped from the WTC

Update: Additional sampling and analysis of the water in the basement will be conducted by EPA. Industrial Waste is working with DDC and their contractor on developing a plan. DDC did not identify when dewatering would begin.

NYSDOH Jim Covey and NYSDEC questioned the quality of the water to be / is being pumped out from the basements of the WTC and from the PA tunnel and into the sewers. DEC has indicated that they are willing to take the lead on this issue (plan, protocol and ultimate disposal), but they need NYC to ask for such assistance.

Diana / Al / Doug - How do you want me to handle? Please contact me.

Dust Control

Dust control was reported as very good at two of the WTC contractors' sites while it was reported as fair to poor at the other two WTC sites. Dust suppression consultant has not yet started.

At the request of Mike Gilsenan, I informed EPA of debris on the road / sidewalk on N.E.C of Albany St between South End Ave and West St. and asked for their contractors to clean this area.

Training Opportunity

The International Union of Operating Engineers will be conducting a seminar on "Trenching and excavation safety, soil analysis, use of protective systems and the requirements of OSHA 1926.650-2 standard excavations and new ANSI standards A10.12 excavation" on Sunday, Oct. 21 at 9:00 AM at PS 89. All are welcome.

OSHA sampling Results Summary as of 10/19 attached.

Manpower hours for EMRP on 10/19/01:

Paul Bennett	Pier 92	10:30 AM - 10:30 PM	12 hrs
Frank Vazquez	Command Bus	12:00 AM - 12:00 PM	12 hrs
Robert Kepich	Command Bus	12:00 PM - 12:00 AM	12 hrs
Joe Scaffidi	Command Bus	off	

-end-