

GRACE CONTRACTING CORP.

151-45 6th Road, Whitestone, N.Y. 11357- (718) 787-9000

DATE: 12/30/01 DAY FINAL

DAILY WORK FORCE REPORT

Job Name & Location: World Trade Center

Contract No.

Weather Conditions

Labor		Equipment			
CLASSIFICATION	QUANT.	Description	MANNED	STANDBY	IDLE
SUPERINTENDENT		CAT 966 LOADER	1		
PROJECT ENGINEER		CAT 446 BACKHOE	1		
OFFICE ENGINEER		CAT 973 LOADER	1		
FOREMEN	2	CAT 365 GRAPPLER	1		
SAFETY OFFICER	1	CAT 375 GRAPPLER	1		
LABORERS	27	CAT 375 GRAPPLER	MANNED BY GATEWAY		
IRON WORKERS		HITACHI 750 GRAPPLER			1
LOCAL 14	5	HITACHI 550 BUCKET	1		
LOCAL 15	5	HITACHI 1200 GRAPPLER	1		
CARPENTER		185 CFM COMPRESSOR	1		
CARPENTER FOREMAN	2	235 HAMMER HOE RAM		1	
TEAMSTERS	1	MECHANICS TRUCK	2		
MECHANICS	3	TOOL TRUCK	1		
HOUSE WRECKERS	9	TOOL VAN			
		ROLL OFF			
		DUMP TRAILERS			
		LOW BED TRAILER			
DELIVERIES:		HIGH DECK TRAILERS			
		WELDING TRUCK	1		
		FUEL TRUCK	1		
		PICKUP TRUCKS	1		
		LIGHT TOWERS		13	
		SITE MULE	3		
		DUMP TRUCKS			
		10 WHEEL DUMP TRUCK			
		FLASHING ARROW BOARD	1		
		OFFICE TRAILER/GENER.	1		
		CARGO BOXES	3		
		FLAT TRUCK			
		PUMP	2		
		ROLLER			
		RAINMAKER/GENIE LIFT	1		

Description of Work:

COMPLETED WORK

CONTINUE REMOVING DEBRIS FROM LOWER LEVELS OF TOWER 2 AND SOUTH OF MAIN CHILLER PLANT

MAN WATERING STATIONS FOR DUST CONTROL

MAINTAIN TRAFFIC FLOW INTO AND OUT OF AREA

3 MACHINES AT LEVELS B-5, ONE MACHINE AT LEVEL B-6; EL 242

LOADS OUT:

YUKES OUT:

GRACE CONTRACTING CORP.

Approved By:

Title:

For:

BY:

SUPERINTENDENT

04.028503

DAILY WORK FORCE REPORT1230D.xls